

PERMANENT REPORT OF COMPLETED

SHIP CONSTRUCTION CONTRACTS

UNITED STATES MARITIME COMMISSION

CONSTRUCTION DIVISION

WASHINGTON, D. C.

UNITED STATES MARITIME COMMISSION

MASTER INDEX

TO PERMANENT AND CURRENT PROGRESS REPORTS

<u>Builder</u>	<u>Type</u>	<u>M.C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
ALABAMA DRY DOCK & SHIPBUILDING CO. MOBILE, ALABAMA	EC2-S-C1	MCE 1-13	1A	13			
		MCE 740-746	24A	7			
	T2-SE-A1	529-564	17	36			
		1496-1519	47	24			
		2037-2064	64	28			
		2613-2619	82	7			
		2856-2862	90	7			
ALBINA ENGINE & MACHINE WORKS PORTLAND, OREGON	C1-MT-BU1	2530-2533	80	10 2			
				4			
AMERICAN SHIPBUILDING CO. LORAIN, OHIO	L6-S-A1	565-568	18	4			
	S2-S2-AQ1	1481-1484	47	4			
		1965-1966	62	2			
AMERICAN SHIPBUILDING CO. CLEVELAND, OHIO	L6-S-A1	569-570	18	2			
	S2-S2-AQ1	1485-1487	47	3			
		1971-1974	62	4			
ANACORTES SHIPWAYS, INC. ANACORTES, WASHINGTON	B5-G1	1237-1239	39	3			
ARLINGTON SHIPBUILDING & ENGR. CORP. JACKSONVILLE, FLORIDA	V2-M-ALL	1584-1589	50	6			
ARTHUR G. BLAIR YONKERS, NEW YORK	V2-M-ALL	1598-1601	50	4			
AVONDALE MARINE WAYS, INC. WESTMEGO, LOUISIANA	V4-M-A1	575-578	18, 19	4			
		1011-1014	32	4			
	H3-S-A2	1615-1620	51	6			
		2542-2549	80	8			

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
BARNES-DULUTH SHIPBUILDING CO. DULUTH, MINNESOTA (See also Walter Butler)	T1-M-A1	599-606 731-734	19 23	8 4			
BARRETT & HILP SAN FRANCISCO, CALIFORNIA	B7-D1	1319-1338	42	20			
BATH IRON WORKS BATH, MAINE	C2-S-A1	153-156	5	4			
HELFAST SHIPBUILDING CORP. HELFAST, MAINE	B3-F1	1218-1219	39	2			
BETHLEHEM-ALAMEDA SHIPYARD, INC. ALAMEDA, CALIFORNIA	P2-SE2-R1	678-685	22	8			
	P2-SE2-R3	686-687	22	2			
BETHLEHEM-FAIRFIELD SHIPYARD, INC. BALTIMORE, MARYLAND	EC2-S-C1	MCE 14-63	1A	30			
		MCE 301-312	10A	12			
		MCE 913-1022	29A-32A	110			
		MCE 1755-1853*	55A-58A	98			
		MCE 2405-2419	76A	15			
		MCE 2585-2683	81A-84A	99			
	VC2-S-AP2	MCV 602-653	19B-21B	32			
		MCV 816-856	26B-27B	41			
	VC2-M-AP4	MCV 654	21B	1			
	S3-M2-K2	921-950	29	30			

* MCE 1846 was not completed, due to fire damage

Builder	Type	M.C. Hull No.	Completed Contract (Permanent Report)		Incomplete Contracts (Current Report)		
			Page No.	No. Ships Completed	Page No.	No. Ships Completed	No. Ships Incomplete
BETHLEHEM-SPARROWS POINT SHIPYARD, INC. SPARROWS POINT, MARYLAND	C1-B	79-83	3	5			
	C2-S	72-74, 99-101	3,4	6			
	C3-S-A3	589-594	19	6			
		1675-1678	53	4			
		2251-2253	71	3			
		2794-2795	88	2			
	C5-S-AX1	1982-1985	62	4			
	Pass. & Cargo	48-50	2	3			
		150-152	5	3			
	T2-Tanker	142-147	5	6			
	T3-S-A1	516-528	17	13			
		1257-1258	40	2			
		1679, 1682	53	2			
		2455-2456	77	2			
T3-S2-A1	8-10	1	3				
	717-730	23	14				
	2559-2562	80,81	4				
R1-S-DH1	2903-2911	91	9				
BETHLEHEM STEEL CO. FORD RIVER QUINCY, MASSACHUSETTS	C3-E	34-37, 102-105	2,4	8			
BETHLEHEM STEEL CO. STATEN ISLAND, NEW YORK	C1-B	89-93	3	5			
BETHLEHEM STEEL UNION PLANT SAN FRANCISCO, CALIFORNIA	C1-B	84-88	3	5			

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
BIRCHFIELD BOILER INC. TACOMA, WASHINGTON	V2-ME-A1	432-437	14	6			
BRUNSWICK MARINE CONSTRUCTION CORP. BRUNSWICK, GEORGIA	V2-ME-A1	512-515	16-17	4			
CALIFORNIA SHIPBUILDING CORP. LOS ANGELES, CALIFORNIA	EC2-S-C1	MCE 64-94	3A	31			
		MCE 277-300	9A-10A	24			
		MCE 631-739	20A-24A	109			
		MCE 1632-1691	51A-53A	60			
		MCE 1854-1879	58A-59A	26			
		MCE 1910-1915	60A	6			
		MCE 2225-2244	70A-71A	20			
		MCE 2538-2567	80A-81A	30			
	Z-ET1-S-C3	MCE 1880-1909	59A	30			
	VC2-S-AP3	MCV 1-24, 27					
		MCV 29, 31-33					
		MCV 37, 41, 42	1B	32			
	VC2-S-AP5	MCV 25, 26, 28					
		MCV 30, 34-36					
		MCV 38-40					
		MCV 43-62	2B	30			
	VC2-S-AP2	MCV 67-84	3B	18			
		MCV 767-811	24B, 25B, 26B	45			
		MCV 885-890	28B	6			
CALUMET SHIPYARD & DRYDOCK CO. CHICAGO, ILLINOIS	V2-ME-A1	442-446	14	5			
CAMDEN SHIPBUILDING & MARINE RAILWAY, INC. CAMDEN, MAINE	B3-F1	851-854	27	4			

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts</u> <u>(Permanent Report)</u>		<u>Incomplete Contracts</u> <u>(Current Report)</u>	
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
CANULETTE SHIPBUILDING CO., INC. SLIDELL, LOUISIANA	V2-ME-A1	438-441	14	4		
CASCO SHIPBUILDING CO., INC. FREEPORT, MAINE	B3-F1	1074-1076, 1078	34	4		
COLUMBIA RIVER PACKERS ASSOC., INC. ASTORIA, OREGON	B5-G1	1243-1245	39	3		
CONCRETE SHIP CONSTRUCTORS NATIONAL CITY, CALIFORNIA	B7-A2	634-638 1220-1236	20 39	5 17		
	B5-BJ1	2214-2235	70	22		
	B5-BJ2	2236-2238	70	3		
	B5-BJ3	2695-2696	85	2		
	C1-B	75-78 498 699-701 1015-1020 1695 2077-2079	3 16 22 32 53 65	4 1 3 6 1 3		
CONSOLIDATED STEEL CORP. (CRAIG YARD) LONG BEACH, CALIFORNIA	C1-M-AV1	2314-2331 2586	73 81	18 1		
	P1-S2-I2	181-182	6	2		

22
22
5
49

<u>Builder</u>	<u>Type</u>	<u>M.C. Hull No.</u>	<u>Completed Contracts</u> <u>(Permanent Report)</u>		<u>Incomplete Contracts</u> <u>(Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships</u> <u>Completed</u>	<u>Page No.</u>	<u>No. Ships</u> <u>Completed</u>	<u>No. Ships</u> <u>Incomplete</u>
CONSOLIDATED STEEL CORP., (WILMINGTON YARD) WILMINGTON, CALIFORNIA	C1-B	263-266	9	4			
		486-497	16	12			
		499-511	16	13			
		698	22	1			
		1021-1028	32	8			
		1042-1044	33	3			
		1693-1694	53	2			
		2073-2076	65	4			
	C1-M-AV1	2461-2469	77, 78	9			
		2470-2473	78	4			
		2563-2585	81	23			
	C1-S-AY1	1029-1041	33	13			
CORPUS CHRISTI SHIPBUILDING CO. CORPUS CHRISTI, TEXAS	C2-S-B1	2817-2825, 2868	89, 90	10			
	S2-S2-AQ1	1445-1462	46	18			
	S4-SE2-BD1	1850-1881	58	32			
	V3-S-AE2	1345	43	1			
	EC2-S-C1	MCE 120-144	4A, 5A	25			
DELTA SHIPBUILDING CO., INC. NEW ORLEANS, LOUISIANA	EC2-S-C1	MCE 313-320	10A	8			
		MCE 1023-1050	32A-33A	28			
		MCE 1732-1733	55A	2			
		MCE 1935	61A	1			
		MCE 2448-2466	77A-78A	19			
		MCE 2790-2845	88A	49			
		MCE 1734-1746	55A	13			
		MCE 1916-1934	60A-61A	19			
*Mimus 2816, 2824, 2832, 2836, 2840, 2842, 2844, built as EC2-S-AW1 vessels	Z-ET1-S-C3						
	EC2-S-AW1	MCE 2816, 2824, 2832, 2836, 2840 MCE 2842, 2844, 2846-2862	89A, 90A	24			

<u>Builder</u>	<u>Type</u>	<u>M.C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
EAST COAST SHIPYARD, INC. BAYONNE, NEW JERSEY	T1-M-A1	899-900	29	2			
	T1-M-A2	901-902	29	2			
		1520-1531	48	12			
		1798-1803	57	6			
		2067-2072	65	6			
		2656-2657	84	2			
EUREKA SHIPBUILDERS, INC. EUREKA, CALIFORNIA	V2-M-A11	1566-1571	49	6			
	C1-B	67-71	3	5			
FEDERAL SHIPBUILDING & DRYDOCK CO. KEARNY, NEW JERSEY	C2-G	128,180	4,6	2			
	C2-F	129-135	5	7			
	C2-S-B1	189-196	6	8			
		199-222	7	24			
	C2-S1-DC2	2896-2898	91	3			
	C2-Cargo	14-17, 32-33	11	6			
	C3-Cargo	38-43	2	6			
	C3-S-BH1	2084-2088	66	5			
	C3-S-BH2	2089-2094	66	6			
	P2-S2-B2	668-677	21	10			
		2080	65	1			
	T3-S2-A1	5-7	1	3			

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
FROEMING BROS., INC. MILWAUKEE, WISCONSIN	C1-M-AV1	2141-2144	67	4			
		2145-2150	68	6			
		2350-2353	74	4			
	S2-S2-AQ1	1477-1480	47	4			
	V4-M-A1	595-598	19	4			
		895-898	28	4			
GENERAL FINANCE CORP. (EX-WACKER CORP.) CHICAGO, ILLINOIS	S1-BG1	2212-2213	70	2			
GENERAL SHIP & ENGINE WORKS EAST BOSTON, MASSACHUSETTS	V2-ME-A1	461-462	15	2			
	V4-M-A1	613-618	20	6			
GLOBE SHIPBUILDING CO. SUPERIOR, WISCONSIN	C1-M-AV1	2151-2158	68	8			
		2505-2507	79	3			
	S2-S2-AQ1	1463-1468	46	6			
		1475-1476	47	2			
	V4-M-A1	624-628	20	5			
		886-890	28	5			
GREAT LAKES ENGINEERING WORKS RIVER ROUGE, MICHIGAN	L6-S-B1	579-581, 584-586	19	6			
GREAT LAKES ENGINEERING WORKS ASHTABULA, OHIO	L6-S-B1	582-583, 587-588	19	4			
GULF SHIPBUILDING CORP. CHICKASAW, ALABAMA	C2-S-E1	472-485	15	14			
		849-850	27	2			
		1602-1611	51	10			
		1612-1614, 2826			2	3	1
	R2-ST-AU1	1648-1650 / 1651-1653	52	3	2	3	-

- 8 -

(Master Index)

Builder	Type	M.C. Hull No.	Completed Contracts (Permanent Report)		Incomplete Contracts (Current Report)		
			Page No.	No. Ships Completed	Page No.	No. Ships Completed	No. Ships Incomplete
HODGSON-GREEN-HALDEMAN, SHIPBUILDERS LONG BEACH, CALIFORNIA	B3-F1	1069-1073	34	5			
	C3-Cargo	63-66	2	4			
	C3-P P & C	106-108	4	3			
	C3-IN P & C	109	4	1			
INGALLS SHIPBUILDING CORP. PASCAGOULA, MISSISSIPPI	C3-S-A2	164-166	6	3			
		160-163	5	4			
		388-393	13	6			
		426-431	14	6			
		856-885	27	30			
		1804-1810	57	7			
	C3-S1-BR1	2589-2594	81,82	6			
		1811-1813	57	3			
		C3-S-A5	88	4			
		2869-2871	90	3			
INGALLS SHIPBUILDING CORP. DECATUR, ALABAMA	N3-S-A2	1642-1647	52	6			
		2595-2597	82	3			
IRA S. BUSHEY & SONS, INC. BROOKLYN, NEW YORK	V2-ME-A1	447-451	14-15	5			
J. A. JONES CONSTRUCTION CO., INC. PANAMA CITY, FLORIDA	EC2-S-C1	MCE 1519-1533	48A	15			
		MCE 1542-1551	49A	10			
		MCE 2293-2333	72A	41			
	Z-EC2-S-C5	MCE 2334-2349	73A	16			
		MCE 3137-3148	99A	12			
	Z-EC2-S-C2	MCE 1534-1541	48A	8			
	T1-M-BT2	2650-2655	83	6			

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts</u> <u>(Permanent Report)</u>		<u>Incomplete Contracts</u> <u>(Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships</u> <u>Completed</u>	<u>Page No.</u>	<u>No. Ships</u> <u>Completed</u>	<u>No. Ships</u> <u>Incomplete</u>
J. A. JONES CONSTRUCTION CO., INC. BRUNSWICK, GEORGIA	EC2-S-C1	MCE 1489-1518	47A	30			
		MCE 2350-2404	74A	55			
KAISER CO., INC. (RICHMOND SHIPYARD NO. 3) RICHMOND, CALIFORNIA	C1-M-AV1	2474-2484	78	11			
		2726-2728	86	3			
	C4-S-A1	653-667	21	15			
		702-716	22,23	15			
	C4-S-A3	2383-2385	75	3			
KAISER CARGO, INC., (RICHMOND SHIPYARD NO. 4) (ex - No. 3-A) RICHMOND, CALIFORNIA	C4-S-A4	2386-2387	75	2			
	S3-M2-K2	996-1010	32	15			
	S2-S2-AQ1	1421-1432	45	12			
	C1-M-AV1	2101-2112	66	12			
		2374-2382	75	9			
KAISER CO., INC., SWAN ISLAND PORTLAND, OREGON		2509-2511	79	3			
	T2-SE-A1	793-848	25-27	56			
		1914-1960	60-62	47			
		2393-2430	75,76	38			
		2720-2725	86	6			
KAISER CO., INC. VANCOUVER VANCOUVER, WASHINGTON	EC2-S-C1	MCE 353-354	12A	2			
	S3-M2-K2	966-995	31	30			
	S4-S2-BB3	1092-1141	35~	50			
	VC2-S-AP5	MCV 655-681	21-B	27			
		MCV 812-815	26B	4			
	C4-S-A3	2354-2365	74	12			
	C4-S-A4	2366-2373	74,75	8			

35

51

147

Builder	Type	M. C. Hull No.	Completed Contracts (Permanent Report)		Incomplete Contracts (Current Report)	
			Page No.	No. Ships Completed	Page No.	No. Ships Completed No. Ships Incomplete
LANCASTER IRON WORKS PERRYVILLE, MARYLAND	T1-M-A1	571-574	18	4		
	N3-S-A1	417-425	14	9		
LEATHEN D. SMITH SHIPBUILDING CO. STURGEON BAY, WISCONSIN	S2-S2-AQ1	1488-1495	47	8		
	C1-M-AV1	2159-2174	68	16		
	C1-ME-AV6	2508	79	1		
	B7-A1	619-623 903-904	20 29	5 2		
MAC EVOY SHIPBUILDING CORP. SAVANNAH, GEORGIA	B3-F1	1079-1083	34	5		
	V2-M-A11	1683-1688	53	6		
MARINETTE MARINE CORP. MARINETTE, WISCONSIN	EC2-S-C1	MCE 1223-1237	39A	15		
	T2-SE-A1	1832-1849 2095-2100 2534-2541 2714-2715	58 66 80 85	18 6 8 2	34	
MARITESHIP CORP. (ex. - W. A. Bechtel) SAN DIEGO, CALIFORNIA	T2-SE-A2	1259-1280 1814-1831 2698-2700	40 57 85	22 18 3	43	
	T2-SE-A3	2697	85	1		
McCLOSKEY AND COMPANY TAMPA, FLORIDA	C1-S-D1	1045-1068	33	24		
	N3-S-A2	2512-2526	79	15		

<u>Builder</u>	<u>Type</u>	<u>M.C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
MOORE DRYDOCK CO. OAKLAND, CALIFORNIA	C3-Cargo	51-52	2	2			
	C3-M	136-137	5	2			
	C2-S1-A1	175-177	6	3			
	C2-S-B1	183-188 284-295	6 9,10	6 12			
		1153-1217*	37,38	59			
NEW ENGLAND SHIPBUILDING CORP. (Ex-South SOUTH PORTLAND, MAINE Portland)	R2-S-BV1	1202,1205-1207-1210-1212	38	6			
	EC2-S-C1	MCE 201-216	7A	16			
		MCE 333-340	11A	8			
		MCE 768-827	24A,26A	60			
		MCE 2188-2224	69A	37			
		MCE 3004-3118	94A-98A	115			
NEWPORT NEWS SHIPBUILDING & DRYDOCK CO. NEWPORT NEWS, VIRGINIA	Z-EC2-S-C5	MCE 3125-3132	98A	8			
	Passenger	1	1	1			
	T3-S2-A1	11-13	1	3			
	C2-Cargo	26-29	1	4			
	C3- P & C	53-58	2	6			
	C3-A P & C	110	4	1			
	R2-ST-AU1	2900-2902	91	3			

* Minus 1202, 1205-1207, 1210, 1212 built as R2-S-BV1 vessels

Builder	Type	M.C. Hull No.	Completed Contracts (Permanent Report)		Incomplete Contracts (Current Report)		
			Page No.	No. Ships Completed	Page No.	No. Ships Completed	No. Ships Incomplete
NORTH CAROLINA SHIPBUILDING CO. WILMINGTON, NORTH CAROLINA	EC2-S-C1	MCE 145-169	5A	25			
		MCE 217-228	7A	12			
		MCE 860-912	27A-29A	53			
		MCE 1967-2002	62A	36			
	C2-S-AJ1	1346-1381*	43	31			
		1704-1722	54	19			
		2598-2611	82	14			
	C2-S-AJ2	1359, 1372, 1376, 1378, 1380	43	5			
	C2-S-AJ3	1382-1405	44	24			
		1696-1703	54	8			
OLYMPIC SHIPBUILDING, INC. SEATTLE, WASHINGTON	C2-S-AJ5	2612	82	1			
		2796-2804	88	9			
	C2-S1-AJ4	2805-2810	87	6	2	4	2
	B5-G1	1249-1253	40	5			
OREGON SHIPBUILDING CORP. PORTLAND, OREGON	EC2-S-C1	MCE 170-200	6A	31			
		MCE 229-240	8A	12			
		MCE 543-630	17A-20A	88			
		MCE 1590-1631	50A	42			
		MCE 1747-1754	55A	8			
		MCE 2003-2098	63A-66A	96			
		MCE 2245-2261	71A	17			
		MCE 2519-2537	79A	19			
		MCE 2568-2584	81A	17			
	VC2-S-AP3	MCV 85-116	3B	32			
		MCV 147-189	5B, 6B	43			
		MCV 682-701	22B	20			
		MCV 872-875	28B	4			

* Minus 1359, 1372, 1376, 1378, 1380, built as C2-S-AJ2 vessels.

<u>Builder</u>	<u>Type</u>		<u>M.C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
				<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
OREGON SHIPBUILDING CORP. (Continued) PORTLAND, OREGON	VC2-S-AP5	MCV	117-146	4B	30			
		MCV	860-863	27B	4			
	VC2-S1-AP7	MCV	866,876,877	28B	3			
PACIFIC BRIDGE COMPANY ALAMEDA, CALIFORNIA	N3-S-A1		452-460	15	9			
PENDLETON SHIPYARDS CO., INC. NEW ORLEANS, LOUISIANA	V4-M-A1		607-612	19	6			
			1281-1283	41	3			
	N3-S-A2		1630-1633	51	4			
PENNJ-JERSEY SHIPBUILDING CORP. CAMDEN, NEW JERSEY	N3-M-A1		463-471	15	*			
			648-652	21	*			
PENNSYLVANIA SHIPYARDS, INC. BEAUMONT, TEXAS	C1-A		138-139	5	2			
			223-232	7	10			
			688-697	22	10			
			1284-1303	41	20			
			1961-1964	62	4			
	V4-M-A1		1145-1152	36	8			
	N3-S-A2		1621-1629	51	9			
	R1-M-AV3		2194-2207	69	14			
			2332	73	1			
			2338-2339	74	2			
	C1-M-AV1		2333-2337, 2340-2349	73-74	15			
			2620-2623	82	4			
			2754-2758	87	5			
	C1-M-AV8		2759	87	1			

* Transferred to the supervision of the Navy before completion.

Builder	Type	M. C. Hull No.	Completed Contracts (Permanent Report)		Incomplete Contracts (Current Report)			
			Page No.	No. Ships Completed	Page No.	No. Ships Completed	No. Ships Incomplete	
PERMANENTE METALS CORP., (RICHMOND SHIPYARD NO. 1) RICHMOND, CALIFORNIA	EC2-S-C1	MCE 483-542	16A	60				
		MCE 1552-1565	49A	14				
		MCE 1692-1707	53A	16				
		MCE 2099-2136	66A	38				
		MCE 2262-2271	71A	40				
	VC2-S-AP3	MCV 525-534	17B	10				
		VC2-S-AP2	MCV 535-551	17B-18B				17
			MCV 581-596	19B				16
	PERMANENTE METALS CORP., (RICHMOND SHIPYARD NO. 2) RICHMOND, CALIFORNIA	EC2-S-C1	MCV 702-711	22B-23B	10			
			VC2-S-AP5	MCE 241-264	8A			
MCE 321-332				11A	12			
MCE 418-482				14A-16A	65			
MCE 1099-1122				35A	24			
MCE 1566-1589		49A		24				
MCE 1708-1731		54A		24				
MCE 2137-2187		67A-69A		51				
MCE 2272-2292		72A		21				
MCE 2684-2789		84A-88A	106					
VC2-S-AP2	MCV 574-580	18B	22					
	MCV 597-601	18B-19B	7					
	MCV 712-766	19B	5					
VC2-S-AP2	MCV 712-766	23B-24B	55					
PUGET SOUND SHIPBUILDING CO. OLYMPIA, WASHINGTON	V3-S-AH2	1409-1413	45	5				

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
PUNY & JONES CORP. WILMINGTON, DELAWARE	C1-A	140-141	5	2			
		296-305	10	10			
		891-894	28	4			
		1691-1692	53	2			
		2556	80	1			
	B3-S2-BF1	2557-2558	80	2			
RHODES MFG. CO. (See also Walsh-Kaiser) PROVIDENCE, RHODE ISLAND	EC2-S-C1	MCE 1457	46A	1			
RICHMOND SHIPBUILDING CORP. SCOTT GARDNER, MAINE	B3-F1	1142-1144	36	3			
ST. JOHN'S RIVER SHIPBUILDING CO. JACKSONVILLE, FLORIDA	EC2-S-C1	MCE 1193-1222	38A	30			
		MCE 2467-2518	78A	52			
	T1-S-BT1	2624-2635	83	12			
SAN JASINTO SHIPBUILDERS, INC. HOUSTON, TEXAS	B7-A1	629-632	20	4			
SEA-BELL SHIPBUILDING CO. SEATTLE, WASHINGTON	B3-F1	1087-1091	34	5			
SEATTLE-TACOMA SHIPBUILDING CORP. SEATTLE-TACOMA, WASHINGTON	C1-S	119-123	4	5			
		167-168	6	2			
		169	6	1			
		170, 178, 179	6	4			
		233-262	8-9	*			
SHULTZ BOAT WORKS KENNEWICK, OREGON	V2-H-ALL	1596-1597	70	2			

* Contracts covering MC Hulls 170, 178, 179, 233-262 were transferred to the supervision of the Navy before completion.

Builder	Type	M. C. Hull No.	Completed Contracts (Permanent Report)		Incomplete Contracts (Current Report)		
			Page No.	No. Ships Completed	Page No.	No. Ships Completed	No. Ships Incomplete
SOUTHEASTERN SHIPBUILDING CORP. SAVANNAH, GEORGIA	EC2-S-C1	MCE 341-352	11A	12			
		MCE 1051-1074	33A	24			
		MCE 2432-2447	77A	16			
		MCE 2863-2898	90A	36			
STANDARD SHIPBUILDING CO. SAN PEDRO, CALIFORNIA	C1-M-AV1	2485-2502	78,79	18			
		1415-1420	45	6			
		1473-1474	47	2			
		1563-1565	49	3			
STEINBACH IRON WORKS TILLAMOOK, OREGON	V2-M-ALL	2-4	1	3			
		18-21, 30-31	1	6			
		44-47	2	4			
		59-62	2	4			
SUN SHIPBUILDING & DRY DOCK CO. CHESTER, PENNSYLVANIA	T2-Tanker	111-118	4	8			
		148-149, 157-159	5	5			
		306-387	10-13	82			
		394-398	13	5			
		643-647	21	5			
		1723-1797	54, 57	75			
T2-SB-A1		2431-2454	76, 77	24			
		2706-2712	85	7			

198

263

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
SUN SHIPBUILDING & DRY DOCK CO. (Continued) CHESTER, PENNSYLVANIA	C4-S-B1	735	23	1			
	C4-S-B2	736-749	23	14			
	C4-S-B5	750-754	24	5			
	T3-M-AZ1	2065	65	1			
	B4-BX1	2658-2692	84	35			
	T3-S2-A3	2701-2705			4	5	
TAMPA SHIPBUILDING CO., INC. TAMPA, FLORIDA	C2-Cargo	22-25	1	4			
	C2-T	124-127	4	4			
TEXAS SHIPBUILDING CO. ✓ HOUSTON, TEXAS	V2-M-AL1	1590-1595	50	6			
		1689-1690	53	2			
TODD-GALVESTON DRY DOCK, INC. ✓ (ex GRAY'S IRON WORKS) GALVESTON, TEXAS	T1-M-A1	639-642	20	4			
		785-788	25	4			
TODD-HOUSTON SHIPBUILDING CORP. ✓ (Ex-HOUSTON S/B CORP.) HOUSTON, TEXAS	T1-M-A2	789-792	25	4			
	EC2-S-C1	MCE 95-119	3A	25			
		MCE 265-276	9A	12			
		MCE 828-859	26A	32			
		MCE 1936-1966	61A	31			
		MCE 2420-2431	76A	12			
		MCE 2908-3003	91A	96			
	T1-M-BT2	2636-2649	83	14			

37
103
108
14
525

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts</u> <u>(Permanent Report)</u>		<u>Incomplete Contracts</u> <u>(Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
WALSH-KAISER CO., INC. (Ex-RHEEM MFG. CO.) PROVIDENCE, RHODE ISLAND	EC2-S-C1	MCE 1458-1462 MCE 3119-3123	46A 98A	5 5			
	S2-S2-AQ1	1654-1674	52	21			
	S4-SF2-BE1	1882-1913	59,60	32			
	C1-M-AV1	2239-2250 2135-2140	71 67	12 6			
WALTER BUTLER SHIPBUILDERS, INC. (Ex-Barnes Duluth) DULUTH, MINNESOTA	N3-S-A2	1634-1641	52	8			
	C1-M-AV1	2113-2134	67	22			
	N3-S-A1	399-416	13	18			
WALTER BUTLER SHIPBUILDERS, INC. SUPERIOR, WISCONSIN	S2-S2-AQ1	1433-1444	45	12			
	B3-F1	1084-1085	34	2			
WATERWAY ENGINEERING CORP. GREEN BAY, WISCONSIN							

D

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Completed Contracts</u> <u>(Permanent Report)</u>		<u>Incomplete Contracts</u> <u>(Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
WELDING SHIPYARDS, INC. NORFOLK, VIRGINIA	T3-S-BF1	2187	69	1			
		2208-2211	70	4			
	T3-S-BZ1	2693-2694	85	2			
		2899	91	1			
WESTERN PIPE AND STEEL COMPANY SAN FRANCISCO, CALIFORNIA	C1-B	94-98	3	5			
	C3-S1-N2	172	6	1			
	C3-S1-B1	173	6	1			
	C3-S-A2	171,174	6	2			
		197-198	7	2			
		267-283	9	17			
		1544-1557	49	14			
	C3-S-A4	2188-2193			4	3	3
GRAND TOTAL:				<u>5598</u>		<u>28</u>	<u>64</u>

- 20 -

(Master Index)

<u>Builder</u>	<u>Type</u>	<u>M. C. Hull No.</u>	<u>Complete Contracts (Permanent Report)</u>		<u>Incomplete Contracts (Current Report)</u>		
			<u>Page No.</u>	<u>No. Ships Completed</u>	<u>Page No.</u>	<u>No. Ships Completed</u>	<u>No. Ships Incomplete</u>
WELDING SHIPYARDS, INC.	T3-S-BF1	2187	69	1			
		2208-2211	70	4			
	T3-S-BZ1	2693-2694	85	2			
		2899	91	1			
WESTERN PIPE AND STEEL COMPANY SAN FRANCISCO, CALIFORNIA	C1-B	94-98	3	5			
	C3-S1-N2	172	6	1			
	C3-S1-B1	173	6	1			
	C3-S-A2	171, 174	6	2			
		197-198	7	2			
		267-283	9	17			
		1544-1557	49	14			
	C3-S-A4	2188-2193	69	6			
GRAND TOTAL:				5,690			

Propulsion
T - Turbine
D - Diesel
R - Reciprocating

UNITED STATES MARITIME COMMISSION

Page No. 1.

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name*	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Pass.	T	MC - 59	1	369	America (West Point)	U.S. Lines NP/	Newport News S/B & D/D Co.	10-21-37	2-20-40	8-22-38	8-31-39	7- 2-40
T3-S2-A1	T	MC - 74	2	172	Cimarron	Navy (AO 22) P/	Sun S/B & D/D Co.	1- 3-38	4- 1-39	4-25-38	1- 7-39	2- 6-39
		MC - 75	3	173	Seakay (Santee)	Keystone NP/			5- 1-39	5-31-38	3- 4-39	3-23-39
		MC - 76	4	174	Esso New Orleans (Chenango)	S.O.N.J. NP/			6-15-39	7-10-38	4- 1-39	4-14-39
T3-S2-A1	T	MC - 77	5	151	Markay (Suwanee)	Keystone NP/	Federal S/B & D/D Co.	1- 3-38	11-15-39	6- 3-38	3- 4-39	5-25-39
		MC - 78	6	152	Neosho	Navy (AO 23) P/			1- 2-40	6-22-38	4-29-39	8- 4-39
		MC - 79	7	153	Esso Trenton (Sangamon)	S.O.N.J. NP/			1- 2-40	3-13-39	11- 4-39	12-14-39
T3-S2-A1	T	MC - 80	8	4329	Platte	Navy (AO 24) P/	Bethlehem-Sparrows Point Shipyard, Inc.	1- 3-38	10- 1-39	9-14-38	7- 8-39	12- 1-39
		MC - 81	9	4330	Esso Annapolis (Chemung)	S.O.N.J. NP/			4- 1-40	12-20-38	9- 9-39	1-26-40
		MC - 82	10	4331	Sabine x Esso Albany	Navy (AO 25) P/			1- 1-41	9-18-39	4-27-40	9-25-40
T3-S2-A1	T	MC - 83	11	370	Esso Richmond (Kaskaskia)	S.O.N.J. NP/	Newport News S/B & D/D Co.	10-21-37	4-20-40	1-16-39	9-29-39	4-20-40
		MC - 84	12	371	Esso Raleigh (Guadalupe)	S.O.N.J. NP/			4-15-40	5- 8-39	1-26-40	6-21-40
		MC - 85	13	372	Esso Columbia (Salamonie)	Navy (AO 26) P/			3-15-41	2- 5-40	9-18-40	11-20-40/
C2 Cargo	T	MCc- 25	14	154	Challenge (Castor)	N.Y. & Cuba Mail NP/	Federal S/B & D/D Co.	5- 9-38	7- 3-39	8-25-38	5-20-39	7-10-39
		MCc- 26	15	155	Red Jacket (Santa Monica)	Grace Line P/			9- 1-39	9-20-38	5-20-39	9- 6-39
		MCc- 27	16	156	Lightning (Mercury)	Moore McCormack NP/			10-31-39	1- 3-39	7-15-39	9-29-39
		MCc- 28	17	157	Flying Cloud (Jupiter)	Grace Line NP/ <i>Sta Catalina</i>			12-30-39	3-16-39	9-30-39	11- 1-39
C2 Cargo	D	MCc- 29	18	175	Donald McKay (Polaris)	Moore McCormack NP/	Sun S/B & D/D Co.	5-10-38	7- 4-39	7-25-38	4-22-39	6-27-39
		MCc- 30	19	176	Mormachawk (Arcturus)	Moore McCormack NP/			9-21-39	7-26-38	5-18-39	7-27-39
		MCc- 31	20	177	Mormacwren (Algorab)	Moore McCormack NP/			11- 1-39	8-10-38	6-15-39	8-18-39
		MCc- 32	21	178	Mormacdove (Alchiba)	Moore McCormack NP/			12-31-39	8-15-38	7- 6-39	9-21-39
C2 Cargo	D	MCc- 19	22	33	Sea Witch	U. S. Lines	Tampa SB Co., Inc.	5-21-38	10-25-39	9-21-38	10-31-39	7-30-40
		MCc- 20	23	34	Shooting Star (Lassen)	Navy (AE 3) P/			12-23-39	9-24-38	1-10-40	11-14-40
		MCc- 21	24	35	Surprise (Mount Baker)	Navy (AE 4) P/			2-22-40	11- 6-39	8- 6-40	11-14-40/
		MCc- 22	25	36	Sweepstakes (Procyon)	Navy (AKA 2) P/			4-21-40	1-15-40	11-14-40	11-14-40/
C2 Cargo	T	MCc- 40	26	373	Nightingale (Empire Egret)	Grace Lines B/	Newport News S/B & D/D Co.	6- 7-38	8- 2-39	11-14-38	4-28-39	10-30-39
		MCc- 41	27	374	Stag Hound (Aldebaran)	Grace Lines NP/			10- 1-39	11-28-38	6-21-39	12- 4-39
		MCc- 42	28	375	Santa Ana	Grace Lines P/			11-30-39	3- 6-39	10-18-39	2-15-40
		MCc- 43	29	376	Santa Teresa	Grace Lines P/			1-29-40	5- 1-39	12-15-39	3-27-40
C2 Cargo	D	MCc- 51	30	179	Mormacgull (Alcyone)	Moore McCormack NP/	Sun S/B & D/D Co.	6-21-38	3- 1-40	1-12-39	8-28-39	10-13-39
		MCc- 52	31	180	Mormaclarke (Betelgeuse)	Moore McCormack NP/			5- 1-40	3- 9-39	9-18-39	11-29-39
C2 Cargo	T	MCc- 53	32	158	Flying Fish (Mormacwan)	Moore McCormack P/	Federal S/B & D/D Co.	6-21-38	2-29-40	5-26-39	12-16-39	1-10-40
		MCc- 54	33	159	Comet (Pollux)	N.Y. & Cuba Mail NP/			4-29-40	5-26-39	12-16-39	3-25-40

* Later name in parentheses.

NP/ Later purchased by Navy.

B/ Later acquired by British.

P/ Purchaser.

All vessels 100% complete except those noted by 1/.

6/19/41

UNITED STATES MARITIME COMMISSION

Page No. 2.

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C3-E Cargo	T	MCc- 91	34	1474	Exporter (Hercules)	Am. Export Line <u>NP</u> /	Bethlehem-Fore River	8-11-38	11- 5-39	11- 7-38	7-18-39	9-28-39
		MCc- 92	35	1475	Explorer	Am. Export Line <u>P</u> /			12- 5-39	12-16-38	9-16-39	11-16-39
		MCc- 93	36	1476	Exchange	Am. Export Line <u>P</u> /			6- 2-40	3-16-39	12-28-39	2-23-40
		MCc- 94	37	1477	Express	Am. Export Line <u>P</u> /			8- 1-40	7-27-39	3- 9-40	4-18-40
C3-Cargo	T	MCc-160	38	162	Sea Fox (Mormacport)	Moore-McCormack <u>P</u> /	Federal	11-28-38	2-21-40	5- 8-39	1-27-40	3-18-40
		MCc-161	39	163	Frederick Lykes	Lykes Bros. <u>P</u> /			4-21-40	7-24-39	2-24-40	4-11-40
		MCc-162	40	164	Doctor Lykes (Hamm)	Lykes Bros. <u>NP</u> /			6-20-40	10- 9-39	4- 6-40	5-10-40
		MCc-163	41	165	Almeria Lykes (Empire Condor)	Lykes Bros. <u>P</u> / <u>LB</u> /			8-19-40	11-13-39	4-27-40	7-16-40
		MCc-164	42	166	Howell Lykes (Empire Pintail)	Lykes Bros. <u>P</u> / <u>LB</u> /			10-18-40	3- 4-40	7-13-40	9- 9-40
		MCc-165	43	167	Mormac York (Anne Arundel)	Moore-McCormack <u>P</u> / <u>NC</u> /			12-17-40	7-18-40	11-16-40	2- 7-41
C3-Cargo	D	MCc-166	44	182	Mormacpenn (Griffin)	Moore-McCormack <u>NP</u> /	Sun	12- 8-38	2-21-40	5- 1-39	10-11-39	1-18-40
		MCc-167	45	183	Mormac York (Pelias)	Moore-McCormack <u>NP</u> /			4-21-40	5- 8-39	11-14-39	4- 1-40
		MCc-168	46	184	Mormacland (Archer)	Moore-McCormack <u>LB</u> /			6-20-40	6- 7-39	12-14-39	4-24-40
		MCc-169	47	185	Mormacmail (Long Island)	Moore-McCormack <u>NP</u> /			8-19-40	7- 7-39	1-11-40	5-29-40
Pass. & Cargo	T	MCc-173	48	4337	Delbragil (Geo. F. E. Smith - 1905)	Miss. Shipping <u>P</u> /	Bethlehem-Sparrows Pt.	12-21-38	6- 1-40	4-10-39	12-16-39	5-31-40
		MCc-174	49	4338	Delorleans (Crescent City)	Miss. Shipping <u>NP</u> /			9- 1-40	5- 8-39	2-17-40	8-23-40
		MCc-175	50	4339	Delargentino (J.W. McAndrew)	Miss. Shipping <u>AP</u> /			12- 1-40	12-21-39	7-13-40	11- 8-40
C3-Cargo	T	MCc-197	51	195	Sea Arrow (Tangier)	Navy (AV-8) <u>P</u> /	Moore	1-25-39	5-30-40	3-18-39	9-15-39	7- 8-40
		MCc-197a	52	196	Mormacstar (Eliz. C. Stanton)	Moore-McCormack <u>P</u> / <u>NC</u> /			7-29-40	9-21-39	12-22-39	1-30-41
C3-Pass. & Cargo	T	MCc-200	53	379	President Jackson	Am. Pres. Lines <u>NP</u> /	Newport News	2- 6-39	8- 7-40	10- 2-39	6- 7-40	10-25-40
		MCc-201	54	380	President Monroe	Am. Pres. Lines <u>P</u> / <u>NC</u> /			10- 6-40	11-13-39	8- 7-40	12-19-40
		MCc-202	55	381	President Hayes	Am. Pres. Lines <u>NP</u> /			12- 5-40	12-26-39	10- 4-40	2-20-41
		MCc-203	56	382	Pres. Garfield (Thomas Jefferson)	Am. Pres. Lines <u>NP</u> /			2- 3-41	2- 5-40	11-20-40	3-26-41
		MCc-204	57	383	President Adams	Navy (APA-19) <u>P</u> /			4- 4-41	6-10-40	1-31-41	6- 5-41
		MCc-205	58	384	Pres. Van Buren (Thomas Stone)	Am. Pres. Lines <u>NP</u> /			6- 3-41	8-12-40	5- 1-41	9-11-41
C3 Pass. & Cargo	D	MCc-206	59	186	Rio Hudson (Avenger)	Britain <u>L</u> /	Sun	12-15-39	10- 6-40	11-28-39	11-27-40	7-31-41 1/
		MCc-207	60	187	Rio Parana (Biter)	Britain <u>L</u> /			12- 5-40	12-28-39	12-18-40	9- 2-41 1/
		MCc-208	61	188	Rio De La Plata (Charger)	Britain <u>PN</u> / <u>L</u> /			2- 3-41	1-19-40	3- 1-41	10- 2-41 1/
		MCc-209	62	189	Rio De Janeiro (Dasher)	Britain <u>L</u> /			4- 4-41	3-14-40	4-12-41	11-22-41 1/
C3-Cargo	T	MCc-210	63	253	Exchequer (Mormacmoon)	Moore-McCormack <u>P</u> /	Ingalls	3-15-39	11- 4-40	8-14-39	8-17-40	12-31-40
		MCc-211	64	254	Exchequer (Pocomoke)	Navy (AV-9) <u>P</u> /			1- 3-41	8-14-39	6- 8-40	10-16-40 1/

All vessels 100% complete at delivery except as noted by 1/

1/ Delivered incomplete to Navy for conversion

P/ PurchaserNP/ Later purchased by Navy

* Later name in parentheses

AP/ Later purchased by ArmyPN/ Purchased by Navy before allocation to BritainLB/ Later loaned to BritainNC/ Later chartered to NavyL/ Loaned

Page No. 2

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C3 Cargo	T	MCc- 212	65	255	Lyon x Mormachide	Navy	Ingalls SB Co.	100.0	3-15-39	3- 4-41	8-21-39	10-12-40	4-10-41
"	"	MCc- 213	66	256	Markab x Mormacpenn	Navy	"	100.0	"	5- 3-41	12-26-39	12-21-40	5-29-41
ClB Cargo	T	MCc- 362	67	172	Joseph Lykes	Lykes SS Co.	Federal	100.0	8-26-39	11-28-40	1-22-40	8- 3-40	10-15-40
"	"	MCc- 363	68	173	Zoella Lykes	Lykes SS Co.	S/B & D/D Co.	100.0	"	1-27-41	5- 6-40	10- 5-40	11- 7-40
"	"	MCc- 364	69	174	Reuben Tipton	Lykes SS Co.	Kearny, N.J.	100.0	"	3-28-41	6- 3-40	11- 2-40	11-29-40
"	"	MCc- 365	70	175	Otus x Fred Morris	Navy	"	100.0	"	5-27-41	6- 3-40	11- 2-40	12-27-40
"	"	MCc- 366	71	176	John Lykes	Lykes SS Co.	"	100.0	"	7-26-41	8-12-40	12-20-40	1-31-41
Cargo (C2)	T	MCc- 393	72	4341	Robin Locksley	Seas Ship. Co.	Bethlehem-	100.0	8-28-39	1-27-41	2-23-40	10- 5-40	3- 5-41
"	"	MCc- 394	73	4342	Empire Curlew	Seas Ship. Co.	Sparrows-Point	100.0	"	3-28-41	5- 2-40	12- 7-40	4-16-41
"	"	MCc- 395	74	4343	Alhena	Navy	Shipyards, Inc.	100.0	"	5-27-41	6-19-40	1-18-41	5-29-41
ClB Cargo	T	MCc- 412	75	156	Agwimonte	NY & Cuba Mail	Consolidated	100.0	9- 6-39	12- 6-40	5-27-40	11-14-40	9-15-41
"	"	MCc- 413	76	157	Agwiprince	Main SS	Steel	100.0	"	2- 4-41	6- 6-40	3-27-41	11-10-41
"	"	MCc- 414	77	158	Alcoa Pennant	Alcoa SS	Corporation	100.0	"	4- 5-41	11-25-40	6-26-41	12-16-41
"	"	MCc- 415	78	159	Alcoa Polaris	Alcoa SS	Limited	100.0	"	6- 4-41	4- 7-41	9-27-41	2-13-42
ClB Cargo	T	MCc- 422	79	4344	James Lykes	Lykes SS Co.	Bethlehem-	100.0	9-18-39	12-21-40	1-16-40	7-27-40	12- 4-40
"	"	MCc- 423	80	4345	Lipscomb Lykes	Lykes SS Co.	Sparrows-Point	100.0	"	2-21-41	2-15-40	9- 7-40	1-10-41
"	"	MCc- 424	81	4346	Thompson Lykes	Lykes SS Co.	Shipyards, Inc.	100.0	"	12-21-41	7-18-40	12-21-40	4-25-41
"	"	MCc- 425	82	4347	Solon Turman	Lykes SS Co.	Sparrows-Point	100.0	"	1-21-42	7-17-40	3- 8-41	5-23-41
"	"	MCc- 426	83	4348	James McKay	Lykes SS Co.	Maryland	100.0	"	3-21-42	3-13-41	9-27-41	11- 7-41
ClB Cargo	T	MCc- 427	84	5360	Santa Cruz (x C.S. Mack)	Grace Line	Bethlehem	100.0	9-18-39	3-21-41	1-24-40	8- 6-40	2- 5-41
"	"	MCc- 428	85	5361	Alcoa Pioneer	Alcoa SS	Steel Co. SB	100.0	"	5-21-41	3- 4-40	10- 4-40	3-27-41
"	"	MCc- 429	86	5362	Alcoa Pilgrim	Alcoa SS	Div. Union Pl.	100.0	"	7-21-41	8- 8-40	1-10-41	7-17-41
"	"	MCc- 430	87	5363	Alcoa Patriot	Alcoa SS	San Francisco	100.0	"	9-21-41	10- 9-40	3-12-41	8-11-41
"	"	MCc- 431	88	5364	Alcoa Puritan	Alcoa SS	California	100.0	"	11-21-41	1-15-41	7- 3-41	9-11-41
ClB Cargo	T	MCc- 432	89	8015	Alcoa Pathfinder	Alcoa SS Co.	Bethlehem Steel	100.0	9-18-39	3-21-41	1-17-40	10- 3-40	2-25-41
"	"	MCc- 433	90	8016	Alcoa Prospector	Alcoa SS Co.	Co., S/B Div.	100.0	"	5-21-41	2- 2-40	11- 2-40	3-25-41
"	"	MCc- 434	91	8017	Cape Neddick	United Mail	Staten Island,	100.0	"	7-21-41	2- 2-40	11-28-40	5-20-41
"	"	MCc- 435	92	8018	Cape Cod	SS Co.	New York	100.0	"	10-21-41	10-14-40	3-13-41	6-19-41
"	"	MCc- 436	93	8019	Stella Lykes	Lykes SS Co.	"	100.0	"	10-21-41	11-14-40	5-10-41	7-30-41
ClB Cargo	D	MCc- 461	94	57	Am. Manufacturer	Isthmian SS	Western Pipe	100.0	10-20-39	1-16-41	2- 5-40	8- 8-40	4-11-41
"	"	MCc- 462	95	58	Am. Leader	U. S. Lines	& Steel Co.	100.0	"	3-17-41	2-19-40	10- 8-40	6-12-41
"	"	MCc- 463	96	59	Am. Builder	Isthmian SS	"	100.0	"	5-16-41	8-15-40	12-17-40	7-25-41

UNITED STATES MARITIME COMMISSION

Page No. 4.

COMPLETED CONTRACTS

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C1-B Cargo	D	MCc- 464- 465	97 98	60 61	American Press American Packer	U. S. Lines P/ U. S. Lines P/	Western Pipe & Steel	10-20-39	7-15-41	10-11-40	3-11-41	9- 3-41
									9-13-41	12-23-40	5-20-41	10-14-41
C2-S Cargo	T	MCc- 458 459 460	99 100 101	4350 4351 4352	Robin Sherwood Robin Tuxford Robin Wentley	Seas Shippg. P/ Seas Shippg. P/ Seas Shippg. P/	Bethlehem- Sparrows-Point	9-25-39	9- 1-41	10-10-40	5-17-41	7-16-41
									10-16-41	12-12-40	7-26-41	9-22-41
									11-15-41	1-22-41	8-29-41	11- 3-41
C3-E Cargo	T	MCc- 454 455 456 457	102 103 104 105	1481 1482 1483 1484	Exemplar(Dorothy L. Dix) Exhibitor Executer(Almaack) Examiner	Am. Export P/ NC/ Am. Export P/ Am. Export P/ NP/ Am. Export P/	Bethlehem- Fore River	9-25-39	9-21-40	11-11-39	6-22-40	8- 1-40
									11-20-40	1- 4-40	8- 3-40	9- 5-40
									1-19-41	3-14-40	9-21-40	10-22-40
									3-20-41	4- 2-40	11-16-40	1-23-42
C3-P P & C	T	MCc- 488 489 490	106 107 108	265 266 267	African Comet(Arthur Middleton) African Meteor(Samuel Chase) African Planet(George Clymer)	Navy (APA 25) P/ Navy (APA 26) P/ Navy (APA 27) P/	Ingalls	10- 9-39	11-15-41	7- 1-40	6-28-41	12-31-41
									12-16-41	8-31-40	8-23-41	2- 6-42 1/
									1-15-42	10-28-40	9-27-41	6-15-42
C3-IN P&C(C)	T	MCc- 491	109	268	Pascagoula (**)	Army P/	Ingalls	10- 9-39	5- 2-42	1- 7-41	1-23-42	9-18-42
C3-A P & C	T	MCc- 476	110	386	President Polk	Am. President P/	Newport News	9-28-39	7-29-41	10- 7-40	6-28-41	11- 6-41
C2-SU Cargo	D	MCc- 480 481 482	111 112 113	199 200 201	China Mail(Empire Peregrine) Island Mail China Mail	Britain C/ Am. Mail Line P/ Am. Mail Line P/	Sun	10- 6-39	5-30-41	12- 4-40	5-24-41	10-16-41
									7-29-41	12-24-40	6-21-41	12-12-41
									9-27-41	3- 6-41	7-26-41	2- 2-42
C2-SU (R) Cargo	D	MCc- 483 484 485 486 487	114 115 116 117 118	202 203 204 205 206	Lightning Surprise Stag Hound Shooting Star Sea Serpent	U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/	Sun	10- 6-39	11-26-41	4-17-41	8-23-41	5-20-42
									1-25-42	5-29-41	9-27-41	6-27-42
									10- 7-42	6-26-41	10-18-41	9-16-42
									5-25-42	7-31-41	12-20-41	8-14-42
									7-24-42	8-27-41	12-30-41	10-23-42
C1-B Cargo	D	MCc- 466 467 468 469 470	119 120 121 122 123	1 2 3 4 5	Cape Alava Cape Flattery Oregon Cape Fairweather Idaho	Am. Mail Line C/ Am. Mail Line C/ Pac-Atlantic P/ Am. Mail Line C/ Pac-Atlantic P/	Seattle-Tacoma	10- 9-39	1- 7-41	3- 5-40	8- 1-40	4- 3-41
									3- 8-41	4-11-40	9-28-40	5-29-41
									5- 7-41	8-12-40	11-29-40	8- 7-41
									7- 6-41	10- 7-40	4-11-41	7- 8-41
									9- 4-41	12- 6-40	6-10-41	9- 8-41
C2-T Cargo	D	MCc- 509 510 511 512	124 125 126 127	37 38 39 40	Rainier Shasta Bellatrix Electra	Navy (AE 5) P/ " (AE 6) P/ " (AKA 3) P/ " (AKA 4) P/	Tampa	10-25-39	1-23-41	5-14-40	3- 1-41	1/
									3-24-41	8-12-40	7- 9-41	1/
									5-23-41	11-20-40	8-15-41	1/
									7-22-41	3- 6-41	11-18-41	1/
C2-G Cargo	T	MCc- 495	128	179	Santa Elisa	Grace Line P/	Federal	10-25-39	6-16-41	12-27-40	5-29-41	7-15-41

All vessels delivered 100% complete except as follows (noted by 1/); MC 107 delivered 97.2% complete; MC 124-127 transferred to Navy 4-16-41

P/ Purchaser NP/ Later purchased by Navy (C) Conversions by builder: MC 108 to Transport (Attack) Ship; MC 109 to Army Transport

C/ Chartered NC/ Later chartered by Navy (R) Fully refrigerated

* Later name in parenthesis

** George W. Goethals

Page No. 4.

UNITED STATES MARITIME COMMISSION

Page No. 5.

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-F Cargo (C) (C)	T	MCc- 496 497 498 499 500 501 502	129 130 131 132 133 134 135	180 181 182 183 184 185 186	Louise Lykes Jean Lykes(Libra) Nancy Lykes(Pollux) Titania Oberon Delsantos(Thurston) Delaires	Lykes SS Co. P/ Navy (AKA-12) P/ Navy (AKS-4) P/ Navy (AKA-13) P/ Navy (AKA-14) P/ Miss. Shippg. P/ <u>NC</u> / Miss. Shippg. P/	Federal	10-25-39	8-15-41	4-17-41	9-27-41	10-30-41
									10-14-41	6-5-41	11-12-41	12-30-41
									12-13-41	10-2-41	2-5-42	3-23-42
									2-11-42	10-25-41	2-28-42	5-27-42
									4-12-42	11-17-41	3-18-42	6-15-42
									6-11-42	12-9-41	4-4-42	7-11-42
									8-10-42	3-4-42	6-16-42	9-30-42
C3-M Cargo	T	MCc- 514 515	136 137	197 198	Mormacsea Mormacsun (**)	Moore-McCormack P/ Moore-McCormack P/ <u>NC</u> /	Moore	10-23-39	1-23-41	2-5-40	6-11-40	3-14-41
									3-23-41	6-20-40	8-28-40	6-6-41
C1-A Cargo	D	MCc- 493 494	138 139	227 228	Fomalhaut Mormacdale	Navy (AK 22) P/ Moore-McCormack P/	Pennsylvania	10-18-39	2-22-41	3-28-40	1-25-41	5-16-41/
									4-23-41	2-3-41	6-14-41	2-20-42
C1-A Cargo	T	MCc- 528 529	140 141	1075 1076	Marina Adabelle Lykes	Bull Line P/ Lykes SS Co. P/	Pusey & Jones	11-1-39	1-29-41	3-19-40	2-12-41	1-29-42
									3-30-41	2-20-41	9-27-41	3-20-42
T2-Tanker	T	MCc- 747	142 143 144 145 146 147	4353 4354 4355 4356 4358 4359	Corsicana(Kennebec)(A0-35) Caddo(Merrimack)(A0-37) Calusa(Winooski) Catawba(Neosho)(A0-48) Colina(Kankakee) Conastoga(Lackawanna)	Socony Vacuum P/ <u>NP</u> / Socony Vacuum P/ <u>NP</u> / Navy (AO-38) P/ Socony Vacuum P/ <u>NP</u> / Navy (AO-39) P/ Navy (AO-40) P/	Bethlehem-Sparrows-Point	11-1-39	8-1-41	8-12-40	4-19-41	8-18-41
									11-1-41	9-12-40	7-1-41	10-9-41
									4-1-42	4-23-41	11-12-41	1-5-42
									6-1-42	7-8-41	12-23-41	2-12-42
								1-10-40	7-1-42	7-31-41	1-24-42	3-31-42
									11-1-42	12-27-41	5-16-42	6-20-42
T2-Tanker	T	MCc- 798 799	148 149	221 222	Aekay(Neches)(A0-47) Kalkay(Mattaponi)	Keystone NP/ Navy (AO-41) P/	Sun	4-18-40	6-30-42	6-12-41	10-11-41	2-24-42
									7-30-42	9-9-41	1-17-42	3-30-42
Pass. & Cargo (C)	T	MCc- 809 810 811	150 151 152	4362 4363 4364	Charles Carroll Calvert Monrovia	Navy (APA 28) P/ Navy (APA 32) P/ Navy (APA 31) P/	Bethlehem-Sparrows-Point	4-30-40	8-3-42	9-4-41	3-24-42	8-12-42
									11-4-42	11-15-41	5-22-42	9-30-42
									2-4-43	3-26-42	9-19-42	11-30-42
C2-S-A1	T	MCc- 847 848 849 850	153 154 155 156	184 185 186 187	Exceller Extavia(Empire Oriole) Exanthia Exiria	Am. Export P/ Am. Export P/ <u>LB</u> / Am. Export P/ Am. Export P/	Bath Iron Works	6-14-40	9-12-41	9-3-40	5-10-41	8-13-41
									10-12-41	9-16-40	6-28-41	10-7-41
									4-10-42	5-14-41	11-1-41	1-21-42
									6-9-42	7-3-41	12-20-41	2-13-42
T2-Tanker	T	MCc- 864 865 866	157 158 159	226 227 228	Jorkay(Tappahannock) Ellkay(Monongahela) Emmkay(Patuxent)	Navy (AO-43) P/ Navy (AO-42) P/ Navy (AO-44) P/	Sun	6-30-40	11-30-42	12-24-41	4-18-42	5-29-42
									1-30-43	1-3-42	5-30-42	7-31-42
									2-28-43	3-5-42	7-25-42	9-28-42

All vessels delivered 100% complete except MC 138 (68.4%), denoted by 1/
P/ Purchaser
NC/ Later chartered to Navy
NP/ Later purchased by Navy
* Later name in parenthesis
** Florence Nightingale (AP-70)
LB/ Later loaned to Britain

(C) Conversions by builder: MC 132,133 to Cargo Attack Ships
MC 150-152 to Transport Attack Ships

Page No. 5.

UNITED STATES MARITIME COMMISSION

COMPLETED CONTRACTS

Page No. 6.

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C3-S-A2 (C)	T	MCo-1070	160	293	HMS Battler	NAVY (BVE-6) P/ LB/	Ingalls	9- 9-40	2-17-42	4-15-41	4- 4-42	10-31-42
			1071	161	HMS Hunter	NAVY (BVE-8) P/ LB/			3-29-42	5-12-41	5-22-42	12-31-42
			1072	162	HMS Chaser	NAVY (BVE-10) P/ LB/			5- 8-42	6-28-41	6-19-42	3-27-43
			1073	163	HMS Pursuer	NAVY (BVE-17) P/ LB/			6-17-42	7-31-41	7-18-42	6-14-43
C3-IN P&C	T		1015	164	Biloxi (Henry Gibbons)	Army P/	Ingalls	10-20-40	12-15-41	8-23-41	9-11-42	2-27-43
			1016	165	Gulfport (David C. Shanks)	Army P/			1-15-42	9-27-41	10-21-42	4-24-43
			1017	166	Pass Christian (**)	Army P/			12-15-41	1-23-42	11-20-42	6- 4-43
C3-S1-A3 (C)	T	MCo-1062	167	6	Frederick Funston	NAVY (APA-89) OA/	Seattle-Tacoma	9-30-40	9-25-42	4-21-41	9-27-41	10-28-42
			1063	7	James O'Hara	NAVY (APA-90) OA/			11-15-42	6-16-41	12-30-41	11-30-42
C3-S-A1	T	MCo-1064	169	8	Steel Architect (Copahee)	NAVY (CVE-12) P/	Seattle-Tacoma	9-30-40	2-11-42	6-18-41	10-21-41	2- 8-42 t/
			1065	9	Bogue	NAVY (CVE-12) P/			2-23-42	10- 1-41	1-15-42	t/
C3-S-A2 (C)	T	MCo-1066	171	62	HMS Attacker	NAVY (BVE-7) LB/	Western	9-30-40	2-24-42	4- 7-41	9-27-41	9-30-42
C3-S1-W2		1067	172	63	Cascade	NAVY (AQ-16) P/			5- 5-42	7-17-41	6- 7-42	9-11-42 t/
C3-S1-B1		1068	173	64	Chandeleur	NAVY (AV-10) P/			5-15-42	5-29-41	11-29-41	11-19-42
C3-S-A2 (C)		1069	174	65	HMS Stalker	NAVY (BVE-15) LB/			6-24-42	10- 6-41	3- 5-42	12-21-42
C2-S1-A1 (C)	T	MCo-1121	175	201	Alcoa Courier (Tryon)	NAVY (APH-1) P/	Moore	10- 7-40	6- 1-42	3-26-41	10-21-41	9-29-42
			1122	176	Pinkney	NAVY (APH-2) P/			6- 1-42	6- 3-41	12- 4-41	11-27-42
			1123	177	Rixey	NAVY (APH-3) P/			12-28-42	8- 6-41	12-30-41	12-30-42
C3-S-A1	T	MCo-1188	178	10	Card (CVE-11)		Seattle-Tacoma	10-30-40	5- 2-42	10-27-41	2-21-42	t/
		1189	179	11	Core (v 13)				6-11-42	1- 2-42		t/
C2-G Cargo	T	MCo-1268	180	228	Santa Rita	Grace Line P/	Federal	1- 2-41	12- 8-41	2- 6-41	7-11-41	9-17-41
P1-S2-L2	T	MCo-1275	181	206	Doyen	NAVY (APA-1) P/	Consolidated	2-24-41	11- 8-41	9-18-41	7- 9-42	4-20-43
			1276	207	USS Feland	NAVY (APA-11) P/			12-25-43	11-25-41	11-10-42	6-16-43
C2-S-B1 (R)	T	MCo-1347	183	214	Blue Jacket	United Fruit Co.	Moore	2-24-41	11-15-42	10-23-41	2-14-42	3-25-43
			1348	184	Golden Eagle	United Fruit Co.			12- 2-42	12- 8-41	3-15-42	4-23-43
			1349	185	Trade Wind	United Fruit Co.			12- 5-42	1- 5-42	4-11-42	4-30-43
			1350	186	Bald Eagle	U. S. Lines			1-15-43	2-17-42	5- 7-42	5-28-43
			1351	187	Great Republic	United Fruit Co.			2-12-43	3-18-42	6- 4-42	6-29-43
			1352	188	Flying Scud	United Fruit Co.			5-15-43	4-15-42	7- 1-42	8-18-43
C2-S-B1	T	MCo-1353	189	233	Santa Cecilia	Grace Line P/	Federal	2-24-41	11-12-42	1-22-42	6-28-42	8-29-42
			1354	190	Santa Margarita	Grace Line P/			12-22-42	2- 2-42	6-28-42	9-26-42
			1355	191	Santa Maria	Grace Line P/			1-31-43	3-21-42	7-16-42	10-10-42
			1356	192	African Star	Am. S. African P/			3-12-43	4- 7-42	8-11-42	10-28-42

All vessels delivered 100% complete except as noted by 1/ as follows: MC 169 - Approx. 85%; MC 172 - 56%

P/ Purchaser LB/ Later loaned to Britain

(C) Conversions by builder: MC 160-163, 171, 174 to Escort Aircraft Carriers

OA/ Owned by Army (R) Fully Refrigerated

** Fred. C. Ainsworth

MC 167, 168 to Transport Attack Ships

Page No. 6.

* Later name in parenthesis t/ Contracts covering hulls MC 170, 178, 179 were transferred to Navy 4-30-42

MC 175-177 to Hospital Transports

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-B1	T	MCc-1357 1358 1359 1360	193	237	African Dawn	Am. So. African P/	Federal	2-24-41	4-21-43	6-18-42	9-28-42	11-25-42
			194	238	African Sun	Am. So. African P/			5-31-43	8- 4-42	10-31-42	12-22-42
			195	239	Santa Barbara	Grace Line P/			7-10-43	8-15-42	12- 1-42	1-14-43
			196	240	Santa Catalina	Grace Line P/			8-19-43	8-19-42	12- 1-42	2- 3-43
C3-S-A2(C)	T	MCc-1395 1396	197	77	Fencer	Navy (BOW 14) P/ LB/	Western	9-30-40	8- 3-42	9- 5-41	4- 4-42	2-27-43
			198	78	Striker	Navy (BOW 19) P/ LB/			9-12-42	12-15-41	5- 7-42	4-28-43
C2-S-B1	T	MCc-1579 MCc-1580 MCc-1581 MCc-1582 MCc-1583 MCc-1584	199	241	Andromeda	Navy (AKA 15) P/	Federal	7-18-41	7-30-43	9-22-42	12-22-42	3-30-43
			200	242	Appalachian	Navy (AGC 1) P/			8-30-43	11- 4-42	1-29-43	2-27-43 1/
			201	243	Blue Ridge	(AGC 2) P/			9-20-43	12- 4-42	3- 7-43	3-15-43 1/
			202	244	Rocky Mt.	(AGC 3) P/			10-15-43	12- 4-42	3- 7-43	3-15-43 1/
			203	245	Thumben	(AKA 19) P/			10-31-43	2- 2-43	4-26-43	6- 9-43
			204	246	Virgo	(AKA 20) P/			11-30-43	3- 9-43	6- 4-43	7-15-43
			205	247	Aquarius	(AKA 16) P/			12-15-43	4-28-43	7-23-43	8-20-43
			206	248	Centaurus	(AKA 17) P/			1-10-44	6- 7-43	9- 3-43	10-20-43
			207	249	Cepheus	(AKA 18) P/			2-26-44	7-26-43	10-27-43	12-15-43
			208	250	Achernar	(AKA 53) L/			5- 6-44	9- 6-43	12- 3-43	1-29-44
			209	251	Alshain	(AKA 55) L/			6-15-44	10-29-43	1-26-44	3-31-44
			210	252	Chara	(AKA 58) L/			8-10-44	12- 6-43	3-15-44	3-16-44 1/
			211	253	Diphda	(AKA 59) L/			9-15-44	1-27-44	5-11-44	7- 7-44
			212	254	Leo	(AKA 60) L/			9-30-44	3-17-44	6-29-44	8-29-44
			213	255	Muliphen	(AKA 61) L/			11-15-44	5-13-44	8-26-44	10-21-44
			214	256	Skellak	(AKA 62) L/			11-30-44	6-19-44	10-17-44	11-30-44
			215	257	Theemin	(AKA 63) L/			12-22-44	7- 3-44	10-31-44	12-22-44
			216	258	Winston	(AKA 94) L/			12-30-44	7-10-44	11-30-44	1-18-45
			217	259	Marquette	(AKA 95) L/			2-27-45	8-30-44	4-29-45	6-19-45
			218	260	Mathews	(AKA 96) L/			3- 6-45	9-15-44	12-22-44	3- 3-45
			219	261	Merrick	(AKA 97) L/			3-13-45	10-19-44	1-28-45	3-30-45
			220	262	Montague	(AKA 98) L/			3-22-45	11- 2-44	2-11-45	4-13-45
			221	263	Bolette	(AKA 99) L/			4- 7-45	12- 2-44	3-11-45	4-26-45
			222	264	Oglethorpe	(AKA 100) L/			4-21-45	12-26-44	4-15-45	6- 5-45
C1-A	D	DA-MCc51	223	256	Cape Romano	Lykes Bros.	Pennsylvania	4-29-41	7-24-42	9-15-41	2-21-42	7-17-42
			224	257	Cape St. George	Waterman Line			8-24-42	10-27-41	3- 8-42	7-31-42

P/ Purchaser
L/ Loaned
LB/ Loaned to Britain

All vessels 100% complete at delivery except MC 200 - 84.4%,
201 - 80.9%, 202 - 83.1%, 210 - 90.2%, denoted by 1/

UNITED STATES MARITIME COMMISSION

Page No. 8

COMPLETED CONTRACTS

Type	Pro- pul- sion	Contract Number	Build- er's Hull No.		Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
			No.	No.				Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C1-A	D	DA-120-51	225	258	Sangay (x-Cape Sable)	Navy (AE 10) P/ Moore-McCormack Lykes Bros. Waterman U. S. Lines Waterman U. S. Lines Agwilines	Pennsylvania	4-29-41	9-24-42	10-30-41	4- 5-42	9- 9-42
			226	259	Cape Porpoise				10-24-42	11-10-41	5- 3-42	9-29-42
			227	260	Cape Henry				11-24-42	2-21-42	6-21-42	10-24-42
			228	261	Cape Decision				12-24-42	3-10-42	7- 5-42	11-16-42
			229	262	Cape Spencer				1-24-43	4- 7-42	7-26-42	12-14-42
			230	263	Cape St. Elias				2-24-43	5- 5-42	8-16-42	12-28-42
			231	264	Cape Ugat				3-24-43	6-23-42	10- 4-42	12-31-42
			232	265	Cape Canaveral				4-24-43	7- 6-42	10-18-42	1-30-43
C3-S-A1	T	120-1516	233	17	Tracker		Seattle-Tacoma	5-10-41	7-15-42	11- 3-41	3- 7-42	
			234	18	Nassau				8- 1-42	11-27-41	4- 4-42	
			235	19	Altamaha				8-15-42	12-19-41		
			236	20	Barnes				9-15-42	1-19-42		
			237	21	Block Island				10-15-42	1-19-42		
			238	22	H.S. Searcher				11-14-42	2- 2-42		
			239	23	Breton				12- 1-42	2-25-42		
			240	24	H.S. Ravager				12-15-42	4-11-42		
			241	25	Croatan				12-31-42	4-15-42		
			242	26	Prince Wm.				1-15-43		8-23-42	
			243	27	Slaver				2- 1-43			
			244	28	Atheling				2-15-43			
			245	29	Empress				3- 1-43			
			246	30	Amber				3-15-43			
			247	31	Bequim				4- 1-43			
			248	32	Trumpeter				4-15-43			
			249	33	Empress				5- 1-43			
			250	34	Khadive				5-15-43			
			251	35	Speaker				6- 1-43			
			252	36	Nalob				6-15-43			
			253	37	Premier				7- 1-43			
			254	38	Shah				7-15-43			
			255	39	Patrolier							
			256	40	Crab							

(This entire contract transferred to jurisdiction of
U.S. Navy April 30, 1942.) All Keel layings and
launchings stricken from totals)

P/ Purchaser.

Hulls 225 to 232 delivered 100% complete

Page No. 8

UNITED STATES MARITIME COMMISSION

Page No. 9.

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C3-S-A1	T	MCc-1516	257 258 259 260 261 262	41 42 43 44 45 46	Ranee Trommer (See Note Page 8) Queen Ruler Arbiter <i>47 Smiler 48 Puncher 49 Responder</i>		Seattle-Tacoma	5-10-41				
C1B	T	MCc-1520	263 264 265 266	222 223 224 225	Mormachawk Mormacwren Mormacdove Mormacgull	Moore-McCormack P/ P/ P/ P/	Consolidated Wilmington	6-9-41	2-1-43 6-1-43 9-1-43 12-1-43	12-1-41 12-15-41 12-22-41 12-29-41	5-11-42 5-22-42 6-1-42 6-8-42	12-14-42 12-26-42 12-31-42 2-9-43
C3-S-A2 (c) (c) (c)	T	MCc-1533	267 268 269 270 271 272 273 274 275 276 277 278 279 280 281 282 283	79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95	Sea Pike Sea Bass Bolivar Callaway Cambria Sea Snipe Chilton Clay Bayfield Cavalier Sea Barb Sea Cat Sea Devil Sea Flasher Sea Arrow(Alpine) Sea Snapper(Barnstable) Sea Corporal	Moore-McCormack P/ Matson Navy (APA 34) P/ Navy (APA 35) P/ Navy (APA 36) P/ Am. Pres. Lines Navy (APA 38) P/ Navy (APA 39) P/ Navy (APA 33) P/ Navy (APA 37) P/ Army Army Am-Hawaiian SS Isthmian SS Navy (APA 92) L/ Navy (APA 93) L/ Am. Pres. Lines	Western	5-3-41	8-1-42 9-1-42 10-1-42 11-1-42 12-1-42 1-1-43 2-1-43 3-1-43 4-1-43 5-1-43 6-1-43 7-1-43 8-1-43 9-1-43 10-1-43 11-1-43 12-1-43	3-9-42 4-10-42 5-13-42 6-10-42 7-1-42 8-8-42 9-10-42 10-14-42 11-14-42 12-10-42 12-31-42 1-26-43 2-18-43 3-18-43 4-12-43 5-6-43 5-25-43	6-28-42 8-2-42 9-7-42 10-10-42 11-10-42 12-7-42 12-29-42 1-23-43 2-15-43 3-15-43 4-8-43 5-4-43 5-23-43 6-22-43 7-10-43 8-5-43 8-26-43	2-13-43 3-31-43 3-15-43 4-24-43 5-4-43 5-29-43 5-29-43 6-29-43 6-30-43 7-19-43 8-6-43 8-25-43 11-30-43 12-24-43 9-30-43 10-30-43 1-31-44
C2-S-B1	T	MCc-1972	284 285 286 287 288	220 221 222 223 224	Hot Spur (La Salle) Dashing Wave Young America Typhoon Ormsby (x-Twilight)	Miss. Shpgg. P/NO/ Miss. Shipping P/ Miss. Shipping P/ Miss. Shipping P/ Navy (APA 49) P/	Moore	5-12-41	12-1-42 1-1-43 2-1-43 3-1-43 4-1-43	4-29-42 5-11-42 6-8-42 7-3-42 7-21-42	8-2-42 7-19-42 9-7-42 9-24-42 10-20-42	1-18-43 2-17-43 3-30-43 2-28-43 3-10-43

L/ Loaned NC/ Later chartered to the Navy.
 (C)M.C. Hulls 279, 280 and 283 Army Transport Conversions.
 * Later name in parentheses.

All Vessels 100 % complete at delivery.

Page No. 9.

UNITED STATES MARITIME COMMISSION

Page No. 10

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-B1	T	MCc-1972	289	225	Pierce	Navy (APA 50) P/	Moore	5-12-41	5-1-43	7-22-42	10-10-42	6-30-43
C2-S-B1	T	MCc-1973	290	226	Sheridan	Navy (APA 51) P/	Moore	5-12-41	6-1-43	8-5-42	11-11-42	7-31-43
			291	227	Titan	Matson Nav.			7-1-43	9-10-42	11-11-42	7-30-43
			292	228	Meteor	Miss. Shipping			8-1-43	9-28-42	12-7-42	7-20-43
			293	229	Comet	Miss. Shipping			9-1-43	10-13-42	12-21-42	8-17-43
			294	230	John Land	Seas Shipping			10-1-43	11-14-42	1-22-43	8-25-43
			295	231	Catoctin	Navy (AGC 5) P/			11-1-43	11-14-42	1-23-43	8-31-43
C1A Cargo	T	MCc-1538	296	1084	Cape Henlopen	Bull Line	Pusey & Jones	5-1-41	7-31-42	10-17-41	4-22-42	9-30-42
			297	1085	Cape Mohican	"			9-30-42	12-15-41	7-14-42	10-31-42
			298	1086	Cape Charles	AGWI Lines			12-31-42	4-28-42	9-7-42	12-19-42
		MCc-1509	299	1087	Cape Corwin	Bull Line			2-28-43	7-18-42	11-21-42	3-18-43
			300	1088	Cape Douglas	Grace Line			6-30-43	9-10-42	1-20-43	4-29-43
			301	1089	Cape Bon	Grace Line			8-31-43	11-25-42	4-17-43	6-17-43
			302	1090	Cape Breton	Am. Export L.			11-30-43	1-23-43	6-2-43	8-28-43
		MCc-1539	303	1091	Cape Canso	Marine Transp.			12-31-43	4-21-43	8-16-43	10-30-43
			304	1092	Cape Carthage (Acontius)	Navy (AGP 12) L/			4-30-44	6-5-43	10-12-43	12-22-43
			305	1093	Cape Diamond	Black Diamond			6-30-44	8-19-43	12-11-43	2-15-44
T2-SE-A1	T	DA-MCc-135	306	313	Schuylkill (x-Soulsbury)	Navy (AO 76) P/	Sun	5-27-41	1-15-43	9-24-42	2-16-43	2-27-43
			307	314	Cossatot (x-Ft. Necessity)	Navy (AO 77) P/			3-15-43	10-24-42	2-28-43	3-17-43
			308	315	Cowanesque (x-V. Duquesne)	Navy (AO 79) P/			4-20-43	11-23-42	3-11-43	3-25-43
			309	316	Fort Niagara	Keystone Co.			4-20-43	12-21-42	4-20-43	4-30-43
		DA-MCc-136	310	317	Charlestown	Marine Transp.			5-20-43	1-21-43	5-6-43	5-18-43
			311	318	Bloody Marah	Cities Service			7-20-43	2-18-43	5-29-43	6-10-43
			312	319	Great Meadows	Marine Transp.			8-30-43	3-2-43	6-11-43	6-24-43
			313	320	Lake George	Bermuth Lemboke			9-15-43	5-13-43	9-6-43	9-18-43
		MCc-20616	314	321	Crown Point	Keystone Shppg.			9-30-43	5-31-43	9-17-43	9-30-43
		MCc-2145	315	322	Kittanning	Paco Tankers (Keystone)			11-20-43	6-14-43	9-30-43	10-13-43
			316	241	Esso Gettysburg	S.O.N.J. P/			2-28-42	7-15-41	2-2-42	2-28-42
			317	242	Bunker Hill	Keystone			3-31-42	8-15-41	4-16-42	4-30-42
			318	243	Caddo	Socony-Vacuum P/			4-30-42	9-15-41	5-22-42	6-4-42
			319	244	Harlem Heights (Suamico)	Kaymar NP/			5-31-42	9-27-41	5-30-42	6-27-42
		MCc-2146	320	265	White Plains	Keystone Co.			6-30-42	12-1-41	5-30-42	7-10-42

P/ Purchaser.
NP/ Later purchased by Navy.
L/ Loaned.

* Later name in parentheses.

All vessels 100% complete at delivery.

Page No. 10

UNITED STATES MARITIME COMMISSION

Page No. 11

COMPLETED CONTRACTS

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	*Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc- 2146	321	266	Valley Forge (Tallulah)	Navy (AO 50) P/	Sun	5-27-41	6-30-42	12- 1-41	6-25-42	7-30-42
			322	245	Calusa	Socony-Vacuum P/			6-30-42	2- 5-42	7-10-42	7-31-42
		MCc- 2147	323	267	Esso Manhattan	S.O.N.J. P/			7-31-42	12-15-41	7-31-42	8-22-42
			324	268	Ticonderoga	Keystone P/			7-31-42	12-15-41	8-24-42	9-18-42
			325	246	Corsicana (Pecos) ^{AO 66}	Socony P/ NP/			7-31-42	4-20-42	8-17-42	8-29-42
			326	269	Bennington	Keystone S/			8-31-42	2- 2-42	9-29-42	10-23-42
		MCc- 2148	327	270	Esso Wilmington	S.O.N.J. P/			8-31-42	2- 2-42	10-29-42	11-14-42
			328	247	Stillwater (Cache)	Navy (AO 67) P/			8-31-42	5-25-42	9- 7-42	9-28-42
			329	271	Esso Washington	S.O.N.J. P/			9-30-42	2-27-42	10-10-42	10-31-42
			330	272	Esso Paterson	S.O.N.J. P/			9-30-42	2-27-42	11-11-42	11-30-42
		MCc- 2149	331	248	Monmouth	Keystone P/			9-30-42	6- 3-42	10-21-42	10-31-42
			332	249	Cherry Valley	Kaymar (Keystone) P/			10-31-42	7-14-42	11-11-42	11-27-42
			333	273	Caribbean	Barber Asphalt P/			10-31-42	6- 3-42	11-27-42	12-15-42
			334	274	Esso Norfolk	S.O.N.J. P/			10-31-42	6-29-42	12- 7-42	12-30-42
		MCc-13534	335	250	Saugatuck	Navy (AO 75) P/			11-30-42	8-20-42	12- 7-42	12-21-42
			336	275	Millicoma	Navy (AO 73) P/			11-30-42	8- 4-42	1-21-43	1-30-43
			337	276	Saranac	Navy (AO 74) P/			11-30-42	8-27-42	12-21-42	12-31-42
			338	251	Colina	Socony-Vacuum P/			12-31-42	9-10-42	12-28-42	1-14-43
		MCc-13535	339	277	Conastoga	Socony-Vacuum P/			12-31-42	10- 3-42	1-31-43	2-19-43
			340	278	Chepachet	Navy (AO 78) P/			12-31-42	11- 1-42	3-10-43	3-25-43
			341	252	Fort Lee	Bernuth-Lembke			1-31-43	10-24-42	2-25-43	3-15-43
			342	279	Palo Alto	Marine Trans. P/			1-31-43	10-14-42	2-20-43	2-27-43
		MCo-13536	343	280	Buena Vista	Texas Co. P/			1-31-43	11-14-42	3-23-43	3-31-43
			344	253	Vera Cruz	Texas Co. P/			2-28-43	11-14-42	2- 6-43	2-24-43
			345	281	Cerro Gordo	Texas Co. P/			2-28-43	11-30-42	4- 7-43	4-20-43
			346	282	Contreras	Texas Co. P/			2-28-43	1-24-43	4-21-43	4-30-43
		MCc-13537	347	254	Churubusco	Texas Co. P/			3-31-43	12-13-42	3-23-43	4- 8-43
			348	283	Molino Del Rey	Am. Republics			3-31-43	2- 2-43	5- 8-43	5-20-43
			349	284	Chapultepec	Barber Asphalt			3-31-43	2-23-43	5-20-43	5-29-43
			350	255	San Antonio	Gulf Oil Co. P/			4-30-43	1- 1-43	4-16-43	4-28-43
		MCc-15944	351	285	Jalapa	Gulf Oil Co. P/			4-30-43	12-13-42	6- 5-43	6-21-43
			352	286	Perote	Keystone			4-30-43	12-24-42	6-19-43	6-30-43

NP/ Later purchased by Navy.

P/ Purchaser

S/ Owned by Seamar Tankers, Inc.

* Later name in parentheses.

All vessels 100% complete at delivery

Page No. 11

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-	353	256	Pueblo	Barber Asphalt	Sun S/B & D/D	100.0	4-30-43	5-31-43	2-9-43	5-11-43	5-24-43
"	"	15944	354	287	Bull Run	Keystone Co.	Co.	100.0	"	5-31-43	3-13-43	6-29-43	7-12-43
"	"	"	355	288	Ball's Bluff	Cities Service	Chester, Pa.	100.0	"	5-31-43	3-25-43	7-12-43	7-24-43
"	"	MCc-	356	257	Shiloh	Bernuth Lambcke	"	100.0	5-27-41	6-30-43	2-28-43	6-7-43	6-21-43
"	"	15945	357	289	Appomattox	Am. Petr. Trnsp.	"	100.0	"	6-30-43	4-10-43	7-21-43	7-31-43
"	"	"	358	290	Monocacy	Marine Trans.	"	100.0	"	8-21-43	4-24-43	8-10-43	8-21-43
"	"	"	359	258	Cross Keys	Gulf Oil Co.	"	100.0	"	7-31-43	3-25-43	7-5-43	7-17-43
"	"	DA-MCc	360	291	Front Royal	Am. Petr. Trnsp.	"	100.0	"	8-31-43	5-11-43	8-21-43	8-31-43
"	"	85	361	292	Winchester	Barber Asphalt	"	100.0	"	9-25-43	5-22-43	9-14-43	9-25-43
"	"	"	362	259	Seven Pines	Barber Asphalt	"	100.0	"	8-31-43	4-19-43	7-28-43	8-9-43
"	"	"	363	293	Sharpsburg	War Emer. Tnkrs	"	100.0	"	10-11-43	6-8-43	9-29-43	10-11-43
"	"	MCc-	364	294	Fredericksburg	Keystone Shppg.	"	100.0	"	10-19-43	6-22-43	10-7-43	10-19-43
"	"	20615	365	260	Chickamauga	Barber Asphalt	"	100.0	"	9-30-43	5-13-43	8-20-43	8-30-43
"	"	"	366	295	Chancellorsville	Keystone Shppg.	"	100.0	"	10-30-43	7-1-43	10-19-43	10-30-43
"	"	"	367	296	Petersburg	Keystone Shppg.	"	100.0	"	11-13-43	7-14-43	10-30-43	11-13-43
"	"	MCc-	368	261	Murfreesboro	Marine Transp.	"	100.0	"	10-31-43	6-9-43	9-15-43	9-28-43
"	"	20903	369	297	Spottsylvania	Gulf Oil Co.	"	100.0	"	10-31-43	7-24-43	11-10-43	11-22-43
"	"	"	370	298	Vicksburg	Barber Asphalt	"	100.0	"	10-31-43	8-12-43	11-20-43	11-30-43
"	"	"	371	262	Gaines Mill	Keystone Shppg.	"	100.0	"	11-30-43	7-8-43	10-9-43	10-23-43
"	"	MCc-	372	299	Chantilly	War Emer. Tnkrs.	"	100.0	"	12-16-43	8-24-43	12-4-43	12-16-43
"	"	21301	373	300	Harpers Ferry	Am. Trad. & Prod.	"	100.0	"	12-22-43	9-16-43	12-14-43	12-22-43
"	"	"	374	263	Perryville	Keystone Shppg.	"	100.0	"	12-31-43	7-31-43	11-3-43	11-16-43
"	"	"	375	301	Manassas	Tankers Co.	"	100.0	"	12-31-43	9-30-43	12-20-43	12-29-43
"	"	DA-MCc	376	305	Corinth	Keystone Shppg.	"	100.0	"	8-31-43	4-12-43	7-21-43	7-30-43
"	"	89	377	306	Kenesaw Mountain	Keystone Shppg.	"	100.0	"	10-31-43	5-8-43	8-19-43	8-28-43
"	"	"	378	307	Mill Spring	Keystone Shppg.	"	100.0	"	11-30-43	6-30-43	10-8-43	10-23-43
"	"	"	379	308	Fairfax	Marine Transp.	"	100.0	"	12-15-43	7-14-43	10-21-43	10-30-43
"	"	DA-MCc	380	302	Malvern Hill	War Emer. Tnkrs.	"	100.0	"	12-31-43	10-9-43	1-7-44	1-28-44
"	"	90	381	264	Brandy Station	War Emer. Tnkrs.	"	100.0	"	12-31-43	8-23-43	11-27-43	12-10-43
"	"	"	382	303	South Mountain	Texas Co.	"	100.0	"	12-31-43	10-21-43	1-21-44	2-15-44
"	"	"	383	304	Williamsburg	Texas Co.	"	100.0	"	12-31-43	11-1-43	2-5-44	2-26-44
"	"	91	384	309	McDowell	Marine Transp.	"	100.0	"	12-31-43	7-24-43	11-3-43	11-17-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	DA-MCc	385	310	Lookout Mountain	War Emer. Tnks.	Sun S/B & D/D	100.0	5-27-41	12-31-43	8-21-43	11-15-43	11-27-43
"	"	91	386	311	Missionary Ridge	War Emer. Tnks.	Co.	100.0	"	12-31-43	8-17-43	11-30-43	12-11-43
"	"	"	387	312	Opequon	War Emer. Tnks.	Chester, Pa.	100.0	"	12-31-43	9-9-43	12-6-43	12-18-43
C3-S-A2	T	DA-MCc	388	325	Custer	Navy	Ingalls SB Co.	95.0	7-14-41	4-30-43	2-19-42	11-6-42	1-23-43*
"	"	" 105	389	326	DuPage	Navy	"	95.0	"	6-30-43	3-20-42	12-19-42	2-28-43*
"	"	" 108	390	327	Elmore	Navy	"	95.0	"	8-30-43	6-19-42	1-29-43	3-30-43*
"	"	" 109	391	328	Fayette	Navy	"	95.0	"	10-30-43	10-1-42	2-25-43	4-30-43*
"	"	MCc-1974	392	329	Fremont	Navy	"	95.0	9-9-40	11-30-43	10-28-42	3-31-43	5-30-43*
"	"	" 1975	393	330	Henrico	Navy	"	95.0	7-14-41	12-30-43	11-12-42	3-31-43	6-24-43*
T2-SE-A1	T	MCc	394	330	Fisher's Hill	Am. Petr. Transp.	Sun S/B & D/D	100.0	5-27-41	12-30-43	9-18-43	12-18-43	12-30-43
"	"	20616	395	331	Cedar Creek	Marine Transp.	Co.	100.0	"	12-30-43	9-20-43	12-15-43	12-27-43
"	"	DA-MCc	396	332	Five Forks	War Emer. Tnks.	"	100.0	"	12-30-43	10-2-43	12-21-43	12-31-43
"	"	138	397	333	Kernstown	Keystone Shppg.	"	100.0	"	12-30-43	10-11-43	1-15-44	2-11-44
"	"	"	398	334	Santiago	Am. Petr. Transp.	"	100.0	"	12-30-43	10-23-43	1-31-44	2-21-44
N3-S-A1	R	DA-MCc	399	1	John W. Arey	Stone & Wolfe	Walter Butler	100.0	12-15-41	9-11-42	3-31-42	7-12-42	12-30-42
"	"	169	400	2	Rodney Baxter	British Min. War	Shipbuilders	100.0	"	9-26-42	4-3-42	7-26-42	5-25-43
"	"	"	401	3	Richard Bearse	"	Superior, Wis.	100.0	"	10-11-42	4-29-42	9-7-42	5-25-43
"	"	"	402	4	William Brewster	"	"	100.0	"	10-26-42	5-14-42	9-17-42	5-28-43
"	"	"	403	5	William Bursley	"	"	100.0	"	11-10-42	4-11-42	8-9-42	5-28-43
"	"	"	404	6	Ashmun J. Clough	"	"	100.0	"	11-25-42	4-11-42	8-17-42	5-31-43
"	"	"	405	7	Calvin Coggin	"	"	100.0	"	12-10-42	7-12-42	9-27-42	6-2-43
"	"	"	406	8	Jesse G. Cotting	"	"	100.0	"	12-25-42	7-27-42	10-8-42	6-25-43
"	"	"	407	9	Josiah P. Cressey	"	"	100.0	"	1-9-43	6-25-42	12-15-42	6-10-43
"	"	"	408	10	Tully Crosby	"	"	100.0	"	1-24-43	6-25-42	11-11-42	6-12-43
"	"	"	409	11	Elkanah Crowell	"	"	100.0	"	2-8-43	8-10-42	11-4-42	6-15-43
"	"	"	410	12	Justin Doane	"	"	100.0	"	2-23-43	8-19-42	11-11-42	6-21-43
"	"	"	411	13	Asa Eldridge	"	"	100.0	"	3-10-43	9-8-42	5-9-43	7-8-43
"	"	"	412	14	Anthony Enright	"	"	100.0	"	3-25-43	9-29-42	12-7-42	6-29-43
"	"	"	413	15	Watson Ferris	"	"	100.0	"	4-9-43	10-10-42	5-9-43	7-20-43
"	"	"	414	16	Bailey Foster	"	"	100.0	"	4-24-43	11-5-42	5-9-43	7-15-43
"	"	"	415	17	Gurden Gates	"	"	100.0	"	5-9-43	11-12-42	5-9-43	7-27-43
"	"	"	416	18	Moses Gay	"	"	100.0	"	5-24-43	12-8-42	5-9-43	7-30-43

* Delivered to Navy incomplete.

Type	Propulsion	Contract Number	MCC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
N3-S-A1	R	DA-MCc	417	269	Alden Gifford	British Min. War ^{Tup}	Leathem Smith	100.0	8-14-41	5-11-42	2-9-42	8-2-42	11-25-42
"	"	-170	418	270	Kimball Harlow	"	SB Co.	100.0	"	6-10-42	4-1-42	9-7-42	12-24-42
"	"	"	419	271	Freeman Hatch	"	Sturgeon Bay, Wisconsin	100.0	"	7-10-42	6-9-42	9-7-42	12-31-42
"	"	"	420	272	Waldo Hill	"	"	100.0	"	8-9-42	6-23-42	11-14-42	2-22-43
"	"	"	421	273	William Homan	"	"	100.0	"	9-8-42	8-3-42	12-12-42	4-16-43
"	"	"	422	274	Laban Howes	"	"	100.0	"	10-8-42	9-9-42	2-17-43	4-16-43
"	"	"	423	275	William Howland	"	"	100.0	"	11-7-42	9-10-42	3-14-43	4-30-43
"	"	"	424	276	Ashbel Hubbard	"	"	100.0	"	4-6-43	11-18-42	4-12-43	5-22-43
"	"	"	425	277	Clement T. Jayne	"	"	100.0	"	4-6-43	12-19-42	4-30-43	6-8-43
C3-S-A2	T	MCC-1698	426	331	Sea Scamp	Lykes Bros.	Ingalls SB Co.	*98.8	8-26-41	5-30-43	11-26-42	4-30-43	7-24-43
"	"	" 1699	427	332	Sea Porpoise	U. S. Lines	"	*98.3	"	7-30-43	12-28-42	5-14-43	7-31-43
"	"	" 1700	428	333	Leon (APA-48)(AR-93)	Navy	"	**	"	9-30-43	2-6-43	6-19-43	9-11-43
"	"	" 1701	429	334	Sea Star *	Matson Nav. Co.	"	100.0	"	10-15-43	2-9-43	6-30-43	12-5-43
"	"	" 1702	430	335	Knox	Navy	"	**	8-26-41	11-15-43	3-4-43	7-17-43	9-30-43
"	"	" 1703	431	336	Lamar	Navy	"	**	"	12-15-43	3-31-43	8-28-43	11-9-43
V2-ME-A1	D	DA-MCc	432	1	Port Angeles ✓	U. S. Navy	Birchfield	100.0	8-23-41	3-6-42	10-27-41	4-3-42	11-30-42
"	"	-187	433	2	Port Blakeley	U. S. Navy	Boiler, Inc.	100.0	"	4-5-42	10-27-41	5-2-42	12-31-42
"	"	"	434	3	Port Discovery	U. S. Navy	"	100.0	"	5-5-42	12-1-41	4-3-42	12-23-42
"	"	DA-MCc	435	4	Port Ludlow	U. S. Navy	"	100.0	"	6-4-42	12-1-41	5-2-42	3-8-43
"	"	-188	436	5	Port Madison	U. S. Navy	"	100.0	"	7-4-42	4-13-42	7-14-42	4-12-43
"	"	"	437	6	Port Orchard	U. S. Navy	"	100.0	"	8-3-42	4-20-42	7-14-42	5-19-43
V2-ME-A1	D	DA-MCc	438	1	Port Allen ✓	DeBardleben Coal	Canulette SB	100.0	8-23-41	3-15-42	10-23-41	5-22-42	3-20-43
"	"	-185	439	2	Port Barre	Mobile Towing Co.	Co., Inc.	100.0	"	5-1-42	11-10-41	5-22-42	3-31-43
"	"	"	440	3	Port Hudson	DeBardleben Coal	"	100.0	"	6-15-42	12-31-41	6-17-42	4-26-43
"	"	"	441	4	Port Vincent	McAllister Lighterage	"	100.0	"	5-27-43	2-6-42	7-22-42	5-27-43
V2-ME-A1	D	DA-MCc	442	137	Port Byron ✓	U. S. Army	Calumet Shpyd. & Drydock Co.	100.0	8-23-41	5-10-42	2-16-42	4-27-42	9-11-42
"	"	-186	443	138	Port Alleghany	"	"	100.0	"	6-1-42	3-12-42	5-12-42	10-5-42
"	"	"	444	139	Port Elizabeth	U. S. Navy	Chicago, Ill.	100.0	"	6-20-42	3-12-42	5-22-42	10-15-42
"	"	"	445	140	Port Conway	"	"	100.0	"	7-10-42	4-28-42	6-16-42	11-4-42
"	"	"	446	141	Port Fulton	U. S. Army	"	100.0	"	8-1-42	5-13-42	7-1-42	11-14-42
V2-ME-A1	D	DA-MCc	447	503	Port Chester ✓	Army	Ira S. Bushey	100.0	8-25-41	4-19-42	2-24-42	9-10-42	10-30-42
"	"	-192	448	504	Port Crane ✓	Navy	& Sons, Inc.	100.0	"	5-30-42	2-24-42	9-10-42	11-25-42

* Delivered to W.S.A. Incomplete

** Delivered Incomplete to Navy

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V2-12-A1	D	DA-12C	449	511	Port Henry	McAllister	Ira S. Bushey	100.0	8-25-41	7-10-42	2-27-42	10-19-42	2-19-43
"	"	- 192	450	512	Port Jervis	Dalzell Towing	& Sons, Inc.	100.0	"	8-19-42	2-27-42	10-19-42	1-27-43
"	"	"	451	513	Port Kent	Navy	Brooklyn, N.Y.	100.0	"	9-29-42	5-6-42	8-19-42	12-23-42
N3-S-A1	R	DA-12C	452	1	Charles H. Salter	Br. Min. of War T.	Pacific	100.0	10-9-41	7-7-42	3-23-42	5-31-42	12-30-42
"	"	- 193	453	2	Cyrus Sears	"	Bridge Co.	100.0	"	8-6-42	3-23-42	5-31-42	5-28-43
"	"	"	454	3	Benjamin Sherburn	"	"	100.0	"	9-5-42	6-4-42	7-27-42	4-27-43
"	"	"	455	4	Samuel V. Shreve	"	"	100.0	"	10-5-42	6-4-42	7-27-42	5-19-43
"	"	"	456	5	Reuben Snow	"	"	100.0	"	11-4-42	7-30-42	8-25-42	5-14-43
"	"	"	457	6	Caleb Sprague	"	"	100.0	"	12-4-42	7-30-42	8-25-42	5-31-43
"	"	"	458	7	Benjamin Tay	"	"	100.0	"	1-3-43	8-28-42	11-7-42	5-4-43
"	"	"	459	8	Charles Treadwell	"	"	100.0	"	2-2-43	8-28-42	11-7-42	5-28-43
"	"	"	460	9	Samuel Very	"	"	100.0	"	3-4-43	11-10-42	11-13-42	5-18-43
V2-12-A1	D	DA-12C	461	402	Port Clyde	Army	General Ship & Engine Works	100.0	8-29-41	12-15-41	6-17-41	11-20-41	2-18-42
"	"	- 196	462	403	Port Huron	Army	"	100.0	"	12-31-41	6-17-41	12-6-41	2-18-42
N3-1-A1	D	DA-12C	463	10	Enceladus	Navy (AK-80)	Per-Jersey	**	9-4-41	6-1-42	2-14-42	10-9-42	
"	"	- 212	464	11	Europa	Navy (AK-81)	S/B Corp.	**	"	7-1-42	3-2-42	12-7-42	
"	"	"	465	12	Hydra	Navy (AK-82)	Camden, N. J.	**	"	7-30-42	4-11-42		
"	"	"	466	13	Asa Lothrop	"	"	**	"	8-30-42	10-14-42		
"	"	"	467	14	Lauchlan McKay	"	"	**	"	9-29-42	12-10-42		
"	"	"	468	15	John L. Manson	"	"	**	"	10-29-42			
"	"	"	469	16	Nathaniel Mathews	"	"	**	"	11-28-42			
"	"	"	470	17	Media (Vice Admiral)	Navy AK-83	"	**	"	12-28-42			
"	"	"	471	18	Mira	Navy - 94	"	**	"	1-27-43			
C2-S-E1	T	13c-1709	472	3	Fairland	Waterman Line	Gulf S/B Corp.	100.0	8-28-41	9-1-42	11-15-41	4-19-42	8-31-42
"	"	" 1710	473	4	Raphael Semmes	Waterman Line	"	100.0	"	10-1-42	12-20-41	5-10-42	10-30-42
"	"	" 1711	474	5	Sumter	Navy	"	100.0	"	4-30-43	4-3-42	10-4-42	4-30-43
"	"	" 1712	475	6	Warren	Navy	"	97.0*	"	2-19-43	4-19-42	9-7-42	2-19-43*
"	"	" 1713	476	7	Wayne	Navy	"	100.0	"	5-1-43	4-20-42	12-6-42	4-30-43
"	"	" 1714	477	8	Azalea City	Waterman SS Co.	"	100.0	"	6-1-43	5-14-42	11-1-42	7-2-43
"	"	" 1715	478	9	Bienville	Waterman SS Co.	"	100.0	"	7-15-43	9-10-42	12-27-42	5-31-43
"	"	" 1716	479	10	Warrior	Waterman SS Co.	"	100.0	"	8-15-43	10-8-42	3-14-43	7-26-43
"	"	" 1717	480	11	Jean Lafitte	Waterman SS Co.	"	100.0	"	9-15-43	11-9-42	4-25-43	9-10-43

* Delivered to Navy incomplete.

** Transferred to the Supervision of the U. S. Navy Department 1-1-43.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-E1	T	MCc-1718	481	12	Hyades	Navy	Gulf S.B. Corp.	**	8-28-41	10-15-43	12-10-42	6-12-43	9-30-43
"	"	1719	482	14	Afoundria	Waterman S.S. Co.	"	100.0	"	12-1-43	12-31-43	7-18-43	11-11-43
"	"	1720	483	15	Baxter	Navy	"	**	"	12-15-43	3-18-43	9-19-43	11-30-43
"	"	1721	484	16	Maiden Creek	Waterman S.S. Co.	"	100.0	"	12-31-43	5-8-43	10-31-43	1-18-44
"	"	1722	485	17	Topa Topa	Navy	"	**	"	12-31-43	6-17-43	12-12-43	2-19-44
CLB Cargo	T	MCc-1790	486	226	Mormack	Mormack Lines	Consolidated Steel Corp.	100.0	8-26-41	10-11-42	2-16-42	6-13-42	2-5-43
"	"	"	487	227	Mormactern	Mormack Lines	"	100.0	"	10-29-42	2-16-42	7-2-42	12-29-42
"	"	"	488	228	Nancy Lykes	Lykes Bros. SS	"	100.0	"	11-16-42	3-4-42	7-14-42	2-13-43
"	"	"	489	229	Jean Lykes	Lykes Bros. SS	"	100.0	"	12-4-42	3-5-42	7-21-42	2-19-43
"	"	"	490	230	Fred Morris	U.S. Navy	"	100.0	"	12-21-42	5-11-42	8-10-42	2-26-43
"	"	"	491	231	Solon Turman	Lykes Bros. SS	"	100.0	"	1-9-43	5-23-42	8-20-42	2-28-43
"	"	"	492	232	Alcoa Planter	Alcoa SS	"	100.0	"	1-27-43	6-2-42	8-30-42	3-22-43
"	"	"	493	233	Auriga	U.S. Navy	"	100.0	"	2-14-43	6-9-42	9-7-42	3-13-43
"	"	"	494	234	Alcoa Pilgrim	Alcoa SS	"	100.0	"	3-3-43	6-22-42	9-20-42	3-20-43
"	"	MCc-1791	495	235	Alcoa Furitan	Alcoa SS	"	100.0	"	3-20-43	7-3-42	9-27-42	3-29-43
"	"	"	496	236	Alcoa Pointer	Alcoa SS	"	100.0	"	4-7-43	7-15-42	10-12-42	4-3-43
"	"	"	497	237	Alcoa Pegasus	Alcoa SS	"	100.0	"	4-25-43	7-22-42	10-18-42	4-6-43
"	"	"	498	238	Cape Trinity	Waterman SS	"	100.0	"	5-12-43	7-13-42	1-31-43	5-27-43
"	"	"	499	239	Cape San Martin	Lykes Bros. SS	"	100.0	"	5-30-43	8-11-43	11-23-42	4-13-43
"	"	"	500	240	Cape Romain	Waterman SS	"	100.0	"	6-17-43	8-21-42	11-27-42	4-29-43
"	"	"	501	241	Cape May	U.S. Lines	"	100.0	"	7-5-43	8-31-42	12-12-42	5-11-43
"	"	"	502	242	Cape Newenham	Am. Mail Line	"	100.0	"	7-23-43	9-8-42	12-21-42	4-24-43
"	"	"	503	243	Cape Perpetua	Am. Pres. Lines	"	100.0	"	8-11-43	9-21-42	12-28-42	5-3-43
"	"	MCc-1792	504	244	Cape Cleare	Matson Nav.	"	100.0	"	8-28-43	9-28-42	1-6-43	5-18-43
"	"	"	505	245	Cape Mendocino	Am. Pres. Lines	"	100.0	"	9-15-43	10-12-42	1-24-43	6-13-43
"	"	"	506	246	Cape Ann	Am. Mail Line	"	100.0	"	10-3-43	10-19-42	2-3-43	6-30-43
"	"	"	507	247	Cape Johnson	U.S. Navy	"	100.0	"	10-21-43	11-28-42	2-20-43	5-25-43
"	"	"	508	248	Cape Elizabeth	McCormick SS	"	100.0	"	11-8-43	12-14-42	3-3-43	6-3-43
"	"	"	509	249	Cape San Juan	Am. Hawaiian SS	"	100.0	"	11-8-43	12-21-42	3-17-43	6-10-43
"	"	"	510	250	Cape Meares	Matson Navigation	"	100.0	"	12-13-43	12-29-42	4-5-43	6-20-43
"	"	"	511	251	Cape Greig	McCormack SS	"	100.0	"	12-31-43	1-7-43	4-16-43	6-23-43
V2-ME-A1	D	DA-MCc 231	512	101	Port Wentworth	Navy	Brunswick Marine	100.0	9-24-41	4-30-42	1-2-42	6-17-42	11-14-42

** Delivered incomplete to Navy for conversion. Percentage of completion not available at this time.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V2-ME-A1	D	DA-MCc	513	102	Port Clinton	McAllister	Brunswick Marine	100.0	9-24-41	5-30-42	1-15-42	9-12-42	1-23-43
"	"	- 231	514	103	Port Deposit	Navy	Construction	100.0	"	6-30-42	2- 9-42	8- 1-42	1-23-43
"	"	"	515	104	Port Edwards	Central Wharf Towboat	Corp.	100.0	"	7-30-42	2-23-42	10-17-42	2- 6-43
T3-S-A1	T	MCc-1779	516	4378	Chiwawa	Navy AO-68	Bethlehem-	100.0	8-26-41	12-30-42	2-26-42	6-25-42	12-24-42
"	"	"	517	4379	Enoree	Navy AO-69	Sparrows Point	100.0	"	1-31-43	4- 8-42	8-29-42	1-23-43
"	"	"	518	4380	Escalante	Navy AO-70	Shipyard, Inc.,	100.0	"	3-15-43	5-20-42	9-29-42	1-30-43
"	"	"	519	4381	Neshanic	Navy AO-71	Sparrows Point,	100.0	3-20-42	4- 1-43	6-11-42	10-31-42	2-20-43
"	"	"	520	4382	Niobrara	Navy AO-72	Maryland	100.0	Addendum	7-15-43	6-29-42	11-28-42	3-13-43
"	"	"	521	4383	Dartmouth	S.O.N.J.	"	100.0	No. 1	7-31-43	9- 2-42	1-14-43	4-19-43
"	"	"	522	4384	Samoset	Socony-Vacuum	"	100.0	"	10-15-43	12- 2-42	3-27-43	5- 7-43
"	"	"	523	4385	Sachem	"	"	100.0	"	11-15-43	1-18-43	4-28-43	5-27-43
"	"	"	524	4386	Shabonee	"	"	100.0	"	4- 1-44	3-31-43	7-10-43	8-30-43
"	"	"	525	4387	Occidental	"	"	100.0	"	4-15-44	4-29-43	8-31-43	9-29-43
"	"	"	526	4388	Kenyon	"	"	100.0	"	8-15-44	7-13-43	10-23-43	11-24-43
"	"	"	527	4389	Wellesley	"	"	100.0	"	9-15-44	8-31-43	11- 6-43	12-14-43
"	"	"	528	4390	Duquesne	"	"	100.0	"	12-31-44	10-31-43	1-29-44	3-13-44
T2-SE-A1	T	MCc-1884	529	245	Arickaree	Marine Transport	Alabama Dry	100.0	11-25-41	8-11-42	3- 9-42	10-25-42	3-11-43
"	"	"	530	246	Birch Coulie	American Rep. Corp.	Dock & Ship-	100.0	"	8-24-42	3-17-42	11-29-42	3-31-43
"	"	"	531	247	Buffalo Wallow	Bernuth-Lemocke Co.	building Co.	100.0	"	9- 9-42	4- 2-42	12-20-42	4-24-43
"	"	"	532	248	Camas Meadows	American Petr. Tr.	"	100.0	"	9-22-42	5-16-42	2-14-43	5-11-43
"	"	MCc-1885	533	249	Canyon Creek	Cities Serv. Co.	"	100.0	"	10- 7-42	5-25-42	2-28-43	5-29-43
"	"	"	534	250	Cedar Mills	Amer. Petr. Transp.	"	100.0	"	10-21-42	6-12-42	4-16-43	7-15-43
"	"	"	535	251	Hat Creek	Tankers Company	"	100.0	"	11- 5-42	7- 9-42	4-30-43	7-31-43
"	"	"	536	252	Julesburg	Marine Transport	"	100.0	"	11-19-42	10-27-42	5-14-43	8-24-43
"	"	MCc-1886	537	253	Little Big Horn	Cities Serv. Co.	"	100.0	"	12- 3-42	10-27-42	3-21-43	6-18-43
"	"	"	538	254	McClellan Creek	Tankers Company	"	100.0	"	12-18-42	12- 1-42	4- 4-43	7- 2-43
"	"	"	539	255	Pine Ridge	Amer. Rep. Corp.	"	100.0	"	1- 9-43	12-23-42	5-29-43	8-30-43
"	"	"	540	256	Powder River	Cities Serv. Co.	"	100.0	"	1-16-43	2-16-43	6-18-43	9- 9-43
"	"	MCc-1887	541	257	Quemado Lake	Tankers Company	"	100.0	"	2- 1-43	3- 2-43	7- 9-43	9-20-43
"	"	"	542	258	Rosebud	Marine Transport	"	100.0	"	2-15-43	3-22-43	7-23-43	9-30-43
"	"	"	543	259	Red Canyon	Cities Serv. Co.	"	100.0	"	2-28-43	4- 5-43	8-18-43	10-12-43
"	"	"	544	260	Sappa Creek	Amer. Trad. & Prod.	"	100.0	"	3-12-43	4-17-43	9-15-43	10-29-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-S-A1	T	MCc-1888	545	261	Sweetwater	Tankers Company	Alabama D/D & Shipbuilding Co.	100.0	11-25-42	3-28-43	4-30-43	10-12-43	11-13-43
"	"	"	546	262	Wagon Box	Amer. Pet. Trans.	"	100.0	"	4-11-43	5-14-43	11-15-43	12-14-43
"	"	"	547	263	Washita	War Emerg. Tkrs.	"	100.0	"	4-25-43	5-29-43	12- 5-43	12-31-43
"	"	"	548	264	Abiqua	Cities Serv. Co.	"	100.0	"	5- 9-43	6-18-43	9-22-43	10-31-43
"	"	MCc-1889	549	265	Touchet	Amer. Pet. Trans.	"	100.0	"	5-23-43	7- 9-43	10-26-43	11-26-43
"	"	"	550	266	Evans Creek	Amer. Rep. Corp.	"	100.0	"	6- 7-43	7-23-43	11-11-43	11-30-43
"	"	"	551	267	Skull Bar	Amer. Rep. Corp.	"	100.0	"	6-21-43	8-18-43	11-29-43	12-31-43
"	"	"	552	268	Four Lakes	War Emerg. Tkrs.	"	100.0	"	7- 5-43	9-16-43	12-21-43	1-26-44
"	"	MCc-1890	553	269	Cayuse	War Emerg. Tkrs.	"	100.0	11-25-41	7-19-43	9-23-43	12-24-43	1-31-44
"	"	"	554	270	Wolf Mountain	War Emer. Tkrs.	"	100.0	"	8- 3-43	10-13-43	1-19-44	2-16-44
"	"	"	555	271	Wyoming Valley	Amer. Rep. Corp.	"	100.0	"	8-17-43	10-27-43	1-31-44	2-29-44
"	"	"	556	272	Apache Canyon	Amer. Trad. & Prod.	"	100.0	"	9- 1-43	11-12-43	2- 8-44	3- 9-44
"	"	MCc-1891	557	273	Autossee	Amer. Pet. Trans.	"	100.0	"	9-15-43	11-16-43	2-26-44	3-21-44
"	"	"	558	274	White River	Marine Transp.	"	100.0	"	9-30-43	11-30-43	3- 1-44	3-31-44
"	"	"	559	275	Wood Lake	Amer. Rep. Corp.	"	100.0	"	10-14-43	12- 6-43	3-20-44	4-17-44
"	"	"	560	276	Beaver Dam	Barber Asphalt	"	100.0	"	10-29-43	12-22-43	3-31-44	4-28-44
"	"	MCc-1892	561	277	Callabee	Tankers Co., Inc.	"	100.0	"	11-12-43	12-27-43	4-12-44	5- 8-44
"	"	"	562	278	Cahawba	Bernuth-Lembcke	"	100.0	"	11-27-43	2- 1-44	4-30-44	5-29-44
"	"	"	563	279	Horseshoe	War Emerg. Tkrs.	"	100.0	"	12-10-43	2-28-44	5-23-44	6-16-44
"	"	"	564	280	Wahoo Swamp	Cities Ser. Oil Co.	"	100.0	"	12-24-43	3-21-44	6-16-44	7-18-44
L3-S-A1	R	MCc-1813	565	826	Thomas Wilson	Wilson Co.	American SB Co.	100.0	10-24-41	4- 1-43	5- 2-42	11-14-42	5- 6-43
"	"	"	566	827	Sewell Avery	Pittsburgh SS Co.	Lorain, Chio	100.0	"	4- 1-43	5-29-42	11-28-42	5-25-43
"	"	"	567	828	J. Burton Ayers	Great Lakes SS Co.	"	100.0	"	6- 1-43	11-21-43	5-15-43	8-17-43
"	"	"	568	829	E. G. Grace	Interlake SS Co.	"	100.0	"	6- 1-43	12- 5-42	6-17-43	9-30-43
L6-S-A1	R	MCc-1613	569	1009	Champlain	Cleveland Cliffs	American SB Co.	100.0	10-24-41	4- 1-43	6- 8-42	11-15-42	6-23-43
"	"	"	570	1010	John T. Hutchinson	Buckeye SS Co.	Cleveland, O.	100.0	"	6-15-43	11-19-42	5- 1-43	7-26-43
T1-M-A1	D	DA-MCc-	571	201	Spindletop	Anglo-Saxon	Lancaster	100.0	10-21-41	8- 7-43	5-20-42	12-12-42	8- 7-43
"	"	426	572	202	Cotton Valley	Petroleum (Slick oil)	Iron Works,	100.0	"	9-20-43	5-27-42	2-23-43	9-20-43
"	"	"	573	203	Rouseville	Corp.	Perryville, Md.	100.0	"	10-29-43	8-12-42	7- 4-43	10-29-43
"	"	"	574	204	Golden Meadow	"	"	100.0	"	12-18-43	12-23-42	8- 1-43	12-18-43
V4-M-A1	D	MCc-1819	575	37	Seguin	Shipowners & Merch.	Avondale Marine	100.0	11- 3-41	1-29-43	4-27-42	8- 9-42	1-29-43
"	"	"	576	38	Sand Key	Moran Towing Co.	Ways, Inc.	100.0	"	3-10-43	4-27-42	9- 7-42	3-10-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V4-M-A1	D	MCc-1819	577	39	Sanibel Island	Moran Towing Co. ✓	Avondale Marine	100.0	11-3-41	4-3-43	4-27-42	10-15-42	4-3-43
"	"	"	578	40	Sabine Pass	Moran Towing Co.	Ways, Inc.	100.0	"	4-30-43	8-7-42	12-12-42	4-30-43
L6-S-B1	R	MCc-1834	579	290	Richard J. Reiss	Reiss SS Co.	Great Lakes	100.0	10-14-41	5-22-43	3-9-42	9-19-42	5-22-43
"	"	"	580	291	Cadillac	Cleveland Cliffs	Eng. Works	100.0	"	6-18-43	4-16-42	10-31-42	6-18-43
"	"	"	581	292	George A. Sloan	Pittsburgh SS Co.	River Rouge, Mich.	100.0	"	7-22-43	5-28-42	12-23-42	7-22-43
"	"	"	582	522	Frank Armstrong	Interlake SS Co.	Great Lakes	100.0	"	5-31-43	2-2-42	10-17-42	5-31-43
"	"	"	583	523	Clarence B. Randall	Pioneer SS Co.	Ashtabula, O.	100.0	"	7-16-43	3-16-42	12-19-42	7-16-43
"	"	"	584	293	Frank Purnell	Interlake SS Co.	Great Lakes	100.0	"	8-27-43	9-24-42	5-8-43	8-27-43
"	"	"	585	294	Robert C. Stanley	Pittsburgh SS Co.	Eng. Works	100.0	"	9-29-43	11-4-42	6-19-43	9-29-43
"	"	"	586	295	Lehigh	Bethlehem Trans.	River Rouge, Mich.	100.0	"	10-29-43	12-29-43	7-24-43	10-29-43
"	"	"	587	524	J.H. Hillman, Jr.	Great Lakes SS Co.	Great Lakes	100.0	"	9-24-43	10-22-42	7-3-43	9-24-43
"	"	"	588	525	Steelton	Bethlehem Trans.	Ashtabula, O.	100.0	"	11-10-43	12-28-42	9-11-43	11-10-43
C3-S-A3	T	MCc-1826	589	4391	Windsor	Navy APA-55	Bethlehem-	100.0	8-26-41	4-15-43	7-23-42	12-28-42	6-16-43
"	"	"	590	4392	Leedstown	Navy APA-56	Sparrows Point	100.0	"	5-15-43	8-26-42	2-13-43	7-15-43
"	"	"	591	4393	Excelsior	American Export L.	S.P., Maryland	100.0	"	9-28-43	12-30-42	5-29-43	8-23-43
"	"	"	592	4394	Exchequer	American Export L.	"	100.0	"	10-30-43	2-18-43	7-24-43	10-7-43
"	"	"	593	4395	Exminster	American Export L.	"	100.0	"	2-8-44	6-1-43	12-18-43	2-17-44
"	"	"	594	4396	Adair	Navy APA-91	"	100.0	"	2-22-44	7-28-43	2-29-44	7-15-44
V4-M-A1	D	MCc-1827	595	1	Point Loma	Moran Towing ✓	Freemling	100.0	11-3-41	4-3-43	2-26-42	7-21-42	4-3-43
"	"	"	596	2	Anacapa	"	Bros., Inc.	100.0	"	5-8-43	2-26-42	8-16-42	5-8-43
"	"	"	597	3	Point Vincente	"	Milwaukee, Wis.	100.0	"	5-27-43	2-27-42	9-19-42	5-27-43
"	"	"	598	4	Point Arguello	"	"	100.0	"	6-24-43	3-5-42	10-31-42	6-24-43
T1-M-A1	D	DA-MCc	599	1	Tarentum	British Min. War Dept.	Barnes-Duluth	100.0	11-6-41	4-1-43	2-18-42	6-3-42	4-30-43
"	"	301	600	2	Titusville	"	SB Co.	100.0	"	4-10-43	2-18-42	7-3-42	6-22-43
"	"	"	601	3	Mannington	"	Duluth, Minn.	100.0	"	4-20-43	2-19-42	6-3-42	5-25-43
"	"	"	602	4	Salt Creek	"	"	100.0	"	4-30-43	2-19-42	7-3-42	7-22-43
"	"	"	603	5	Glen Pool	"	"	100.0	"	5-10-43	2-20-42	8-2-42	6-28-43
"	"	"	604	6	Jennings	"	"	100.0	"	5-20-43	2-20-42	8-2-42	6-7-43
"	"	"	605	7	Tonkawa	"	"	100.0	"	5-30-43	4-20-42	8-26-42	8-22-43
"	"	"	606	8	Cromwell	"	"	100.0	"	6-10-43	4-23-42	8-16-42	9-14-43
V4-M-A1	D	MCc-1848	607	101	Matagorda	Moran Towing Co. ✓	Pendleton	100.0	11-8-41	7-17-42	4-18-42	10-21-42	5-4-43
"	"	"	608	102	Aransas Pass	Moran Towing Co.	Shipyard, Inc.	100.0	"	8-16-42	4-18-42	10-21-42	6-10-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V4-M-A1	D	MCc 1848	609	103	Sombrero Key	Moran Towing Co.	Pendleton	100.0	11- 8-41	9-15-42	10-21-42	12-24-42	6-30-43
"	"	"	610	104	Dry Tortugas	Moran Towing Co.	Shipyard, Inc.	100.0	"	10-15-42	10-21-42	12-26-42	7-28-43
"	"	"	611	105	Southwest Pass	Moran Towing Co.	"	100.0	"	11-14-42	12-29-42	2-28-43	8-23-43
"	"	"	612	106	Montauk Point	Moran Towing Co.	"	100.0	"	12-14-42	12-31-42	3-14-43	9-15-43
V4-M-A1	D	MCc 1854	613	405	Koose Peak	Moran Tow. & T.	General Ship	100.0	11-20-41	8-27-43	8-10-42	5- 1-43	8-27-43
"	"	"	614	406	Boon Island	"	& Engine Works	100.0	"	10-22-43	9- 7-42	5-22-43	10-22-43
"	"	"	615	407	Gay Head	"	E. Boston,	100.0	"	1-15-43	9-21-42	5-22-43	12-31-43
"	"	"	616	408	Bodie Island	"	Mass.	100.0	"	12-31-43	5- 1-43	10-16-43	12-31-43
"	"	"	617	409	Great Isaacs	"	"	100.0	"	2-25-43	6-15-43	11-27-43	4-28-44
"	"	"	618	410	Tybee	"	"	100.0	"	5-31-44	6- 2-43	11-27-43	5-31-44
B7-A1		MCc 1850	619	1	Concrete No. 6	Navy	MacEvoy S/B	100.0	11-17-41	3- 2-42	5-22-42	5-23-43	4-22-44
"		"	620	2	" 7	Navy*	Corp.,	100.0	"	3- 9-42	5-22-42	7-26-43	1- 7-44
"		"	621	3	" 8	Navy*	Savannah, Ga.	100.0	"	6-22-42	9- 1-42	11-29-43	4- 8-44
"		"	622	4	" 9	" *	"	100.0	"	6-28-42	9- 1-42	12-28-43	4-28-44
"		"	623	5	" 10	" *	"	100.0	"	10-13-42	10-20-42	4- 9-44	5- 5-44
V4-M-A1	D	MCc 1855	624	100	Point Sur	Moran Towing	Globe SB Co.	100.0	11-20-41	5-28-43	3-24-42	8- 9-42	5-28-43
"	"	"	625	101	Farallon	"	Superior, Wis.	100.0	"	6-22-43	3-24-42	8-24-42	6-22-43
"	"	"	626	102	Point Cabrillo	"	"	100.0	"	6-30-43	3-24-42	9- 7-42	6-30-43
"	"	"	627	103	Trinidad Head	"	"	100.0	"	7-31-43	3-24-42	9-19-42	7-31-43
"	"	"	628	104	Scotch Cap	"	"	100.0	"	7-31-43	3-24-42	9-30-42	7-31-43
B7-A1		MCc 1870	629	1	Concrete No. 29	U.S. Navy*	San Jacinto	100.0	11-26-41	11- 1-42	7- 7-42	9-27-43	12-13-43
"		"	630	2	" " 30	" *	SB, Inc.	100.0	"	11- 1-42	7- 9-42	10-20-43	12-31-43
"		"	631	3	" " 31	" *	"	100.0	"	12- 1-42	8-28-42	8-26-43	11-22-43
"		"	632	4	" " 32	" *	"	100.0	"	12- 1-42	8-28-42	10- 4-43	12-24-43
B7-A2		MCc 1879	634	1	Concrete No. 1	U.S. Navy	Concrete Ship	100.0	11-27-41	4-15-42	5- 1-42	10-13-42	4-13-43
"		"	635	2	" " 2	"	Constructors	100.0	"	5-16-42	5-21-42	11-11-42	2-18-43
"		"	636	3	" " 3	"	"	100.0	"	7-15-42	10-19-42	12-25-42	4-13-43
"		"	637	4	" " 4	"	"	100.0	"	8-14-42	11-21-42	2-22-43	4-29-43
"		"	638	5	" " 5	"	"	100.0	"	10-13-42	12- 6-42	3-23-43	5-22-43
T1-M-A1	D	DA-MCc	639	101	Seven Sisters	Brit. Min. of War	Todd-Galveston	100.0	①1-27-41	9- 1-42	5-16-42	11-27-42	9-25-43
"	"	843	640	102	Saxet	"	Dry Dock	100.0	①1-27-41	10- 1-42	5-22-42	12-20-42	10-30-43

Note: Hull MC 633 has been eliminated from Contract MCc 1870

* Assigned to Bureau Of Docks Construction Equipment

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T1-M-A1	D	DA-MCc 843	641	103	Luling	Brit. Min. of War	Todd-Galveston	100	01-27-41	11- 1-42	6- 8-42	4-25-43	12-16-43
T2-SB-A1	T	MCc-1955	642	104	Salt Flat	"	Dry-Dock Inc.	100		12- 1-42	7- 2-42	5-23-43	1-20-44
			643	335	Boundbrook	Marine Transp.	Sun S/S & D/D Co.	100	12- 1-41	2-29-44	11- 6-43	2-12-44	2-29-44
			644	336	Fort Schuyler	War Shipping Adm.		100		3-11-44	11-11-43	2-19-44	3-11-44
			645	337	Sag Harbor	Keystone Co.		100		3-24-44	11-21-43	3- 6-44	3-24-44
			646	338	Hegra	War Shipping Adm.		100		3-31-44	12- 7-43	3-21-44	3-31-44
N3-M-A1	D	DA-MCc 398	647	339	Blackstocks Ford	Marine Transp.		100		4-22-44	12-16-43	4- 5-44	4-22-44
			648	19	Josiah Paul		Penn-Jersey S/B Corp.		12-15-41	2-26-43	Transferred to the supervision of the Navy Department Jan. 1, 1943		
			649	20	Sumner Pierce					3-28-43			
			650	21	Moses Pike					4-27-43			
			651	22	Symmes Potter					5-27-43			
			652	23	Charles A. Ranlett					6-26-43			
C4-S-A1	T	MCc 28994	653	1	General G. O. Squier	(AP 130) USN	Kaiser Co., Inc. Richmond	a	1- 9-42	8-30-43	5-14-42	11-25-42	8-30-43
			654	2	" T. H. Bliss	(AP 131) USN		a		11- 3-43	5-22-42	12-19-42	11- 3-43
			655	3	" J. R. Brooke	(AP 132) USN		a		12-10-43	6-29-42	2-21-43	12-10-43
			656	4	" O. H. Ernst	(AP 133) USN		a		3-31-44	6-29-42	4-14-43	3-31-44
			657	5	" R. L. Howze	(AP 134) USN		a		12-31-43	7-22-42	5-23-43	12-31-43
			658	6	" W. M. Black	(AP 135) USN		a		1-26-44	11-26-42	7-23-43	1-26-44
			659	7	" H. L. Scott	(AP 136) USN		a		3- 6-44	12-20-42	9-19-43	3- 6-44
			660	9	" S. D. Sturgis	(AP 137) USN		d		3-31-44	4-15-43	11-12-43	4- 1-44
			661	12	" C. G. Morton	(AP 138) USN		b		5-18-44	9-20-43	3-15-44	5-18-44
			662	15	" R. E. Callan	(AP 139) USN		b		7- 7-44	12-16-43	5-23-44	7- 7-44
			663	21	" M. B. Stewart	(AP 140) USN				2-28-45	6-22-44	10-15-44	2-28-45
			664	22	" A. W. Greely	(AP 141) USN		100		3-22-45	7-18-44	11- 5-44	3-22-45
			665c	23	" C. H. Muir	(AP 142) USN		100		4-12-45	8- 7-44	11-24-44	4-12-45
			666a	24	" H. B. Freeman	(AP 143) USN		100		4-26-45	8-28-44	12-11-44	4-26-45
			667	25	" H. F. Hodges	(AP 144) USN		100		4- 6-45	9-21-44	1- 3-45	4- 6-45
P2-S2-R2	T	MCc-2075	668	268	General John Pope	(AP 110) USN	Federal S/B & D/D Co.	100	1-16-42	7-15-43	7-15-42	3-21-43	7- 2-43
			2076	269	General A.E. Anderson	(AP 111) USN		100		9-15-43	9- 7-42	5- 2-43	8-25-43
			2077	270	General W. A. Mann	(AP 112) USN		100		10-30-43	12-28-42	7-18-43	10-13-43
			2078	271	General H. W. Butner	(AP 113) USN		100		12-30-43	3-23-43	9-19-43	12- 5-43
			2079	272	General Wm. Mitchell	(AP 114) USN		100		2-28-44	5- 3-43	10-31-43	1-15-44

- (a) MC Hulls 653-659 delivered as incomplete Navy AP's. Conversion completed outside builder's yard.
 (b) MC Hulls 661 & 662 delivered as incomplete Navy AP's. Conversion completed by Kaiser Richmond after delivery.
 (c) MC Hulls 665 & 666 outfitted by Kaiser-Vancouver.
 (d) MC Hull 660 delivered as incomplete Navy AP. Conversion completed by Kaiser Vancouver after delivery.

Type	Pro-pul-sion	Contract Number	MC Hull No.	Build-er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
P2-S2-R2	T	MCc-2080	673	273	General G. M. Randall	(AP 115) USN	Federal S/B Co.	100	1-16-42	4-29-44	7-20-43	1-30-44	4-14-44
			2081	674	General M. C. Meigs	(AP 116) USN		100	1-16-42	6-30-44	9-22-43	3-12-44	6- 2-44
			2082	675	General W. H. Gordon	(AP 117) USN		100	1-16-42	8-31-44	11- 2-43	5- 7-44	7-27-44
			2083	676	General W.P. Richardson	(AP 118) USN		100	1-16-42	10-31-44	2- 2-44	8- 6-44	10-31-44
			2084	677	General William Weigel	(AP 119) USN		100	1-16-42	12-30-44	3-15-44	9- 3-44	1- 4-45
P2-SE2-R1	T	MCc-2123	678	9501	Admiral W. S. Benson	(AP 120) USN	Bethlehem-Alameda S/Y	100	1-16-42	4-15-44	12-10-42	11-28-43	8-23-44
			679	9502	" W. L. Capps	(AP 121) USN		100		5-15-44	12-15-42	2-20-44	9-18-44
			680	9503	" R. E. Coontz	(AP 122) USN		100		6-15-44	1-15-43	4-22-44	11-21-44
			681	9504	" E. W. Eberle	(AP 123) USN		100		8- 1-44	2-15-43	6-14-44	1-24-45
			682	9505	" C. F. Hughes	(AP 124) USN		100		1- 1-45	11-29-43	8-27-44	1-31-45
			683	9506	" H. T. Mayo	(AP 125) USN		100		2- 1-45	2-21-44	11-26-44	4-24-45
			684	9507	" Hugh Rodman	(AP 126) USN		100		3- 1-45	4-24-44	2-25-45	7-10-45
			685	9508	" W. S. Sims	(AP 127) USN		100		4- 1-45	6-15-44	6- 4-45	9-27-45
P2-SE2-R3	T	MCc-2123	686	9509	President Cleveland	Am.Pres.Lines	Bethlehem-Alameda S/Y	100	1-16-42	8- 1-45	8-28-44	6-23-46	12-15-47
			687	9510	President Wilson	Am.Pres.Lines		100	1-16-42	9- 1-45	11-27-44	11-24-46	4-27-48
C1-A	D	MCc-2199	688	266	Cape Lookout	Lykes Bros.	Pennsylvania Shipyards, Inc.	100	2- 6-42	2- 4-43	7-27-42	11- 1-42	3- 8-43
			689	267	Cape Hatteras	U. S. Lines		100		2- 7-43	8-17-42	11-15-42	3-30-43
			690	268	Cape Arago	W.S.A.(Norway)		100		4-15-43	10- 5-42	12-20-42	4-23-43
			691	269	Cape Barnabas	W.S.A.(Norway)		100		4-27-43	10-19-42	1-17-43	4-30-43
			692	270	Cape Blanco	Am.So.Afr.Lines		100		5-13-43	11- 2-42	2- 7-43	5-27-43
			693	271	Cape Constantine	Lykes Bros.		100		5-13-43	11-16-42	2-21-43	6-19-43
			694	272	Cape Fear	U. S. Lines		100		7-30-43	12-21-42	4- 4-43	6-30-43
			695	273	Cape Florida	Agvilines		100		8-12-43	1-18-43	4-18-43	7-29-43
			696	274	Cape San Blas	Am.So.Afr.Lines		100		8-19-43	2- 8-43	5- 2-43	7-31-43
			697	275	Cape Igvak	Marine Transport		100		8-30-43	2-22-43	5-16-43	8-30-43
C1-B	T	MCc-2235	698	276	Cape Stephens	Moore-McCormack	Consolidated Steel Corp., Ltd.	100	3-12-42	6-15-43	11-24-42	2-16-43	6-27-43
			699	277	Cape Sandy	Am.Pres.Lines		100		7-31-43	11-16-42	4-20-43	7-31-43
			700	278	Cape Friendship	Pac-Atlantic SS		100		10-31-43	2- 2-43	5-28-43	8-14-43
			701	279	Cape Meredith	Pac-Atlantic SS		100		12-31-43	4-21-43	7-22-43	9-30-43
C4-S-A1	T	MCc-28994	702	8	General Harry Taylor	(AP 145) USN	Kaiser Co., Ltd. Richmond	(a)	3- 3-42	3-29-44	2-22-43	10-10-43	3-29-44
			703	10	General W. F. Hase	(AP 146) USN		(a)		4-22-44	5-24-43	12-15-43	4-22-44
			704	11	General E. T. Collins	(AP 147) USN		(b)		5-18-44	7-24-43	1-22-44	5-18-44

(a) MC Hulls 702, 703 delivered as incomplete Navy AP's. Conversion completed by Kaiser-Vancouver after delivery.

(b) MC Hull 704 delivered as incomplete Navy AP. Conversion completed by Kaiser-Richmond after delivery.

Type	Pro-pul-sion	Contract Number	MC Hull No.	Build-er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C4-S-A1	T	MCc-28994	705	13	Gen. M. L. Hersey	(AP 148) USN	Kaiser Co., Inc. Richmond	(a)	3- 3-42	5-31-44	10-11-43	4- 1-44	5-31-44
			706	14	" J. H. McRae	(AP 149) USN		(a)		6-19-44	11-13-43	4-26-44	6-19-44
			707	16	" M. M. Patrick	(AP 150) USN		100		9- 4-44	1-24-44	6-21-44	9- 4-44
			708	17	" W. C. Langfitt	(AP 151) USN		100		9-30-44	3-16-44	7-17-44	9-30-44
			709	18	" Omar Bundy	(AP 152) USN		100		12-31-44	4- 3-44	8- 5-44	12-31-44
			710	19	" R.M. Blatchford	(AP 153) USN		100		1-26-45	4-27-44	8-27-44	1-26-45
			711	20	" LeRoy Eltinge	(AP 154) USN		100		2-21-45	5-24-44	9-20-44	2-21-45
			712	26	" A. W. Brewster	(AP 155) USN		100		4-23-45	10-16-44	1-21-45	4-23-45
			713	27	" D. E. Aultman	(AP 156) USN		100		5-12-45	11- 6-44	2-21-45	5-20-45
			714	28	" C. C. Ballou	(AP 157) USN		100		6-12-45	12-12-44	3- 7-45	6-30-45
			715	29	" W. G. Haan	(AP 158) USN		100		7-12-45	1- 4-45	3-20-45	7-31-45
			716	30	" Stuart Heintzelman	(AP 159) USN		100		7-27-45	2-22-45	4-21-45	9-12-45
T3-S2-A1	T	MCc-2477	717	4397	Ashtabula	(AO - 51) USN	Bethlehem Sparrows Point Shipyard, Inc.	100	3-20-42	10- 1-43	10- 1-42	5-22-43	8- 7-43
			718	4398	Cacapon	(AO - 52) USN		100		12-31-43	11-16-42	6-12-43	9-21-43
			719	4399	Caliente	(AO - 53)		100		2- 1-44	1- 2-43	8-25-43	10-22-43
			720	4400	Chikaskia	(AO - 54)		100		4- 1-44	2- 3-43	10- 2-43	11-10-43
			721	4401	Elokomin	(AO - 55)		100		4-15-44	3- 9-43	10-19-43	11-30-43
			722	4402	Aucilla	(AO - 56)		100		7- 1-44	5-25-43	11-20-43	12-22-43
			723	4403	Marias	(AO - 57)		100		7-15-44	6-15-43	12-21-43	2-12-44
			724	4404	Manatee	(AO - 58)		100		9- 1-44	8-28-43	2-18-44	4- 6-44
			725	4405	Mississinewa	(AO - 59)		100		10-15-44	10- 5-43	3-28-44	5-18-44
			726	4406	Nantahala	(AO - 60)		100		11- 1-44	10-31-43	4-29-44	6-19-44
			727	4407	Severn	(AO - 61)		100		1-15-45	11-24-43	5-31-44	7-19-44
			728	4408	Taluga	(AO - 62)		100		2- 1-45	12-23-43	7-10-44	8-25-44
			729	4409	Chipola	(AO - 63)		100		3-15-45	5- 3-44	10-21-44	11-30-44
			730	4410	Tolovana	(AO - 64)		100		5- 1-45	6- 5-44	1- 6-45	2-24-45
T1-M-A1	D	DA-MCc 301	731	9	Benton Field	British Min. War	Barnes-Duluth S.B. Co.	100	3-20-42	6-20-43	7-14-42	3-24-43	8- 6-43
			732	10	Rio Bravo	"		100		6-30-43	7-21-42	3-24-43	8-30-43
			733	11	Walnut Bend	"		100		7-10-43	8- 5-42	4-28-43	10-20-43
			734	12	Loma Novia	"		100		7-20-43	8-22-42	4-28-43	9-30-43
C4-S-B1	T	MCc-	735	340	Marine Eagle	Am. Hawaiian	Sun S/B & D/D Co.	100	2-19-42	4- 1-43	12- 5-42	5-10-43	9-18-43
C4-S-B2	"	2571	736	341	Marine Raven	U. S. Lines	"	100		1-27-44	12-15-42	6-28-43	1-27-44

'a) MC Hulls 705,706 delivered as incomplete Navy AP's. Completion of conversion by Kaiser-Richmond, after delivery.

Type	Propulsion	Contract Number	NO Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C4-S-B2	T	MCc-2571	737	342	Marine Robin	Grace Line	Sun SB & DD Co.	100.0	2-19-42	4-29-44	1-22-43	8-16-43	4-29-44
"	"	"	738	343	Marine Wolf	Lykes Bros.	Chester, Pa.	100.0	"	5-1-43	3-1-43	9-18-43	6-30-44
"	"	MCc-2572	739	344	Marine Devil	United Fruit	"	100.0	"	6-1-43	4-15-43	10-18-43	8-30-44
"	"	"	740	345	Marine Panther	Amer. Export	"	100.0	"	6-1-43	4-26-43	11-15-43	10-31-44
"	"	"	741	346	Marine Dragon	Waterman SS	"	100.0	"	7-1-43	5-10-43	1-15-44	12-23-44
"	"	"	742	347	Marine Fox	Isthmian	"	100.0	"	7-1-43	5-17-43	4-26-44	2-20-45
"	"	MCc-2573	743	348	Haven	Navy AH 12*	"	80.3	"	8-1-43	7-1-43	6-24-44	7-15-44
"	"	"	744	349	Benevolence	" 13*	"	80.3	"	8-1-43	7-26-43	7-10-44	7-31-44
"	"	"	745	350	Tranquillity	" 14*	"	82.8	"	9-1-43	8-20-43	7-25-44	8-14-44
"	"	"	746	351	Consolation	" 15*	"	81.5	"	9-1-43	9-24-43	8-1-44	8-30-44
"	"	MCc-2574	747	352	Repose	" 16*	"	* 79.7	"	10-1-43	10-22-43	8-8-44	9-14-44
"	"	"	748	353	Sanctuary	" 17*	"	* 77.5	"	10-1-43	11-22-43	8-15-44	9-30-44
"	"	"	749	354	Marine Angel	Moore McCormack	"	100.0	"	11-1-43	1-29-44	11-16-44	4-7-45
C4-S-B5	"	"	750	355	Marine Flier	Am. Pres. Lines	"	100.0	"	11-1-43	5-1-44	2-27-45	5-19-45
"	"	MCc-2575	751	356	Marine Arrow	Am. Hawaiian	"	100.0	"	12-1-43	6-28-44	3-29-45	6-18-45
"	"	"	752	357	Marine Star	"	"	100.0	"	12-1-43	10-18-44	4-30-45	7-28-45
"	"	"	753	358	Marine Fiddler	Agwilines	"	100.0	"	1-1-44	12-15-44	5-15-45	8-31-45
"	"	"	754	359	Marine Runner	Am. Hawaiian	"	100.0	"	1-1-44	12-21-44	5-30-45	9-29-45
			755										
			756										
			757										
			758										
			759										
			760										
			761										
			762										
			763										
			764										
			765										
			766										
			767										
			768										

* Delivered incomplete to Navy for Conversion to Hospital ships.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			769										
			770										
			771										
			772										
			773										
			774										
			775										
			776										
			777										
			778										
			779										
			780										
			781										
			782										
			783										
			784										
T1-M-A1	D	DA-MCc-	785	105	Darst Creek	Brit. Min. of War	Todd-Galveston	100.0	3-19-42	11-22-42	6-15-42	5-30-43	2- 1-44
"	"	* 843	786	106	Heyser	"	Dry Dock Inc.	100.0	3-19-42	12- 6-42	7-11-42	6-20-43	2-24-44
"	"	* 843	787	107	Sulphur Bluff	"	"	100.0	3-19-42	12-22-42	12- 7-42	8-21-43	3-28-44
"	"	* 843	788	108	Hastings	"	"	100.0	3-19-42	1- 7-43	12-31-42	10-30-43	4-11-44
T1-M-A2	"	* 843	789	109	Sakonnet	USN - AOG-61	"	100.0	3-19-42	2-14-43	5- 1-43	12- 1-43	10-31-44
"	"	* 843	790	110	Sequatchie	USN - AOG-21	"	100.0	3-19-42	2-28-43	6- 1-43	12-21-43	8- 5-44
"	"	* 843	791	111	Wautauga	USN - AOG-22	"	100.0	3-19-42	3- 4-43	6-14-43	1-10-44	9- 7-44
"	"	* 843	792	112	Kanokin	USN - AOG-60	"	100.0	3-19-42	3-29-43	6-28-43	1-25-44	10- 3-44
T2-SE-A1	T	MCc-	793	1	Schenectady	Deconhil Shpg.	Kaiser Co.	100.0	3-24-42	2-14-43	7- 1-42	10-24-42	12-31-42
"	"	2565	794	2	Quebec	Deconhil Shpg.	Incorporated	100.0	3-24-42	2-23-43	7-15-42	11-26-42	2-19-43
"	"	2565	795	3	Fort Moultrie	Deconhil Shpg.	Swan Island	100.0	3-24-42	3- 2-43	8- 1-42	12-19-42	3-12-43
"	"	2565	796	4	Fort Washington	Keystone Shpg.	Yard	100.0	3-24-42	3-11-43	8-10-42	1- 9-43	3-26-43
"	"	2565	797	5	Egg Harbor	Keystone Shpg.	"	100.0	3-24-42	3-19-43	8-24-42	1-30-43	4-10-43
"	"	2565	798	6	Stony Point	Marine Transp.	"	100.0	3-24-42	3-27-43	9- 8-42	2-16-43	4-18-43
"	"	2565	799	7	New London	Un. Oil of Calif.	"	100.0	3-24-42	4- 5-43	9-20-42	2-28-43	4-29-43
"	"	2565	800	8	Brookfield	Keystone Shpg.	"	100.0	3-24-42	4-10-43	9-28-42	3-16-43	5- 7-43

NOTE: MC Hulls 786-792 were moved to Todd-Houston Shipbuilding Corporation's Yard for Outfitting

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc	801	9	Northfield	Un. Oil of Calif.	Kaiser Co.	100.0	3-24-42	4-14-43	10-24-42	3-31-43	5-14-43
"	"	2565	802	10	Hadley	Intl. Freightng	Incorporated	100.0	"	4-23-43	11-26-42	4-12-43	5-20-43
"	"	"	803	11	Fallen Timbers	Deconhil Shpg.	Swan Island	100.0	"	5- 2-43	12-19-42	4-21-43	5-28-43
"	"	"	804	12	Pequot Hill	Am. Petrol. Transp.	Yard	100.0	"	5-11-43	1- 9-43	4-29-43	6- 4-43
"	"	"	805	13	Fort Dearborn	Deconhil Shpg.	"	100.0	"	5-18-43	1-30-43	5- 7-43	6-11-43
"	"	"	806	14	Queenston Heights	Marine Transp.	"	100.0	"	5-27-43	2-16-43	5-17-43	6-20-43
"	"	"	807	15	River Raisin	Am. Petrol. Transp.	"	100.0	"	6- 5-43	2-28-43	5-25-43	6-27-43
"	"	"	808	16	Fort Meigs	Deconhil Shpg.	"	100.0	"	6-10-43	3-16-43	6- 3-43	7- 3-43
"	"	"	809	17	Fort Stephenson	Pacific Tankers	"	100.0	"	6-14-43	3-31-43	6-12-43	7-10-43
"	"	"	810	18	York	Pacific Tankers	"	100.0	"	6-23-43	4-12-43	6-20-43	7-16-43
"	"	"	811	19	Fort George	Pacific Tankers	"	100.0	"	7- 2-43	4-21-43	6-27-43	7-23-43
"	"	"	812	20	Sackett's Harbor	Pacific Tankers	"	100.0	"	7-10-43	4-29-43	7- 5-43	7-28-43
"	"	"	813	21	Stony Creek	Pacific Tankers	"	100.0	"	7-18-43	5- 7-43	7-13-43	8- 5-43
"	"	"	814	22	Lundy's Lane	Deconhil Shpg.	"	100.0	"	7-27-43	5-17-43	7-20-43	8-12-43
"	"	"	815	23	Fort Erie	Pacific Tankers	"	100.0	"	8- 5-43	5-25-43	7-28-43	8-20-43
"	"	"	816	24	Plattsburg	Deconhil Shpg.	"	100.0	"	8-10-43	6- 3-43	8- 5-43	8-27-43
"	"	"	817	25	Broad River	Pacific Tankers	"	100.0	"	8-14-43	6-12-43	8-15-43	9- 5-43
"	"	"	818	26	Bladensburg	Deconhil Shpg.	"	100.0	"	8-23-43	6-20-43	8-20-43	9-11-43
"	"	"	819	27	Fort McHenry	Pacific Tankers	"	100.0	"	9- 2-43	6-27-43	8-28-43	9-18-43
"	"	"	820	28	Fort Sumter	Pacific Tankers	"	100.0	"	9-10-43	7- 5-43	9- 4-43	9-25-43
"	"	"	821	29	Fort Henry	L.A. Tanker Oprs.	"	100.0	"	9-18-43	7-13-43	9-31-43	10- 6-43
"	"	"	822	30	Fort Donelson	L.A. Tanker Oprs.	"	100.0	"	9-27-43	7-20-43	9-18-43	10- 9-43
"	"	"	823	31	White Oak	Deconhil Shpg.	"	100.0	"	10- 5-43	7-28-43	9-25-43	10-16-43
"	"	"	824	32	Mechanicsville	Pacific Tankers	"	100.0	"	10-10-43	8- 5-43	10- 2-43	10-23-43
"	"	"	825	33	Champoeg	Un. Oil of Calif.	"	100.0	"	10-14-43	8-15-43	10- 8-43	11- 3-43
"	"	"	826	34	Oregon Trail	Deconhil Shpg.	"	100.0	"	10-23-43	8-20-43	10-16-43	11- 5-43
"	"	"	827	35	Corvallis	Pacific Tankers	"	100.0	"	11- 2-43	8-28-43	10-22-43	11-11-43
"	"	"	828	36	Gervais	Pacific Tankers	"	100.0	"	11-10-43	9- 4-43	10-28-43	11-17-43
"	"	"	829	37	Umatilla	Pacific Tankers	"	100.0	"	11-18-43	9-11-43	11- 4-43	11-23-43
"	"	"	830	38	Klamath Falls	Un. Oil of Calif.	"	100.0	"	11-27-43	9-18-43	11-10-43	12- 1-43
"	"	"	831	39	Yamhill	L.A. Tanker Oprs.	"	100.0	"	12- 5-43	9-25-43	11-16-43	12- 5-43
"	"	"	832	40	Owyhee	L.A. Tanker Oprs.	"	100.0	"	12-10-43	10- 2-43	11-22-43	12-10-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-2565	833	41	Table Rock	Deconhil Shpg.	Kaiser Co., Incorporated Swan Island Yard	100.0	3-24-42	12-14-43	10-8-43	11-28-43	12-15-43
"	"	"	834	42	Wallowa	Pacific Tankers		100.0	"	12-23-43	10-16-43	12-4-43	12-20-43
"	"	"	835	43	Grande Ronde	L.A. Tanker Oprs.		100.0	"	12-31-43	10-22-43	12-9-43	12-24-43
"	"	"	836	44	Coquille	Pacific Tankers		100.0	"	1-10-44	10-28-43	12-15-43	12-30-43
"	"	"	837	45	Jacksonville	Deconhil Shpg.		100.0	"	1-18-44	11-4-43	12-23-43	1-13-44
"	"	"	838	46	Meacham	L.A. Tanker Oprs.		100.0	"	1-27-44	11-10-43	12-30-43	1-23-44
"	"	"	839	47	Nehalem	Un. Oil of Calif.		100.0	"	1-31-44	11-16-43	1-5-44	2-2-44
"	"	"	840	48	Tillamook	Deconhil Shpg.		100.0	"	2-5-44	11-22-43	1-13-44	2-16-44
"	"	"	841	49	Pendleton	L.A. Tanker Oprs.		100.0	"	2-8-44	11-28-43	1-21-44	2-20-44
"	"	"	842	50	Celilo	Pacific Tankers		100.0	"	2-10-44	12-4-43	1-29-44	2-27-44
"	"	"	843	51	Crater Lake	L.A. Tanker Oprs.		100.0	"	2-13-44	12-9-43	2-4-44	3-4-44
"	"	"	844	52	Newberg	L.A. Tanker Oprs.		100.0	"	2-19-44	12-15-43	2-10-44	3-11-44
"	"	"	845	53	Ochoco	Pacific Tankers		100.0	"	2-26-44	12-23-43	2-16-44	3-17-44
"	"	"	846	54	Rainier	Deconhil Shpg.		100.0	"	3-3-44	12-30-43	2-22-44	3-24-44
"	"	"	847	55	Battle Rock	L.A. Tanker Oprs.		100.0	"	3-9-44	1-5-44	2-28-44	3-30-44
"	"	"	848	56	The Dalles	Pacific Tankers		100.0	"	3-15-44	1-13-44	3-7-44	4-4-44
C2 Mod. "C2S-E1"	T	MCc-2662	849	1	Fairport	Waterman Line	Gulf S/B Corp.	100.0	4-3-42	5-6-42	1-6-41	11-15-41	4-28-42
"	"	"	850	2	Fairisle	Waterman Line		100.0	"	11-6-42	2-13-41	12-20-41	7-31-42
B3-F1	"	MCc-2758	851	1	Pine Tree	U. S. Navy	Camden S/B & Marine Rys. Co. Camden, Maine	100.0	5-8-42	9-22-42	5-21-42	2-8-43	5-7-43
"	"	"	852	2	Pine Tree II	U. S. Navy		100.0	"	10-22-42	6-21-42	4-7-43	7-22-43
"	"	"	853	3	Pine Tree III	U. S. Navy		100.0	"	11-21-42	7-21-42	6-5-43	8-31-43
"	"	"	*854	4	Pine Tree IV	U. S. Navy		100.0	"	12-22-42	8-29-42	7-4-43	9-16-43
C3-S-A2	T	MCc-2864	856	400	Aegir (AS-23)	Navy	Ingalls SB Co.	91.1**	4-23-42	12-9-43	3-31-43	9-15-43	11-20-43
"	"	MCc-2865	857	401	Sea Marlin***	Grace Lines		100.0	"	1-31-44	4-21-43	9-27-43	1-31-44
"	"	MCc-2866	858	402	Anthedon (AS-24)	Navy		**	"	1-7-44	5-6-43	10-15-43	12-17-43
"	"	MCc-2867	859	403	Sea Perch ***	United Fruit		100.0	"	1-20-44	5-20-43	10-29-43	4-28-44
"	"	MCc-2868	860	404	Apollo (AS-25)	Navy		**	"	2-4-44	6-24-43	11-6-43	12-31-43
"	"	MCc-2869	861	405	Clytie (V-26)	Navy		**	"	2-17-44	7-5-43	11-26-43	2-26-44
"	"	MCc-2870	862	406	Burleigh	USN - APA-95		**	"	3-4-44	7-6-43	12-3-43	3-31-44
"	"	MCc-2871	863	407	Sea Owl***	Amer. Exp. Lines		100.0	"	3-18-44	7-22-43	12-17-43	6-27-44
"	"	MCc-2872	864	408	Dade (V-27)	USN - APA-99		**	"	4-1-44	9-2-43	1-14-44	*4-29-44
"	"	"	"	"	"	"		"	"	"	"	"	"
"	"	"	"	"	"	"		"	"	"	"	"	"
"	"	"	"	"	"	"		"	"	"	"	"	"

* MC Hull 855 has been eliminated from Contract.
 ** Delivered Incomplete to Navy.
 *** Converted in Builder's Yard to Army Transport.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C3-S-A2	T	MCo-2873	865	409	Sea Tiger	Amer. Exp. Lines	Ingalls S/B Co.	100.0	4-23-42	4-14-44	9-9-43	1-28-44	7-31-44
"	"	MCo-2874	866	410	Mendocino	USN - APA - 100	"	*	"	4-27-44	9-20-43	2-11-44	5-23-44
"	"	MCo-2875	867	411	Sea Robin	U. S. Lines	"	100.0	"	5-10-44	10-1-43	2-29-44	8-31-44
"	"	MCo-2876	868	412	Montour	USN - APA - 101	"	*	"	5-23-44	10-20-43	3-10-44	6-9-44
"	"	MCo-2877	869	413	Sea Quail	Moore-McCormack	"	100.0	"	6-6-44	11-3-43	3-24-44	9-21-44
"	"	MCo-2878	870	414	Riverside	USN - APA - 102	"	*	"	6-19-44	11-11-43	4-13-44	6-29-44
"	"	MCo-2879	871	415	Griggs	USN - APA - 110	"	100.0	"	12-5-44	12-1-43	5-26-44	12-13-44
"	"	MCo-2880	872	416	Westmoreland	USN - APA - 104	"	*	"	7-15-44	12-8-43	4-28-44	7-12-44
"	"	MCo-2881	873	417	Grundy	USN - APA - 111	"	100.0	"	12-30-44	12-22-43	6-16-44	12-31-44
"	"	MCo-2882	874	418	Guilford	USN - APA - 112	"	100.0	"	9-22-44	1-19-44	7-14-44	5-14-45
"	"	MCo-2883	875	419	Sitka	USN - APA - 113	"	100.0	"	8-28-44	2-2-44	6-23-44	3-12-45
"	"	MCo-2884	876	420	Hamblen	USN - APA - 114	"	100.0	"	9-30-44	2-16-44	7-30-44	6-9-45
"	"	MCo-2885	877	421	Hampton	USN - APA - 115	"	100.0	"	1-20-45	3-4-44	8-25-44	2-17-45
"	"	MCo-2886	878	422	Hanover	USN - APA - 116	"	100.0	"	2-10-45	3-15-44	8-18-44	3-31-45
"	"	MCo-2887	879	423	Sea Hawk	Grace Line, Inc.	"	100.0	"	10-14-44	3-29-44	10-6-44	1-31-45
"	"	MCo-2888	880	424	Sea Falcon	A.H. Bull & Co.	"	100.0	"	10-28-44	4-18-44	9-30-44	3-31-45
"	"	MCo-2889	881	425	Sea Carp	Agwilines, Inc.	"	100.0	"	11-10-44	5-3-44	10-27-44	3-8-45
"	"	MCo-2890	882	426	Sea Dolphin	Waterman SS Corp.	"	100.0	"	11-23-44	5-31-44	11-3-44	4-12-45
"	"	MCo-2891	883	427	Sea Adder	Lykes Bros. SS Co.	"	100.0	"	12-5-44	6-20-44	11-24-44	5-15-45
"	"	MCo-2892	884	428	Sea Hare	United Fruit Co.	"	100.0	"	12-18-44	6-27-44	12-22-44	4-27-45
"	"	MCo-2893	885	429	Sea Tarpon	Alcoa SS Co.	"	100.0	"	12-30-44	7-18-44	1-12-45	6-8-45
V4-M-A1	D	MCo-2912	886	105	Watch Hill	Moran Tow. & Tran.	Globe SB Co.	100.0	4-28-42	10-21-43	8-9-42	12-7-42	10-21-43
"	"	2912	887	106	Wood Island	"	Superior, Wis.	100.0	4-28-42	9-30-43	8-25-42	12-24-42	9-30-43
"	"	2912	888	107	Sands Point	"	"	100.0	4-28-42	10-31-43	9-7-42	4-10-43	10-31-43
"	"	2912	889	108	Point Judith	"	"	100.0	4-28-42	11-18-43	9-19-42	4-17-43	11-18-43
"	"	2912	890	109	Black Rock	"	"	100.0	4-28-42	11-26-43	9-30-42	5-1-43	11-26-43
CL-A	T	MCo-2943	891	1095	Cyrene (X Cape Horn)	Navy AGP - 13	Pusey & Jones	100.0	5-7-42	6-15-44	10-14-43	2-8-44	4-28-44
"	"	2943	892	1096	Cape Horn	States Marine	Corporation	100.0	5-7-42	8-15-44	12-14-43	3-30-44	6-10-44
"	"	2943	893	1097	Cape Nome	Bull Line	Wilmington, Del.	100.0	5-7-42	10-15-44	2-10-44	6-6-44	8-5-44
"	"	2943	894	1098	Cape Race	Union Sulphur Co.	"	100.0	5-7-42	12-15-44	4-3-44	8-3-44	10-10-44
V4-M-A1	D	MCo-2959	895	5	Sankaty Head	Moran Tow. & Tran.	Froemming	100.0	5-5-42	7-27-43	9-1-42	1-17-43	7-27-43
"	"	2959	896	6	Yaquina Head	"	Bros., Inc.	100.0	5-5-42	8-23-43	9-15-42	2-21-43	8-23-43

* Delivered Incomplete to U. S. Navy

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V4-H-A1	D	MCc-2959	897	7	Bald Head	Moran Tow. & Trans.	Froemming Bros.	100.0	5-5-42	9-11-43	9-22-42	4-18-43	9-11-43
"	"	"	898	8	Fire Island	"	Inc.	100.0	"	9-27-43	10-29-42	5-8-43	9-27-43
T1-H-A1	D	MCc-	899	1	Mettawee	Navy	East Coast	70.0	2-18-43	5-1-43	8-13-42	11-28-42	*4-5-43
"	"	13568	900	2	Pasquotank	"	Shipyards, Inc.	70.0	"	5-15-43	8-13-42	11-28-42	*4-15-43
T1M-A2	"	"	901	3	Sakatonchee	"	Bayonne, N. J.	100.0	"	6-1-43	8-13-42	5-22-43	1-15-44
"	"	"	902	4	Seekonk	"	"	100.0	"	6-15-43	8-13-42	5-24-43	2-9-44
B7-A1	D	MCc-7455	903	6	Concrete No. 11	Navy **	Mac Evoy S/B	100.0	5-12-42	9-15-42	10-20-42	4-22-44	5-17-44
"	"	"	904	7	" 12	" **	Corp.	100.0	"	9-20-42	6-17-43	5-21-44	6-15-44
			905										
			906										
			907										
			908										
			909										
			910										
			911										
			912										
			913										
			914										
			915										
			916										
			917										
			918										
			919										
			920										
(LST)	D	MCc-7466	921	2173	No. 401	Navy	Bethlehem-	100.0	5-25-42	11-20-42	8-17-42	10-16-42	11-30-42
S4-112-K2	"	"	922	2174	No. 402	"	Fairfield	100.0	"	12-9-42	8-21-42	10-9-42	12-9-42
"	"	"	923	2175	No. 403	"	Shipyards, Inc.	100.0	"	12-2-42	8-23-42	10-24-42	12-8-42
"	"	"	924	2176	No. 404	"	Baltimore, Md.	100.0	"	12-16-42	8-27-42	10-28-42	12-16-42
"	"	"	925	2177	No. 405	"	"	100.0	"	12-28-42	8-30-42	10-31-42	12-28-42
"	"	"	926	2178	No. 406	"	"	100.0	"	12-26-42	9-1-42	10-28-42	12-26-42
"	"	"	927	2179	No. 407	"	"	100.0	"	12-31-42	9-2-42	11-5-42	12-31-42
"	"	"	928	2180	No. 408	"	"	100.0	"	12-23-42	9-9-42	10-31-42	12-23-42

* Delivered Incomplete to Navy.

** Assigned to Bureau of Docks Construction Equipment.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
(LST)	D	MCc 7466	929	2181	No. 409	U. S. Navy	Bethlehem-Fairfield Shipyard, Inc. Baltimore, Md.	100.0	5-25-42	12-20-42	9- 9-42	11-15-42	12-31-42
94-M2-K2	"	"	930	2182	No. 410	"	"	100.0	"	12-22-42	9-13-42	11-15-42	1-14-43
"	"	"	931	2183	No. 411	"	"	100.0	"	12-26-42	9-21-42	11- 9-42	12-31-42
"	"	"	932	2184	No. 412	"	"	100.0	"	12-28-42	9-24-42	11-16-42	1-26-43
"	"	"	933	2185	No. 413	"	"	100.0	"	12-30-42	10-10-42	11-10-42	12-31-42
"	"	"	934	2186	No. 414	"	"	100.0	"	1- 2-43	10-18-42	11-21-42	1-19-43
"	"	"	935	2187	No. 415	"	"	100.0	"	1- 4-43	10-29-42	11-21-42	1-19-43
"	"	"	936	2188	No. 416	"	"	100.0	"	1- 6-43	10-25-42	11-30-42	2- 3-43
"	"	"	937	2189	No. 417	"	"	100.0	"	1- 8-43	10-29-42	11-24-42	1-29-43
"	"	"	938	2190	No. 418	"	"	100.0	"	1-10-43	11- 2-42	11-30-42	1-29-43
"	"	"	939	2191	No. 419	"	"	100.0	"	1-12-43	11- 1-42	11-30-42	2- 8-43
"	"	"	940	2192	No. 420	"	"	100.0	"	1-14-43	11- 6-42	12- 5-42	2-15-43
"	"	"	941	2193	No. 421	"	"	100.0	"	1-16-43	11-10-42	12- 5-42	1-26-43
"	"	"	942	2194	No. 422	"	"	100.0	"	1-18-43	11-12-42	12-10-42	2- 4-43
"	"	"	943	2195	No. 423	"	"	100.0	"	1-20-43	12- 1-42	1-14-43	2-24-43
"	"	"	944	2196	No. 424	"	"	100.0	"	1-22-43	11-17-42	12-12-42	1-31-43
"	"	"	945	2197	No. 425	"	"	100.0	"	1-24-43	11-16-42	12-12-42	2-10-43
"	"	"	946	2198	No. 426	"	"	100.0	"	1-26-43	11-16-42	12-11-42	2-15-43
"	"	"	947	2199	No. 427	"	"	100.0	"	1-28-43	11-22-42	12-19-42	2-15-43
"	"	"	948	2200	No. 428	"	"	100.0	"	1-29-43	11-22-42	12-22-42	2- 9-43
"	"	"	949	2201	No. 429	"	"	100.0	"	1-30-43	12- 1-42	1-11-43	2-20-43
"	"	"	950	2202	No. 430	"	"	100.0	"	1-31-43	11-25-42	12-31-42	2-19-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
94-M2-K2	D	MCc-7467	966	150	NO 446	U. S. Navy	Kaiser Co. Inc.	100.0	5-25-42	11-12-42	6-15-42	9-18-42	11-30-42
LST	"	"	967	151	" 447	U. S. Navy	Vancouver	100.0	"	11-16-42	7- 4-42	9-22-42	12-13-42
"	"	"	968	152	" 448	U. S. Navy	"	100.0	"	11-19-42	7- 4-42	9-26-42	12-23-42
"	"	"	969	153	" 449	U. S. Navy	"	100.0	"	11-22-42	7-13-42	9-30-42	12-31-42
"	"	"	970	154	" 450	U. S. Navy	"	100.0	"	11-25-42	7-13-42	10- 4-42	1- 6-43
"	"	"	971	155	" 451	U. S. Navy	"	100.0	"	11-28-42	7-20-42	10- 6-42	1-12-43
"	"	"	972	156	" 452	U. S. Navy	"	100.0	"	12- 1-42	7-20-42	10-10-42	1-16-43
"	"	"	973	157	" 453	U. S. Navy	"	100.0	"	12- 4-42	7-28-42	10-10-42	1-21-43
"	"	"	974	158	" 454	U. S. Navy	"	100.0	"	12- 7-42	7-28-42	10-14-42	1-25-43
"	"	"	975	159	" 455	U. S. Navy	"	100.0	"	12-10-42	8- 3-42	10-17-42	1-30-43
"	"	"	976	160	" 456	U. S. Navy	"	100.0	"	12-14-42	8- 3-42	10-20-42	2- 3-43
"	"	"	977	161	" 457	U. S. Navy	"	100.0	"	12-17-42	8- 3-42	10-23-42	2- 6-43
"	"	"	978	162	" 458	U. S. Navy	"	100.0	"	12-20-42	9-18-42	10-26-42	2-10-43
"	"	"	979	163	" 459	U. S. Navy	"	100.0	"	12-23-42	9-22-42	10-29-42	2-13-43
"	"	"	980	164	" 460	U. S. Navy	"	100.0	"	12-26-42	9-26-42	10-31-42	2-15-43
"	"	"	981	165	" 461	U. S. Navy	"	100.0	"	12-29-42	9-30-42	11- 3-42	2-18-43
"	"	"	982	166	" 462	U. S. Navy	"	100.0	"	1- 1-43	10- 4-42	11- 6-42	2-21-43
"	"	"	983	167	" 463	U. S. Navy	"	100.0	"	1- 4-43	10- 6-42	11- 9-42	2-23-43
"	"	"	984	168	" 464	U. S. Navy	"	100.0	"	1- 6-43	10-10-42	11-12-42	2-25-43
"	"	"	985	169	" 465	U. S. Navy	"	100.0	"	1- 8-43	10-10-42	11-15-42	2-27-43
"	"	"	986	170	" 466	U. S. Navy	"	100.0	"	1-11-43	10-14-42	11-18-42	2-28-43
"	"	"	987	171	" 467	U. S. Navy	"	100.0	"	1-13-43	10-17-42	11-21-42	3- 3-43
"	"	"	988	172	" 468	U. S. Navy	"	100.0	"	1-15-43	10-20-42	11-24-42	3- 5-43
"	"	"	989	173	" 469	U. S. Navy	"	100.0	"	1-18-43	10-23-42	11-27-42	3- 8-43
"	"	"	990	174	" 470	U. S. Navy	"	100.0	"	1-20-43	10-26-42	11-30-42	3- 9-43
"	"	"	991	175	" 471	U. S. Navy	"	100.0	"	1-22-43	10-29-42	12- 3-42	3-11-43
"	"	"	992	176	" 472	U. S. Navy	"	100.0	"	1-25-43	10-31-42	12- 7-42	3-13-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
S4-H2-K2 (LST)	D	MCC-7467	993	177	No. 473	U. S. Navy	Kaiser Co. Inc.	100.0	5-25-42	1-27-43	11- 6-42	12- 9-42	3-16-43
			994	178	" 474	U. S. Navy	Vancouver	100.0		1-29-43	11- 9-42	12-12-42	3-19-43
			995	179	" 475	U. S. Navy	"	100.0		1-31-43	11-14-42	11-16-42	3-20-43
S4-H2-K2 (LST)	D	MCC-7495	996	31	No. 476	U. S. Navy	Kaiser Co., Inc.	100.0	5-25-42	4- 4-43	8- 5-42	10- 4-42	4- 4-43
			997	32	" 477	U. S. Navy	Richmond No. 34	100.0		2-19-43	8-12-42	10-29-42	2-19-43
			998	33	" 478	U. S. Navy	"	100.0		3-13-43	8-17-42	11- 7-42	3-13-43
			999	34	" 479	U. S. Navy	"	100.0		4-19-43	8-24-42	11-16-42	4-19-43
			1000	35	" 480	U. S. Navy	"	100.0		5- 3-43	8-31-42	11-23-42	5- 3-43
			1001	36	" 481	U. S. Navy	"	100.0		5-15-43	9- 4-42	12- 2-42	5-15-43
			1002	37	" 482	U. S. Navy	"	100.0		3-20-43	9-14-42	12-17-42	3-20-43
			1003	38	" 483	U. S. Navy	"	100.0		5- 4-43	9-21-42	12-30-42	5- 4-43
			1004	39	" 484	U. S. Navy	"	100.0		4-23-43	9-28-42	1- 2-43	4-23-43
			1005	40	" 485	U. S. Navy	"	100.0		5-18-43	12-17-42	1- 9-43	5-18-43
			1006	41	" 486	U. S. Navy	"	100.0		5-29-43	12-31-42	1-16-43	5-29-43
			1007	42	" 487	U. S. Navy	"	100.0		4-28-43	1- 2-43	1-23-43	4-28-43
			1008	43	" 488	U. S. Navy	"	100.0		5-24-43	1-11-43	3- 5-43	5-24-43
			1009	44	" 489	U. S. Navy	"	100.0		6- 3-43	1-17-43	4- 2-43	6- 3-43
			1010	45	" 490	U. S. Navy	"	100.0		6-24-43	1-24-43	4- 3-43	6-24-43
V4-H-A1	D	MCC-7496	1011	41	Libby Island	Moran Towing Co.	Avondale Marine	100.0	5- 5-42	8-31-43	11- 9-42	3-15-43	8-31-43
			1012	42	St. Simon	Moran Towing Co.	Ways, Inc.	100.0		9- 2-43	12-15-42	5- 5-43	9- 2-43
			1013	43	Petit Manan	Moran Towing Co.	"	100.0		10-16-43	3-16-43	6-11-43	10-16-43
			1014	44	Burnt Island	Moran Towing Co.	"	100.0		10-30-43	5- 6-43	8- 1-43	10-30-43
CLB	T	MCC-7714	1015*	331	Hope	U.S. Navy AH-7	Consolidated Steel Corp.	49.5*	5-29-42	3- 1-44	5-31-43	8-30-43	8-30-43*
			1016	332	Cape Orange	Isthmian SS	"	100.0		4-15-44	7-24-43	10-22-43	3- 6-44
			1017	333	Cape Cumberland	Moore-McCormack	"	100.0		7-15-44	9- 1-43	12-11-43	4- 4-44
			1018	334	Cape Martin	Isthmian SS	"	100.0		7-15-44	10-25-43	1-23-44	5- 8-44
			1019	335	Cape John	Grace Line	"	100.0		10- 1-44	12-13-43	3- 2-44	5- 5-44
			1020	336	Cape Lambert	Am. Pres. Lines	"	100.0		12- 1-44	1-25-44	4- 9-44	6-14-44
		MCC-7713	1021	337	Comfort	U. S. Navy AH-6	"	55.5*		12-16-43	1-25-43	3-18-43	*3-18-43
			1022	338	Mercy	U. S. Navy AH-8	"	55.5*		1- 3-44	2- 4-43	3-25-43	*3-25-43
			1023	339	Cape Georgia	McCormick SS	"	100.0		1-18-44	2-17-43	4-23-43	7-18-43
			1024	340	Cape Constance	Grace Line	"	100.0		2- 3-44	2-22-43	4-28-43	7-20-43

* Delivered to the Navy at Launching for conversion to Hospital Ship.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Cl-B	T	MCc-7713	1025	341	Cape Victory	Moore-McCormack	Consolidated Steel Corp.	100.0	5-29-42	2-19-44	3-4-43	5-15-43	7-28-43
"	"	"	1026	342	Cape Isabel	Am.-Hawaiian SS	"	100.0	"	3-6-44	3-18-43	5-28-43	8-8-43
"	"	"	1027	343	Cape Alexander	NY & Cuba Mail	"	100.0	"	3-22-44	4-24-43	6-18-43	8-19-43
"	"	"	1028	344	Cape Chalmers	Agwilines	"	100.0	"	4-6-44	4-29-43	6-29-43	8-30-43
Cl-S-A1	"	"	1029	345	Cape Berkeley	Br.Min.of War T.	"	100.0	"	4-24-44	5-17-43	7-12-43	10-25-43
"	"	"	1030	346	Cape Compass	Br.Min.of War T.	"	100.0	"	5-10-44	5-31-43	7-29-43	11-17-43
"	"	"	1031	347	Cape Gregory	Br.Min.of War T.	"	100.0	"	5-27-44	5-31-43	7-24-43	11-6-43
"	"	"	1032	348	Cape Marshall	Br.Min.of War T.	"	100.0	"	6-12-44	6-19-43	8-16-43	11-30-43
"	"	"	1033	349	Cape Pine	Br.Min.of War T.	"	100.0	"	6-27-44	6-30-43	8-28-43	12-12-43
"	"	"	1034	350	Cape St. Rogue	Br.Min.of War T.	"	100.0	"	7-13-44	7-13-43	9-8-43	12-22-43
"	"	"	1035	351	Cape Turner	Br.Min.of War T.	"	100.0	"	7-29-44	7-26-43	9-21-43	12-31-43
"	"	"	1036	352	Cape Argos	Br.Min.of War T.	"	100.0	"	8-14-44	7-30-43	10-14-43	1-8-44
"	"	"	1037	353	Cape Lobos	Br.Min.of War T.	"	100.0	"	8-31-44	8-17-43	10-25-43	1-15-44
"	"	"	1038	354	Cape Girardeau	Br.Min.of War T.	"	100.0	"	9-16-44	8-30-43	11-7-43	1-21-44
"	"	"	1039	355	Cape St. Vincent	Br.Min.of War T.	"	100.0	"	10-2-44	9-9-43	11-16-43	1-27-44
"	"	"	1040	356	Cape Comorin	Br.Min.of War T.	"	100.0	"	10-17-44	9-9-43	11-23-43	1-31-44
"	"	"	1041	357	Cape Washington	Br.Min.of War T.	"	100.0	"	11-2-44	9-22-43	11-30-43	1-31-44
Cl-B	"	"	1042	358	Cape Domingo	Intl. Freighting	"	100.0	"	11-18-44	10-15-43	12-11-43	2-29-44
"	"	"	1043	359	Cape Kildare	Weyerhaeuser SS	"	100.0	"	12-4-44	10-26-43	12-23-43	3-11-44
"	"	"	1044	360	Cape Kumukaki	Coastwise (FKE)L	"	100.0	"	12-20-44	11-8-43	1-7-44	3-18-44
Cl-S-D1	R	MCc-7552	1045	1	Vitruvius	Agwilines, Inc.	McCloskey	100.0	6-8-42	12-23-42	11-16-42	7-15-43	12-18-43
"	"	"	1046	2	David O. Saylor	Lykes Bros. SS Co.	& Company	100.0	"	1-2-43	11-26-42	7-15-43	11-15-43
"	"	"	1047	3	Arthur Newell Talbot	Lykes Bros. SS Co.	Tampa, Fla.	100.0	"	1-12-43	11-30-42	7-15-43	2-14-44
"	"	"	1048	4	Richard Lewis Humphrey	U. S. Army	"	100.0	"	1-22-43	1-6-43	9-27-43	3-31-44
"	"	"	1049	5	Richard Kidder Meade	U. S. Army	"	100.0	"	2-1-43	1-6-43	9-27-43	3-13-44
"	"	"	1050	6	Willis A. Slater	U. S. Army	"	100.0	"	2-11-43	1-6-43	9-27-43	2-8-44
"	"	"	1051	7	Leonard Chase Wason	N. Atl. & Gulf	"	100.0	"	2-19-43	2-25-43	11-28-43	6-27-44
"	"	"	1052	8	John Smeaton	U. S. Army	"	100.0	"	2-27-43	2-25-43	11-28-43	4-13-44
"	"	"	1053	9	Joseph Aspdin	U. S. Army	"	100.0	"	3-8-43	2-18-43	11-28-43	5-31-44
"	"	"	1054	10	John Grant	N. Atl. & Gulf	"	100.0	"	3-15-43	9-14-43	1-30-44	6-8-44
"	"	"	1055	11	H. LeChatelier	A. H. Bull & Co.	"	100.0	"	3-23-43	8-30-43	1-30-44	7-27-44
"	"	"	1056	12	L. J. Vicat	Lykes Bros. SS Co.	"	100.0	"	3-31-43	8-18-43	1-30-44	7-27-44

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
01-S-D1	R	MCc-7552	1057	13	Robert Whitman Lesley	U. S. Army	McCloskey &	100.0	6- 8-42	4- 8-43	11-10-43	3-21-44	7-31-44
"	"	"	1058	14	Edwin Thatcher	Lykes Bros. SS. Co.	Company	100.0	"	4-16-43	10-26-43	3-21-44	7-31-44
"	"	"	1059	15	C. W. Pasley	U. S. Army	Tampa, Fla.	100.0	"	4-24-43	10-21-43	3-21-44	8-26-44
"	"	"	1060	16	Armand Considere	U. S. Army	"	100.0	"	5- 3-43	12-13-43	5-21-44	9-12-44
"	"	"	1061	17	Francois Hennebique	U. S. Army	"	100.0	"	5-10-43	1- 6-44	5-21-44	9-22-44
"	"	"	1062	18	P. M. Anderson	U. S. Army	"	100.0	"	5-18-43	1-18-44	5-21-44	9-30-44
"	"	"	1063	19	Albert Kahn	U. S. Army	"	100.0	"	5-26-43	2-28-44	7-30-44	10-21-44
"	"	"	1064	20	Willard A. Pollard	U. S. Army	"	100.0	"	6- 3-43	3-14-44	7-30-44	11- 8-44
"	"	"	1065	21	William Foster Cowham	U. S. Army	"	100.0	"	6-11-43	3-23-44	7-30-44	11-15-44
"	"	"	1066	22	Edwin Clarence Eckel	Agwilines, Inc.	"	100.0	"	6-19-43	4-10-44	9-24-44	12- 9-44
"	"	"	1067	23	Thaddeus Merriman	A. H. Bull & Co.	"	100.0	"	6-28-43	4-19-44	9-24-44	11-30-44
"	"	"	1068	24	Emile N. Vidal	Agwilines, Inc.	"	100.0	"	6-30-43	4-29-44	9-24-44	12- 9-44
B3-F1		MCc-7644	1069	11	Redwood	U. S. Navy	Hedgsen-Greene	100.0	6-15-42	7-31-43	11- 5-42	4-25-43	7-31-43
"		"	1070	12	Redwood II	U. S. Navy	Haldeman,	100.0	"	7-31-43	9-18-42	4-11-43	7-31-43
"		"	1071	13	Redwood III	U. S. Navy	Shipbuilders	100.0	"	8-14-43	12- 3-42	5-28-43	8-14-43
"		"	1072	14	Redwood IV	U. S. Navy	"	100.0	"	8-25-43	12- 4-42	5- 8-43	8-25-43
"		"	1073	15	Redwood V	U. S. Navy	"	100.0	"	8-31-43	1-20-43	6-25-43	8-31-43
B3-F1		MCc-7645	1074	1	Red Oak	U. S. Navy	Casco S/B	100.0	6-17-42	11-14-42	7-28-42	4- 8-43	8-31-43
"		"	1075	2	Red Oak II	U. S. Navy	Company, Inc.	100.0	"	12-14-42	8-12-42	6-23-43	9-27-43
"		"	1076	3	Red Oak III	U. S. Navy	South Freeport,	100.0	"	1-13-43	9- 8-42	8-16-43	10-29-43
"		"	1078	5	Red Oak V	U. S. Navy	Maine	100.0	"	3-14-43	7- 3-43	11-27-43	12-26-43
B3-F1		MCc-7646	1079	1	White Pine	U. S. Navy	Marinette	100.0	6-15-42	7-24-43	9- 2-42	5-23-43	7-24-43
"		"	1080	2	White Pine II	U. S. Navy	Marine Corp.	100.0	"	7-24-43	10- 9-42	5-23-43	7-24-43
"		"	1081	3	White Pine III	U. S. Navy	Marinette, Wis.	100.0	"	8-31-43	12- 7-42	7-11-43	8-30-43
"		"	1082	4	White Pine IV	U. S. Navy	"	100.0	"	8-31-43	12- 7-42	8- 7-43	8-30-43
"		"	1083	5	White Pine V	U. S. Navy	"	100.0	"	10-30-43	5-31-43	10- 2-43	10-30-43
B3-F1		MCc-7647	1084	1	Hemlock	U. S. Navy	Waterways	100.0	7-11-42	1- 7-43	12-29-42	4- 5-44	4-18-44
"		"	1085	2	Hemlock II	U. S. Navy	Engineering Corp.	100.0	"	1-31-43	12-31-42	4- 7-44	4-18-44
B3-F1		MCc-7661	1086										
"		"	1087	1	Douglas Fir	U. S. Army	Sea-Bell SB	100.0	6-15-42	11-12-42	9-12-42	5-23-43	9-21-43
"		"	1088a	2	Douglas Fir II	U. S. Navy	Company	100.0	"	12-12-42	9-22-42	7-17-43	11- 5-43

Note: Hull MC 1077 has been eliminated from Contract MCc 7645.

a/ USMC Hulls 1088-89 transferred from U. S. Army to Foss Launch and Tug Company, March 11, 1944

Note: Hull MC 1086 Cancelled by Commission Action November 9, 1943

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
B3-F1		MCc-7661	1089	3	Douglas Fir III	U. S. Navy	Sea-Bell SB	100.0	6-15-42	1-11-43	5-26-43	11-30-43	12- 2-43
"		"	1090	4	Douglas Fir IV	U. S. Navy	Company	100.0	"	2-10-43	7-22-43	12-31-43	1-10-44
"		"	1091	5	Douglas Fir V	U. S. Navy	"	100.0	"	3-12-43	11-30-43	3- 7-44	3-10-44
S4-S2-BB3	U	MCc7678	1092	301	Casablanca	(CVE 55) U.S.N.	Kaiser Co.,	100.0	6-18-42	2-25-43	11- 3-42	4- 5-43	7- 2-43
"	"	"	1093	302	Liscome Bay	(CVE 56) U.S.N.	Vancouver	100.0	"	2-26-43	12- 9-42	4-19-43	8- 7-43
"	"	"	1094	303	Coral Sea	(CVE 57) U.S.N.	Yard	100.0	"	2-27-43	12-12-42	5- 1-43	8-27-43
"	"	"	1095	304	Corregidor	(CVE 58) U.S.N.	"	100.0	"	2-28-43	11-17-42	5-12-43	8-31-43
"	"	"	1096	305	Mission Bay	(CVE 59) U.S.N.	"	100.0	"	3- 7-43	12-28-43	5-26-43	9-13-43
"	"	"	1097	306	Guadalcanal	(CVE 60) U.S.N.	"	100.0	"	3-15-43	1- 5-43	6- 5-43	9-25-43
"	"	"	1098	307	Manila Bay	(CVE 61) U.S.N.	"	100.0	"	3-22-43	1-15-43	7-10-43	10- 5-43
"	"	"	1099	308	Natoma Bay	(CVE 62) U.S.N.	"	100.0	"	3-29-43	1-17-43	7-20-43	10-14-43
"	"	"	1100	309	Midway	(CVE 63) U.S.N.	"	100.0	"	4- 7-43	1-23-43	8-17-43	10-23-43
"	"	"	1101	310	Tripoli	(CVE 64) U.S.N.	"	100.0	"	4-15-43	2- 1-43	9- 2-43	10-31-43
"	"	"	1102	311	Wake Island	(CVE 65) U.S.N.	"	100.0	"	4-22-43	2- 6-43	9-15-43	11- 7-43
"	"	"	1103	312	White Plains	(CVE 66) U.S.N.	"	100.0	"	4-29-43	2-11-43	9-27-43	11-15-43
"	"	"	1104	313	Solomons	(CVE 67) U.S.N.	"	100.0	"	5- 7-43	4-19-43	10- 6-43	11-21-43
"	"	"	1105	314	Kalinin Bay	(CVE 68) U.S.N.	"	100.0	"	5-15-43	4-26-43	10-15-43	11-27-43
"	"	"	1106	315	Kasean Bay	(CVE 69) U.S.N.	"	100.0	"	5-22-43	5-11-43	10-24-43	12- 4-43
"	"	"	1107	316	Fanshaw Bay	(CVE 70) U.S.N.	"	100.0	"	5-29-43	5-18-43	11- 1-43	12- 9-43
"	"	"	1108	317	Kitkun Bay	(CVE 71) U.S.N.	"	100.0	"	6- 7-43	5-31-43	11- 8-43	12-15-43
"	"	"	1109	318	Tulagi	(CVE 72) U.S.N.	"	100.0	"	6-15-43	6- 7-43	11-15-43	12-21-43
"	"	"	1110	319	Gambier Bay	(CVE 73) U.S.N.	"	100.0	"	6-22-43	7-10-43	11-22-43	12-28-43
"	"	"	1111	320	Nehenta Bay	(CVE 74) U.S.N.	"	100.0	"	6-29-43	7-20-43	11-28-43	1- 3-44
"	"	"	1112	321	Hoggatt Bay	(CVE 75) U.S.N.	"	100.0	"	7- 7-43	8-17-43	12- 4-43	1-11-44
"	"	"	1113	322	Kadashan Bay	(CVE 76) U.S.N.	"	100.0	"	7-15-43	9- 2-43	12-11-43	1-18-44
"	"	"	1114	323	Marcus Island	(CVE 77) U.S.N.	"	100.0	"	7-22-43	9-15-43	12-16-43	1-26-44
"	"	"	1115	324	Savo Island	(CVE 78) U.S.N.	"	100.0	"	7-29-43	9-27-43	12-22-43	2- 3-44
"	"	"	1116	325	Omaney Bay	(CVE 79) U.S.N.	"	100.0	"	8- 7-43	10- 6-43	12-29-43	2-11-44
"	"	"	1117	326	Petrof Bay	(CVE 80) U.S.N.	"	100.0	"	8-15-43	10-15-43	1- 5-44	2-18-44
"	"	"	1118	327	Rudyard Bay	(CVE 81) U.S.N.	"	100.0	"	8-22-43	10-24-43	1-12-44	2-25-44
"	"	"	1119	328	Saginaw Bay	(CVE 82) U.S.N.	"	100.0	"	8-29-43	11- 1-43	1-19-44	3- 2-44
"	"	"	1120	329	Sargent Bay	(CVE 83) U.S.N.	"	100.0	"	9- 7-43	11- 8-43	1-31-44	3- 9-44
"	"	"	1121	330	Shamrock Bay	(CVE 84) U.S.N.	"	100.0	"	9-15-43	11-15-43	2- 4-44	3-15-44

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
S4-S2-BB3	U	MCo-7678	1122	331	Shipley Bay	(CVE 85)U.S.N.	Kaiser Co.,	100.0	6-18-42	9-22-43	11-22-43	2-12-44	3-21-44
"	"	"	1123	332	Sitkoh Bay	(CVE 86)U.S.N.	Vancouver	100.0	"	9-29-43	11-28-43	2-19-44	3-28-44
"	"	"	1124	333	Steamer Bay	(CVE 87)U.S.N.	"	100.0	"	10-3-43	12-4-43	2-26-44	4-4-44
"	"	"	1125	334	Cape Esperance	(CVE 88)U.S.N.	"	100.0	"	10-8-43	12-11-43	3-3-44	4-9-44
"	"	"	1126	335	Takanis Bay	(CVE 89)U.S.N.	"	100.0	"	10-13-43	12-16-43	3-10-44	4-15-44
"	"	"	1127	336	Thetis Bay	(CVE 90)U.S.N.	"	100.0	"	10-18-43	12-22-43	3-16-44	4-21-44
"	"	"	1128	337	Makassar Strait	(CVE 91)U.S.N.	"	100.0	"	10-23-43	12-29-43	3-22-44	4-27-44
"	"	"	1129	338	Windham Bay	(CVE 92)U.S.N.	"	100.0	"	10-28-43	1-5-44	3-29-44	5-3-44
"	"	"	1130	339	Makin Island	(CVE 93)U.S.N.	"	100.0	"	11-3-43	1-12-44	4-5-44	5-9-44
"	"	"	1131	340	Lunga Point	(CVE 94)U.S.N.	"	100.0	"	11-8-43	1-19-44	4-11-44	5-14-44
"	"	"	1132	341	Bismarck Bay Sea	(CVE 95)U.S.N.	"	100.0	"	11-13-43	1-31-44	4-17-44	5-20-44
"	"	"	1133	342	Salamaua	(CVE 96)U.S.N.	"	100.0	"	11-18-43	2-4-44	4-22-44	5-26-44
"	"	"	1134	343	Hollandia	(CVE 97)U.S.N.	"	100.0	"	11-23-43	2-12-44	4-28-44	6-1-44
"	"	"	1135	344	Kwajalein	(CVE 98)U.S.N.	"	100.0	"	11-28-43	2-19-44	5-4-44	6-7-44
"	"	"	1136	345	Admiralty Islands	(CVE 99)U.S.N.	"	100.0	"	12-2-43	2-26-44	5-10-44	6-13-44
"	"	"	1137	346	Bougainville	(CVE100)U.S.N.	"	100.0	"	12-8-43	3-3-44	5-16-44	6-18-44
"	"	"	1138	347	Matanikau	(CVE101)U.S.N.	"	100.0	"	12-13-43	3-10-44	5-22-44	6-24-44
"	"	"	1139	348	Attu	(CVE102)U.S.N.	"	100.0	"	12-15-43	3-16-44	5-27-44	6-30-44
"	"	"	1140	349	Roi	(CVE103)U.S.N.	"	100.0	"	12-18-43	3-22-44	6-2-44	7-6-44
"	"	"	1141	350	Munda	(CVE104)U.S.N.	"	100.0	"	12-23-43	3-29-44	6-8-44	7-8-44
B3-F1		MCo-7862	1142	1	White Ash	U. S. Navy	Richmond S/B	100.0	6-20-42	11-13-42	7-21-42	8-19-43	9-16-43
"		"	1143	2	White Ash II	U. S. Navy	Corporation	100.0	"	12-13-42	8-3-42	11-22-43	2-22-44
"		"	1144	3	White Ash III	U. S. Navy	So. Gardiner, Me.	100.0	"	1-12-43	8-21-42	12-10-43	2-2-44
V4-M-A1	D	MCo-7684	1145	276	Startford Point	Moran Towing Co.	Penna.	100.0	6-9-42	4-1-43	10-1-42	12-20-42	6-26-43
"	"	"	1146	277	Two Harbors	Moran Towing Co.	Shipyards,	100.0	"	4-15-43	10-15-42	12-27-42	7-16-43
"	"	"	1147	278	White Shoal	Moran Towing Co.	Inc. (Newmont, Texas)	100.0	"	5-1-43	10-31-42	1-31-43	8-9-43
"	"	"	1148	279	Cubits Gap	Moran Towing Co.	"	100.0	"	5-10-43	11-16-42	2-7-43	8-30-43
"	"	"	1149	280	Hillsboro Inlet	Moran Towing Co.	"	100.0	"	5-20-43	12-21-42	3-14-43	9-3-43
"	"	"	1150	281	Jupiter Inlet	Moran Towing Co.	"	100.0	"	6-1-43	12-28-42	3-21-43	12-31-43
"	"	"	1151	282	Pigeon Point	Moran Towing Co.	"	100.0	"	6-15-43	2-1-43	4-11-43	9-30-43
"	"	"	1152	283	Point Arena	Moran Towing Co.	"	100.0	"	6-30-43	2-8-43	4-18-43	12-31-43

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-B1	T	MCC-7691	1153	240	Algol (x-gas. Baines)	(AKA54) U.S.N.	Moore Dry	100.0	6-11-42	10-12-43	12-10-42	2-17-43	11-27-43
"	"	"	1154	241	War Hawk	(AP-168) U.S.N.	Dock Company	100.0	"	9-28-43	12-24-42	4- 3-43	11-18-43
"	"	"	1155	242	Golden Gate	Int'l Freighting	"	100.0	"	10-28-43	1-26-43	4-17-43	12-14-43
"	"	"	1156	243	Winged Arrow	(AP-170) U.S.N.	"	100.0	"	10-18-43	1-26-43	4- 3-43	12- 6-43
"	"	"	1157*	244	Sovereign of the Seas	Isthmian SS.	"	100.0	"	11- 1-43	4- 4-43	6- 9-43	2-29-44
"	"	"	1158*	245	White Swallow	Moore-McCormack	"	100.0	"	11-12-43	4- 5-43	6- 9-43	4-26-44
"	"	"	1159	246	Arneb (x-mischief)	(AKA56) U.S.N.	"	100.0	"	10-30-43	4-20-43	7- 6-43	11-16-43
"	"	"	1160	247	Capricornus (x-Sputnik)	(AKA57) U.S.N.	"	100.0	"	11-10-43	5- 5-43	8-14-43	11-25-43
"	"	"	1161	248	Herald of the Morning	(AP173) U.S.N.	"	100.0	"	11-22-43	6-12-43	8-14-43	11-30-43
"	"	"	1162	249	Monarch of the Seas	Waterman SS.	"	100.0	"	11-30-43	6-12-43	8-14-43	12-16-43
"	"	"	1163	250	Red Rover	Isthmian SS.	"	100.0	"	12- 6-43	6-17-43	9- 8-43	12-30-43
"	"	"	1164	251	West Wind	Am.-Hawaiian SS.	"	100.0	"	12-13-43	7- 1-43	9-20-43	1-22-44
"	"	"	1165	252	Gauntlet	Am. So. African L.	"	100.0	"	12-21-43	7- 9-43	9- 8-43	1-13-44
"	"	"7692	1166	253	Ann McKim	Am. Mail Line	"	100.0	"	12-28-43	7-24-43	10-12-43	1-31-44
"	"	"	1167	254	Golden City	(AP-169) U.S.N.	"	100.0	"	1- 3-44	8-16-43	10-28-43	12-31-43
"	"	"	1168	255	Rainbow	Am. Pres. Lines	"	100.0	"	1-10-44	8-17-43	11-27-43	2-10-44
"	"	"	1169	256	Flyaway	Pac.-Atlantic SS.	"	100.0	"	1-17-44	8-17-43	11- 2-43	4- 8-44
"	"	"	1170	257	Pampero	Am.-Hawaiian SS.	"	100.0	"	1-25-44	8-20-43	12-10-43	2-28-44
"	"	"	1171	258	Oriental	Seas Shipping	"	100.0	"	2-10-44	9-10-43	11-26-43	2-18-44
"	"	"	1172	259	Celestial	Am. Pres. Lines	"	100.0	"	2-19-44	9-23-43	12- 2-43	3-20-44
"	"	"	1173	260	Archer	Luckenbach SS.	"	100.0	"	2-28-44	10-15-43	12-12-43	3-31-44
"	"	"	1174	261	Defiance	Matson Nav.	"	100.0	"	3- 8-44	11- 1-43	12-31-43	3- 9-44
"	"	"	1175	262	Ringleader	Moore-McCormack	"	100.0	"	3-19-44	11- 5-43	1- 6-44	3-28-44
"	"	"	1176	263	Wideawake	Am. Mail Line	"	100.0	"	4- 3-44	11-29-43	1-21-44	4-15-44
"	"	"	1177	264	Flying Mist	Weyerhaeuser SS.	"	100.0	"	4-14-44	12- 5-43	1-25-44	4-21-44
"	"	"	1178	265	Westward Ho	Am. Pres. Lines	"	100.0	"	4-24-44	12-14-43	2- 8-44	4-29-44
C2-S-B1	T	MCC-7693	1179	266	Morning Light	Matson Nav.	Moore Dry	100.0	6-11-42	5- 5-44	1- 1-44	2-19-44	5- 5-44
"	"	"	1180	267	Highflyer	Coastwise (PFB)	Dock Company	100.0	"	5-16-44	1- 7-44	2-23-44	5-12-44
"	"	"	1181	268	Mandarin	Am.-Hawaiian SS.	"	100.0	"	5-29-44	1-22-44	3- 7-44	5-20-44
"	"	"	1182	269	Argonaut	Isthmian SS.	"	100.0	"	6-10-44	1-26-44	3-20-44	5-27-44
"	"	"	1183	270	Flying Yankee	Matson Nav.	"	100.0	"	6-21-44	2- 9-44	3-25-44	6- 8-44
"	"	"	1184	271	Eagle Wing	Waterman SS.	"	100.0	"	6-30-44	2-21-44	4- 6-44	6-14-44

* USMC Hulls 1157-58 transferred to Western Pipe and Steel for outfitting.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-B1	T	MCo-7693	1185	272	Neptune's Car	Am. Pres. Lines	Moore Dry Dock Company	100.0	6-11-42	7-10-44	2-24-44	4-21-44	6-22-44
"	"	"	1186	273	Ocean Telegraph	Isthmian SS.	"	100.0	"	7-21-44	3-9-44	4-29-44	6-30-44
"	"	"	1187	274	Belle of the West	Matson Nav.	"	100.0	"	8-1-44	3-21-44	5-5-44	7-8-44
"	"	"	*1188	275	Uvalde (X-Wild Pigeon)	(AKA88) U.S.N.	"	100.0	"	8-11-44	3-27-44	5-20-44	8-18-44
"	"	"	*1189	276	Warrick (X-Black Prince)	(AKA89) U.S.N.	"	100.0	"	8-20-44	4-7-44	5-29-44	8-30-44
"	"	"	*1190	277	Whiteside (X-Wings of the Interlocking)	(AKA90) U.S.N.	"	100.0	"	8-30-44	4-22-44	6-12-44	9-11-44
"	"	"	*1191	278	Whitley	(AKA91) U.S.N.	"	100.0	"	9-9-44	5-2-44	6-22-44	9-21-44
C2-S-B1	"	MCo-7694	*1192	279	Wyandot	(AKA92) U.S.N.	"	100.0	"	9-20-44	5-6-44	6-28-44	9-30-44
"	"	"	*1193	280	Yancey	(AKA93) U.S.N.	"	100.0	"	9-29-44	5-22-44	7-8-44	10-11-44
"	"	"	1194	281	Golden West	Isthmian SS	"	100.0	"	10-8-44	5-30-44	7-22-44	10-19-44
"	"	"	1195	282	Hurricane	Am.-Hawaiian SS.	"	100.0	"	10-19-44	6-14-44	8-4-44	10-31-44
"	"	"	1196	283	Nonpareil	Matson Nav.	"	100.0	"	10-29-44	6-23-44	8-15-44	11-22-44
"	"	"	1197	284	Flying Cloud	McCormick SS	"	100.0	"	11-8-44	6-30-44	8-22-44	12-30-44
"	"	"	1198	285	Wild Hunter	Pac.-Atlantic SS	"	100.0	"	11-18-44	7-11-44	8-30-44	1-25-45
"	"	"	1199	286	Whirlwind	Alaska SS	"	100.0	"	11-27-44	7-25-44	9-5-44	2-10-45
"	"	"	1200	287	Flying Arrow	Sudden & Chris.	"	100.0	"	12-7-44	8-7-44	9-22-44	2-28-45
"	"	"	1201	288	Golden Racer	Weyerhaeuser SS	"	100.0	"	12-18-44	8-16-44	9-29-44	2-23-45
R2-S-BV1	"	"	1202	289	Matchless	U.S. Lines	"	100.0	"	12-28-44	8-23-44	10-14-44	3-23-45
C2-S-B1	"	"	1203	290	Wild Wave	Marine Trans. L.	"	100.0	"	1-6-45	8-31-44	10-20-44	3-30-45
"	"	"	1204	291	Belle of the Sea	Alcoa SS	"	100.0	"	1-14-45	9-6-44	10-28-44	4-20-45
R2-S-BV1	"	MCo-7695	1205	292	Flying Dragon	U. S. Lines	"	100.0	"	1-23-45	9-23-44	11-15-44	4-28-45
"	"	"	1206	293	Ocean Chief	United Fruit	"	100.0	"	2-1-45	9-30-44	11-28-44	5-4-45
"	"	"	1207	294	Fleetwood	United Fruit	"	100.0	"	2-10-45	10-16-44	12-4-44	6-21-45
C2-S-B1	"	"	1208	295	Sparkling Wave	Luckenbach SS	"	100.0	"	2-18-45	10-21-44	12-15-44	7-14-45
"	"	"	1209	296	Water Witch	McCormick SS	"	100.0	"	2-26-45	10-30-44	12-20-44	3-14-45
R2-S-BV1	"	"	1210	297	Contest	U. S. Lines	"	100.0	"	3-7-45	11-16-44	1-2-45	5-28-45
C2-S-B1	"	"	1211	298	Queen of the Seas	Grace Line	"	100.0	"	3-16-45	11-29-44	1-26-45	6-13-45
R2-S-BV1	"	"	1212	299	Golden Rocket	United Fruit	"	100.0	"	3-25-45	12-5-44	3-2-45	7-16-45
C2-S-B1	"	"	1213	300	Lookout	Grace Line	"	100.0	"	4-2-45	12-16-44	2-10-45	4-26-45
"	"	"	1214	301	Wild Rover	Moore-McCormack	"	100.0	"	4-12-45	12-21-44	3-11-45	5-12-45
"	"	"	1215	302	Asterion	Sudden & Chris.	"	100.0	"	4-23-45	1-3-45	3-24-45	5-19-45
"	"	"	1216	303	Coringa	Luckenbach SS	"	100.0	"	5-4-45	1-27-45	4-11-45	6-22-45
"	"	"	1217	304	Carrier Pigeon	Sudden & Chris.	"	100.0	"	5-15-45	2-12-45	4-24-45	6-30-45

* Conversion in Builder's Yard to Navy AKA.

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			1217										
B3-F1		MCc-7723	1218	1	White Oak	U. S. Navy	Belfast S/B	100.0	6-25-42	5-30-43	7-29-42	6-23-43	7- 9-43
"		7723	1219	2	White Oak II	U. S. Navy	Corp.Belfast, Me	100.0	6-25-42	12-22-42	9- 9-42	7-13-43	7-22-43
B7-A2		MCc-7913	1220	6	YO 145	U. S. Navy	Concrete Ship	100.0	6-30-42	12-25-42	12-29-42	4-25-43	7- 3-43
"		7913	1221	7	YO 146	"	Constructors	100.0	6-30-42	1-30-43	2-23-43	5-16-43	8-12-43
"		7913	1222	8	YOG 53	"	"	100.0	6-30-42	2- 5-43	2-28-43	5-29-43	7-26-43
"		7913	1223	9	YO 159	"	"	100.0	6-30-42	2-20-43	4- 2-43	6-20-43	8-27-43
"		7913	1224	10	Yo 160	"	"	100.0	6-30-42	3- 5-43	4-30-43	7- 6-43	8-31-43
"		7913	1225	11	YO 161	"	"	100.0	6-30-42	4- 5-43	5-18-43	7-31-43	9-16-43
"		7913	1226	12	YO 162	"	"	100.0	6-30-42	4-15-43	5-31-43	8- 9-43	9-28-43
"		7913	1227	13	YO 163	"	"	100.0	6-30-42	5- 5-43	6-21-43	8-18-43	10-20-43
"		7913	1228	14	YO 182	"	"	100.0	6-30-42	5-15-43	7- 8-43	9- 6-43	11-16-43
"		7913	1229	15	YO 183	"	"	100.0	6-30-42	6-10-43	8- 2-43	9-23-43	11-27-43
"		7913	1230	16	YOG 82	"	"	100.0	6-30-42	6-25-43	8-11-43	10- 9-43	12- 7-43
"		7913	1231	17	YO 184	"	"	100.0	6-30-42	7-10-43	8-19-43	10-24-43	1- 6-44
"		7913	1232	18	YO 185	"	"	100.0	6-30-42	7-25-43	9- 7-43	11- 6-43	1-18-44
"		7913	1233	19	YOG 83	"	"	100.0	6-30-42	8-20-43	9-24-43	11-27-43	1-25-44
"		7913	1234	20	YO 186	"	"	100.0	6-30-42	9- 5-43	10-11-43	12-12-43	3-16-44
"		7913	1235	21	YO 187	"	"	100.0	6-30-42	9-20-43	10-24-43	12-25-43	5-18-44
"		7913	1236	22	YOG 84	"	"	100.0	6-30-42	10- 5-43	11- 6-43	1-27-44	4-18-44
B5-G1		MCc-8019	1237	1	Western Larch	Foss Launch & Tug	Anacortes	100.0	8-15-42	3-25-43	11-12-42	7- 3-43	11-13-43
"		8019	1238	2	Western Larch II	Foss Launch & Tug	Shipways, Inc.	100.0	8-15-42	3-13-43	12- 1-42	9-25-43	12-18-43
"		8019	1239	3	Western Larch III	Foss Launch & Tug	Anacortes, Washington	100.0	8-15-42	5-17-43	7- 3-43	2-19-44	3-20-44
			1241										
			1242										
B5-G1		8020	1243	1	Oregon Pine	McCormick SS	Columbia	100.0	8-15-42	3-13-43	12-21-42	12-11-43	2- 3-44
"		8020	1244	2	Oregon Pine II	McCormick SS	River Packers	100.0	8-15-42	4-28-43	12-10-42	11-11-43	1-27-44
"		8020	1245	3	Oregon Pine III	McCormick SS	Association	100.0	8-15-42	6-12-43	12-28-42	2- 9-44	10- 3-44
			1246										
			1247										
			1248										

* Balance of Contract MCc-8019 covering USMC Hulls 1240-42 cancelled, effective August 24, 1943.

* Balance of Contract MCc-8020 covering MC Hulls 1246-48 cancelled, effective August 24, 1943.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
B5-G1		MCc-8023	1249	1	Red Alder	Foss Launch & Tug Co.	Olympic Shipbuilders	100.0	8-15-42	8-31-43	10-17-42	7-17-43	8-31-43
"		"	1250	2	Red Alder II	"	"	100.0	"	9-29-43	12-21-42	9-16-43	9-29-43
"		"	1251	3	Red Alder III	"	"	100.0	"	10-28-43	2-10-43	10-23-43	10-28-43
"		"	1252	4	Red Alder IV	"	"	100.0	"	12-8-43	2-19-43	11-30-43	12-8-43
"		"	1253	***5	Red Alder V	"	"	100.0	"	12-29-43	7-17-43	12-27-43	12-29-43
Tanker	T	MCc-7821	1257	4374	Sparrows Point	Union Oil Co.	Bethlehem-Sparrows Point	100.0	1-28-41	6-15-43	5-26-42	10-17-42	12-28-42
"	"	ASGMT."	1258	4375	Cornell	Union Oil Co.	"	100.0	7-7-42	7-15-43	10-21-42	1-28-43	2-27-43
T2-SE-A2	T	MCc-8164	1259	*13	Escambia	U.S. Navy AO-80	Marinship	87.8*	10-9-42	5-29-43	12-7-42	4-25-43	6-30-43
"	"	"	1260	*14	Kennebago	U.S. Navy AO-81	Corp., Sausalito, Calif.	92.3*	"	6-8-43	1-9-43	5-9-43	7-30-43
"	"	"	1261	*15	Cahaba (x-fachewagan)	U.S. Navy AO-82	"	92.1*	"	6-23-43	1-20-43	5-19-43	8-15-43
"	"	"	1262	**19	Mascoma	(AO83) U.S.N.	"	100.0	"	6-28-43	1-31-43	5-31-43	2-3-44
"	"	"	1263	**20	Ocklawaha	(AO84) U.S.N.	"	100.0	"	7-1-43	2-10-43	6-9-43	3-9-44
"	"	"	1264	**21	Pamanset	(AO85) U.S.N.	"	100.0	"	7-9-43	3-30-43	6-25-43	4-30-44
"	"	"	1265	**22	Ponaganset	(AO86) U.S.N.	"	100.0	"	8-22-43	4-27-43	7-10-43	5-15-44
"	"	"	1266	**23	Sebec	(AO87) U.S.N.	"	100.0	"	8-26-43	5-20-43	7-29-43	3-29-44
"	"	"	1267	**24	Tomahawk	(AO88) U.S.N.	"	100.0	"	9-2-43	6-1-43	8-10-43	4-16-44
"	"	"	1268	25	Mission Purisima	Deconhil Shpg.	"	100.0	"	9-4-43	6-10-43	8-25-43	11-23-43
"	"	"	1269	26	Mission Santa Cruz	Deconhil Shpg.	"	100.0	"	9-6-43	6-26-43	9-8-43	12-31-43
"	"	"	1270	27	Mission Soledad	Pacific Tankers	"	100.0	"	9-8-43	7-12-43	9-24-43	1-16-44
"	"	"	1271	28	Mission San Jose	Pacific Tankers	"	100.0	"	10-15-43	7-17-43	10-7-43	1-29-44
"	"	"	1272	29	Mission San Juan	Deconhil Shpg.	"	100.0	"	10-21-43	7-30-43	10-14-43	1-31-44
"	"	"	1273	30	Mission San Miguel	Pacific Tankers	"	100.0	"	10-29-43	8-11-43	10-31-43	2-19-44
"	"	"	1274	31	Mission San Fernando	Pacific Tankers	"	100.0	"	11-1-43	8-26-43	11-25-43	2-29-44
"	"	"	1275	32	Mission Santa Ynez	Pacific Tankers	"	100.0	"	11-3-43	9-9-43	12-19-43	3-13-44
"	"	"	1276	33	Mission San Rafael	L.A. Tanker Oprs.	"	100.0	"	11-5-43	9-25-43	12-31-43	3-22-44
"	"	"	1277	34	Mission Salano	Deconhil Shpg.	"	100.0	"	12-14-43	10-8-43	1-14-44	3-30-44
"	"	"	1278	35	Mission San Luis Rey	Pacific Tankers	"	100.0	"	12-20-43	10-15-43	1-29-44	3-31-44
"	"	"	1279	36	Mission San Carlos	Pacific Tankers	"	100.0	"	12-28-43	11-1-43	2-12-44	4-15-44
"	"	"	1280	37	Mission De Pala	Pacific Tankers	"	100.0	"	12-31-43	11-26-43	2-28-44	4-22-44

*USMC Hulls 1259-61 delivered to U. S. Navy incomplete

**USMC Hulls 1262-67 transferred to Kaiser Swan Island Yard for completion and conversion to AO Navy Tankers, pursuant to Contract MCc 19183.

***Balance of Contract MCc 8023 involving construction of MC Hull Nos. 1254, and 1255, and 1256 cancelled, effective as of August 24, 1943.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V4-M-A1	D	MCc-8203	1281	107	Bayou St. John	Moran Towing Co.	Pendleton,	100.0	8-27-42	5-20-43	3- 2-43	5- 3-43	11-30-43
"	"	"	1282	108	Mobile Point	Moran Towing Co.	Shipyards,	100.0	"	6-10-43	3-15-43	5-17-43	12-30-43
"	"	"	1283	109	Race Point	Moran Towing Co.	Inc.	100.0	"	6-30-43	5-22-43	7-15-43	2-10-44
C1-A	"	MCc-8215	1284	284	Cape Sable	War Shipping Adm.	Penna.	100.0	8-13-42	10-31-43	4- 5-43	7- 4-43	10-12-43
"	"	"	1285	285	Cape North	War Shipping Adm.	Shipyards,	100.0	"	11-20-43	4-19-43	7-18-43	10-23-43
"	"	"	1286	286	Cape Pillar	S. Atl. SS Lines	Inc.	100.0	"	12-10-43	5- 3-43	8-15-43	10-30-43
"	"	"	1287	287	Cape Page	U. S. Lines	"	100.0	"	1-10-44	5-17-43	9- 5-43	11-18-43
"	"	"	1288	288	Cape San Lucas	Amer. Exp. Lines	"	100.0	"	1-31-44	7- 5-43	9-29-43	11-30-43
"	"	"	1289	289	Cape San Antonio	Moore-McCormack	"	100.0	"	2-15-44	7-19-43	10-10-43	12-23-43
"	"	"	1290	290	Cape Palmas	U. S. Lines	"	100.0	"	3- 6-44	8-16-43	10-31-43	12-31-43
"	"	"	1291	291	Cape River	War Shipping Adm.	"	100.0	"	3-26-44	9- 6-43	11-21-43	1-22-44
"	"	"	1292	292	Cape Matapan	U. S. Lines	"	100.0	"	4-20-44	9-30-43	12-12-43	2-11-44
"	"	"	1293	293	Cape Lopez	U. S. Lines	"	100.0	"	5-15-44	10-11-43	12-24-43	2-29-44
"	"	"	1294	294	Cape Juby	Grace Line, Inc.	"	100.0	"	5-30-44	11- 1-43	1-16-44	3-21-44
"	"	"	1295	295	Cape Trafalgar	Grace Line, Inc.	"	100.0	"	6-20-44	11-22-43	2- 6-44	4- 8-44
"	"	"	1296	296	Cape Faro	Waterman SS Co.	"	100.0	"	7-15-44	12-13-43	2-27-44	4-29-44
"	"	"	1297	297	Cape Barrow	Amer. Exp. Lines	"	100.0	"	8-15-44	12-27-43	3-19-44	5-15-44
"	"	"	1298	298	Cape Ducato	Amer. Exp. Lines	"	100.0	"	9- 6-44	1-17-44	4- 2-44	6- 9-44
"	"	"	1299	299	Cape Gaspe	Grace Line, Inc.	"	100.0	"	9-30-44	2- 7-44	4-23-44	6-24-44
"	"	"	1300	300	Cape Frio	U.S. Maritime Serv.	"	100.0	"	10-20-44	2-28-44	6-28-44	7-25-44
"	"	"	1301	301	Cape Nun	Lykes Bros. SS Co.	"	100.0	"	11-15-44	3-20-44	6- 8-44	7-31-44
"	"	"	1302	302	Cape Sebastian	Agwilines, Inc.	"	100.0	"	12- 6-44	4- 3-44	6-18-44	8-25-44
"	"	"	1303	303	Cape Falcon	Waterman SS Corp.	"	100.0	"	12-31-44	4-24-44	7- 9-44	9-16-44
			1304										
			1305										
			1306										
			1307										
			1308										
			1309										
			1310										
			1311										
			1312										

MCc 8824- MC Hulls 1304-1318 at McCloskey (B7-A1) Cancelled.

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			1313										
			1314										
			1315										
			1316										
			1317										
			1318										
B7-D1		MCc-7857	1319	1	Agate	U.S. Army	Barrett and	100.0	6-30-42	1-15-43	12-7-42	6-16-43	8-24-43
"		"	1320	a 2	Chromite	U.S. Army	Hilp, Belair	100.0	"	1-22-43	12-17-42	6-28-43	9-6-43
"		"	1321	3	Flint	U.S. Navy *	Shipyard,	100.0	"	1-29-43	1-1-43	8-3-43	9-29-43
"		"	1322	4	Granite	U.S. Navy *	South San	100.0	"	2-5-43	1-26-43	7-24-43	9-25-43
"		"	1323	5	Graphite	U.S. Navy *	Francisco	100.0	"	2-12-43	2-1-43	9-6-43	10-20-43
"		"	1324	6	Gypsum	U.S. Navy *	"	100.0	"	2-19-43	3-19-43	8-16-43	10-9-43
"		"	1325	b 7	Mica	WarShpg. Admin.	"	100.0	"	4-2-43	6-24-43	9-24-43	11-6-43
"		"	1326	c 8	Bauxite	(IX 154) U.S.N.	"	100.0	"	4-9-43	7-9-43	10-11-43	6-22-44
"		"	1327	c 9	Asphalt	(IX 153) U.S.N.	"	100.0	"	4-16-43	8-6-43	10-27-43	6-30-44
"		"	1328	c 10	Garmita	(IX 152) U.S.N.	"	100.0	"	4-23-43	8-21-43	11-11-43	5-11-44
"		"	1329	c 11	Midnight	(IX 149) U.S.N.	"	100.0	"	4-30-43	9-4-43	11-22-43	3-5-44
"		"	1330	c 12	Quartz	(IX 150) U.S.N.	"	100.0	"	5-7-43	9-17-43	12-4-43	4-13-44
"		"	1331	c 13	Silica	(IX 151) U.S.N.	"	100.0	"	7-3-43	10-5-43	12-18-43	6-8-44
"		"	1332	c 14	Corundum	(IX 164) U.S.N.	"	100.0	"	7-10-43	10-19-43	12-31-43	7-18-44
"		"	1333	c 15	Feldspar	(IX 159) U.S.N.	"	100.0	"	7-17-43	11-3-43	1-22-44	8-11-44
"		"	1334	c 16	Marl	(IX 160) U.S.N.	"	100.0	"	7-24-43	11-16-43	2-2-44	8-29-44
"		"	1335	c 17	Barite	(IX 161) U.S.N.	"	100.0	"	7-31-43	11-24-43	2-18-44	8-31-44
"		"	1336	c 18	Lignite	(IX 162) U.S.N.	"	100.0	"	8-7-43	12-8-43	2-26-44	9-26-44
"		"	1337	c 19	Cinnabar	(IX 163) U.S.N.	"	100.0	"	10-3-43	12-22-43	3-10-44	9-26-44
"		"(c)	1338	c 20	Limestone	(IX 158) U.S.N.	"	100.0	"	10-10-43	1-5-44	3-25-44	10-14-44
			1339										
			1340										
			1341										
			1342										
			1343										
			1344										

a/ MC Hull 1320 returned to yard for repairs and conversion for U. S. Army. Redelivered July 13, 1944.

b/ MC Hull 1325 redelivered and reallocated January 4, 1944 to Bureau of Docks Construction Equipment.

c/ MC Hulls 1326-38 converted to GSK vessels for U. S. Navy.

d/ Balance of Contract MCc 7857 covering MC Hulls 1339-44 cancelled, effective January 9, 1944.

* Assigned to Bureau of Docks construction equipment.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V3-S-AE2	R	MCc-8264	1345	1	Sustainer	W.S.A.	Corpus Christi	100.0	9-19-42	3-18-43	11-24-42	9-2-44	2-14-45
C2-S-AJ1	T	MCc-8266	1346	91	Storm King	Navy AP 171	North Carolina	100.0	9-10-42	11-16-43	7-20-43	9-17-43	12-3-43
"	"	"	1347	92	Mt. McKinley (x-Cyclone)	" AGC 7	S/B Co.	98.4	"	11-23-43	7-31-43	9-27-43	*12-14-43
"	"	"	1348	93	Mt. Olympus (x-Ecluse)	" AGC 8	Wilmington, N.C.	97.2	"	12-1-43	8-3-43	10-3-43	*12-22-43
"	"	"	1349	94	Wasatch (x-Fleetwing)	" AGC 9	"	97.1	"	12-7-43	8-7-43	10-8-43	*12-31-43
"	"	"	1350	95	Flying Eagle	Miss. Shipp. Co.	"	100.0	"	12-14-43	8-12-43	10-12-43	1-15-44
"	"	"	1351	96	Auburn (x-Kathay)	Navy AGC 10	"	89.9	"	12-21-43	8-14-43	10-19-43	*1-31-44
"	"	"	1352	97	Eldorado (x-Norson)	" AGC 11	"	87.2	"	12-28-43	8-20-43	10-26-43	*2-1-44
"	"	"	1353	98	Estes (x-Norson Star)	" AGC 12	"	87.5	"	1-4-44	8-25-43	11-1-43	*2-22-44
"	"	"	1354	99	Panamint (x-Norson Light)	" AGC 13	"	87.5	"	1-11-44	9-1-43	11-9-43	*2-29-44
"	"	"	1355	100	White Squall	Lykes Bros.	"	100.0	"	1-18-44	9-18-43	11-16-43	1-23-44
"	"	"	1356	101	Mount Hood (x-Norson Pole)	Navy AE 11	"	*97.9	"	1-25-44	9-28-43	11-30-43	*1-28-44
"	"	"	1357	102	Midnight	Am. Export L.	"	100.0	"	2-1-44	10-4-43	12-10-43	2-7-44
"	"	"	1358	103	Starlight	Navy AP 175	"	100.0	"	2-8-44	10-9-43	12-23-43	2-15-44
"-AJ2	"	"	1359	104	Napier	Grace Line	"	100.0	"	2-15-44	10-13-43	12-31-43	#4-20-44
"-AJ1	"	"	1360	105	Alden Besse	War Shipp. Adm.	"	100.0	"	2-22-44	10-20-43	1-11-44	2-29-44
"	"	"	1361	106	Sweepstakes	Moore-McCormack	"	100.0	"	2-29-44	10-27-43	1-22-44	3-7-44
"	"	"	1362	107	Orpheus	Am. Export L.	"	100.0	"	3-7-44	11-2-43	1-29-44	3-13-44
"	"	"	1363	108	Teton (x-Witch of the Wave)	Navy AGC 14	"	97.9	"	3-14-44	11-9-43	2-5-44	*3-16-44
"	"	"	1364	109	Noonday	Waterman SS	"	100.0	"	3-21-44	11-17-43	2-9-44	3-26-44
"	"	"	1365	110	Talisman	Miss. Shippg.	"	100.0	"	3-28-44	12-1-43	2-15-44	3-31-44
"	"	"	1366	111	Sturdy Beggar	"	"	100.0	"	4-4-44	12-10-43	2-21-44	4-6-44
"	"	"	1367	112	Mammon	"	"	100.0	"	4-11-44	12-23-43	2-26-44	4-12-44
"	"	"	1368	113	Sea Nymph	U. S. Lines	"	100.0	"	4-18-44	12-31-43	3-2-44	4-18-44
"	"	"	1369	114	White Falcon	Am. Export L.	"	100.0	"	4-25-44	1-13-44	3-8-44	4-24-44
"-AJ1	"	"	1370	115	Fair Wind	"	"	100.0	"	5-2-44	1-24-44	3-13-44	4-30-44
"	"	"	1371	116	Golden Fleece	A. H. Bull	"	100.0	"	5-9-44	1-31-44	3-18-44	5-6-44
"-AJ2	"	"	1372	117	Santa Rita	Grace Line	"	100.0	"	5-16-44	2-5-44	3-25-44	#6-26-44
"-AJ1	"	"	1373	118	Santa Leonor	"	"	100.0	"	5-23-44	2-9-44	3-31-44	5-18-44
"	"	"	1374	119	Black Warrior	United Fruit Co.	"	100.0	"	5-30-44	2-15-44	4-8-44	5-24-44
"	"	"	1375	120	Wrangell	Navy AE 12	"	97.8	"	6-6-44	2-21-44	4-14-44	*5-28-44

*Delivered Incomplete to Navy

#Delivered at Newport News, Va., after Alterations to suit Grace Line

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-AJ2	T	MCo-8266	1376	121	Santa Catalina	Grace Line	North Carolina	100.0	9-10-42	6-13-44	2-26-44	4-22-44	# 7-19-44
C2-S-AJ1			1377	122	Sirocco	Am. W. African	Shipbuilding	100.0		6-20-44	3-13-44	4-28-44	6-11-44
C2-S-AJ2			1378	123	Santa Elisa	Grace Line		100.0		6-27-44	3-8-44	5-6-44	# 7-31-44
C2-S-AJ1			1379	124	Firedrake(x-winged) <i>Race</i>	Navy AE 14		99.4		7-4-44	3-13-44	5-12-44	* 6-21-44
C2-S-AJ2			1380	125	Santa Ines	Grace Line		100.0		7-11-44	3-19-44	5-20-44	# 8-11-44
C2-S-AJ1			1381	126	Vesuvius(x-Balch)	Navy AE 15		99.4		7-18-44	3-25-44	5-26-44	* 7-3-44
C2-S-AJ3			1382	127	Torrance	Navy AKA 76		98.0		7-25-44	4-1-44	6-6-44	* 6-20-44
			1383	128	Towner	" 77		96.2		8-2-44	4-8-44	6-13-44	* 6-27-44
			1384	129	Trego	" 78		96.2		8-9-44	4-14-44	6-20-44	* 7-4-44
			1385	130	Tolland	" 64		100.0		8-16-44	4-22-44	6-26-44	8-13-44
			1386	131	Trousdale	" 79		96.1		8-23-44	4-28-44	7-3-44	* 7-25-44
			1387	132	Tyrrell	" 80		94.6		8-30-44	5-6-44	7-10-44	* 7-30-44
			1388	133	Shoshone	" 65		100.0		9-6-44	5-12-44	7-17-44	8-31-44
			1389	134	Valencia	" 81		91.2		9-13-44	5-20-44	7-22-44	* 8-14-44
			1390	135	Southampton	" 66		100.0		9-20-44	5-26-44	7-28-44	9-16-44
			1391	136	Venango	" 82		95.2		9-27-44	6-6-44	8-9-44	* 8-25-44
			1392	137	Starr	" 67		100.0		10-4-44	6-13-44	8-18-44	9-29-44
			1393	138	Vinton	" 83		95.0		10-11-44	6-20-44	8-25-44	* 9-7-44
			1394	139	Stokes	" 68		100.0		10-18-44	6-26-44	8-31-44	10-12-44
			1395	140	Waukesha	" 84		94.9		10-25-44	7-3-44	9-6-44	* 9-20-44
			1396	141	Suffolk	" 69		100.0		11-2-44	7-11-44	9-15-44	10-23-44
			1397	142	Wheatland	" 85		97.9		11-9-44	7-17-44	9-21-44	* 10-6-44
			1398	143	Tate	" 70		100.0		11-16-44	7-22-44	9-26-44	11-3-44
			1399	144	Woodford	" 86		98.0		11-23-44	7-29-44	10-5-44	* 10-19-44
			1400	145	Todd	" 71		100.0		11-30-44	8-10-44	10-10-44	11-14-44
			1401	146	Duplin	" 87		*97.9		12-7-44	8-18-44	10-17-44	* 10-30-44
			1402	147	Caswell	" 72		100.0		12-14-44	8-25-44	10-24-44	11-27-44
			1403	148	New Hanover	" 73		100.0		12-21-44	8-31-44	10-31-44	12-6-44
			1404	149	Lenoir	" 74		100.0		12-28-44	9-7-44	11-6-44	12-14-44
			1405	150	Alamance	" 75		100.0		12-31-44	9-15-44	11-11-44	12-22-44
			1406		(Formerly assigned to V3-S-AH2 at Astoria - Warrenton, later cancelled)								
			1407										
			1408										

* Delivered to Navy Incomplete *

Delivered at Newport News, Virginia, after alterations to suit Grace Line.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V3-S-AE2	R	DA-MCc-850	1409	14	Compeller	Br.Min.of War T.	Puget Sound Shipbuilding Company	100.0	10-16-42	4- 9-43	3-10-43	10-12-43	5-19-44
"	"	"	1410	15	Dexterous	Br.Min.of War T.	"	100.0	"	4-24-43	3-15-43	11-27-43	6-16-44
"	"	"	1411	16	Mighty	Br.Min.of War T.	"	100.0	"	6-23-43	3-19-43	2-22-44	7-10-44
"	"	"	1412	17	Secure	Br.Min.of War T.	"	100.0	"	7-23-43	10-18-43	3-11-44	8-12-44
"	"	"	1413	18	Forthright	(YTB610) U.S.N.	"	100.0	"	9-21-43	12- 3-43	3-25-44	9-23-44
		(a)	1414										
V3-S-AE2	R	DA-MCc-848	1415	1	Power	Br.Min.of War T.	Standard Shipbuilding Corporation	100.0	10-16-42	4-14-43	2-16-43	7-26-43	4-18-44
"	"	"	1416	2	Steadfast	Br.Min.of War T.	"	100.0	"	5-14-43	2-22-43	8-19-43	5-10-44
"	"	"	1417	3	Durable	Br.Min.of War T.	"	100.0	"	6-13-43	3-10-43	9-10-43	5-31-44
"	"	"	1418	4	Spirited	Br.Min.of War T.	San Pedro California	100.0	"	7-13-43	3-29-43	10-15-43	6-30-44
"	"	"	1419	5	Helper	Br.Min.of War T.	"	100.0	"	8-12-43	7-26-43	3-23-44	7-19-44
"	"	"	1420	6	Resister	Br.Min.of War T.	"	100.0	"	9-11-43	8-23-43	6- 5-44	8- 5-44
S2-S2-AQ1	R	MCc-8719	1421	46	Tacoma	(PF 3) U.S.N.	Kaiser Cargo Inc. Richmond	100.0	10-27-42	7-17-43	3-10-43	7- 7-43	11- 6-43
"	"	"	1422	47	Sansalito	(PF 4) U.S.N.	"	100.0	"	7-22-43	4- 7-43	7-20-43	3- 4-44
"	"	"	1423	48	Hoquiam	(PF 5) U.S.N.	"	100.0	"	8- 1-43	4-10-43	7-31-43	5- 8-44
"	"	"	1424	49	Pasco	(PF 6) U.S.N.	"	100.0	"	8-31-43	7- 7-43	8-17-43	4-15-44
"	"	"	1425	50	Albuquerque	(PF 7) U.S.N.	"	100.0	"	9-10-43	7-20-43	9-14-43	12-20-43
"	"	"	1426	51	Everett	(PF 8) U.S.N.	"	100.0	"	9-20-43	7-31-43	9-29-43	1-22-44
"	"	"	1427	52	Pocatello	(PF 9) U.S.N.	"	100.0	"	10-25-43	8-17-43	10-17-43	2-18-44
"	"	"	1428	53	Brownsville	(PF 10) U.S.N.	"	100.0	"	10-31-43	9-14-43	11-14-43	5- 6-44
"	"	"	1429	54	Grand Forks	(PF 11) U.S.N.	"	100.0	"	11-14-43	9-29-43	11-27-43	3-18-44
"	"	"	1430	55	Casper	(PF 12) U.S.N.	"	100.0	"	11-30-43	10-17-43	12-27-43	3-31-44
"	"	"	1431	56	Pueblo	(PF 13) U.S.N.	"	100.0	"	12-14-43	11-14-43	1-20-44	5-27-44
"	"	"	1432	57	Grand Island	(PF 14) U.S.N.	"	100.0	"	12-26-43	11-27-43	2-19-44	5-27-44
S2-S2-AQ1	R	MCc-8820	1433	19	Gloucester	U. S. Navy (PF22)	Walter Butler S. Bldrs., Inc.	100.0	12- 8-42	6-25-43	3- 4-43	7-12-43	10-24-43
"	"	"	1434	20	Shreveport	" (PF23)	"	100.0	"	7-10-43	3- 8-43	7-15-43	11-15-43
"	"	"	1435	21	Muskegon	" (PF24)	Superior, Wis.	100.0	"	7-25-43	5-11-43	5-25-43	11-26-43
"	"	"	1436	22	Charlottesville	" (PF25)	"	100.0	"	8-10-43	5-12-43	7-30-43	12-23-43
"	"	"	1437	23	Poughkeepsie	" (PF26)	"	100.0	"	8-25-43	6- 3-43	8-12-43	12-31-43
"	"	"	1438	24	Newport	" (PF27)	"	100.0	"	9-10-43	6- 8-43	8-15-43	12-31-43
"	"	"	1439	25	Emporia	" (PF28)	"	100.0	"	9-25-43	7-14-43	8-30-43	5-24-44
"	"	"	1440	26	Groton	" (PF29)	"	100.0	"	10-10-43	7-15-43	9-14-43	6- 7-44

(a) Balance of contract covering MC Hull 1414 cancelled, effective August 24, 1943.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
S2-S2-AQ1	R	MCc-8820	1441	27	Hingham	U.S.N. (PF30)	Walter Butler S/Bldrs., Inc., Wisc.	100.	12- 8-42	10-20-43	7-25-43	8-27-43	5-31-44
			1442	28	Grand Rapids	U.S.N. (PF31)		100.		10-30-43	7-30-43	9-10-43	6- 3-44
			1443	29	Woonsocket	U.S.N. (PF32)		100.		11-10-43	8-12-43	9-27-43	6-29-44
			1444	30	Dearborn (x-T-212)	U.S.N. (PF33)		100.		11-20-43	8-15-43	9-27-43	6-20-44
S2-S2-AQ1	R	MCc-8524	1445	519	Long Beach	U.S.N. (PF34)	Consolidated Steel Corp.,	100.	12- 8-42	8-31-43	3-19-43	5- 5-43	8-31-43
			1446	520	Belfast	U.S.N. (PF35)		100.		11-22-43	3-26-43	5-20-43	11-22-43
			1447	521	Glendale	U.S.N. (PF36)		100.		9-30-43	4- 6-43	5-28-43	9-30-43
			1448	522	San Pedro	U.S.N. (PF37)		100.		10-22-43	4-17-43	6-11-43	10-22-43
			1449	523	Coronado	U.S.N. (PF38)		100.		11-16-43	5- 6-43	6-17-43	11-16-43
			1450	524	Ogden	U.S.N. (PF39)		100.		12-18-43	5-21-43	6-23-43	12-18-43
			1451	525	Eugene	U.S.N. (PF40)		100.		1-14-44	6-12-43	7- 6-43	1-14-44
			1452	526	El Paso	U.S.N. (PF41)		100.		11-30-43	6-18-43	7-16-43	11-30-43
			1453	527	Van Buren	U.S.N. (PF42)		100.		12-15-43	6-24-43	7-27-43	12-15-43
			1454	528	Orange	U.S.N. (PF43)		100.		12-31-43	7- 7-43	8- 6-43	12-31-43
			1455	529	Corpus Christi	U.S.N. (PF44)		100.		1-28-44	7-17-43	8-17-43	1-28-44
			1456	530	Hutchinson	U.S.N. (PF45)		100.		1-31-44	7-28-43	8-27-43	1-31-44
			1457	531	Bisbee	U.S.N. (PF46)		100.		2-14-44	8- 7-43	9- 7-43	2-14-44
			1458	532	Gallup	U.S.N. (PF47)		100.		2-28-44	8-18-43	9-17-43	2-28-44
			1459	533	Rockford	U.S.N. (PF48)		100.		3- 4-44	8-28-43	9-27-43	3- 4-44
			1460	534	Muskogee	U.S.N. (PF49)		100.		3-14-44	9-18-43	10-18-43	3-14-44
			1461	535	Carson City	U.S.N. (PF50)		100.		3-23-44	9-28-43	11-13-43	3-23-44
			1462	536	Burlington	U.S.N. (PF51)		100.		3-31-44	10-19-43	12- 7-43	3-31-44
S2-S2-AQ1	R	MCc-8822	1463	110	Covington (*)	U.S.N. (PF56)	Globe Shipbuilding Co.	93.4	12- 8-42	6-25-43	3- 1-43	7-15-43	8- 3-44
			1464	111	Sheboygan	U.S.N. (PF57)		100.		7-10-43	4-17-43	7-31-43	4-30-44
			1465	112	Bridgeport	U.S.N. (PF58)		100.		7-25-43	5- 6-43	8-21-43	5-31-44
			1466	113	Beaufort	U.S.N. (PF59)		100.		8-10-43	7-21-43	10- 9-43	6-17-44
			1467	114	Charlotte	U.S.N. (PF60)		100.		10-10-43	8- 5-43	10-30-43	6-28-44
			1468	115	Manitowoc	U.S.N. (PF61)		100.		10-20-43	8-26-43	11-30-43	9-27-44
			1469		(Formerly assigned to V3-S-AH2 at Astoria - Warrenton, later rescinded)								
			1470										
			1471										
			1472										

(*) Was completed at Pendleton Shipyards Co., New Orleans, La. Percentage given shows completion of Vessel at the Time it left Globe Yard.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V3-S-AH2	R	DA-b/849	1473	7	Superb	Br. Min. of War T.	Standard Ship-	100.0	11-17-42	9-11-43	9-15-43	6-20-44	8-31-44
"	"	"	1474	8	Robust	Br. Min. of War T.	building	100.0	"	10-11-43	10-20-43	7-14-44	9-30-44
S2-S2-AQ1	R	MCc-8822	1475	116	Worcester	U.S. Navy (PF 62)	Globe S/B Co.	100.0	12- 8-42	10-30-43	10-14-43	1- 7-44	7-26-44
"	"	"	1476	117	Scranton	" (PF 63)	"	100.0	"	11-10-43	11- 3-43	1-26-44	8- 5-44
S2-S2-AQ1	R	MCc-8821	1477	9	Allentown	U.S. Navy	Froemming	100.0	12- 8-42	12-22-43	3-23-43	7- 3-43	12- 2-43
"	"	"	1478	10	Machias	"	Bros., Inc.	100.0	"	12-23-43	5- 8-43	8-22-43	12-23-43
"	"	"	1479	11	Sandusky	"	Milwaukee, Wis.	100.0	"	2- 4-44	7- 8-43	10- 5-43	2- 4-44
"	"	"	1480	12	Bath	"	"	100.0	"	2-29-44	8-23-43	11-14-43	2-29-44
S2-S2-AQ1	R	MCc-	1481	842	Annapolis	U.S. Navy (PF 15)	Am. SB Co.	100.0	12- 8-42	10- 1-43	5-20-43	10-16-43	6-10-44
"	"	8823	1482	843	Bangor	" (PF 16)	Lorain,	100.0	"	10-15-43	5-20-43	11- 6-43	7-29-44
"	"	"	1483	844	Key West	" (PF 17)	Ohio	100.0	"	11- 1-43	6-23-43	12-29-43	7-11-44
"	"	"	1484	845	Alexandria	" (PF 18)	"	100.0	"	11-15-43	6-23-43	1-15-44	7-31-44
S2-S2-AQ1	R	MCc-	1485	1011	Huron	U.S. Navy (PF 19)	Amer. S.B. Co.	100.0	12- 8-42	10- 1-43	3- 1-43	7- 3-43	11-27-43
"	"	8823	1486	1012	Gulfport	" (PF 20)	Cleveland	100.0	"	10-20-43	5- 5-43	8-21-43	12-16-43
"	"	"	1487	1013	Bayonne	" (PF 21)	Ohio	100.0	"	11-15-43	5- 6-43	9-11-43	8-30-44
S2-S2-AQ1	R	MCc-8824	1488	307	Knoxville	U.S. Navy (PF 64)	Leathem D.	100.0	12- 8-42	7-25-43	4-16-43	7-10-43	12- 9-43
"	"	"	1489	308	Chattanooga	" (PF 65)	Smith SB Co.	100.0	"	8-10-43	4-21-43	8- 7-43	12-30-43
"	"	"	1490	309	Reading	" (PF 66)	Sturgeon Bay	100.0	"	8-25-43	5-25-43	8-28-43	2-26-44
"	"	"	1491	310	Peoria	" (PF 67)	Wis.	100.0	"	9-10-43	6- 4-43	10- 2-43	3-14-44
"	"	"	1492	311	Brunswick	" (PF 68)	"	100.0	"	9-25-43	7-16-43	11- 6-43	5- 4-44
"	"	"	1493	312	Davenport	" (PF 69)	"	100.0	"	10-10-43	8- 7-43	12- 8-43	5-18-44
"	"	"	1494	313	Evansville	" (PF 70)	"	100.0	"	10-25-43	8-28-43	11-27-43	6-13-44
"	"	"	1495	314	New Bedford	" (PF 71)	"	100.0	"	11-10-43	10- 2-43	12-29-43	6-30-44
T2-SE-A1	T	MCc-	1496	288	Fort Laramie	Amer. Petr. Transp.	Alabama	100.0	11-11-42	6- 3-43	2-10-43	9- 6-43	10-30-43
"	"	13042	1497	289	Fort Bridger	War Energ. Tkrs.	D/D & Ship-	100.0	"	6-17-43	3-15-43	1-13-44	2-29-44
"	"	"	1498	290	Fort Fetterman	Amer. Rep. Corp.	Building Co.	100.0	"	7- 1-43	3-20-43	12-14-43	1-15-44
"	"	"	1499	291	Wilson's Creek	Tankers Company	"	100.0	"	7-15-43	4-23-43	3-12-44	4-17-44
"	"	MCc-	1500	292	San Juan Hill	Bernuth-Lembecke	"	100.0	"	9-23-43	9- 7-43	4-12-44	5-19-44
"	"	13043	1501	293	Bear Paw	Amer. Rep. Corp.	"	100.0	"	10- 7-43	1-20-44	4-25-44	5-30-44
"	"	"	1502	294	Platte Bridge	Cities Ser. Oil Co.	"	100.0	"	10-21-43	2- 9-44	5-11-44	6-16-44
"	"	"	1503	295	Pocket Canyon	Amer. Rep. Corp.	"	100.0	"	11- 4-43	3- 2-44	5-31-44	6-30-44

(a) Completed at Chicago yard of American Shipbuilding Co.

(b) Completed at Cleveland yard of American Shipbuilding Co.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-13044	1504	296	Tule Canyon	Marine Transport	Alabama	100.0	11-11-42	1- 6-44	3-13-44	5-31-44	6-30-44
"	"	"	1505	297	White Bird Canyon	Amer. Petr. Transp.	D/D & Ship-building Co.	100.0	"	1-20-44	4- 3-44	6-29-44	7-28-44
"	"	"	1506	298	El Caney	Bernuth-Lembcke	"	100.0	"	2- 3-44	4-13-44	7-10-44	7-31-44
"	"	"	1507	299	The Cabins	Barber Asphalt Co.	"	100.0	"	2-17-44	4-14-44	7- 8-44	8-14-44
"	"	MCc-13045	1508	300	Nordahl Grieg	War Shipping Adm.	"	100.0	"	4-21-44	4-26-44	7-26-44	8-22-44
"	"	"	1509	301	The Cottonwoods	Bernuth-Lembcke	"	100.0	"	5- 5-44	5- 4-44	8- 5-44	8-29-44
"	"	"	1510	302	Barren Hill	Barber Asphalt	"	100.0	"	5-19-44	5-12-44	8-13-44	8-31-44
"	"	"	1511	303	Bemis Heights	Cities Ser. Oil	"	100.0	"	6- 2-44	5-24-44	8-23-44	9-19-44
"	"	MCc-13046	1512	304	Briar Creek	Amer. Petr. Transp.	"	100.0	"	8- 4-44	6- 1-44	8-25-44	9-21-44
"	"	"	1513	305	Camp Defiance	War Emerg. Thrs.	"	100.0	"	8-18-44	6- 1-44	8-31-44	9-28-44
"	"	"	1514	306	Chatterton Hill	War Emerg. Thrs.	"	100.0	"	9- 1-44	6-17-44	9- 8-44	9-30-44
"	"	"	1515	307	Fort Stevens	War Emerg. Thrs.	"	100.0	"	9-15-44	6-30-44	9-16-44	10-12-44
"	"	MCc-13047	1516	308	North Point	War Emerg. Thrs.	"	100.0	"	11-17-44	7-10-44	9-27-44	10-21-44
"	"	"	1517	309	Paulus Hook	Marine Transp.	"	100.0	"	12- 1-44	7-12-44	9-30-44	10-27-44
"	"	"	1518	310	Quaker Hill	Amer.Trad.& Prod.	"	100.0	"	12-15-44	7-27-44	10- 7-44	10-30-44
"	"	"	1519	311	Red Bank	Amer. Rep. Corp.	"	100.0	"	12-29-44	8- 7-44	10-19-44	11-10-44
T1-M-A2	D	MCc-13233	1520	5	Ammonusuc	Navy AOG	East Coast	100.0	1- 2-45	5-18-44	11-23-43	3-25-44	5-18-44
"	"	"	1521	6	Sheepscot	"	Shipyard, Inc.	100.0	"	6-13-44	12-15-43	4- 9-44	6-13-44
"	"	"	1522	7	Calamus	"	Bayonne, N.J.	100.0	"	7-11-44	3-14-44	5- 4-44	7-11-44
"	"	"	1523	8	Chivaukum	"	"	100.0	"	7-22-44	4- 2-44	5- 4-44	7-22-44
"	"	"	1524	9	Escatawpa	"	"	100.0	"	8-12-44	4-17-44	6- 3-44	8-12-44
"	"	"	1525	10	Gualala	"	"	100.0	"	8-19-44	4-24-44	6- 3-44	8-19-44
"	"	"	1526	11	Hivasssee	"	"	100.0	"	10-17-44	7- 3-44	8-30-44	10-17-44
"	"	"	1527	12	Kalamazoo	"	"	100.0	"	10- 7-44	7- 7-44	8-30-44	10- 7-44
"	"	"	1528	13	Kanawha	"	"	100.0	"	11-13-44	8-30-44	10-18-44	11-13-44
"	"	"	1529	14	Narraguagess	"	"	100.0	"	11-20-44	8-30-44	10-15-44	11-20-44
"	"	"	1530	15	Ochlockonee	"	"	100.0	"	12-18-44	10-18-44	11-19-44	12-18-44
"	"	"	1531	16	Ocohee	"	"	100.0	"	12-23-44	10-18-44	11-19-44	12-23-44
			1532										
			1533										
			1534										
			1535										
			1536										

Type	Pro- pulsion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			1537 1538 1539 1540 1541 1542 1543										
C3-S-A2	T	MCC-	1544	121	Cecil (X-Sea Angler)	(APA96) U.S.N.	Western Pipe	100.0	12-31-42	2-22-44	6-24-43	9-27-43	2-26-44
"	"	13172	1545	a/122	Sea Fiddler	Isthmian SS	and Steel	100.0	"	3-15-44	7-13-43	10-16-43	5-18-44
"	"	"	1546	a/123	Sea Flier	Moore-McCormack	Company	100.0	"	4-10-44	8-7-43	11-16-43	5-27-44
"	"	"	1547	a/124	Sea Sturgeon	Waterman SS	"	100.0	"	5-2-44	8-28-43	12-7-43	7-18-44
"	"	"	1548	a/125	Sea Runner	Grace Line	"	100.0	"	5-26-44	9-29-43	1-4-44	6-29-44
"	"	"	1549	a/126	Sea Ray	Am.-Hawaiian SS	"	100.0	"	6-19-44	10-19-43	1-27-44	7-29-44
"	"	"	1550	a/127	Sea Partridge	Am. Pres. Lines	"	100.0	"	7-13-44	11-27-43	2-29-44	9-30-44
"	"	"	1551	b/128	Hansford (X-Sea Whaler) (X-Sea Sparrow)	(APA106) U.S.N.	"	100.0	"	8-8-44	12-10-43	4-25-44	10-12-44
"	"	"	1552	b/129	Goodhue (X-Sea Whaler)	(APA107) U.S.N.	"	100.0	"	9-1-44	1-7-44	5-31-44	11-11-44
"	"	"	1553	b/130	Goshen (X-v None)	(APA108) U.S.N.	"	100.0	"	9-24-44	1-31-44	6-29-44	12-13-44
"	"	"	1554	b/131	Grafton (X-v Sparrow)	(APA109) U.S.N.	"	100.0	"	10-18-44	3-3-44	8-10-44	12-31-44
"	"	"	1555	132	Sea Cardinal	Luckenbach SS	"	100.0	"	11-13-44	4-28-44	9-7-44	1-29-45
"	"	"	1556	133	Sea Shark	Weyerhaeuser SS	"	100.0	"	12-6-44	6-3-44	10-5-44	2-17-45
"	"	"	1557	134	Sea Blenny	McCormick SS	"	100.0	"	12-31-44	7-3-44	11-8-44	3-9-45
			1558 1559 1560 1561 1562										
V2-M-All	D	DA-MCc	1563	1563	Port Sewall	Br. Min. of War T.	Steinbach	100.0	1-27-43	5-26-43	3-15-43	9-15-43	1-5-44
"	"	825	1564	1564	Port Kennedy	Br. Min. of War T.	Iron Works	100.0	"	6-15-43	3-16-43	10-31-43	2-5-44
"	"	"	1565	1565	Port Reading	Br. Min. of War T.	"	100.0	"	7-10-43	3-17-43	2-12-44	3-14-44
"	"	DA-MCc	1566	1	Port Costa	Br. Min. of War T.	Eureka	100.0	"	5-27-43	4-5-43	10-22-43	1-15-44
"	"	824	1567	2	Port San Luis	Br. Min. of War T.	Shipbuilders	100.0	"	6-16-43	4-6-43	12-23-43	2-10-44
"	"	"	1568	3	Port Chicago	Br. Min. of War T.	"	100.0	"	7-6-43	4-12-43	2-14-44	3-17-44

a/ Conversion in Builders yard to Army Troop Transport.

b/ Conversion in Builders yard to Navy APA.

Type	Propulsion	Contract Number	NC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
V2-M-ALL	D	DA-MCc-	1569	4	Port Gamble	Br.Min. of War T.	Eureka	100.0	1-27-43	7-26-43	5-3-43	3-28-44	4-20-44
"	"	824	1570	5	Port Tobacco	Br.Min. of War T.	Shipbuilders	100.0	"	8-15-43	5-4-43	5-30-44	6-17-44
"	"	"	1571	6	Port Haywood	U. S. Navy	"	100.0	"	9-4-43	5-5-43	7-10-44	7-27-44
			1571										
			1572										
			1573										
			1574										
			1575										
			1576										
			1577										
			1578										
			1579										
			1580										
			1581										
			1582										
			1583										
V2-M-ALL	T	DA-MCc-	1584	1	Port Inglis	B. M. of W. T.	Arlington	100.0	1-27-43	4-27-43	3-13-43	6-15-43	11-28-43
"	"	828	1585	2	Port Mayaca	B. M. of W. T.	SB & Engr.	100.0	"	4-17-43	4-3-43	8-14-43	12-30-43
"	"	"	1586	3	Port Orange	B. M. of W. T.	Corp.	100.0	"	6-6-43	4-3-43	9-21-43	1-27-44
"	"	"	1587	4	Port Richey	B. M. of W. T.	"	100.0	"	6-26-43	8-17-43	12-21-43	2-21-44
"	"	"	1588	5	Port St. Joe	B. M. of W. T.	"	100.0	"	7-16-43	8-17-43	1-29-44	3-10-44
"	"	"	1589	6	Port Tampa City	B. M. of W. T.	"	100.0	"	8-5-43	8-17-43	2-29-44	3-30-44
V2-M-ALL	D	DA-MCc-	1590	1	Port Arthur	B. M. of W. T.	Texas SB Co.	100.0	1-27-43	5-27-43	4-17-43	6-26-43	12-16-43
"	D	827	1591	2	Port Bolivar	B. M. of W. T.	"	100.0	"	6-21-43	4-17-43	7-3-43	1-10-44
"	D	"	1592	3	Port Lavaca	B. M. of W. T.	"	100.0	"	7-11-43	6-28-43	8-27-43	1-22-44
"	D	"	1593	4	Port Neches	B. M. of W. T.	"	100.0	"	7-26-43	7-5-43	9-4-43	2-11-44
"	D	"	1594	5	Port O'Connor	B. M. of W. T.	"	100.0	"	8-15-43	8-27-43	10-12-43	2-25-44
"	D	"	1595	6	Port Sullivan	B. M. of W. T.	"	100.0	"	8-30-43	9-6-43	10-26-43	3-13-44
V2-M-ALL	D	DA-MCc-	1596	67	Port Stanley	British Min. of War	Siletz Boat	100.0	1-27-43	5-21-43	3-8-43	12-27-43	2-7-44
"	"	826	1597	68	Port Townsend	British Min. of War	Works	100.0	"	6-11-43	3-12-43	1-26-44	2-23-44
V2-M-ALL	D	DA-MCc-	1598	1	Port Ewen	British Min. of War	Arthur G. Blair	100.0	1-27-43	5-28-43	3-22-43	8-7-43	10-28-43
"	"	829	1599	2	Port Gibson	"	Yonkers,	100.0	"	11-15-43	3-22-43	9-4-43	11-15-43
"	"	"	1600	3	Port Jefferson Sta.	"	New York	100.0	"	11-29-43	3-26-43	10-2-43	11-29-43
"	"	"	1601	4	Port Leyden	"	"	100.0	"	12-15-43	3-29-43	10-23-43	12-15-43

COMPLETED CONTRACT

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-E1	T	MCC-13622	1602	24	Wacosta	Waterman S.S. Corp. P/	Gulf S/B Corp.	1-21-43	4-6-44	7-22-43	1-23-44	4-6-44
			13623 1603	25	De Soto	" P/			6-15-44	9-23-43	3-12-44	5-26-44
			13624 1604	26	Antinous	" P/			8-15-44	12-21-43	5-14-44	7-27-44
			13625 1605	27	Yaka	" P/			9-30-44	1-27-44	7-2-44	9-22-44
			13626 1606	28	Hastings	" P/			11-17-44	3-16-44	8-27-44	11-17-44
			13627 1607	29	Madaket	" P/			10-30-44	5-18-44	10-29-44	1-19-45
			13628 1608	30	Andrew Jackson	" P/			11-12-44	7-6-44	12-17-44	3-23-45
			13629 1609	31	City of Alma	" P/			11-23-44	10-5-44	2-11-45	5-4-45
			13630 1610	32	Topa Topa	" P/			11-29-44	12-21-44	4-15-45	7-5-45
			13631 1611	33	Iberville	" P/			12-6-44	2-15-45	6-10-45	8-25-45
			13632 1612	34	Kyska	" P/			12-12-44	4-19-45	8-12-45	11-9-45
			13633 1613	35	Maiden Creek	" P/			12-23-44	5-15-45	10-7-45	1-5-46
			13634 1614	36	Fairport	" P/			12-30-44	6-14-45	11-2-45	2-27-46
N3-S-A2	R	MCC-13678	1615	45	Allen H. Knowles	Poland (Lend-Lease)	Avondale Marine Ways, Inc.	2-16-43	9-10-43	7-26-43	10-28-43	3-31-44
			1616	46	Charles Hull	Alcoa S.S. Co.			10-1-43	8-7-43	11-25-43	4-30-44
			1617	47	George W. Tucker	N. Atl. & Gulf			10-20-43	9-21-43	12-23-43	6-3-44
			1618	48	E. C. Gardner	Overlakes Frt.			11-15-43	11-2-43	4-3-44	6-27-44
			1619	49	William S. Colley	Matson Navg. Co.			12-5-43	12-3-43	5-2-44	7-25-44
			1620	50	Nathaniel Ingersoll	"			12-26-43	1-10-44	6-15-44	8-29-44
N3-S-A2	R	MCC-13869	1621	304	Edgar Wakeman	Poland (Lend-Lease)	Pennsylvania Shipyards, Inc.	2-16-43	2-16-43	6-30-43	9-5-43	3-11-44
			1622	305	Robert H. Waterman	Poland "			10-14-43	7-1-43	9-29-43	3-23-44
			1623	306	Otis White	Poland "			10-23-43	7-2-43	10-10-43	4-11-44
			1624	307	Elisha Whitney	Waterman S.S. Co.			12-10-43	9-6-43	10-31-43	4-25-44
			1625	308	Phineas Winsor	United Fruit Co.			12-23-43	9-30-43	11-21-43	5-18-44
			1626	309	Samuel Yeaton	Netherlands (Lend-Lease)			12-31-43	10-11-43	12-12-43	6-3-44
			1627	310	Philip Dumaresq	Netherlands "			2-25-44	11-1-43	12-24-43	6-21-44
			1628	311	William Frederick Howes	Polarus SS Co.			3-10-44	11-22-43	1-16-44	6-30-44
			1629	312	Luther Hurd	Matson Navg. Co.			3-17-44	12-13-43	2-6-44	7-20-44
			1630	110	Samuel F. Dewing	Agwilines, Inc.	Pendleton Shipyard, Inc.	2-16-43	10-1-43	5-19-43	9-23-43	4-30-44
N3-S-A2	R	MCC-13683	1631	111	Samuel A. Fabens	United Fruit Co.			11-1-43	7-19-43	11-11-43	5-25-44
			1632	112	Alfred M. Lunt	Parry Navg. Co.			12-1-43	12-7-43	12-16-43	7-17-44
			1633	113	Benjamin M. Melcher	Matson Navg. Co.			12-31-43	11-16-43	2-29-44	8-30-44

*Purchased by ^(Waterman) Pan-Atlantic SS Corp. (operated by Waterman)
P/Indicates purchaser.

All vessels 100% complete at delivery

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
N3-S-A2	R	MCC-15113	1634	20	David R. McGraw	States Marine	Walter Butler Shipbuilders, Inc. (Duluth, Minn.)	2-19-43	9-5-43	5-24-43	9-27-43	5-5-44
			1635	21	James Miller	A. H. Bull SS Co.			9-10-43	6-1-43	10-2-43	5-10-44
			1636	22	Samuel Samuels	Lykes Bros. SS Co.			9-25-43	7-20-43	10-16-43	5-18-44
			1637	23	Joseph Hamilton	Stand. Fruit & SS			9-30-43	9-30-43	11-6-43	5-31-44
			1638	24	John D. Whidden	Lykes Bros. SS Co.			10-10-43	10-5-43	11-24-43	5-31-44
			1639	25	George W. Brown	Stockard SS Co.			10-20-43	10-19-43	11-30-43	6-17-44
			1640	26	George Crocker	T. J. Stevenson			10-30-43	11-11-43	12-23-43	6-24-44
			1641	27	Frank Dale	No. Atl. & Gulf			11-20-43	11-26-43	12-24-43	6-30-44
			1642	379	Judah P. Baker	Poland (Lend-Lease)	Ingalls SB Corp. (Decatur, Ala.)	2-19-43	10-1-43	6-4-43	10-11-43	3-18-44
			1643	380	Horace H. Watson	Lykes Bros.			10-18-43	6-25-43	11-1-43	4-26-44
N3-S-A2	R	MCC-13936	1644	381	James A. Little	Netherlands (Lend-Lease)			11-5-43	7-22-43	11-23-43	5-31-44
			1645	382	Edward Nickels	Smith & Johnson			11-23-43	10-13-43	2-15-44	7-6-44
			1646	383	Harry Barber	Matson Navg. Co.			12-10-43	10-13-43	3-25-44	8-31-44
			1647	384	Samuel G. Borland	Matson Navg. Co.			12-31-43	11-14-43	5-29-44	10-27-44
			1648	18	Fra Berlanga	United Fruit Co. P/	Gulf SB Corp.	3-2-43	9-30-44	8-10-43	6-11-44	2-21-45
R2-ST-AU1	T	MCC-13719	13720	19	San Jose	"			10-31-44	11-2-43	12-10-44	6-28-45
			13721	20	Limon	"			11-15-44	11-10-43	10-1-44	5-10-45
			13722	21	Esparta	"			11-30-44	12-28-43	3-18-45	9-1-45
			13723	22	Junior	"			12-15-44	8-10-44	6-24-45	12-17-45
			13724	23	Comayagua	"			12-31-44	12-10-44	8-26-45	2-25-46
S2-S2-AQ1	R	MCC-13911	1654	1654	Anguilla	Navy (PF 72)	Walsh Kaiser Company, Inc.	3-9-43	10-15-43	4-1-43	7-14-43	10-15-43
			1655	1655	Antigua	" 73			11-4-43	4-3-43	7-26-43	11-4-43
			1656	1656	Ascension	" 74			11-24-43	4-30-43	8-6-43	11-24-43
			1657	1657	Bahamas	" 75			12-6-43	4-7-43	8-17-43	12-6-43
			1658	1658	Barbados	" 76			12-18-43	5-11-43	8-27-43	12-18-43
			1659	1659	Chicos	" 77			12-31-43	4-23-43	9-6-43	12-31-43
			1660	1660	Cayman	" 78			1-20-44	7-15-43	9-6-43	1-20-44
			1661	1661	Dominica	" 79			1-25-43	7-27-43	9-14-43	1-25-44
			1662	1662	Labuan	" 80			2-5-43	8-7-43	9-21-43	2-5-44
			1663	1663	Tobago	" 81			8-12-44	8-17-43	9-27-43	8-12-44
			1664	1664	Montserrat	" 82			11-20-43	8-28-43	9-27-43	8-31-44

All vessels 100% complete at delivery.

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
S2-S2-AQ1	R	MCC-13911	1665	1665	Nyasaland	Navy (PF 83)	Walsh-Kaiser Company, Inc.	3-9-43	7-31-44	9-7-43	10-6-43	7-31-44
			1666	1666	Papua	" " 84)			7-25-44	9-7-43	10-10-43	7-25-44
			1667	1667	Pitcairn	" " 85)			7-6-44	9-14-43	10-15-43	7-6-44
			1668	1668	St. Helena	" " 86)			2-19-44	9-22-43	10-20-43	2-19-44
			1669	1669	Saravak	" " 87)			7-18-44	9-28-43	10-25-43	7-18-44
			1670	1670	Seychelles	" " 88)			6-27-44	9-28-43	10-30-43	6-27-44
			1671	1671	Perim (x-Seychelles)	" " 89)			3-16-44	10-7-43	11-5-43	3-16-44
			1672	1672	Somaliland	" " 90)			6-24-44	10-11-43	11-11-43	6-24-44
			1673	1673	Tortola	" " 91)			5-15-44	10-16-43	11-16-43	5-15-44
			1674	1674	Zanzibar	" " 92)			6-21-44	10-20-43	11-21-43	6-21-44
C3-S-A3*	T	MCC-15096	1675	4419	Dauphin	Navy (APA 97)	Bethlehem-Sparrows Point Shipyard, Inc.	3-16-43	5-21-45	12-22-43	6-10-44	9-23-44*
			1676	4420	Dutchess	" " 98)			6-21-45	2-1-44	8-26-44	11-4-44*
			1677	4421	Queens	" " 103)			10-21-45	3-2-44	9-12-44	12-16-44*
			1678	4422	Shelby	" " 105)			11-21-45	6-13-44	10-25-44	1-20-45*
T3-S-A1	T	MCC-15098	1679	4423	Saconnet	Socony-Vacuum	Bethlehem-Sp.Pt.	10-17-44	6-30-44	11-10-43	3-18-44	4-27-44
T3-S-A1	T	MCC-15098	1680		(Cancelled, completed under private contract)							
			1681									
T3-S-A1	T	MCC-15098	1682	4426	Syosset	Socony-Vacuum	Bethlehem-Sp.Pt.	10-17-44	2-28-45	8-3-44	2-3-45	3-12-45
V2-M-ALL	D	DA-MCC- 839	1683	6	Port Austin	Britain (Lend-Lease)	Marinette Marine Corp.	4-16-43	12-22-43	6-9-43	11-29-43	12-22-43
			1684	7	Port Homer	"			12-21-43	6-9-43	12-1-43	12-21-43
			1685	8	Port Hope	"			12-21-43	6-9-43	12-4-43	12-21-43
			1686	9	Port Sanilao	"			2-23-44	6-9-43	12-23-43	2-23-44
			1687	10	Port William	"			2-23-44	6-9-43	12-23-43	2-23-44
			1688	11	Port Wing	"			2-23-44	6-9-43	12-23-43	2-23-44
V2-M-ALL	D	DA-MCC- 827	1689	7	Port Sulphur	Britain (Lend-Lease)	Texas S/B Co.	7-29-43	9-15-43	10-13-43	1-25-44	3-27-44
			1690	8	Port Treverton	"			9-30-43	10-27-43	2-14-44	4-18-44
CLA	T	MCC-15570	1691	1100	Cape Borda	So. Atl. SS	Pusey & Jones Corporation	4-4-43	10-18-44	6-12-44	10-16-44	11-30-44
			1692	1101	Cape Avinof	United Fruit			12-28-44	8-5-44	12-14-44	1-31-45
CLB	T	MCC- 7713	1693	537	Cape Catoche	Pac. - Atlantic SS	Consolidated Steel Corp.	2-9-43	4-2-44	11-15-43	1-13-44	3-24-44
		Add. 1	1694	538	Cape Archway	Am.-Hawaiian SS			4-9-44	11-17-43	1-22-44	3-31-44
CL-B	T	MCC- 7714	1695	539	Cape Saunders	Am.-Hawaiian SS	Consolidated Steel Corp. (Craig)	2-9-43	9-15-44	3-3-44	5-10-44	8-14-44
		Add. 1										

All vessels 100% complete.

*Converted to Military Type (Transport) by builder before delivery.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-AJ3	T	MCc-	1696	187	Skagit	Navy AKA 105	North Carolina	98.0	4- 4-43	11-21-44	9-21-44	11-18-44	*11-28-44
"	"	15631	1697	188	Union	" AKA 106	S/B & D/D Co.	98.0	"	11-28-44	9-27-44	11-23-44	*12- 4-44
"	"	16770	1698	189	Ottawa	" AKA 101	"	100.0	"	1- 5-45	10- 5-44	11-29-44	1- 9-45
"	"	16770	1699	190	Prentiss	" AKA 102	"	100.0	"	1-12-45	10-10-44	12- 6-44	1-12-45
"	"	15631	1700	191	Vermilion	" AKA 107	"	98.0	"	12-15-44	10-17-44	12-12-44	*12-23-44
"	"	"	1701	192	Washburn	" AKA 108	"	98.0	"	12-21-44	10-24-44	12-18-44	*12-30-44
"	"	16770	1702	193	Rankin	" AKA 103	"	100.0	"	1-23-45	10-31-44	12-22-44	1-25-45
"	"	"	1703	194	Seminole	" AKA 104	"	100.0	"	2- 8-45	11- 7-44	12-28-44	2- 6-45
C2-S-AJ1	T	MCc-	1704	195	Mount Katmai	Navy AE 16	North Carolina	99.0	4- 4-43	1-19-45	11-11-44	1- 6-45	* 2-12-45
"	"	16771	1705	196	Adirondack	" AGC 15	Shipbuilding Co.	98.0	"	1-28-45	11-18-44	1-13-45	* 2- 4-45
"	"	"	1706	197	Great Sitkin	" AE 17	Wilmington,	99.0	"	2-12-45	11-23-44	1-20-45	* 2-19-45
"	"	"	1707	198	Pocono	" AGC 16	N. C.	98.0	"	2-17-45	11-30-44	1-25-45	* 2-15-45
"	"	"	1708	199	Paricutin	" AE 18	"	99.0	"	2-22-45	12- 7-44	1-30-45	* 3- 3-45
"	"	"	1709	200	Diamond Head	" AE 19	"	99.0	"	2-27-45	12-12-44	2- 3-45	* 3-10-45
"	"	"	1710	201	Taconic	" AGC 17	"	98.0	"	3- 4-45	12-19-44	2-10-45	* 3- 6-45
C2-S-AJ1	T	MCc-	1711	202	Stella Lykes	Lykes Bros.	"	100.0	"	11- 4-44	12-23-44	2-17-45	3-21-45
"	"	16772	1712	203	Ruth Lykes	"	"	100.0	"	11- 9-44	12-28-44	2-24-45	3-27-45
"	"	"	1713	204	American Ranger	U. S. Lines	"	100.0	"	11-14-44	1- 7-45	3- 3-45	4- 5-45
"	"	"	1714	205	American Banker	"	"	100.0	"	11-19-44	1-14-45	3-10-45	4-12-45
"	"	"	1715	206	American Farmer	"	"	100.0	"	11-24-44	1-21-45	3-17-45	4-19-45
C2-S-AJ1	T	MCc-	1716	207	Kenneth McKay	Lykes Bros.	"	100.0	"	11-29-44	1-26-45	3-24-45	4-26-45
"	"	16773	1717	208	Velma Lykes	"	"	100.0	"	12- 4-44	1-31-45	3-31-45	5- 3-45
"	"	"	1718	209	Louise Lykes	"	"	100.0	"	12- 9-44	2- 5-45	4- 6-45	5-10-45
"	"	"	1719	210	Elizabeth Lykes	"	"	100.0	"	12-14-44	2-12-45	4-14-45	5-17-45
"	"	"	1720	211	Reuben Tipton	"	"	100.0	"	12-19-44	2-19-45	4-20-45	5-24-45
"	"	"	1721	212	Harry Culbreath	"	"	100.0	"	12-24-44	2-26-45	4-28-45	5-30-45
"	"	"	1722	213	Red Gauntlet	"	"	100.0	"	12-29-44	3- 5-45	5- 5-45	6- 8-45
T2-SK-A1	T	MCc-	1723	390	Hanging Rock	War Emer. Tankers.	Sun S/B & D/D	100.0	4-20-43	1-31-44	10-12-43	1-13-44	1-31-44
"	"	15773	1724	391	Frenchtown	"	Co., Chester, Pa.	100.0	"	2-28-44	11- 6-43	2- 8-44	2-28-44
"	"	"	1725	406	Esso Portland	S.O.N.J.	"	100.0	"	3-14-44	11-18-43	2-24-44	3-14-44
"	"	"	1726	392	Esso Springfield	S.O.N.J.	"	100.0	"	3-27-44	12- 1-43	3- 8-44	3-27-44
T2-SK-A1	T	MCc-	1727	407	Esso New Haven	S.O.N.J.	"	100.0	"	3-27-44	12- 2-43	3- 8-44	3-27-44
"	"	17748	1728	408	James Island	Marine Transp.	"	100.0	"	5-16-44	12-11-43	4- 9-44	5-16-44

* Incomplete Delivery to Navy

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCe-	1729	393	Lyon's Creek	Barber Asphalt	Sun	100.0	4-20-43	3-23-44	12-21-43	4- 4-44	4-18-44
"	"	17748	1730	409	Whitehorse	Marine Transp.	S/B & D/D	100.0	"	3-28-44	12-18-43	3-31-44	4-15-44
"	"	MCe-	1731	410	Fort Cornwallis	Spencer Kellogg	Co., Chester,	100.0	"	3-31-44	12-30-43	4-12-44	4-27-44
"	"	17749	1732	436	Esso Utica	S.O.N.J.	Pa.	100.0	"	4-29-44	12-22-43	4-20-44	4-29-44
"	"	"	1733	394	Port Royal	Am. Petroleum	"	100.0	"	4-16-44	1-18-44	4-28-44	5-13-44
"	"	"	1734	411	Catawba Ford	War Emer. Tnks.	"	100.0	"	5- 8-44	1-20-44	4-24-44	5- 8-44
"	"	MCe-	1735	437	Musgroves Mills	Am. Petroleum	"	100.0	"	5-23-44	1-10-44	5- 2-44	5-23-44
"	"	17750	1736	412	Fort Cumberland	Marine Transp.	"	100.0	"	5-27-44	2- 3-44	5- 9-44	5-27-44
"	"	"	1737	438	Moor's Fields	War Emer. Tnks.	"	100.0	"	5-31-44	1-24-44	5-17-44	5-31-44
"	"	"	1738	395	Karsten Wang	War Shipping Adm.	"	100.0	"	5-31-44	2-10-44	5-20-44	5-31-44
"	"	MCe-	1739	413	Esso Camden	S.O.N.J.	"	100.0	"	6- 5-44	2-15-44	5-22-44	6- 5-44
"	"	17751	1740	439	Lake Erie	War Emer. Tnks.	"	100.0	"	6-14-44	2- 8-44	5-30-44	6-14-44
"	"	"	1741	414	Esso Scranton	S.O.N.J.	"	100.0	"	6-20-44	2-28-44	6- 5-44	6-20-44
"	"	"	1742	440	Point Pleasant	War Emer. Tnks.	"	100.0	"	6-26-44	2-22-44	6-12-44	6-26-44
"	"	MCe-	1743	396	Catham	Barber-Asphalt	"	100.0	"	6-30-44	3-11-44	6-19-44	6-30-44
"	"	17752	1744	441	Gedar Mountain	War Emer. Tnks.	"	100.0	"	7-10-44	3- 8-44	6-24-44	7-10-44
"	"	"	1745	415	Esso Memphis	S.O.N.J.	"	100.0	"	6-28-44	3-11-44	6-17-44	6-28-44
"	"	"	1746	442	Ridgefield	Marine Transp.	"	100.0	"	7-22-44	3-23-44	7- 7-44	7-22-44
"	"	MCe-	1747	416	Esso Roanoke	S.O.N.J.	"	100.0	"	7-14-44	4- 3-44	6-30-44	7-14-44
"	"	17753	1748	443	Kettle Creek	War Emer. Tnks.	"	100.0	"	7-31-44	4- 8-44	7-20-44	7-31-44
"	"	"	1749	397	Mauvilla	Amer. Pet. & Tran.	"	100.0	"	7-29-44	4- 6-44	7-15-44	7-29-44
"	"	"	1750	417	Glorieta	Marine Transp.	"	100.0	"	7-26-44	4-19-44	7-13-44	7-26-44
"	"	MCe-	1751	418	Hobkirk's Hill	Keystone	"	100.0	"	8-12-44	4-15-44	7-26-44	8-12-44
"	"	17754	1752	444	Rich Mountain	War Emer. Tnks.	"	100.0	"	8-16-44	4-22-44	8- 2-44	8-16-44
"	"	"	1753	419	Blackwater	War Emer. Tnks.	"	100.0	"	8-23-44	4-27-44	8- 8-44	8-23-44
"	"	"	1754	445	Groveton	Keystone	"	100.0	"	7-13-44	5- 4-44	8-15-44	8-30-44
"	"	MCe-	1755	398	Tampico	War Emer. Tnks.	"	100.0	2-19-42	8-28-44	5- 2-44	8-10-44	8-28-44
"	"	17755	1756	420	Turkey Island	Marine Transp.	"	100.0	"	7-18-44	5-11-44	8-21-44	8-31-44
"	"	"	1757	446	Diamond Island	War Emer. Tnks.	"	100.0	"	9-12-44	5-20-44	8-28-44	9-12-44
"	"	"	1758	421	Drewry's Bluff	"	"	100.0	"	9-29-44	5-25-44	9- 8-44	9-23-44
T2-SE-A1	T	MCe-	1759	447	Valverde	Keystone	Sun S/B & D/D	100.0	"	7-31-44	6- 1-44	9-15-44	9-30-44
"	"	17756	1760	399	Sandy Creek	Barber-Asphalt	Co., Chester, Pa.	100.0	"	8-10-44	5-24-44	9-11-44	9-26-44

[illegible]

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-	1793	435	Camp Union (Chateau Thierry)	War Emer. Tnkr.	Sun S/B & D/D	100.0	4-20-43	3-16-45	11-22-44	3- 3-45	3-16-45
"	"	17764	1794	461	Cantigny	Keystone	Co., Chester, Pa.	100.0	"	3-26-45	11-30-44	3-13-45	3-26-45
"	"	MCc-	1795	462	Sedan	Keystone	"	100.0	"	4- 6-45	12-11-44	3-26-45	4- 6-45
"	"	17765	1796	463	Saint Mihiel	War Emer. Tnkr.	"	100.0	"	3-19-45	11-25-44	3- 7-45	3-19-45
"	"	"	1797	464	Amiens	Marine Transp.	"	100.0	"	3-30-45	12- 5-44	3-17-45	3-30-45
T1-M-A2	D	MCc-	1798	17	Ogeechee	Navy AOG 35	East Coast	100.0	5-19-43	8-31-44	5- 7-44	6-30-44	8-31-44
"	"	13233	1799	18	Ontonagon	" 36	Shipyard, Inc.	100.0	"	9-13-44	5-10-44	6-30-44	9-13-44
"	"	Add.	1800	19	Yahara	" 37	Bayonne, N.J.	100.0	"	9-22-44	6- 6-44	7-30-44	9-22-44
"	"	"	1801	20	Ponchatoula	" 38	"	100.0	"	9-30-44	6- 7-44	7-30-44	9-30-44
"	"	"	1802	21	Quastinet	" 39	"	100.0	"	10-28-44	8- 2-44	9-24-44	10-28-44
"	"	"	1803	22	Sacandaga	" 40	"	100.0	"	10-31-44	8- 4-44	9-24-44	10-31-44
C3-S-A2	T	MCc-	1804	430	Sea Triton	Isthmian SS Co.	Ingalls S/B Corp.	100.0	4-20-43	6-30-45	8-14-44	1-26-45	6-30-45
"	"	15789	1805	431	Sea Centaur	Matson Navg. Co.	"	100.0	"	7-21-45	8-22-44	2-14-45	7-21-45
"	"	15791	1806	432	Sea Hydra	Isthmian SS. Co.	"	100.0	"	7-31-45	8-29-44	2-22-45	7-31-45
"	"	15792	1807	433	Marguerite Le Hand	Matson Navg. Co.	"	100.0	"	11-30-44	10-10-44	3-28-45	8-21-45
"	"	15793	1808	434	Sea Phoenix	Isthmian SS Co.	"	100.0	"	12- 5-44	10-17-44	4- 6-45	8-31-45
"	"	15794	1809	435	Sea Pegasus	Matson Navg. Co.	"	100.0	"	12-10-44	10-31-44	4-18-45	9-20-45
"	"	15795	1810	436	Kathleen S. Holmes	Isthmian SS Co.	"	100.0	"	12-15-44	11- 7-44	4-27-45	9-29-45
C3-S1-BR1	T	MCc-	1811	437	Del Norte	Miss. Shipping Co.	Ingalls S/B Corp.	100.0	4-20-43	11-10-45	4-24-45	1-11-46	11-13-46
"	"	15797	1812	438	Del Sud	"	"	100.0	"	12-10-45	5- 1-45	2-22-46	3-15-47
"	"	15798	1813	439	Del Mar	"	"	100.0	"	12-31-45	5-29-45	5-17-46	5-27-47
T2-SE-A2	T	MCc-	1814	38	Mission San Diego	Deconhil Shpg.	Marinship	100.0	5- 1-45	4-30-44	12-20-43	3-14-44	4-30-44
"	"	17032	1815	39	Mission Carmel	Pacific Tnkr.	Corporation	100.0	"	5-17-44	1- 1-44	3-28-44	5-17-44
"	"	Add #2	1816	40	Mission San Antonio	L.A. Tnkr. Oprs.	Sausalito, California	100.0	"	5-24-44	1-15-44	4- 8-44	5-24-44
"	"	"	1817	41	Mission San Gabriel	Deconhil Shpg.	"	100.0	"	5-27-44	1-31-44	4-17-44	5-27-44
"	"	"	1818	42	Mission Dolores	Pacific Tnkr.	"	100.0	"	5-31-44	2-13-44	4-26-44	5-31-44
"	"	"	1819	43	Mission Capistrano	Pacific Tnkr.	"	100.0	"	6-14-44	2-29-44	5- 7-44	6-14-44
"	"	"	1820	44	Mission Santa Clara	L.A. Tnkr. Oprs.	"	100.0	"	6-21-44	3-15-44	5-18-44	6-21-44
"	"	"	1821	45	Mission Buenaventura	Deconhil Shpg.	"	100.0	"	6-28-44	3-29-44	5-28-44	6-28-44
"	"	"	1822	46	Mission Santa Barbara	Pacific Tnkr.	"	100.0	"	7- 8-44	4- 8-44	6- 8-44	7- 8-44
"	"	"	1823	47	Mission San Luis Obispo	Pacific Tnkr.	"	100.0	"	7-15-44	4-18-44	6-18-44	7-15-44
"	"	"	1824	48	Mission Loreto	L.A. Tnkr. Oprs.	"	100.0	"	7-22-44	4-27-44	6-28-44	7-22-44

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A2	T	MCo-17032	1825	49	Mission Santa Maria	Am. Petrol. Trans.	Marinship	100.0	5-1-45	7-31-44	5-8-44	7-4-44	7-31-44
"	"	17032	1826*	50	Pasig (x-11 San Xavier)	(AW 3) USN	Corporation	100.0	6-10-43	11-30-44	5-18-44	7-15-44	10-21-44
"	"	Add #2	1827*	51	Abatan (x-11 " Lorenzo)	(AW 4) USN	Sausalito, California	100.0	"	12-15-44	6-9-44	8-6-44	11-28-44
"	"	"	1828*	52	Soubarissen (x-11 " St. Anne)	(AO 93) USN	"	100.0	"	12-30-44	6-19-44	8-12-44	12-31-44
"	"	"	1829*	53	Anacostia	(AO 94) USN	"	100.0	"	1-31-45	7-16-44	9-24-44	2-25-45
"	"	"	1830*	54	Caney (x-11 " L-A-)	(AO 95) USN	"	100.0	"	2-15-45	7-27-44	10-8-44	3-25-45
"	"	"	1831*	55	Tamalpais (x-11 " S-F-)	(AO 96) USN	"	100.0	"	2-28-45	9-18-44	10-29-44	5-20-45
T2-SE-A1	"	MCo-33546	1832	56	Kettleman Hills	Pacific Tankers	"	100.0	3-1-45	9-6-44	5-29-44	7-26-44	9-6-44
"	"	"	1833	57	Elk Hills	Am. Trad. & Prod.	"	100.0	"	9-26-44	6-29-44	8-22-44	9-26-44
"	"	"	1834	58	Lost Hills	Pacific Tankers	"	100.0	"	9-30-44	7-4-44	8-29-44	9-30-44
"	"	"	1835	59	Antelope Hills	Pacific Tankers	"	100.0	"	10-14-44	8-7-44	9-17-44	10-14-44
"	"	"	1836	60	Buena Vista Hills	Pacific Tankers	"	100.0	"	11-6-44	8-13-44	9-30-44	11-6-44
"	"	"	1837	61	Coalinga Hills	L.A. Tanker Oprs.	"	100.0	"	11-13-44	8-23-44	10-14-44	11-13-44
"	"	"	1838	62	Montebello Hills	Pacific Tankers	"	100.0	"	11-22-44	8-30-44	10-21-44	11-22-44
"	"	"	1839	63	Inglewood Hills	L.A. Tanker Oprs.	"	100.0	"	11-30-44	9-25-44	11-11-44	11-30-44
"	"	"	1840	64	Baldwin Hills	L.A. Tanker Oprs.	"	100.0	"	12-10-44	9-30-44	11-19-44	12-10-44
"	"	"	1841	65	McKittrick Hills	Pacific Tankers	"	100.0	"	12-16-44	10-9-44	11-26-44	12-16-44
"	"	"	1842	66	Newhall Hills	Pacific Tankers	"	100.0	"	12-23-44	10-16-44	12-6-44	12-23-44
"	"	"	1843	67	Rincon Hills	Pacific Tankers	"	100.0	"	12-31-44	10-23-44	12-17-44	12-31-44
"	"	"	1844	68	Potrero Hills	L.A. Tanker Oprs.	"	100.0	"	1-20-45	10-30-44	12-30-44	1-20-45
"	"	"	1845	69	Sunset Hills	Un. Oil of Calif.	"	100.0	"	1-22-45	11-13-44	1-7-45	1-22-45
"	"	"	1846	70	Midway Hills	L.A. Tanker Oprs.	"	100.0	"	1-30-45	11-20-44	1-14-45	1-30-45
"	"	"	1847	71	Whittier Hills	L.A. Tanker Oprs.	"	100.0	"	2-7-45	11-27-44	1-20-45	2-7-45
"	"	"	1848	72	Signal Hills	Pacific Tankers	"	100.0	"	2-15-45	12-7-44	1-30-45	2-15-45
"	"	"	1849	73	Ventura Hills	Deconhil Shpg.	"	100.0	"	2-28-45	12-18-44	2-8-45	2-25-45
S4-SE2-BD1	T	MCo-15951	1850	720	Gilliam	(APA57) U.S.N.	Consolidated	100.0	5-25-43	8-14-44	11-30-43	3-28-44	7-31-44
"	"	"	1851	721	Appling	(APA58) U.S.N.	Steel Corp.	100.0	"	8-25-44	12-7-43	4-9-44	8-22-44
"	"	"	1852	722	Andrain	(APA59) U.S.N.	Wilmington	100.0	"	9-5-44	12-11-43	4-21-44	8-31-44
"	"	"	1853	723	Banner	(APA60) U.S.N.	"	100.0	"	9-16-44	1-24-44	5-3-44	9-15-44
"	"	"	1854	724	Barrow	(APA61) U.S.N.	"	100.0	"	9-28-44	1-28-44	5-11-44	9-27-44
"	"	"	1855	725	Berrien	(APA62) U.S.N.	"	100.0	"	10-9-44	2-23-44	5-20-44	10-7-44
"	"	"	1856	726	Bladen	(APA63) U.S.N.	"	100.0	"	10-20-44	3-8-44	5-31-44	10-17-44

* MC Hulls 1826-31 - conversion by Marinship to Navy Oilers (AO); completion of 1826-27 as Distilling (AW) ships by Navy.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
S4-SE2-BD1	T	MCo-15951	1857	727	Bracken	(APA64) U.S.N.	Consolidated	100.0	5-25-43	10-31-44	3-13-44	6-10-44	9-30-44
"	"	"	1858	728	Briscoe	(APA65) U.S.N.	Steel Corp.	100.0	"	11-14-44	3-29-44	6-19-44	10-29-44
"	"	"	1859	729	Brule	(APA66) U.S.N.	Wilmington	100.0	"	11-25-44	4-10-44	6-30-44	10-31-44
"	"	"	1860	730	Burleson	(APA67) U.S.N.	"	100.0	"	12-6-44	4-22-44	7-11-44	11-7-44
"	"	"	1861	731	Butte	(APA68) U.S.N.	"	100.0	"	12-18-44	5-4-44	7-20-44	11-21-44
"	"	"	1862	732	Carlisle	(APA69) U.S.N.	"	100.0	"	12-29-44	5-12-44	7-30-44	11-28-44
"	"	"	1863	733	Carteret	(APA70) U.S.N.	"	100.0	"	1-9-45	5-22-44	8-15-44	11-30-44
"	"	"	1864	734	Catron	(APA71) U.S.N.	"	100.0	"	1-20-45	6-1-44	8-28-44	11-27-44
"	"	"	1865	735	Clarendon	(APA72) U.S.N.	"	100.0	"	1-31-45	6-12-44	9-12-44	12-12-44
"	"	"	1866	736	Cleburne	(APA73) U.S.N.	"	100.0	"	2-7-45	6-20-44	9-27-44	12-21-44
"	"	"	1867	737	Colusa	(APA74) U.S.N.	"	100.0	"	2-19-45	7-1-44	10-7-44	12-18-44
"	"	"	1868	738	Cortland	(APA75) U.S.N.	"	100.0	"	3-1-45	7-12-44	10-18-44	12-31-44
"	"	"	1869	739	Crenshaw	(APA76) U.S.N.	"	100.0	"	3-13-45	7-21-44	10-27-44	12-31-44
"	"	"	1870	740	Crittenden	(APA77) U.S.N.	"	100.0	"	3-24-45	7-31-44	11-6-44	1-16-45
"	"	"	1871	741	Cullman	(APA78) U.S.N.	"	100.0	"	4-4-45	8-16-44	11-18-44	1-24-45
"	"	"	1872	742	Dawson	(APA79) U.S.N.	"	100.0	"	4-16-45	8-29-44	11-27-44	2-3-45
"	"	"	1873	743	Elkhart	(APA80) U.S.N.	"	100.0	"	4-23-45	9-13-44	12-5-44	2-7-45
"	"	"	1874	744	Fallon	(APA81) U.S.N.	"	100.0	"	5-1-45	9-28-44	12-14-44	2-13-45
"	"	"	1875	745	Fergus	(APA82) U.S.N.	"	100.0	"	5-9-45	10-7-44	12-24-44	2-19-45
"	"	"	1876	746	Fillmore	(APA83) U.S.N.	"	100.0	"	5-19-45	10-19-44	1-4-45	2-25-45
"	"	"	1877	747	Garrard	(APA84) U.S.N.	"	100.0	"	5-31-45	10-28-44	1-13-45	3-2-45
"	"	"	1878	748	Gasconade	(APA85) U.S.N.	"	100.0	"	6-12-45	11-7-44	1-23-45	3-10-45
"	"	"	1879	749	Geneva	(APA86) U.S.N.	"	100.0	"	6-22-45	11-18-44	1-31-45	3-21-45
"	"	"	1880	750	Niagara	(APA87) U.S.N.	"	100.0	"	7-4-45	11-28-44	2-10-45	3-27-45
"	"	"	1881	751	Presidio	(APA88) U.S.N.	"	100.0	"	7-14-45	12-6-44	2-17-45	4-8-45
S4-SE2-BE1	T	MCo-15961	1882	1882	Artemis	Navy AKA 21	Walsh-Kaiser	100.0	5-15-43	8-28-44	11-23-43	5-20-44	8-28-44
"	"	"	1883	1883	Athene	" 22	Co. Inc.	100.0	"	9-29-44	1-20-44	6-18-44	9-29-44
"	"	"	1884	1884	Aurelia	" 23	Providence	100.0	"	10-14-44	2-5-44	7-4-44	10-14-44
"	"	"	1885	1885	Birgit	" 24	Rhode Island	100.0	"	10-28-44	2-22-44	7-18-44	10-28-44
"	"	"	1886	1886	Circe	" 25	"	100.0	"	11-10-44	3-6-44	8-4-44	11-10-44
"	"	"	1887	1887	Corvus	" 26	"	100.0	"	11-20-44	4-4-44	9-24-44	11-20-44
"	"	"	1888	1888	Devosa	" 27	"	100.0	"	11-30-44	5-22-44	10-12-44	11-30-44

MC Hulls 1850-81 launched at Wilmington; MC Hulls 1850-56, 1858-63, 1865-81 outfitted at Wilmington; 1857, 1864 outfitted at Pico yard.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
S4-SR2-BE1	T	MCo-15961	1889	1889	Hydrus	Navy AKA 28	Walsh Kaiser Co., Inc. Providence, Rhode Island	100.0	5-15-43	12-9-44	6-19-44	10-28-44	12-9-44
"	"	"	1890	1890	Lacerta	" 29	"	100.0	"	12-19-44	7-5-44	11-10-44	12-19-44
"	"	"	1891	1891	Lumen	" 30	"	100.0	"	12-29-44	7-19-44	11-20-44	12-29-44
"	"	"	1892	1892	Medea	" 31	"	100.0	"	1-10-45	8-5-44	11-30-44	1-10-45
"	"	"	1893	1893	Mellena	" 32	"	100.0	"	1-20-45	9-25-44	12-11-44	1-20-45
"	"	"	1894	1894	Ostara	" 33	"	100.0	"	1-31-45	10-13-44	12-21-44	1-31-45
"	"	"	1895	1895	Pamina	" 34	"	100.0	"	2-10-45	10-29-44	1-5-45	2-10-45
"	"	"	1896	1896	Polana	" 35	"	100.0	"	2-21-45	11-11-44	1-17-45	2-21-45
"	"	"	1897	1897	Renate	" 36	"	100.0	"	2-28-45	11-21-44	1-31-45	2-28-45
"	"	"	1898	1898	Roxane	" 37	"	100.0	"	3-12-45	12-1-44	2-14-45	3-12-45
"	"	"	1899	1899	Sappho	" 38	"	100.0	"	4-10-45	12-12-44	3-3-45	4-24-45
"	"	"	1900	1900	Sarita	" 39	"	100.0	"	3-22-45	12-22-44	2-23-45	3-22-45
"	"	"	1901	1901	Scania	" 40	"	100.0	"	4-16-45	1-6-45	3-17-45	4-16-45
"	"	"	1902	1902	Selinur	" 41	"	100.0	"	4-21-45	1-18-45	3-28-45	4-21-45
"	"	"	1903	1903	Sidonia	" 42	"	100.0	"	4-30-45	2-1-45	4-7-45	4-30-45
"	"	"	1904	1904	Sirona	" 43	"	100.0	"	5-10-45	2-15-45	4-17-45	5-10-45
"	"	"	1905	1905	Sylvania	" 44	"	100.0	"	5-19-45	2-24-45	4-25-45	5-19-45
"	"	"	1906	1906	Tabora	" 45	"	100.0	"	5-29-45	3-4-45	5-3-45	5-29-45
"	"	"	1907	1907	Troilus	" 46	"	100.0	"	6-8-45	3-18-45	5-11-45	6-8-45
"	"	"	1908	1908	Turandot	" 47	"	100.0	"	6-18-45	3-29-45	5-20-45	6-18-45
"	"	"	1909	1909	Valeria	" 48	"	100.0	"	2-5-45	4-8-45	5-29-45	6-28-45
"	"	"	1910	1910	Vanadis	" 49	"	100.0	"	2-11-45	4-18-45	6-8-45	7-9-45
"	"	"	1911	1911	Veritas	" 50	"	100.0	"	2-17-45	4-26-45	6-16-45	7-19-45
"	"	"	1912	1912	Xenia	" 51	"	100.0	"	2-23-45	5-4-45	6-27-45	7-28-45
"	"	"	1913	1913	Zenobia	" 52	"	100.0	"	3-1-45	5-12-45	7-6-45	8-6-45
T2-SR-A1	T	MCo-16212	1914	57	Glacier Park	Pacific Tankers	Kaiser Co. Swan Island Yard	100.0	4-20-43	3-23-44	1-21-44	3-11-44	4-15-44
"	"	"	1915	58	Grand Mesa	Un. Oil of Calif.	"	100.0	"	3-31-44	1-29-44	3-18-44	4-20-44
"	"	"	1916	59	Idaho Falls	L.A. Tanker Oprs.	"	100.0	"	4-6-44	2-4-44	3-25-44	4-27-44
"	"	"	1917	60	Silverpeak	Deconhil Shpg.	"	100.0	"	4-12-44	2-10-44	3-31-44	5-4-44
"	"	"	1918	61	Elk Basin	L.A. Tanker Oprs.	"	100.0	"	4-18-44	2-16-44	4-5-44	5-9-44
"	"	"	1919	62	Coulee Dam	"	"	100.0	"	4-24-44	2-22-44	4-12-44	5-16-44
"	"	"	1920	63	Tuolumne Meadows	Pacific Tankers	"	100.0	"	4-30-44	2-28-44	4-18-44	5-22-44

Type	Pro- pul- sion	Contract Number	MO Bull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCo-16212	1921	64	Camp Namann	Pacific Tankers	Kaiser Co.	100.0	4-20-43	5- 6-44	3- 7-44	4-25-44	5-26-44
"	"	"	1922	65	Wolf Creek	L.A. Tanker Oprs.	Swan Island	100.0	"	5-12-44	3-11-44	4-29-44	5-31-44
"	"	"	1923	66	Donner Lake	Deconhil Shpg.	"	100.0	"	5-18-44	3-18-44	5- 5-44	6- 7-44
"	"	"	1924	67	Scotts Bluff	L.A. Tanker Oprs.	"	100.0	"	5-24-44	3-25-44	5-10-44	6- 9-44
"	"	"	1925	68	Tumacacori	Pacific Tankers	"	100.0	"	5-31-44	3-31-44	5-16-44	6-14-44
"	"	"	1926	69	Chalmette	"	"	100.0	"	6- 6-44	4- 5-44	5-20-44	6-19-44
"	"	"	1927	70	Nickajack Trail	L.A. Tanker Oprs.	"	100.0	"	6-12-44	4-12-44	5-26-44	6-23-44
"	"	"	1928	71	Shawnee Trail	W.S.A.	"	100.0	"	6-18-44	4-18-44	5-31-44	6-28-44
"	"	"	1929	72	Bandelier	Pacific Tankers	"	100.0	"	6-24-44	4-25-44	6- 6-44	7- 3-44
"	"	"	1930	73	Trailblazer	W.S.A.	"	100.0	"	6-30-44	4-29-44	6-10-44	7- 8-44
"	"	"	1931	74	Fort Winnebago	Pacific Tankers	"	100.0	"	7- 6-44	5- 5-44	6-15-44	7-13-44
"	"	"	1932	75	Forbes Road	"	"	100.0	"	7-12-44	5-10-44	6-20-44	7-21-44
"	"	"	1933	76	Fort Charlotte	Deconhil Shpg.	"	100.0	"	7-18-44	5-16-44	6-24-44	7-24-44
"	"	"	1934	77	Chaco Canyon	L.A. Tanker Oprs.	"	100.0	"	7-24-44	5-20-44	6-30-44	7-29-44
"	"	"	1935	78	Pipe Springs	Pacific Tankers	"	100.0	"	7-31-44	5-26-44	7- 6-44	8- 3-44
"	"	"	1936	79	Fort Matanzas	L.A. Tanker Oprs.	"	100.0	"	8- 6-44	5-31-44	7-11-44	8- 9-44
"	"	"	1937	80	Verendrye	"	"	100.0	"	8-12-44	6- 6-44	7-15-44	8-14-44
"	"	"	1938	81	Castle Pinckney	Deconhil Shpg.	"	100.0	"	8-18-44	6-10-44	7-21-44	8-19-44
"	"	"	1939	82	Tonto	Pacific Tankers	"	100.0	"	8-24-44	6-15-44	7-27-44	8-24-44
"	"	"	1940	83	Grand Teton	"	"	100.0	"	8-31-44	6-20-44	8- 1-44	8-30-44
"	"	"	1941	84	Beacon Rock	W.S.A.	"	100.0	"	9- 6-44	6-24-44	8- 8-44	9- 4-44
"	"	"	1942	85	Hovenweep	L.A. Tanker Oprs.	"	100.0	"	9-12-44	6-30-44	8-11-44	9- 8-44
"	"	"	1943	86	Swan Island	Pacific Tankers	"	100.0	"	9-18-44	7- 6-44	8-16-44	9-13-44
"	"	"	1944	87	Montezuma Castle	Deconhil Shpg.	"	100.0	"	9-24-44	7-11-44	8-22-44	9-18-44
"	"	"	1945	88	Smoky Hill	L.A. Tanker Oprs.	"	100.0	"	9-30-44	7-15-44	8-26-44	9-23-44
"	"	"	1946	89	Fort William	Un. Oil of Calif.	"	100.0	"	10- 6-44	7-21-44	8-31-44	9-29-44
"	"	"	1947	90	Pioneer Valley	W.S.A.	"	100.0	"	10-12-44	7-27-44	9- 6-44	10- 4-44
"	"	"	1948	91	Battle Mountain	Deconhil Shpg.	"	100.0	"	10-18-44	8- 1-44	9-12-44	10- 9-44
"	"	"	1949	92	Fort Wood	L.A. Tanker Oprs.	"	100.0	"	10-24-44	8- 8-44	9-16-44	10-13-44
"	"	"	1950	93	Hood River	Pacific Tankers	"	100.0	"	10-31-44	8-11-44	9-22-44	10-18-44
"	"	"	1951	94	Black Hills	Un. Oil of Calif.	"	100.0	"	11- 6-44	8-16-44	9-28-44	10-23-44
"	"	"	1952	95	Warrior Point	Pacific Tankers	"	100.0	"	11-12-44	8-22-44	10- 3-44	10-28-44

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-16212	1953	96	Pulpit Rock	Pacific Tankers	Kaiser	100.0	4-20-43	11-18-44	8-26-44	10-7-44	11-2-44
"	"	"	1954	97	Fort Clatsop	L.A. Tanker Oprs.	Swan Island	100.0	"	11-24-44	8-31-44	10-13-44	11-8-44
"	"	"	1955	98	Laurel Hill	Un.Oil of Calif.	"	100.0	"	11-30-44	9-6-44	10-18-44	11-13-44
"	"	"	1956	99	Mesa Verde	Deconhil Shpg.	"	100.0	"	12-6-44	9-12-44	10-24-44	11-17-44
"	"	"	1957	100	W.L.R. Emmet	Keystone Shpg.	"	100.0	"	12-12-44	9-16-44	10-28-44	11-22-44
"	"	"	1958	101	El Morro	L.A. Tanker Oprs.	"	100.0	"	12-18-44	9-22-44	11-3-44	11-27-44
"	"	"	1959	102	Casa Grande	Pacific Tankers	"	100.0	"	12-24-44	9-28-44	11-8-44	12-2-44
"	"	"	1960	103	Pilot Butte	"	"	100.0	"	12-31-44	10-3-44	11-14-44	12-7-44
C1-A	D	MCc-16309	1961	313	Cape Boyer	Lykes Bros. SS Co.	Perna Shipyards	100.0	4-20-43	11-15-44	6-9-44	8-13-44	10-10-44
"	"	"	1962	314	Cape Texas	A.H. Pull & Co.	Inc.	100.0	"	11-30-44	6-19-44	9-3-44	10-31-44
"	"	"	1963	315	Cape Pembroke	Moore-McCormack	"	100.0	"	12-15-44	6-29-44	9-24-44	11-21-44
"	"	"	1964	316	Cape Beale	Lykes Bros. SS Co.	"	100.0	"	12-30-44	7-10-44	10-15-44	12-12-44
S2-S2-AQ1	R	MCc- 8823	1965	846	Lorain	U.S. Navy (PF 93)	Amer. SB Co.	100.0	5-28-43	1-15-44	10-25-43	3-18-44	9-16-44
"	"	Add. #1	1966	847	Milledgeville	" " (PF 94)	Lorain, O.	100.0	"	2-1-44	11-9-43	4-5-44	10-16-44
			*1967		Stamford	PF-95			}	Cancelled	12/31/43		
			*1968		Macon	PF-96							
			*1969		Lorain	PF-97							
			*1970		Milledgeville	PF-98							
S2-S2-AQ1	R	MCc- 8823	1971	1014	Orlando	U.S. Navy (PF 99)	Amer. SB Co.	100.0	5-28-43	1-15-44	8-2-43	12-1-43	6-19-44
"	"	Add. #1	1972	1015	Racine	" " (PF 100)	Cleveland, Ohio	100.0	"	2-1-44	9-14-43	3-15-44	10-28-44(a)
"	"	"	1973	1016	Greensboro	" " (PF 101)	"	100.0	"	2-15-44	9-23-43	2-9-44	8-31-44
"	"	"	1974	1017	Forsyth	" " (PF 102)	"	100.0	"	4-15-44	12-6-43	5-20-44	10-31-44
			**1975										
			**1976										
			**1977										
			**1978										
			**1979										
			**1980										
			**1981										
C5-S-AX1	T	MCc-16785	1982	4411	Venore ✓	Ore. SS Corp.	Bethlehem-Sparrows Point	100.0	6-15-45	6-30-45	2-22-44	1-22-45	7-20-45
"	"	"	1983	4412	Marore ✓	"	"	100.0	"	12-31-45	3-30-44	12-14-45	3-27-46
"	"	"	1984	4413	Lebore	"	Shipyard	100.0	"	6-15-46	8-13-45	3-23-46	6-11-46
"	"	"	1985	4414	Feltore ✓	"	"	100.0	"	7-30-46	9-19-45	4-27-46	7-30-46

* MC Hulls 1967-1970 cancelled 12-31-43.

(a) Completed at Chicago Yard of American Shipbuilding Co.

** MC Hulls 1975-1981 cancelled.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2017 2018 2019 2020 2021 2022 2023 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036										
T2-SE-A1	T	MCc-	2037	312	Grand River	Bernuth-Lembcke	Alabama	100.0	4-23-43	7- 1-44	8-16-44	10-25-44	11-15-44
"	"	16055	2038	313	Cottonwood Creek	War Emerg. Tkrs.	D/D & Ship-	100.0	"	7- 6-44	8-24-44	11- 2-44	11-22-44
"	"	"	2039	314	Little Butte	Amer.Petr.Transp.	building	100.0	"	7-11-44	8-28-44	11- 6-44	11-27-44
"	"	"	2040	315	Fort Ridgely	Amer. Rep. Corp.	Co.	100.0	"	7-17-44	9- 1-44	11-12-44	11-30-44
"	"	"	2041	316	Rogue River	Amer. Trad. & Prod.	"	100.0	"	7-22-44	9- 9-44	11-19-44	12-12-44
"	"	"	2042	317	The Yakima	War Emerg. Tkrs.	"	100.0	"	7-27-44	9-19-44	11-30-44	12-18-44
"	"	"	2043	318	Beecher Island	War Emerg. Tkrs.	"	100.0	"	8- 1-44	9-29-44	11-30-44	12-22-44
"	"	"	2044	319	Kirkenes (K-Ash Hollow)	W.S.A.	"	100.0	"	8- 9-44	10- 2-44	12- 7-44	12-30-44
"	"	"	2045	320	Mobile Bay	War Emerg. Tkrs.	"	100.0	"	8-14-44	10-11-44	12-17-44	1- 8-45
"	"	"	2046	321	Pit River	Amer. Rep. Corp.	"	100.0	"	8-25-44	10-20-44	12-24-44	1-19-45
"	"	"	2047	322	Fort Robinson	War Emerg. Tkrs.	"	100.0	"	9- 6-44	10-26-44	12-31-44	1-22-45
"	"	"	2048	323	Palo Duro	War Emerg. Tkrs.	"	100.0	"	9-11-44	11- 3-44	1- 8-45	1-30-45

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-16055	2049	324	Crow Wing	Amer.Petr.Transp.	Alabama	100.0	4-23-43	9-20-44	11- 7-44	1- 7-45	1-31-45
"	"	"	2050	325	Pawnee Rock	Tankers Company	D/D & Ship-	100.0	"	9-25-44	11-13-44	1-20-45	2-13-45
"	"	"	2051	326	Sandy Lake	Amer. Rep. Corp.	building	100.0	"	10- 2-44	11-20-44	1-26-45	2-19-45
"	"	"	2052	327	Piqua	War Emerg. Tkrs.	Co.	100.0	"	10- 7-44	12- 1-44	1-30-45	2-22-45
"	"	"	2053	328	Fort Pitt	Amer.Petr.Transp.	"	100.0	"	10-12-44	12- 2-44	2- 3-45	2-26-45
"	"	"	2054	329	Sideling Hill	Cities Serv. Oil	"	100.0	"	10-17-44	12-11-44	2- 8-45	2-28-45
"	"	"	2055	330	Blue Licks	War Emerg. Tkrs.	"	100.0	"	10-23-44	12-19-44	2-17-45	3-13-45
"	"	"	2056	331	Golden Hill	War Emerg. Tkrs.	"	100.0	"	10-28-44	12-27-44	2-26-45	3-23-45
"	"	"	2057	332	War Bonnet	Marine Transport	"	100.0	"	11- 2-44	1- 1-45	3- 5-45	3-30-45
"	"	"	2058	333	Honningsvaag	W.S.A.	"	100.0	"	11- 7-44	1- 8-45	3-15-45	4-11-45
"	"	"	2059	334	Kathio	Cities Serv. Oil	"	100.0	"	11-13-44	1- 9-45	3-20-45	4-19-45
"	"	"	2060	335	Spirit Lake	Marine Transport	"	100.0	"	11-22-44	1-22-45	3-28-45	4-26-45
"	"	"	2061	336	Kaposia	War Emerg. Tkrs.	"	100.0	"	11-27-44	1-27-45	4- 4-45	4-30-45
"	"	"	2062	337	Chicaca	War Emerg. Tkrs.	"	100.0	"	12- 6-44	2- 2-45	4-12-45	5-15-45
"	"	"	2063	338	Ackia	War Emerg. Tkrs.	"	100.0	"	12-11-44	2- 6-45	4-17-45	5-23-45
"	"	"	2064	339	Boonesborough	Amer. Rep. Corp.	"	100.0	"	12-22-44	2-13-45	4-27-45	5-30-45
T3-M-AZ1	D	MCc-16178	2065	323	Brandywine	War Emerg. Tkrs.	Sun S/B & D/D Co.Chester,Pa.	100.0	5-13-43	4-30-43	3-15-43	6-28-43	8-31-43
			2066										
T1-M-A2	D	MCc-13233	2067	23	Tetonkaha	Navy AOG 41	East Coast	100.0		11-28-44	9-27-44	10-29-44	11-28-44
"	"	"	2068	24	Towaliga	" 42	Shipyards, Inc.	100.0	1- 2-45	12- 6-44	9-29-44	10-29-44	12- 6-44
"	"	Add.	2069	25	Tularosa	" 43	Bayonne, N.J.	100.0	"	12-31-44	10-31-44	12-17-44	12-31-44
"	"	"	2070	26	Wakulla	" 44	"	100.0	"	1-31-45	10-31-44	12-17-44	1-15-45
"	"	"	2071	27	Yacona	" 45	"	100.0	"	1-31-45	11-23-44	1-14-45	2- 7-45
"	"	"	2072	28	Waupaca	" 46	"	100.0	"	1-31-45	11-23-44	1- 4-45	1-29-45
C1-B	T	MCc-	2073	752	Cape Lilibeo	McCormick SS	Consolidated	100.0	2- 9-43	4-18-44	11-24-43	1-27-44	4-11-44
"	"	7713	2074	753	Cape Tryon	Am. Pres. Lines	Steel Corp.	100.0	"	4-25-44	12-24-43	2-22-44	4-19-44
"	"	Add. 1	2075	754	Cape Possession	Am.-Hawaiian SS	"	100.0	"	5-10-44	1- 8-44	3- 7-44	5-20-44
"	"	7713	2076	755	Cape Junction	Isthmian SS	"	100.0	"	5-18-44	1-14-44	3-11-44	4-28-44
"	"	7713	2077	756	Cape San Diego	Am. Pres. Lines	"	100.0	"	5-24-44	4-10-44	6-15-44	8- 5-44
"	"	7713	2078	757	Cape Edmond	Alcoa SS	"	100.0	"	8-20-44	5-11-44	7-12-44	9- 8-44
"	"	7713	2079	758	Cape Spear	Luckenbach SS	"	100.0	"	8-30-44	6-16-44	8-25-44	11- 3-44
P2-S2-R2	T	MCc-16978	2080	505	Gen. J.C. Breckinridge	Navy AP 176	Federal S/B Co.	100.0	9- 2-43	4- 4-45	5-10-44	3-18-45	6-29-45

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2081 2082 2083		(Numbers Originally assigned to P2-S2-R2's at Federal - Contract for which was cancelled 8-17-45)								
C3-S-BH1	T	MCC- 16979	2084	509	Tillie Lykes	Lykes Bros.	Federal S/B	100	10-26-43	6-30-45	2-24-45	6-10-45	8-17-45
C3-S-BH1	T	MCC 21947	2085	510	Almeria Lykes			100		7- 3-45	3-14-45	7- 8-45	9-26-45
		21948	2086	511	Lipscomb Lykes			100		8-31-45	4-18-45	8-12-45	10-30-45
		21949	2087	512	Norman Lykes			100		9-21-45	5- 2-45	9- 8-45	11-29-45
		21950	2088	513	Doctor Lykes			100		10-15-45	6-13-45	10- 6-45	12-21-45
C3-S-BH2	T	MCC 21951	2089	514	African Star	Am. So. African	Federal S/B	100	10-26-43	11-23-45	8-21-45	2- 2-46	4-18-46
		21952	2090	515	African Planet			100		12- 7-45	9-12-45	3-16-46	6-13-46
		21953	2091	516	African Rainbow			100		12-14-45	10-10-45	4-20-46	7-26-46
		21954	2092	517	African Crescent			100		12-18-45	2- 6-46	7-20-46	10- 3-46
		21955	2093	518	African Moon			99.9*		12-21-45	3-20-46	11- 2-46	2-28-47
		21956	2094	519	African Lightning			100		12-28-45	4-24-46	12-14-46	2-19-47
T2-SE-A1	T	MCC- 33546	2095	74	Puente Hills	L.A. Tanker Oprs.	Marinship	100	3- 1-45	3-15-45	12-30-44	2-17-45	2-28-45
			2096	75	La Brea Hills	L.A. Tanker Oprs.	Corporation	100		3-23-45	1- 8-45	2-24-45	3-12-45
			2097	76	Santa Maria Hills	Am. Petrol. Trans.		100		3-31-45	1-15-45	3- 3-45	3-19-45
			2098	77	Kern Hills	L.A. Tanker Oprs.		100		4- 9-45	1-22-45	3-13-45	3-27-45
			2099	78	Elwood Hills	Pacific Tankers		100		4-18-45	1-31-45	3-21-45	3-31-45
			2100	79	Torrance Hills	L.A. Tanker Oprs.		100		4-24-45	2- 8-45	3-29-45	4-12-45
C1-M-AV1	D	MCC- 18182	2101	58	Alamosa	(AK 156) U.S.N.	Kaiser Cargo	100	8-10-43	7-15-44	11-15-43	4-14-44	8-10-44
			2102	59	Alcona	(AK 157) U.S.N.	(Richmond #4)	100		8-15-44	11-27-43	5- 9-44	9-15-44
			2103	60	Amador	(AK 158) U.S.N.		100		8-31-44	12-27-43	6-15-44	10- 9-44
			2104	61	Antrim	(AK 159) U.S.N.		100		9-15-44	4-18-44	7-17-44	10-31-44
			2105	62	Autauga	(AK 160) U.S.N.		100		9-30-44	5-10-44	8- 7-44	11-24-44
			2106	63	Beaverhead	(AK 161) U.S.N.		100		10-15-44	6-15-44	9- 2-44	12-31-44
			2107	64	Beltrami	(AK 162) U.S.N.		100		10-31-44	7-18-44	9-26-44	12-31-44
			2108	65	Blount	(AK 163) U.S.N.		100		11-15-44	8- 7-44	10-19-44	1-26-45
			2109	66	Brevard	(AK 164) U.S.N.		100		11-30-44	9- 2-44	11-18-44	2-19-45
			2110	67	Bullock	(AK 165) U.S.N.		100		12-10-44	9-26-44	12- 2-44	3- 2-45
			2111	68	Cabell	(AK 166) U.S.N.		100		12-20-44	10-20-44	12-23-44	4-11-45
			2112	69	Caledonia	(AK 167) U.S.N.		100		12-31-44	11-20-44	1-20-45	3-13-45

*Replacement of magnesite and wood decking and completion of painting deferred to later date for final completion of contract.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
11-M-AV1	D	MCc-18183	2113	31	Gadsden	U.S. Navy (AK-182)	Walter Butler	100.0	8-10-43	4-12-44	11-3-43	4-8-44	9-8-44
"	"	"	2114	32	Glacier	" (AK-183)	Sbldrs., Inc.,	100.0	"	4-15-44	11-3-43	4-22-44	10-20-44
"	"	"	2115	33	Grainger	" (AK-184)	Superior	100.0	"	4-18-44	12-16-43	5-7-44	9-30-44
"	"	"	2116	34	Gwinnett	" (AG-92)	"	100.0	"	4-21-44	12-21-43	5-14-44	11-6-44
"	"	"	2117	35	Habersham	" (AK-186)	"	100.0	"	4-24-44	12-28-43	6-7-44	11-23-44
"	"	"	2118	36	Hennepin	" (AK-187)	"	100.0	"	5-5-44	12-29-43	6-27-44	12-30-44
"	"	"	2119	37	Herkimer	" (AK-188)	"	100.0	"	5-9-44	4-10-44	7-2-44	12-9-44
"	"	"	2120	38	Hidalgo	" (AK-189)	"	100.0	"	5-12-44	4-25-44	7-28-44	3-16-45
"	"	"	2121	39	Kenosha	" (AK-190)	"	100.0	"	5-15-44	5-8-44	8-25-44	2-15-45
"	"	"	2122	40	Lebanon	" (AK-191)	"	100.0	"	5-18-44	5-15-44	10-14-44	8-25-45
"	"	"	2123	41	Lehigh	" (AK-192)	"	100.0	"	5-21-44	6-8-44	11-25-44	3-29-45
"	"	"	2124	42	Lancaster	" (AK-193)	"	100.0	"	5-24-44	7-1-44	12-15-44	4-4-45
"	"	"	2125	43	Marengo	" (AK-194)	"	100.0	"	5-27-44	7-4-44	12-4-44	4-12-45
"	"	"	2126	44	Midland	" (AK-195)	"	100.0	"	6-3-44	7-29-44	12-23-44	4-21-45
"	"	"	2127	45	Coastal Herald	Waterman SS Corp (AK-196)	"	100.0	"	6-12-44	8-26-44	1-13-45	5-5-45
"	"	"	2128	46	Phoebe Knot	Amer. Exp. Lines	"	100.0	"	6-15-44	10-24-44	4-27-45	5-31-45
"	"	"	2129	47	Chain and Crown	U. S. Lines Co.	"	100.0	"	6-18-44	11-30-44	5-16-45	6-25-45
"	"	"	2130	48	Cinch Knot	Lykes Bros. SS Co.	"	100.0	"	6-21-44	12-7-44	4-10-45	5-26-45
"	"	"	2131	49	Hawser Eye	Waterman SS Corp.	"	100.0	"	6-24-44	12-20-44	6-11-45	6-30-45
"	"	"	2132	50	Dragon Fly	Shepard SS Corp.	"	100.0	"	6-27-44	12-30-44	6-20-45	7-21-45
"	"	"	2133	51	Serpent Hitch	Prudential SS	"	100.0	"	7-3-44	1-16-45	7-12-45	8-10-45
"	"	"	2134	52	Jacob's Ladder	"	"	100.0	"	7-6-44	5-19-45	7-21-45	8-25-45
11-M-AV1	D	MCc-18183	2135	344	Marline Hitch	Overlakes Freight	Walter Butler	100.0	8-10-43	7-15-44	3-9-45	6-25-45	7-30-45
"	"	"	2136	345	Mainshaft Eye	"	Sbldrs., Inc.,	100.0	"	7-18-44	3-21-45	7-14-45	8-14-45
"	"	"	2137	340	Shamrock Knot	Moore-McCormack	Duluth	100.0	"	7-21-44	11-22-44	3-17-45	5-21-45
"	"	"	2138	341	Flador Knot	Amer. Exp. Lines	"	100.0	"	7-24-44	12-12-44	4-26-45	5-31-45
"	"	"	2139	342	Lever's Bend	Grace Line, Inc.	"	100.0	"	7-27-44	12-14-44	5-12-45	6-23-45
"	"	"	2140	343	Manrope Knot	Moore-McCormack	"	100.0	"	7-31-44	12-30-44	6-5-45	7-6-45
11-M-AV1	D	MCc-34048	2141	13	Charlevoix	USN (AK-168)	Froemming Bros., Inc.	100.0	12-1-44	8-17-44	11-25-43	4-20-44	8-17-44
"	"	"	2142	14	Chatham	" (AK-169)	"	100.0	"	9-19-44	12-11-43	5-13-44	9-19-44
"	"	"	2143	15	Chicot	" (AK-170)	"	100.0	"	10-21-44	4-22-44	7-16-44	10-21-44
"	"	"	2144	16	Claiborne	" (AK-171)	"	100.0	"	11-20-44	5-17-45	9-3-44	11-20-44

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Cl-M-AV1	D	MCc 34048	2145	17	Clarion	USN (AK-172)	Froemming Bros., Inc.	100	12- 1-44	12-20-44	7-19-44	10-22-44	12-20-44
			2146	18	Codington	USN (AK-173)		100		1-20-45	9- 5-44	11-29-44	1-26-45
			2147	19	Colquitt	USN (AK-174)		100		2-20-45	10-26-44	1-21-45	3-11-45
			2148	20	Craighead	USN (AK-175)		100		3-20-45	12- 6-44	2-28-45	4-14-45
			2149	21	Coastal Messenger	Standard Fruit		100		4-20-45	1-25-45	3-25-45	5- 7-45
			2150	22	Coastal Racer	Polarus SS Co.		100		5-20-45	2-28-45	4-26-45	6- 9-45
Cl-M-AV1	D	MCc 36769	2151	118	Muscatine	USN (AK-197)	Globe Ship-bldg. Co.	100	3- 1-45	9-30-44	12-21-43	6-16-44	9-30-44*
			2152	119	Muskingum	USN (AK-198)		100		10-30-44	1-26-44	6-30-44	10-30-44*
			2153	120	Nicollet	USN (AG- 93) (x-AK-199)		100		11-21-44	2- 9-44	7-31-44	11-21-44*
			2154	121	Pembina	USN (AK-200)		100		11-28-44	6-23-44	10-14-44	11-23-44*
			2155	122	Pemiscot	USN (AK-201)		100		12-31-44	7- 7-44	11-18-44	12-31-44*
			2156	123	Coastal Stevedore	A. H. Bull		100		2-28-45	8- 9-44	12-22-44	3-29-45*
			2157	124	Coastal Explorer	Grace Line		100		4-30-45	12- 4-44	3- 6-45	4-25-45*
			2158	125	Coastal Observer	Lykes Bros.		100		5-28-45	1- 6-45	4- 7-45	5-31-45*
			2159	325	Poinsett	USN (AK-205)	Leathem D. Smith SB Co.	100	3- 6-45	9-30-44	11- 6-43	5-22-44	9-30-44
Cl-M-AV1	D	MCc 29897	2160	326	Pontotoc	" (AK-206)		100		10-21-44	1-15-44	7- 2-44	10-21-44
			2161	327	Richland	" (AK-207)		100		11-11-44	1-15-44	8- 5-44	11-11-44
			2162	328	Rockdale	" (AK-208)		100		11-30-44	1-15-44	10- 1-44	11-30-44
			2163	329	Schuyler	" (AK-209)		100		12-20-44	5-27-44	10-26-44	12-20-44
			2164	330	Screven	" (AK-210)		100		1-15-45	7-11-44	11-30-44	1-15-45
			2165	331	Sebastian	" (AK-211)		100		1-31-45	8-10-44	12-21-44	1-31-45
			2166	332	Somerset	" (AK-212)		100		2-28-45	10- 9-44	1-21-45	2-22-45
			2167	333	Sussex	" (AK-213)		100		3-21-45	10-30-44	2- 3-45	3-10-45
			2168	334	Tarrant	" (AK-214)		100		4-11-45	12- 4-44	2-25-45	3-28-45
			2169	335	Tipton	" (AK-215)		100		5- 2-45	12-28-44	3-13-45	4-12-45
			2170	336	Coastal Merchant	Lykes Bros. SS Co.		100		5-23-45	1-25-45	4- 1-45	4-28-45
			2171	337	Coastal Challenger	Waterman SS Corp.		100		6-13-45	2- 8-45	4-22-45	5-15-45
			2172	338	Coastal Guide	United Fruit Co.		100		7- 4-45	3- 9-45	5-13-45	6- 6-45
			2173	339	Coastal Defender	Smith & Johnson		100		7-25-45	3-21-45	6- 3-45	6-27-45
			2174	340	Coastal Crusader			100		8-15-45	4-12-45	6-24-45	7-26-45
			2175										
			2176										

(Numbers originally assigned to Cl-M-AV1's at Barnes-Duluth, later cancelled.)

* After delivery on the Great Lakes, vessels were transferred to the Gulf Area and delivered to operators as follows: MC 2151 - 4/3/45, 2152 - 4/6/45, 2153 - 4/4/45, 2154 - 5/9/45, 2155 - 9/12/45, 2156 - 12/3/45, 2157 - 11/23/45, 2158 - 11/20/45.

Welding Shipyards
Inc.
Newark, N.J.

UNITED STATES MARITIME COMMISSION

Page No. 69

COMPLETED CONTRACTS

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2177 2178 2179 2180 2181 2182 2183 2184 2185 2186		(Numbers originally assigned to Cl-M-AV1's at Butler (Duluth), later cancelled)							
T3-S-BF1		MCc-18259*	2187	13	Pan-Pennsylvania	Nat'l. Bulk Carriers	Welding Ship- yards, Inc. ✓	5-20-43	8-12-43	3-11-43	7- 3-43	8-14-43
C3-S-A4		MCc-19014	2188	135 a/	President Taft	Amer. Pres. Lines	Western Pipe and Steel	9- 2-43	10-15-44	8-14-44	12- 7-44	7-20-45
			2189	136 a/	President Grant	"			10-30-44	9-11-44	1- 8-45	8- 8-45
			2190	137 a/	President Pierce	"			11-15-44	10- 9-44	2- 7-45	9-18-45
			2191	138	President Madison	"			11-30-44	11-14-44	3- 6-45	6-12-46
			2192	175	President McKinley	"			12-15-44	12-11-44	4-12-45	7-19-46
			2193	176	President Jefferson	"			12-30-44	1-11-45	5-17-45	8-23-46
R1-M-AV3	D	MCc-38034	2194	317	Adria	Navy (AF 30)	Pennsylvania Shipyard, Inc.	4-10-45	11-30-44	12-27-43	4-16-44	11-30-44
			2195	318	Arequipa	" (AF 31)			12-19-44	1-17-44	5- 4-44	12-19-44
			2196	319	Corduba	" (AF 32)			12-30-44	2- 7-44	6-11-44	12-30-44
			2197	320	Karin	" (AF 33)			1- 8-45	4-17-44	6-22-44	1- 8-45
			2198	321	Kerstin	" (AF 34)			1-22-45	5- 5-44	7-16-44	1-22-45
			2199	322	Latona	" (AF 35)			1-31-45	6-12-44	8-10-44	1-31-45
			2200	323	Lioba	" (AF 36)			2-17-45	6-23-44	8-27-44	2-17-45
			2201	324	Malabar	" (AF 37)			2-24-45	7-17-44	9-17-44	2-24-45
			2202	325	Merapi	" (AF 38)			3- 5-45	8-11-44	10- 4-44	3- 5-45
			2203	326	Palisana	" (AF 39)			3-22-45	8-28-44	10-21-44	3-22-45
			2204	327	Bondia	" (AF 42)			4- 3-45	9-18-44	11- 9-44	3-31-45
			2205	328	Gordonia	" (AF 43)			4-12-45	10- 5-44	11-30-44	4-24-45
			2206	329	Laurentia	" (AF 44)			5- 3-45	10-23-44	12-12-44	5-19-45
			2207	330	Lucidor	" (AF 45)			5-25-45	12- 1-44	1-25-45	6-15-45

* Agreement of Assignment of construction contract to the Commission by National Bulk Carriers.

All vessels 100% complete at delivery.

a/ MC Hulls 2188-2190 delivered without refrigerating machinery and equipment.

MC Hull 2188 returned and was delivered to the yard for these installations 9-5-46 and was redelivered to A.P.L. in a completed condition 12-13-46

MC Hull 2189 returned and was delivered to the yard for these installations 5-17-46 and was redelivered to A.P.L. in a completed condition 9-27-46

MC Hull 2190 returned and was delivered to the yard for these installations 7-15-46 and was redelivered to A.P.L. in a completed condition 11-6-46

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T3-S-BF1	T	MCc- 20637	2208	14	Bulkube	National Bulk Carriers, Inc.	Welding Shipyards, Inc. Norfolk, Va.	100.0	10- 9-43	4-30-43	7- 4-43	10- 2-43	11-12-43
"	"	20637	2209	15	Bulkfuel			100.0	10- 9-43	7- 1-43	10- 4-43	12-18-43	1-31-44
"	"	20637	2210	16	Bulkcrude			100.0	10- 9-43	10-15-43	12-20-43	3-11-44	4-12-44
"	"	20637	2211	17	Bulkero			100.0	10- 9-43	12-25-43	3-13-44	5-27-44	6-23-44
S1-BG1	T	DA-MCc	2212*	1	Derrick Barge	No.1 U.S. Navy	General Fi- nance Corp.**	100.0	10- 8-43	3- 6-44	1-31-44	4-28-44	11-30-44
"	"	847	2213*	2	Derrick Barge	No.2 Delta V. Smyth		100.0	10- 8-43	3-21-44	5- 1-44	10-22-44	1- 6-45
B5-BJ1		MCc	2214	23	Carbon	U.S. Army	Concrete Ship Constructors	100.0	10-26-43	1-28-44	11-30-43	1- 1-44	2-23-44
"		20984	2215	24	Barium	U.S. Army		100.0	10-26-43	1-30-44	12-15-43	1- 9-44	3- 2-44
"		20984	2216	25	Helium	U.S. Army		100.0	10-26-43	1-31-44	12-29-43	1-26-44	3-11-44
"		20984	2217	26	Nitrogen	U.S. Army		100.0	10-26-43	2-15-44	1- 3-44	1-29-44	3-28-44
"		20984	2218	27	Radium	U.S. Army		100.0	10-26-43	2-19-44	1-10-44	2- 5-44	4- 4-44
"		20984	2219	28	Argon	U.S. Army		100.0	10-26-43	2-23-44	1-28-44	2-23-44	4-11-44
"		20984	2220	29	Cadmium	U.S. Army		100.0	10-26-43	2-25-44	2- 1-44	2-27-44	5- 3-44
"		20984	2221	30	Chromium	U.S. Army		100.0	10-26-43	2-27-44	2- 1-44	3- 6-44	5- 6-44
"		20984	2222	31	Cobalt	U.S. Army		100.0	10-26-43	2-29-44	2- 9-44	3-10-44	5-11-44
"		20984	2223	32	Iridium	U.S. Army		100.0	10-26-43	3-10-44	2-26-44	3-18-44	6-10-44
"		20984	2224	33	Lithium	U.S. Army		100.0	10-26-43	3-15-44	2-28-44	3-22-44	6- 8-44
"		20984	2225	34	Magnesium	U.S. Army		100.0	10-26-43	3-20-44	3- 8-44	3-29-44	6-17-44
"		20984	2226	35	Neon	U.S. Army		100.0	10-26-43	3-25-44	3-13-44	4- 2-44	6-23-44
"		20984	2227	36	Nickel	U.S. Army		100.0	10-26-43	3-28-44	3-21-44	4- 7-44	6-28-44
"		20984	2228	37	Phosphorus	U.S. Army		100.0	10-26-43	3-31-44	3-23-44	4-14-44	6-30-44
"		20984	2229	38	Sodium	U.S. Army		100.0	10-26-43	4- 5-44	3-30-44	4-20-44	7-10-44
"		20984	2230	39	Sulphur	U.S. Army		100.0	10-26-43	4-10-44	4- 3-44	4-23-44	7-25-44
"		20984	2231	40	Tellurium	U.S. Army		100.0	10-26-43	4-15-44	4- 8-44	4-29-44	7-29-44
"		20984	2232	41	Tungsten	U.S. Army		100.0	10-26-43	4-20-44	4-17-44	4-23-44	5-28-44
"		20984	2233	42	Uranium	U.S. Army		100.0	10-26-43	4-25-44	4-24-44	5-11-44	7-31-44
"		20984	2234	43	Bismuth	U.S. Army		100.0	10-26-43	4-30-44	4-26-44	5-15-44	8-10-44
"		20984	2235	44	Bromine	U.S. Army		100.0	10-26-43	5- 5-44	5- 1-44	5-26-44	8-18-44
B5-BJ2		MCc	2236	45	Hydrogen	U.S. Army	Concrete Ship Constructors	100.0	10-26-43	5-15-44	4-28-44	7- 2-44	9-12-44
"		20984	2237	46	Calcium	U.S. Army		100.0	10-26-43	5-22-44	5-12-44	10-15-44	10-17-44
"		20984	2238	47	Antimony	U.S. Army		100.0	10-26-43	5-31-44	5-16-44	10-23-44	11-14-44

* MC Hulls 2212 and 2213 - Hull construction by Pointer-Willamette Co., Edmonds, Washington; outfitting by Everett Pacific Shipbuilding & DD Co., Everett, Wash.

** Formerly The Wacker Corporation and Morrow Manufacturing Company.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C1-M-AV1	D	McC-18183	2239	328	James W. Reese	Amer. Exp. Lines	Walter Butler Shipbuilders Inc. (Bulath).	100	8-10-43	6-1-44	12-30-43	4-21-44	9-30-44
			2240	329	Rodger W. Young	Waterman SS Corp.		100		6-15-44	12-31-43	5-22-44	10-16-44
			2241	330	Elmer J. Burr	Lykes Bros.		100		7-1-44	1-3-44	6-12-44	10-31-44
			2242	331	William G. Fournier	Moore-McCormack		100		7-15-44	1-1-44	7-3-44	11-18-44
			2243	332	Grommet Reefer	Grace Line, Inc.		100		8-1-44	1-1-44	7-29-44	12-9-44
			2244	333	Joe P. Martinez	Amer. Exp. Lines		100		8-15-44	1-4-44	9-9-44	11-30-44
			2245*	334	Round Splice	U. S. Army		100		8-20-44	4-22-44	10-27-44	2-16-45
			2246**	335	Cable Eye	Waterman SS Corp.		100		9-1-44	5-22-44	11-11-44	7-20-45
			2247	336	Acorn Knot	Grace Line, Inc.		100		9-15-44	6-16-44	12-7-44	3-30-45
			2248	337	Roband Hitch	Lykes Bros. SS Co.		100		10-1-44	7-5-44	12-7-44	3-31-45
			2249	338	Irish Splice	U.S. Lines Co.		100		10-15-44	8-31-44	12-30-44	4-12-45
			2250	339	Honda Knot	Moore-McCormack		100		10-31-44	10-31-44	2-28-45	4-30-45
C3-S-A3	T	McC-25058	2251	4427	Excheater	Al. Export	Bethlehem Sparrows Point Shipyard, Inc.	100	1-25-44	3-31-45	8-29-44	3-21-45	7-5-45
			2252	4428	Executor	"		100		4-30-45	9-18-44	6-16-45	9-18-45
			2253	4429	Exporter	"		100		10-31-45	4-30-45	10-13-45	12-28-45
			2254										
			2255										
			2256										
			2257										
			2258										
			2259										
			2260										
			2261										
			2262										
			2263										
			2264										
			2265										
			2266										
			2267										
			2268										
			2269										
			2270										
			2271										
			2272										

(Numbers originally assigned to C1-M-AV1's at Kaiser Vancouver, later rescinded.)

*Accepted from Butler on 12-14-44. Vessel left yard 12-15-44 for completion at the American Shipbuilding Company, Chicago, Illinois.

**Accepted incomplete from Butler 1-6-45, and transferred to Pendleton Shipyard Company, Inc., New Orleans, Louisiana, 3-12-45. Removed from Pendleton on 3-25-45 to Port Houston Iron Works, Houston, Texas for completion and reassembly.

Type	Pro- pul- sion	Contract Number	KC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2273										
			2274										
			2275										
			2276										
			2277										
			2278										
			2279										
			2280										
			2281										
			2282										
			2283										
			2284										
			2285										
			2286										
			2287										
			2288										
			2289										
			2290										
			2291										
			2292										
			2293										
			2294										
			2295										
			2296										
			2297										
			2298										
			2299										
			2300										
			2301										
			2302										
			2303										
			2304										

(Numbers originally assigned to C1-E-AV1's at
Kaiser-Vancouver, later rescinded)

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2305 2306 2307 2308 2309 2310 2311 2312 2313		(Numbers originally assigned to CL-M-AV1's at Kaiser-Vancouver, later rescinded.)								
CL-M-AV1	D	MCc-26055	2314 2315 2316 2317 2318 2319 2320 2321 2322 2323 2324 2325 2326 2327 2328 2329 2330 2331	1219 1220 1221 1222 1223 1224 1225 1226 1227 1228 1229 1230 1231 1232 1233 1234 1235 1236	Diamond Knot Timber Hitch Clove Hitch Turk's Head Star Knot Lanyard Knot ✓ Jumper Hitch Square Knot Snug Hitch Maiden's Eye Sailor's Splice Half Hitch Spar Hitch Bowline Knot Cat's Paw Long Splice Crossing Hitch Crown Knot	U. S. Lines Grace Line Moore-McCormack Lykes Bros. SS U. S. Lines Waterman SS Grace Line Moore-McCormack U. S. Lines Grace Line Moore-McCormack Moore-McCormack Lykes Bros. SS Waterman SS U. S. Lines Lykes Bros. SS Lykes Bros. SS Grace Line	Consolidated Steel (Craig Yard)	100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100	2-17-44	9- 9-44 9-23-44 9-30-44 10-10-44 10-21-44 11- 4-44 11-15-44 11-29-44 12-19-44 12- 9-44 12-23-44 1- 3-45 1-17-45 1-27-45 2-10-45 2-20-45 3- 5-45 3-17-45 3-30-45	7-14-44 8-26-44 9- 9-44 10-13-44 10-23-44 11-17-44 11-29-44 12-30-44 1-16-45 1-27-45 1-17-45 1-29-45 2-14-45 2-26-45 3-14-45 3-24-45 4-18-45 5-14-45 6- 8-45	9- 8-44 10-12-44 10-21-44 11-16-44 11-28-44 12-18-44 12-30-44 1-16-45 1-27-45 2-13-45 2-24-45 3-13-45 3-23-45 4-17-45 5-12-45 8- 7-45 7- 2-45 8- 4-45	12-23-44 1-19-45 1-31-45 2-19-45 2-20-45 2-27-45 3-10-45 3-22-45 3-30-45 4-10-45 4-21-45 5- 3-45 5-19-45 7-14-45 7-25-45 9-20-45 9-15-45 10- 9-45
RL-L-AV3	D	MCc-38034	2332	331	Athanasia	USN - AF-41	Pennsylvania Shipyards, Inc.	100	4-10-45	3-13-45	8-14-44	10-12-44	3-13-45
CL-M-AV1	D	MCc-34973	2333 2334 2335 2336 2337	332 333 334 335 336	Hawser Bend Carrick Bend ✓ Rose Knot Wall Knot Spanish Bowline	Amer. Exp. Lines U. S. Lines Co. Lykes Bros. SS Co. Waterman SS Corp. Amer. Exp. Lines		100 100 100 100 100	1- 2-45	3-20-45 4- 2-45 4-13-45 4-19-45 5- 1-45	9- 4-44 9-25-44 10-13-44 10-16-44 11- 3-44	11- 2-44 11-21-44 12- 6-44 12- 9-44 12-29-44	4- 9-45 4-24-45 5- 5-45 5-15-45 5-29-45

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Construction Dates	
											Launched	Delivered
R1-M-AV3	D	MCo-38034	2338	337	Octavia	Navy (AF-46) L/	Pennsylvania	4-10-45	5-17-45	11-22-44	1-18-45	5-31-45
			2339	338	Valentine	Navy (AF-47) L/	(Beaumont, Tex.)		6-1-45	12-7-44	2-3-45	6-25-45
C1-M-AV1	D	MCo-34973	2340	339	Emerald Knot	Lykes Bros. SS Co.	- do -	1-2-45	5-25-45	12-11-44	2-9-45	6-30-45
			2341	340	Cable Splice	Grace Line, Inc.			5-31-45	12-13-44	2-17-45	7-7-45
			2342	341	Blackwall Hitch	Waterman SS Corp.			6-6-45	12-30-44	2-27-45	7-14-45
			2343	342	Ring Knot	U.S. Lines Co.			6-12-45	1-20-45	3-14-45	7-31-45
			2344	343	Sheet Bend	Lykes Bros. SS Co.			6-18-45	1-26-45	3-23-45	8-6-45
			2345	344	Studding Sail	Moore-McCormack			6-25-45	2-5-45	3-31-45	8-13-45
			2346	345	Mariner's Splice	Amer. Exp. Lines			6-30-45	2-10-45	4-9-45	8-24-45
			2347	346	Anchor Bend	Amer. Exp. Lines			7-9-45	2-19-45	5-1-45	9-6-45
			2348	347	Buntline Hitch	Waterman SS Corp.			7-16-45	2-28-45	4-30-45	9-18-45
			2349	348	Rolling Hitch	Amer. Exp. Lines			7-24-45	3-15-45	5-15-45	9-26-45
C1-M-AV1	D	MCo-34048	2350	23	Knob Knot	Fall River Navig.	Froemming	12-1-44	6-20-45	3-28-45	5-27-45	7-14-45*
			2351	24	Salmon Knot	Marine Trans.			7-20-45	4-28-45	6-24-45	8-14-45*
			2352	25	Yard Hitch	**			8-20-45	5-30-45	7-29-45	9-21-45
			2353	26	Ben Froemming	**			9-20-45	6-30-45	9-9-45	10-31-45
C4-S-A3	T	MCo-28948	2354	501	Marine Tiger	Matson Nav.	Kaiser, Vancouver	5-28-45	5-31-45	11-15-44	3-23-45	6-15-45
			2355	502	Marine Shark	Am. Pres. Lines			6-12-45	11-22-44	4-4-45	7-7-45
			2356	503	Marine Cardinal	Am. Pres. Lines			6-24-45	11-23-44	4-16-45	7-27-45
			2357	504	Marine Falcon	Am.-Hawaiian SS			7-5-45	11-24-44	4-27-45	8-10-45
			2358	505	Marine Flasher	Matson Nav.			7-17-45	11-26-44	5-16-45	8-27-45
			2359	506	Marine Jumper	Moore-McCormack			7-29-45	11-28-44	5-30-45	9-10-45
			2360	507	Marine Serpent	United Fruit			8-9-45	11-30-44	6-12-45	9-21-45
			2361	508	Ernie Pyle	Luckenbach SS			8-21-45	12-1-44	6-25-45	10-2-45
			2362	509	Marine Carp	Matson Nav.			8-29-45	12-6-44	7-5-45	10-11-45
			2363	510	Marine Lynx	Moore-McCormack			9-6-45	12-9-44	7-17-45	10-22-45
			2364	511	Marine Marlin	Matson Nav.			9-13-45	12-13-44	7-28-45	10-30-45
			2365	512	Marine Phoenix	Moore-McCormack			9-20-45	12-16-44	8-9-45	11-9-45
C4-S-A4	T	MCo-28948	2366	513	Louis McH. Howe	Luckenbach SS	Kaiser, Vancouver	5-28-45	9-27-45	3-23-45	9-22-45	1-31-46
			2367	514	Mount Whitney	Am.-Hawaiian SS			10-4-45	4-4-45	10-4-45	2-21-46
			2368	515	Mount Greylock	Amer. Mail			10-11-45	4-16-45	10-20-45	3-7-46

* After delivery on the Great Lakes, vessels were transferred to the Gulf Area, and delivered to operators as follows: MC-2350 - 10-29-45; 2351 - 11-7-45.

** Vessels to remain in Great Lakes Area, pending disposal.

L/ Loaned.

All vessels 100% complete at delivery.

COMPLETED CONTRACTS

Page No. 75.

L
*** ***

Loaned
Original delivery dates listed. Dates extended 4- 1-45
" " " " " " 3- 1-45

All vessels 100% complete at delivery

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MCc-29039	2401	118	Fort Frederica	L.A. Tanker Oprs.	Kaiser Co., Inc. Swan Island	100	3- 1-45	1-22-45	11-18-44	12-27-44	1-22-45
			2402	119	Saguaro	Keystone Shpg.		100		1-26-45	11-24-44	12-31-44	1-26-45
			2403	120	Chisholm Trial	Deconhil Shpg.		100		2- 1-45	11-29-44	1- 6-45	2- 1-45
			2404	121	Carlsbad	Pacific Tankers		100		2- 5-45	12- 5-44	1-11-45	2- 5-45
			2405	122	Fort Christina	Pacific Tankers		100		2-10-45	12- 8-44	1-16-45	2-10-45
			2406	123	Sunset	Pacific Tankers		100		2-16-45	12-13-44	1-20-45	2-16-45
			2407	124	Choctaw Trail	Pacific Tankers		100		2-22-45	12-16-44	1-27-45	2-22-45
			2408	125	White Sands	Pacific Tankers		100		3- 1-45	12-21-44	2- 6-45	3- 3-45
			2409	126	Sullys Hill	Pacific Tankers		100		3- 8-45	12-27-44	2-16-45	3- 8-45
			2410	127	New Echota	Pacific Tankers		100		3-15-45	12-31-44	2-27-45	3-15-45
			2411	128	Muir Woods	L.A. Tanker Oprs.		100		3-22-45	1- 6-45	3- 9-45	3-22-45
			2412	129	Big Bend	Un.Oil of Calif.		100		3-29-45	1-11-45	3-17-45	3-29-45
			2413	130	Kings Canyon	Pacific Tankers		100		4- 5-45	1-16-45	3-24-45	4- 8-45
			2414	131	Salem Maritime	L.A. Tanker Oprs.		100		4-12-45	1-20-45	3-31-45	4-12-45
			2415	132	Fort Lane	Deconhil Shpg.		100		4-19-45	1-27-45	4- 7-45	4-19-45
			2416	133	Bradford Island	Sieling & Jarvis		100		4-26-45	2- 6-45	4-14-45	4-26-45
			2417	134	Homestead	Deconhil Shpg.		100		5- 3-45	2-16-45	4-21-45	5- 4-45
			2418	135	Fort Raleigh	L.A. Tanker Oprs.		100		5-10-45	2-27-45	4-28-45	5-14-45
			2419	136	Modoc Point	Keystone Shpg.		100		5-17-45	3- 9-45	5- 8-45	5-24-45
			2420	137	Chemawa	War Emer. Tnkrs.		100		5-24-45	3-17-45	5-17-45	6- 2-45
			2421	138	Grants Pass	War Emer. Tnkrs.		100		5-31-45	3-24-45	5-26-45	6-12-45
			2422	139	Steens Mountain	War Emer. Tnkrs.		100		6- 7-45	3-31-45	6- 5-45	6-21-45
			2423	140	Council Crest	L.A. Tanker Oprs.		100		6-14-45	4- 7-45	6-14-45	6-30-45
			2424	141	Government Camp	War Emer. Tnkrs.		100		6-21-45	4-14-45	6-23-45	7-10-45
			2425	142	Multnomah	War Emer. Tnkrs.		100		6-28-45	4-21-45	7- 3-45	7-19-45
			2426	143	Grays Harbor	Pacific Tankers		100		7- 5-45	4-28-45	7-12-45	7-28-45
			2427	144	Halls of Montezuma	War Emer. Tnkrs.		100		7-12-45	5- 8-45	7-21-45	8- 9-45
			2428	145	Silver Creek	War Emer. Tnkrs.		100		7-19-45	5-17-45	7-31-45	8-22-45
			2429	146	Glenn's Ferry	War Emer. Tnkrs.		100		7-26-45	5-26-45	8-11-45	8-30-45
			2430	147	Cannon Beach	Pacific Tankers		100		8- 2-45	6- 5-45	8-25-45	9-10-45
T2-SE-A1	T	MCc-29227	2431	467	Logan's Fort	Bernuth Lembcke	Sun 3/B & D/D Co.	100	5- 2-44	3-15-45	12-14-44	3-30-45	4-11-45
			2432	477	Winter Hill	War Emer. Tnkrs.		100		3-15-45	12-14-44	4- 2-45	4-16-45

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates							
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered					
T2-SE-Al	T	MCc 29227 29397	2433	468	Royal Oak	War Emer. Tnkrs.	Sun S/B & D/D Co.	100	5- 2-44	3-31-45	12-23-44	4-12-45	4-24-45					
			2434	482	Santa Paula	Union Oil Co.		100			12-21-44	4- 7-45	4-20-45					
			2435	469	Redstone	Barber Asphalt		100			4-14-45	1-11-45	4-25-45	5-19-45				
			2436	478	Clarke's Wharf	War Emer. Tnkrs.		100			4-14-45	1-23-45	4-28-45	5- 9-45				
			2437	483	Hammerfest	W.S.A.		100			4-20-45	1- 9-45	4-19-45	4-30-45				
			2438	470	Roxbury Hill	Sieling & Jarvis		100			4-25-45	1-24-45	5- 3-45	5-15-45				
		29398	2439	484	Cobble Hill	War Emer. Tnkrs.		100			4-15-45	1-23-45	5- 2-45	5-12-45				
			2440	471	Rye Cove	Bernuth Lembcke		100			4-20-45	5- 7-45	8-18-45	10-31-45				
			2441	479	Drapers Meadows	Am. Tr. & Prod.		100			4-25-45	2-12-45	5-19-45	5-31-45				
			2442	485	Camp Charlotte	War Emer. Tnkrs.		100			4-30-45	2- 8-45	5-12-45	5-26-45				
			2443	486	Castle's Woods	War Emer. Tnkrs.		100			6- 6-45	2-17-45	5-25-45	6- 6-45				
			2444	472	Fort Cheswell	"		100			8-11-45	4-23-45	7-14-45	8-11-45				
		MCc 29399	2445	473	Fort Massiac	Am. Pet.		100			8-18-45	5- 5-45	7-25-45	8-18-45				
			2446	480	Fort Caspar	War Emer. Tnkrs.		100			6-28-45	3- 8-45	6-13-45	6-28-45				
			2447	487	Turner's Gap	Keystone		100			6-16-45	3- 5-45	6- 4-45	6-16-45				
			2448	474	Heron's Bridge	Marine Transp.		100			8-31-45	5-15-45	8-13-45	8-31-45				
		MCc 29400	2449	488	Atlantic Refiner	Atlantic Ref.		100			7- 7-45	3-15-45	6-15-45	7- 7-45				
			2450	475	Atlantic Trader	Atlantic Ref.		100			6-10-45	4- 3-45	6-16-45	6-30-45				
			2451	481	Honey Hill	Sieling & Jarvis		100			7-23-45	4- 5-45	7- 5-45	7-23-45				
			2452	489	Atlantic Mariner	Atlantic Ref.		100			7-10-45	3-28-45	6-26-45	7-10-45				
			2453	476	Orchard Knob	Sieling & Jarvis		100			8-10-45	4-14-45	7-17-45	8-10-45				
			2454	490	Fort Jupiter	War Emer. Tnkrs.		100			7-31-45	4-10-45	7- 6-45	7-31-45				
		T3-S-Al	T	MCc 29228	2455	4430		Pure Oil			Pure Oil	100	5- 2-44	6-30-45	3-24-45	7-28-45	10-26-45	
					2456	4431		Lake Charles			Continental SS	100			6-30-45	4-11-45	9-17-45	11-19-45
					2457			Numbers originally assigned to T3-S-Al Tankers, Contract for which was cancelled June 22, 1944										
					2458													
					2459													
					2460													
Cl-M-AV1	D	MCc 26055	2461	1307	Sheepshank	Waterman SS	Consolidated Steel Corp. (Wilmington Yard)	100	2-17-45	1-31-45	12-26-44	2-10-45	5- 3-45					
			2462	1308	Boatswain's Hitch	Moore-McCormack		100		2- 2-45	1- 5-45	2-22-45	5- 7-45					
			2463	1309	Reef Knot	Waterman SS		100		2- 6-45	1- 8-45	2-27-45	5-12-45					
			2464	1310	Short Splice	U. S. Lines		100		2- 8-45	1-15-45	3- 3-45	5-18-45					

Pro- pul- sion Type	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Cl-M-AV1 D	MCC 26055	2465	1311	Masthead Knot	Grace Line	Consolidated	100	2-17-44	2-12-45	1-24-45	3- 9-45	5-25-45
		2466	1312	Sword Knot	Lykes Bros. SS	Steel Corp.	100		2-13-45	2- 1-45	3-14-45	5-30-45
		2467	1313	Anchor Hitch	U. S. Lines	(Wilmington	100	2?	2-15-45	2-12-45	3-18-45	6- 4-45
		2468	1314	Hook Hitch	Waterman SS	Yard)	100	45?	2-18-45	2-13-45	3-24-45	6- 9-45
		2469	1315	Fisherman's Bend	Grace Line		100		2-20-45	2-19-45	3-28-45	6-16-45
Cl-M-AV1 D	DA-MCC 857	2470	1316	Hickory Knoll	Brit.Min.W.T.	Consolidated	100	6-15-44	2-22-45	2-22-45	4- 7-45	6-20-45
		2471	1317	Hickory Ghyll	Brit.Min.W.T.	(Wilmington	100		2-24-45	2-28-45	4-11-45	6-21-45
		2472	1318	Hickory Brook	Brit.Min.W.T.	Yard)	100		2-26-45	3- 3-45	4-16-45	6-30-45
		2473	1319	Hickory Crest	Brit.Min.W.T.	"	100		2-28-45	3-10-45	4-20-45	6-30-45
Cl-M-AV1 D	MCC 29895	2474	190	Lock Knot	U. S. Army	J. A. Jones	100	5-15-44	2-20-45	2- 5-45	3-23-45	6- 4-45
		2475	191	Ring Splice	Am. Export Lines	Construction	100		2-28-45	2-13-45	4-12-45	6-30-45
		2476	192	Sinnet	U. S. Lines	Co., Inc.	100		3- 8-45	2-20-45	4-21-45	7-17-45
		2477	193	Crown and Diamond	Lykes Bros.	(Brunswick)	100		3-16-45	2-27-45	4-28-45	7-31-45
		2478	194	Bell Ringer	Waterman		100		3-24-45	3- 2-45	5- 8-45	8-11-45
		2479	195	Rigger's Eye	U. S. Lines		100		3-31-45	3-20-45	5-22-45	8-27-45
		2480	196	Span Splice	Lykes Bros.		100		4- 6-45	4- 2-45	5-29-45	9-12-45
		2481	197	True Knot	Grace Line		100		4-12-45	4-16-45	6- 6-45	10-13-45
		2482	198	Shell Bar	Moore McCormack		100		4-18-45	4-30-45	6-19-45	9-28-45
		2483	199	Mooring Hitch	States Marine		100		4-24-45	5- 7-45	6-28-45	10-23-45
		2484	200	Tag Knot	Am. Export		100		4-30-45	5-15-45	7-14-45	9-29-45
Cl-M-AV1 D	MCC 34759	2485	1	Check Knot	Waterman SS	Southeastern	100	1- 3-45	4-20-45	12-30-44	2-17-45	6- 9-45
		2486	2	Becket Bend	Moore-McCormack	S/B Corp.	100		4-28-45	1- 8-45	2-26-45	7- 6-45
		2487	3	Flemish Knot	Am. Export		100		5- 5-45	1-15-45	3- 9-45	8-11-45
		2488	4	Snakehead	Grace Line		100		5-11-45	1-23-45	3-24-45	9-25-45
		2489	5	Link Splice	Moore-McCormack		100		5-18-45	1-29-45	3-17-45	8-28-45
		2490	6	Diamond Hitch	Alcoa SS		100		5-25-45	1-31-45	3-30-45	10-17-45
		2491	7	Persian Knot	*		90.6		6- 1-45	2-19-45	4- 5-45	11- 7-45*
		2492	8	Marline Bend	*		81.2		6- 8-45	2-27-45	4-13-45	11- 7-45*
		2493	9	Ring Hitch	*		77.0		6-13-45	3-10-45	4-23-45	11- 7-45*
		2494	10	Grass Knot	*		77.0		6-18-45	3-19-45	4-30-45	11- 7-45*
		2495	11	Sailmaker's Splice	*		77.5		6-25-45	3-26-45	5-14-45	11- 7-45*
		2496	12	Long Eye	Am. Export		100		7- 2-45	3-31-45	6- 6-45	10- 6-45

* Accepted incomplete by U.S.M.C. Construction discontinued 9-28-45.

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Cl-M-AV1	D	MCc 34759	2497	13	Crossing Knot	*	Southeastern S/B Corp.	92.0	1- 3-45	7- 7-45	4- 6-45	6-19-45	11- 7-45*
			2498	14	Solid Sinnet	*		88.7		7-12-45	4-14-45	6-30-45	11- 7-45*
			2499	15	Flat Knot	*		80.1		7-18-45	4-24-45	7-11-45	11- 7-45*
			2500	16	Horseshoe Splice	Agwilines		100		7-25-45	5- 1-45	8-14-45	10-27-45
			2501	17	Double Loop	Isbrandtsen		100		8- 1-45	5-15-45	9- 6-45	11- 7-45
			2502	18	Half Knot	"		100		8- 7-45	6- 8-45	9-14-45	11-15-45
						2503							
			2504	(Numbers originally assigned to Cl-M-AV's, Contract for which was cancelled August 14, 1945)									
Cl-M-AV1	D	MCc 36769	2505	126	Bight Knot	States Marine	Globe Ship- building Co.	100	3- 1-45	7-25-45	3-19-45	6-13-45	8-13-45**
			2506	127	Ocean Plat		100	8-25-45		4-18-45	7-27-45	9-29-45	
			2507	128	Magnus Hitch	"	100	9-25-45		5-15-45	8-24-45	11- 5-45	
Cl-M-AV6	D	MCc 29897	2508	347	Coastal Liberator	Overlakes Ft.	Leathem D. Smith S.B. Co.	100	3- 6-45	9- 5-45	5-14-45	8- 5-45	10-20-45
Cl-M-AV1	D	MCc 29034	2509	79	Terminal Knot	U. S. Lines	Kaiser Cargo, Inc.	100	4- 1-45	8-24-45	5-14-45	6-23-45	9-17-45
			2510	80	Spool Sinnet	Grace Line	100	9- 3-45		5-28-45	7-14-45	8-31-45	
			2511	81	Reeving Eye	U. S. Lines	100	9-14-45		6-11-45	7-30-45	9-28-45	
N3-S-A2	R	DA-MCc 852	2512	25	Northern Warrior	W.S.A.(British)	McCloskey & Co.	100	6-22-45	1-16-45	9-18-44	1-28-45	4-19-45
			2513	26	Northern Chieftain	W.S.A.(British)	100	1-21-45		9-18-44	1-28-45	4-30-45	
			2514	27	Northern Pioneer	W.S.A.(Greek)	100	1-26-45		9-18-44	1-28-45	5-11-45	
			2515	28	Warren Bearse (x-Northern Wanderer)	Alcoa SS Co.	100	1-31-45		10- 2-44	3-25-45	6- 4-45	
			2516	29	Nat Brown (x-Northern Explorer)	Waterman SS Corp.	100	2- 5-45		10- 2-44	3-25-45	6- 4-45	
			2517	30	Oliver R. Mumford	Alcoa SS Co.	100	2-10-45		10- 7-44	3-25-45	6-13-45	
			2518	31	Francis Bursley	Waterman SS Corp.	100	2-15-45		10- 7-44	3-25-45	6-21-45	
			2519	32	William Caldrey	Lykes Bros. SS Co.	100	2-20-45		10-16-44	6-17-45	7- 6-45	
			2520	33	William Lester	Waterman SS Corp.	100	2-24-45		10-16-44	6-17-45	6-30-45	
			2521	34	Rowland T. Delano	United Fruit Co.	100	2-28-45		10-16-44	6-17-45	7-17-45	
			2522	35	B. A. Follansbee	A.H. Bull & Co.	100	3- 4-45		10-16-44	6-17-45	7-24-45	
			2523	36	Eben H. Linnell	So.Atl.SS Co.	100	3- 8-45		3-12-45	7-22-45	7-31-45	
			2524	37	William Nott	A.H.Bull & Co.	100	3-12-45		3-12-45	7-22-45	8-15-45	
			2525	38	John J. Jackson	N.Atl. & Gulf	100	3-16-45		3-12-45	7-22-45	8-27-45	
			2526	39	Frederick Lendholm	Stockard SS Co.	100	3-20-45		3-12-45	7-22-45	9- 5-45	

* Accepted incomplete by U.S.M.C. Construction discontinued 9-28-45

** After delivery on the Great Lakes, Vessels were transferred to the Gulf Area and delivered to Operators as follows: MC 2505 - 11/28/45

COMPLETED CONTRACTS

O- l- o- n	Contract Number	MC Hull No.	Build- er's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
							Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
		2527 2528 2529		(Numbers originally assigned to N3-S-A2's at McCloskey, later rescinded)							
C1-MT- BUI- M	MCc-36978	2530	215	Oregon Fir	McCormick SS	Albina	6-15-44	2-15-45	10-11-44	5-10-45	11-10-45
		2531	216	California Redwood	Reserve Fleet			2-15-45	10-31-44	7-20-45	1-10-46
		2532	217	Washington Cedar	A.H. Hull & Co.			4-15-45	5-14-45	11- 2-45	3-27-46
		2533	218	Arizona Pine	Marine Transp. L.			5-15-45	7-23-45	1- 5-46	5-17-46
T2-SE-A T	MCc-33546	2534	80	Santa Fe Hills	Marine Transp. L.	Marinship	3- 1-45	4-30-45	2-19-45	4- 8-45	4-25-45
		2535	81	Dominguez Hills	Am. Trad. & Prod.			5-13-45	2-26-45	4-17-45	5- 7-45
		2536	82	Paloma Hills	L.A. Tanker Oprs.			5-21-45	3- 5-45	4-25-45	5-15-45
		2537	83	Fullerton Hills	War Emer. Tnkrs.			5-29-45	3-14-45	5- 4-45	5-22-45
		2538	84	Belridge Hills	Marine Transp. L.			6- 7-45	3-22-45	5-12-45	5-28-45
		2539	85	Coyote Hills	Pacific Tankers			6-14-45	3-30-45	5-24-45	6- 6-45
		2540	86	Huntington Hills	Deconhil Shpg.			7-16-45	5-14-45	6-11-45	6-16-45
		2541	87	Wheeler Hills	War Emer. Tnkrs.			7-27-45	5-28-45	7-14-45	7-31-45
N3-S-A2 R	DA-MCc- 854	2542	51	Samuel R. Curwen	Britain (Lend-Lease)	Avondale	6-15-44	11-15-44	8-15-44	11-18-44	2-28-45
		2543	52	Josiah A. Mitchell	Greece (Lend-Lease)			12- 7-44	8-29-44	12-20-44	3-27-45
		2544	53	Charles Porter Low	Britain (Lend-Lease)			12-30-44	9-28-44	1-25-45	4-30-45
		2545	54	Richard W. Dixie	Waterman SS			1-20-45	11-13-44	2-21-45	5-18-45
		2546	55	Charles McDonnell	Miss. Shpg.			2- 7-45	12-28-44	6- 3-45	7-10-45
		2547	56	John B. Joyce	Polarus SS Co.			2-24-45	1-29-45	6-24-45	8- 6-45
		2548	57	John Leckie	Fall River Navig.			3-15-45	3- 3-45	8- 1-45	10- 9-45
		2549	58	Ephraim Harding	Fall River Navig.			3-30-45	6- 9-45	8-28-45	11-30-45
		2550 2551 2552 2553 2554 2555		(Numbers originally assigned to N3-S-A2's at Pendleton, later rescinded)							
C1-A S3-S2 -BUI T3-S2-A	MCc-15570	2556	1107	Cape Comfort	Calmar SS	Pusey & Jones	6-15-44	3- 6-45	10-18-44	4-11-45	5-31-45
	MCc-30239	2557	1108	Wm. H.G. Bullard	Reserve Fleet	Pusey & Jones	3-20-45	11-30-45	1-22-45	8-22-45	2-26-46
		2558	1109	Albert J. Myer	"			11-28-45	4-14-45	11- 7-45	5-17-46
	MCc-30240	2559 2560	1136 37	Allagash Caloosahatchee	Navy (AO 97) 1/ Navy (AO 98) 1/	Bethlehem- Sparrows Point	5- 2-44	6-30-45	10-26-44 11-30-44	4-14-45 6- 2-45	8-21-45 10-10-45

100% complete at delivery

UNITED STATES MARITIME COMMISSION

Page No. 81

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Construction Dates		
										Keel Laid	Launched	Delivered
T3-S2-A1	T	MCc 30240	2561	4438	Canisteo	Navy (AO-99)	Bethlehem	5-2-44	6-30-45	1-11-45	7-6-45	12-3-45
			2562	4439	Chukawan	Navy (AO-100)	Sp. Pt.			1-25-45	8-28-45	1-22-46
C1-M-AV1	D	DA-MCc 857	2563	1321	Hickory Glen	B.M.W.T.	Consolidated (Wilmington Yard)	6-15-44	3-1-45	3-15-45	4-25-45	7-28-45
			2564	1322	Hickory Mount	B.M.W.T.			3-2-45	3-20-45	4-30-45	7-14-45
			2565	1323	Hickory Isle	B.M.W.T.			3-3-45	3-26-45	5-5-45	7-20-45
			2566	1324	Hickory Stream	B.M.W.T.			3-14-45	3-29-45	5-11-45	7-29-45
			2567	1325	Hickory Dale	B.M.W.T.			3-17-45	4-9-45	5-17-45	7-31-45
			2568	1326	Hickory Burn	B.M.W.T.			3-21-45	4-12-45	5-23-45	7-31-45
			2569	1327	Coastal Viking	Moore-McCormack			3-23-45	4-17-45	5-29-45	9-7-45
			2570	1328	Coastal Delegate	Grace Line			3-28-45	4-21-45	6-4-45	9-8-45
			2571	1329	Coastal Scout	U.S. Lines			3-29-45	4-26-45	6-9-45	9-11-45
			2572	1330	Coastal Skipper	McCormick			3-30-45	5-1-45	6-15-45	9-13-45
			2573	1331	Coastal Adventurer	Sudden & Chris.			4-2-45	5-7-45	6-21-45	9-15-45
			2574	1332	Coastal Navigator	Sudden & Chris.			4-13-45	5-12-45	6-25-45	9-25-45
			2575	1333	Coastal Champion	McCormick			4-16-45	5-18-45	6-29-45	9-29-45
			2576	1334	Coastal Conqueror	Hammond Shpg.			4-20-45	5-24-45	7-3-45	10-8-45
			2577	1335	Coastal Rider	W. R. Chamberlin			4-22-45	5-30-45	7-6-45	10-16-45
			2578	1336	Coastal Nomad	Burns SS			4-27-45	6-5-45	7-9-45	10-22-45
			2579	1337	Coastal Buccaneer	James Griffiths			4-28-45	6-11-45	7-18-45	10-26-45
			2580	1338	Coastal Cadet	Oliver J. Olson			4-29-45	6-16-45	7-26-45	11-2-45
			2581	1339	Coastal Rambler	Olympic SS			5-2-45	6-22-45	8-7-45	11-7-45
			2582	1340	Coastal Monarch	Weyerhaeuser SS			5-13-45	6-27-45	8-18-45	11-16-45
			2583	1341	Coastal Charger	Marine Trans. L.			5-16-45	6-30-45	8-23-45	11-29-45
			2584	1342	Coastal Courser	Alaska Trans.			5-20-45	7-7-45	8-31-45	12-4-45
			2585	1343	Coastal Monitor	J. H. Winchester	5-22-45	7-9-45	9-14-45	12-17-45		
			2586	1344	Coastal Telegrapher	Marine Trans. L.	(Craig Yard)	5-27-45	7-3-45	8-22-45	12-21-45	
			2587		(Originally assigned to C1-M-AV1's at Consolidated. Cancelled Aug. 14, 1945)							
			2588									
C3-S-A2	T	MCc 30482	2589	440	William Harris Hardy	Matson Navg. Co.	Ingalls S/B Corp.	6-15-44	5-11-45	11-28-44	5-18-45	10-19-45
		30483	2590	441	Sea Scorpion	Isthmian SS Co.			5-20-45	12-28-44	5-25-45	11-9-45
		30484	2591	442	Sea Satyr	Matson Navg. Co.			5-31-45	1-16-45	6-29-45	11-30-45
		30485	2592	443	Sea Lynx	Isthmian SS Co.			6-8-45	1-30-45	7-27-45	11-21-45

All vessels 100% complete.

Type	Propulsion	Contract Number	MO Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
03-S-A2	T	MCo 30486 30487	2593	444	Sea Skimmer	Matson Navg. Co.	Ingalls S/B Corp.	100	6-15-44	6-16-45	2-19-45	8-24-45	12-13-45
			2594	445	Sea Stallion	Isthmian SS Co.		100		6-30-45	3-1-45	9-14-45	12-21-45
N3-S-A2	R	DA-MCo 856	2595	616	Northern Hawker	W.S.A. (Greece)	Ingalls S/B Corp.	100	6-22-44	1-31-45	10-28-44	3-6-45	4-30-45
			2596	617	Kimball R. Smith	Standard Fruit	Decatur, Ala.	100		2-28-45	11-15-44	4-17-45	6-11-45
			2597	618	Charles F. Winsor	United Fruit Co.		100		3-31-45	12-30-44	5-29-45	7-23-45
C2-S-AJ1	T	MCo 30588	2593	214	Simoon	Lykes Bros.	North Carolina Shipbuilding	100	6-15-44	5-6-45	3-10-45	5-14-45	6-16-45
			2599	215	Canvasback	"		100		5-10-45	3-19-45	5-23-45	6-23-45
			2600	216	Tyson Lykes	"		100		5-14-45	3-24-45	5-30-45	6-30-45
			2601	217	Eugene Lykes	"		100		5-18-45	4-2-45	6-8-45	7-9-45
			2602	218	Sue Lykes	"		100		5-22-45	4-7-45	6-15-45	7-17-45
		30611	2603	219	Rattler	U. S. Lines		100		5-26-45	4-16-45	6-23-45	7-27-45
			2604	220	Stag Hound	"		100		5-30-45	4-21-45	7-2-45	8-4-45
			2605	221	Red Jacket	"		100		6-2-45	4-30-45	7-11-45	8-11-45
			2606	222	Resolute	"		100		6-6-45	5-7-45	7-21-45	8-22-45
			2607	223	Courser	"		100		6-10-45	5-15-45	7-27-45	8-29-45
		30612	2608	224	Onward	"		100		6-14-45	5-23-45	8-4-45	9-10-45
			2609	225	Charles Lykes	Lykes Bros.		100		6-18-45	5-31-45	8-11-45	9-22-45
			2610	226	Dick Lykes	"		100		6-22-45	6-9-45	8-20-45	10-2-45
			2611	227	Kendall Fish	"		100		6-26-45	6-16-45	8-27-45	10-18-45
			2612	228	Rapid	U. S. Lines		100		6-30-45	6-23-45	9-12-45	10-29-45
C2-S-AJ5													
T2-SE-A1	T	MCo 30600	2613	340	Council Grove	Cities Serv.Oil	Alabama D/D & Shipbuilding Co.	100	1-16-45	6-4-45	2-28-45	5-5-45	6-12-45
			2614	341	Gold Creek	Amer. Rep. Corp.		100		6-14-45	3-6-45	5-12-45	6-21-45
			2615	342	Dobytown	Sieling & Jarvis		100		6-25-45	3-19-45	5-22-45	6-30-45
			2616	343	Wagon Mound	War Emerg. Trs.		100		7-5-45	3-29-45	6-4-45	7-13-45
			2617	344	Phantom Hill	"		100		7-15-45	4-7-45	6-7-45	7-24-45
			2618	345	Raton Pass	Marine Transport		100		7-26-45	4-19-45	6-22-45	7-31-45
			2619	346	Archers Hope	"		100		8-4-45	4-28-45	6-30-45	8-25-45
Cl-M-AV1	D	MCo 34973	2620	353	Capstan Knot	Waterman SS Corp.	Pennsylvania Shipyards, Inc.	100	1-2-45	7-31-45	3-24-45	5-21-45	10-5-45
			2621	354	Hawser Splice	Lykes Bros.SS Co.		100		8-8-45	4-2-45	6-12-45	10-19-45
			2622	355	Loop Knot	Waterman SS Corp.		100		8-16-45	4-10-45	6-18-45	10-26-45
			2623	356	Running Knot	Lykes Bros.SS Co.		100		8-23-45	5-1-45	6-30-45	11-2-45

UNITED STATES MARITIME COMMISSION

Page No. 83

COMPLETED CONTRACTS

Type	Pro-pul-sion	Contract Number	MC Hull No.	Build-er's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T1-M-EM	D	MCo-30837	2624	83	Klickitat	Navy (AOG 64)	St. Johns River S/B Company	7-26-44	3- 8-45	12-16-44	3-24-45	7-14-45
			2625	84	Michigamme	" (AOG 65)			3-15-45	12-30-44	3-31-45	8-10-45
			2626	85	Kantlooke	" (AOG 66)			3-21-45	1-16-45	4- 7-45	8-31-45
			2627	86	West Ranch	**			3-26-45	1-22-45	4-14-45	9-18-45 1/
			2628	87	Peconic	Navy (AOG 68)			4- 1-45	1-31-45	5-14-45	9-28-45
			2629	88	Avoca	**			4- 6-45	2-14-45	5- 5-45	9-18-45 1/
			2630	89	Louden	**			4-11-45	3-24-45	5-26-45	9-18-45 1/
			2631	90	Lafitte	**			4-16-45	4- 2-45	8- 6-45	9-18-45 1/
			2632	91	Maria	**			4-21-45	4- 9-45	8-11-45	9-18-45 1/
			2633	92	White Castle	**			4-26-45	4-16-45	8-17-45	9-18-45 1/
			2634	93	Ville Platte	**			5- 1-45	5-15-45	8-23-45	9-18-45 1/
			2635	94	Eola	**			5- 6-45	5-28-45	8-30-45	9-18-45 1/
T1-M-EM2	D	DA-MCo- 859	2636	209	Tarascon	Britain (Lend-Lease)	Todd-Houston SB Corp.	8- 3-44	4- 2-45	2- 7-45	4-11-45	7-12-45
			2637	210	Tarantella	Britain (Lend-Lease)			4- 6-45	2-12-45	4-18-45	7-30-45
			2638	211	Taruma	**			4-10-45	2-16-45	5- 2-45	9-12-45
			2639	212	Taroola	**			4-14-45	2-19-45	5-15-45	9-12-45
			2640	213	Tarland	**			4-18-45	2-24-45	6- 5-45	10- 5-45
			2641	214	Tarleton	**			4-21-45	2-27-45	5-22-45	9-28-45
			2642	215	Taroglen	**			4-25-45	3-14-45	6-26-45	10-25-45
			2643	216	Tarlac	**			4-30-45	3-15-45	6-22-45	10-17-45
			2644	217	Tarves	**			5- 3-45	3-17-45	7- 3-45	10-31-45
			2645	218	Tartar	**			5- 7-45	4-11-45	7-19-45	11- 9-45
			2646	219	Taverton	**			5-11-45	4-18-45	7-31-45	11-19-45
			2647	220	Tavispan	**			5-16-45	5- 3-45	8- 9-45	11-28-45
			2648	221	Tavern	**			5-21-45	5-16-45	8-23-45	12- 5-45
			2649	222	Tavela	**			5-28-45	5-23-45	9-10-45	12-13-45
T1H-EM2	D	DA-MCo- 860	2650	91	Tancred	Britain (Lend-Lease)	J.A. Jones Const. Co., Inc. (Panama City)	8-23-44	4-23-45	3- 5-45	4-20-45	7-31-45
			2651	92	Tandora	**			4-27-45	3-12-45	4-30-45	9-20-45
			2652	93	Tannalica	**			5-10-45	4-21-45	5-31-45	10-25-45
			2653	94	Tantallon	**			5-13-45	5- 2-45	6-15-45	12-10-45
			2654	95	Tanova	**			5-14-45	6- 1-45	7-31-45	11- 9-45
			2655	96	Tannquil	**			5-16-45	6-16-45	8-24-45	11-28-45

All vessels 100% complete except those noted by 1/, as follows: MC 2627-85.7%, 2629-82.4%, 2630-80.3%, 2631-79.9%, 2632-78.6%, 2633-77.3%, 2634-74.7%, 2635-64.7%, on which construction was suspended 8-26-45.
 **These vessels accepted by USMC for later disposal.

Type	Propulsion	Contract Number	MC Hull No.	Build-er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T1-M-A2	D	MCo-13233 Add	2656	29	Gonemaugh	Navy AOG 62	East Coast	100.0	1-2-45	2-15-45	12-19-44	2-17-45	3- 9-45
"			2657	30	Klaskanine	" 63	Shipyard, Inc.	100.0		2-15-45	12-21-44	2- 3-45	2-26-45
B4-EQ		MCo-30652	2658	491		Navy Y.C.F. 22	Sun SB & DD Co.		8-10-44		8-15-44	9-16-44	10-25-44
"			2659	492		" 23	Chester, Pa.		"		8-18-44	9-21-44	10-25-44
"			2660	493		" 24	"		"		8-21-44	9-23-44	10-25-44
"			2661	494		" 25	"		"		8-24-44	9-26-44	10-25-44
"			2662	495		" 26	"		"		8-25-44	9-28-44	10-31-44
"			2663	496		" 27	"		"		9-16-44	9-30-44	10-31-44
"			2664	497		" 28	"		"		9-21-44	10- 2-44	10-19-44
"			2665	498		" 29	"		"		9-23-44	10- 3-44	10-19-44
"			2666	499		" 30	"		"		9-26-44	10- 5-44	10-31-44
"			2667	500		" 31	"		"		9-28-44	10- 6-44	10-31-44
"			2668	501		" 32	"		"		9-30-44	10- 7-44	10-31-44
"			2669	502		" 33	"		"		10- 2-44	10-10-44	10-21-44
"			2670	503		" 34	"		"		10- 3-44	10-12-44	10-21-44
"			2671	504		" 35	"		"		10- 5-44	10-13-44	10-21-44
"			2672	505		" 36	"		"		10- 6-44	10-14-44	10-21-44
"			2673	506		" 37	"		"		10- 9-44	10-16-44	10-21-44
"			2674	507		" 38	"		"		10-11-44	10-18-44	10-21-44
"			2675	508		" 39	"		"		10-12-44	10-19-44	10-31-44
"			2676	509		" 40	"		"		10-13-44	10-21-44	10-31-44
"			2677	510		" 41	"		"		10-14-44	10-25-44	10-31-44
"			2678	511		" 42	"		"		10-18-44	10-28-44	10-31-44
"			2679	512		" 43	"		"		11- 7-44	11-18-44	11-24-44
"			2680	513		" 44	"		"		11-11-44	11-21-44	11-24-44
"			2681	514		" 45	"		"		11-14-44	11-23-44	11-24-44
"			2682	515		" 46	"		"		11-16-44	11-25-44	12- 2-44
"			2683	516		" 47	"		"		11-18-44	11-28-44	12- 2-44
"			2684	517		" 48	"		"		11-22-44	11-30-44	12- 2-44
"			2685	518		" 49	"		"		11-23-44	12- 2-44	12- 8-44
"			2686	519		" 50	"		"		11-25-44	12- 5-44	12- 8-44
"			2687	520		" 51	"		"		11-28-44	12- 7-44	12- 8-44
"			2688	521		" 52	"		"		11-30-44	12- 8-44	12-14-44

UNITED STATES MARITIME COMMISSION

COMPLETED CONTRACTS

Page No. 85

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
B4-BX1	None	MCc- 30652	2689 2690 2691 2692	522 523 524 525		USN (YCF 53) USN (YCF 54) USN (YCF 55) USN (YCF 56)	Sun	8-10-44		12- 2-44 12- 5-44 12- 7-44 12- 8-44	12- 9-44 12-13-44 12-14-44 12-15-44	12-14-44 12-14-44 12-18-44 12-18-44
T3-S-BZ1	T	MCc- 31784	2693 2694	18 19	Phoenix Nashbulk	National Bulk Carriers, Inc.	Welding Shipyard, Inc.	8-29-44		5-31-44 9-30-44	9-23-44 1-16-45	10-31-44 2-14-45
B5-BJ3	None	MCc- 31720	2695 2696	48 49	Cerium Radon	U. S. Army	Concrete Ship Constructors	8-29-44	3-20-45 5-10-45	10-13-44 10-27-44	1-27-45 1-27-45	3-17-45 5-14-45
T2-SE-A3	T	MCc- 33546	2697 2698 2699 2700	88 89 90 91	Cohocton Mission Santa Ana Mission Los Angeles Mission San Francisco	USN (AO 101) Pacific Tankers L.A. Tanker Oprs. Deconhil	Marinship Corp.	3- 1-45	8-19-45 8-27-45 9- 3-45 9-14-45	4- 9-45 4-18-45 4-25-45 5- 5-45	6-28-45 7-25-45 8-10-45 9-18-45	8-25-45 10-25-45 10-29-45 10-11-45
T3-S2-A3	T	MCc- 33557	2701 2702 2703 2704 2705	526 527 528 529 530	Mispillion Navasota Passumpsic Pawcatuck Waccamaw	Navy (AO 105) Navy (AO 106) Navy (AO 107) Navy (AO 108) Navy (AO 109)	Sun S/B & D/D Co.	11- 2-44	11-30-45 12-30-45 1-20-46 2-10-46 2-28-46	2-14-45 2-22-45 3- 8-45 3-22-45 4-28-45	8-10-45 8-30-45 10-31-45 2-19-46 3-30-46	12-29-45 2-27-46 4- 1-46 5-10-46 6-25-46
T2-SE-A1	T	MCc- 34755 MCc- 35132	2706 2707 2708 2709 2710 2711 2712	531 532 533 534 540 535 541	J. L. Hanna Atlantic Ranger Trimble's Ford Fort Mercer J.H. MacGaregill Fort Mifflin H.D. Collier	Std. Oil Cal. Atlantic Ref. Keystone Barber Asphalt Std. Oil Cal. Sieling & Jarvis Std. Oil Cal.	Sun S/B & D/D Co.	1-16-45	9-20-45 10- 6-45 10-18-45 10-31-45 10-31-45 11-15-45 11-20-45	5-29-45 6- 6-45 6-20-45 6-28-45 7-19-45 7-11-45 6-19-45	8-21-45 8-31-45 9-14-45 10- 2-45 10- 6-45 10-15-45 9-19-45	9-26-45 10-24-45 10-26-45 10-31-45 11-30-45 11-26-45 10-29-45
			2713	Number originally assigned to T2-SE-A1 at Sun, contract for which was cancelled April 20, 1945								
T2-SE-A1	T	MCc- 33546	2714 2715	92 93	Fruitvale Hills Marin Hills	War Emer. Tnkrs. Deconhil Shpg.	Marinship Corp.	3- 1-45	9-30-45 10- 6-45	6-12-45 6-29-45	8-25-45 9- 8-45	9-12-45 9-25-45
			2716 2717 2718 2719	(Numbers originally assigned to T2-SE-A1's at Marinship, contract for which was cancelled August 14, 1945.)								
T2-SE-A1	T	MCc- 29039	2720	148	Jordan Valley	Deconhil Shpg.	Kaiser Co., Swan Is.	3-1-45	8- 9-45	6-14-45	9- 1-45	9-22-45

Page No. 85

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
T2-SE-A1	T	MGe 29039	2721 2722 2723 2724 2725	149 150 151 152 153	Fort Hoskins Snake River Victory Loan Coxcomb Hill Bent's Fort	Pacific Tankers Pacific Tankers Pacific Tankers Deconhil Shpg. Deconhil Shpg.	Kaiser Co., Inc. Swan Island	100 100 100 100 100	3- 1-45	8-16-45 8-23-45 8-30-45 9- 6-45 9-13-45	6-23-45 7- 3-45 7-12-45 7-21-45 7-31-45	9-12-45 9-22-45 10- 6-45 10-20-45 10-27-45	10- 4-45 10-16-45 10-29-45 11- 9-45 11-21-45
C1-M-AV1	D	MGe 34758	2726 2727 2728	201 202 203	Coastal Mariner Coastal Captain Coastal Ranger	A. H. Bull Agwilines No. Atl. & Gulf	J. A. Jones, Brunswick	100 100 100	1- 3-45	7-16-45 7-21-45 7-30-45	5-26-45 5-31-45 6- 7-45	8-11-45 8-17-45 8-23-45	10-31-45 11-13-45 11-21-45
			2729 2730 2731 2732 2733 2734 2735 2736 2737 2738 2739		(Numbers originally assigned to C1-M-AV1's at Jones (Brunswick), contract for which was cancelled August 14, 1945.)								
			2740 2741 2742 2743 2744 2745 2746 2747		(Numbers originally assigned to C1-M-AV1's at Southeastern, contract for which was cancelled August 14, 1945.)								
			2748 2749 2750 2751 2752		(Numbers originally assigned to C1-M-AV1's at Jones (Panama City), contract for which was cancelled August 14, 1945.)								

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2753	Number originally assigned to Cl-M-AV1 at Jones (Panama City), contract for which was cancelled August 14, 1945.									
Cl-M-AV1	D	MCo 34760	2754	365	Water Knot	Lykes Bros. SS Co.	Pennsylvania	100	1-3-45	8-31-45	5-2-45	7-3-45	11-9-45
			2755	366	Tucked Bend	Lykes Bros. SS Co.	S/Y., Inc.	100		9-10-45	5-16-45	7-11-45	11-16-45
			2756	367	Thimble Eye	B. Rothchild	✓	100		9-19-45	5-22-45	7-27-45	11-23-45
			2757	368	Leader Loop	Sword Line		100		9-28-45	6-13-45	9-14-45	11-30-45
			2758	369	Becket Hitch	Stockard SS		100		10-5-45	6-19-45	10-13-45	12-7-45
Cl-M-AV8			2759	370	Single Hitch	United Fruit		100		10-11-45	7-2-45	10-26-45	12-20-45
			2760										
			2761										
			2762										
			2763										
			2764										
			2765										
(Numbers originally assigned to Cl-M-AV1's at Pennsylvania, contract for which was cancelled August 14, 1945)													

COMPLETED CONTRACTS

Type	Pro- pul- sion	Contract Number	MC Hull No.	Build- er's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			2785 2786 2787 2788 2789		(These numbers unassigned)							
C3-S-A5	T	MCc-34765 35744 35745 35746	2790 2791 2792 2793	446 447 448 449	Mormacgulf Mormacisle Mormacdawn Mormacland	Moore-McCormack	Ingalls S/B Corp.	2-1-45	10-20-45 10-30-45 11-10-45 11-20-45	5-22-45 6-5-45 7-3-45 7-10-45	11-24-45 12-14-45 1-4-46 2-12-46	5-31-46 7-10-46 8-9-46 9-25-46
C3-S-A3	T	MCc-34766	2794 2795	4443 4444	Exbrook Exford	Am. Export Am. Export	Bethlehem-Sparrows Point S. Y., Inc.	5-17-45	1-31-46 2-28-46	6-25-45 8-6-45	12-12-45 1-16-46	2-20-46 5-3-46
C2-S-AJ5	T	MCc-34767	2796 2797 2798 2799 2800 2801 2802 2803 2804	229 230 231 232 233 234 235 236 237	Defender Whistler American Merchant American Shipper American Forwarder American Importer American Clipper American Scout American Traveler	U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/ U. S. Lines P/	North Carolina S/B Co.	1-25-45	9-28-45 10-5-45 10-12-45 10-19-45 10-26-45 11-2-45 11-9-45 11-16-45 11-23-45	7-3-45 7-12-45 7-22-45 7-28-45 8-6-45 8-13-45 8-21-45 8-28-45 9-13-45	9-25-45 10-6-45 10-19-45 11-2-45 11-10-45 11-23-45 12-6-45 12-18-45 1-3-46	11-9-45 11-23-45 12-5-45 12-17-45 1-2-46 1-10-46 1-22-46 2-4-46 2-15-46
C2-S1-AJ4	T	MCc-34767	2805 2806 2807 2808 2809 2810	238 239 240 241 242 243	Santa Barbara Santa Cecilia Santa Margarita Santa Maria Santa Luisa Santa Isabel	Grace Lines	North Carolina S/B Co.	1-25-45	11-30-45 12-6-45 12-12-45 12-18-45 12-24-45 12-31-45	9-28-45 10-8-45 10-20-45 11-3-45 11-13-45 11-27-45	1-24-46 2-8-46 3-1-46 3-15-46 4-2-46 4-16-46	6-17-46 7-12-46 8-5-46 8-23-46 9-17-46 10-8-46
			2811 2812 2813 2814 2815 2816		"Consolidated" contract cancelled 8-14-45							

P/ Purchaser

All vessels 100% complete at delivery.
Page No. 88

UNITED STATES MARITIME COMMISSION

Page No. 89

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
C2-S-B1	T	MCo-34768	2817	1358	Messenger	States Marine	Consolidated (Wilmington Yard)	12-29-44	9-17-45	7-10-45	10-20-45	2-6-46
			2818	1359	Spitfire	Grace Lines			9-20-45	7-27-45	11-9-45	2-22-46
			2819	1360	Ocean Rover	States Marine			9-29-45	8-8-45	11-29-45	3-15-46
			2820	1361	National Eagle	States Marine			10-6-45	8-20-45	12-21-45	4-2-46
			2821	1362	Mountain Wave	States Marine			10-9-45	8-24-45	1-15-46	4-18-46
			2822	1363	Carrier Dove	States Marine			11-13-45	9-4-45	2-19-46	5-9-46
			2823	1364	Twilight	Agvilines			11-16-45	9-15-45	3-5-46	5-31-46
			2824	1365	Wild Ranger	Agvilines			11-25-45	10-8-45	3-28-46	6-18-46
			2825	1366	Crest of the Wave	Agvilines			12-6-45	10-22-45	4-17-46	7-8-46
C2-S-E1	T	MCo-34769	2826	37	John B. Waterman	Waterman SS Corp.	Gulf S/B Corp.	6-19-45	2-1-46	8-17-45	12-14-45	3-11-46
			*2827									
			*2828									
			*2829									
			*2830									
			*2831									
			*2832									
			*2833									
			*2834									
			*2835									
			*2836									
			*2837									
			*2838									
			*2839									
			*2840									
			*2841									
			*2842									
			*2843									
			*2844									
			*2845									
			*2846									
			*2847									
			*2848									

*MC Hulls 2827-2848 Cancelled

All vessels 100% complete at delivery.

Page NO. 89

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			*2849 *2850 *2851 *2852 *2853 *2854 *2855										
T2-SE-A1	T	MCc-30600	2856	347	Ninety-six	War Emerg. Ttrs.	Alabama D/D & S/B Co.	100.0	1-16-45	8-14-45	5-7-45	7-17-45	8-29-45
			2857	348	Moccasin Gap	Marine Transport		100.0		8-26-45	5-14-45	8-4-45	9-11-45
			2858	349	Cabusto	War Emerg. Ttrs.		100.0		9-4-45	5-23-45	8-15-45	9-26-45
			2859	350	Fort Mims	Barber Asphalt		100.0		9-14-45	6-5-45	8-30-45	10-1-45
			2860	351	Seneca Castle	Marine Transport		100.0		9-25-45	6-11-45	9-14-45	10-12-45
			2861	352	Rock Landing	Barber Asphalt		100.0		10-5-45	6-25-45	9-21-45	10-24-45
			2862	353	Black River	Marine Transport		100.0		10-15-45	7-3-45	9-28-45	10-30-45
			*2863 *2864 *2865 *2866 *2867										
C2-S-B1	T	MCc-34768	2868	1367	Golden Light	Agwilines	Consolidated (Wil.)	100.0	12-29-44	12-9-45	11-9-45	4-29-46	7-26-46
C3-S-A5	T	MCc-35747	2869	450	Mormacmail	Moore-McCormack	Ingalls S/B Corp.	100.0	2-1-45	12-1-45	8-21-45	5-24-46	11-1-46
		35748	2870	451	Mormacpenn			100.0		12-10-45	9-6-45	6-28-46	12-18-46
		35749	2871	452	Mormacsaga			100.0		12-20-45	9-17-45	7-26-46	1-24-47
			*2872 *2873 *2874 *2875 *2876 *2877 *2878 *2879 *2880										

* MC Hulls 2849-2855 ca
 LC Hulls 2863-2867
 MC Hulls 2872-2880

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			*2881										
			*2882										
			*2883										
			*2884										
			*2885										
			*2886										
			*2887										
			*2888										
			*2889										
			*2890										
			*2891										
			*2892										
			*2893										
			*2894										
			*2895										
C2-S1-DG2	T	MCc-38253	2896	565	Santa Monica	Grace Line	Federal	100.0	4-24-45	5-25-46	8-17-45	7-12-46	11-11-46
		38254	2897	566	Santa Clara		S/B & D/D	100.0		6-25-46	12-10-45	8-29-46	12-13-46
		38255	2898	567	Santa Sofia			100.0		8-24-46	1-14-46	8-29-46	1-24-47
T3-S-BZ1	T	MCc-39393	2899	20	Amtank	National Bulk	Welding Shipyard, Inc.	100.0	5-19-45		1-18-45	4-28-45	5-25-45
R2-ST-AU1	T	MCc-40269	2900	458	Parismina	United Fruit	Newport News	100.0	7- 9-45	9-19-46	12-17-45	7-16-46	1-16-47
"	"	40298	2901	459	Heredia	"	S/B & D/D	100.0	"	10-29-46	1-28-46	9-12-46	3-19-47
"	"	40299	2902	460	Metapan	"	"	100.0	"	12- 8-46	3-18-46	11-26-46	5- 7-47
R1-S-DH1	T	40541	2903	4448	Yague	United Fruit	Bethlehem-Sparrows	100.0	9-28-45	8-11-46	12-17-45	6-28-46	3- 6-47
"	"	40542	2904	4449	Cibao	"	Point Shipyard, Inc.	100.0	"	8-25-46	1-22-46	7-26-46	4-10-47
"	"	40543	2905	4450	Quisqueya	"	"	100.0	"	9- 6-46	2-25-46	8-23-46	3-15-47
"	"	40544	2906	4451	Santa Cerro	"	"	100.0	"	10-27-46	7- 1-46	10- 4-46	6-26-47
"	"	40545	2907	4452	Sixola	"	"	100.0	"	11- 8-46	7-30-46	11- 1-46	12-12-47
"	"	40546	2908	4453	Tivives	"	"	100.0	"	11-27-46	8-27-46	12- 6-46	2-12-48
"	"	40547	2909	4454	Hibueras	"	"	100.0	"	12-29-46	10- 8-46	4-29-47	4- 8-48
"	"	40548	2910	4455	Ulua	"	"	100.0	"	1-15-47	11- 5-46	11-24-47	5- 6-48
"	"	40549	2911	4456	Morazan	"	"	100.0	"	1-27-47	5- 5-47	1- 7-48	7- 9-48
			2912		(This number unassigned)								

*MC Hulls 2881 - 2895 Cancelled

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7796	1	231	J. L. M. Curry	Lykes Bros.	Alabama Dry	100.0	3-14-41	1-17-42	7-28-41	1-31-42	5-15-42
"	"	"	2	232	John Marshall	Waterman SS Co.	Dock & Ship-	100.0	"	2-27-42	8-18-41	2-21-42	5-31-42
"	"	"	3	233	Henry Clay	Lykes Bros.	Building Co.	100.0	"	4-7-42	10-1-41	4-23-42	6-30-42
"	"	"	4	234	Arthur Middleton	Lykes Bros.	"	100.0	"	5-17-42	10-20-41	5-3-42	7-8-42
"	"	"	5	235	Alexander H. Stephens	Mississippi Ship-	"	100.0	"	6-5-42	1-31-42	5-22-42	7-23-42
"	"	"	6	236	Thomas Heyward	Waterman SS Co.	"	100.0	"	7-11-42	2-21-42	5-31-42	7-31-42
"	"	"	7	237	Judah P. Benjamin	Am. S. Afr. Line	"	100.0	"	8-20-42	4-25-42	7-1-42	8-15-42
"	"	"	8	238	Jefferson Davis	Inter. Frt. Corp.	"	100.0	"	9-26-42	5-5-42	7-12-42	8-25-42
"	"	"	9	239	Thomas Lynch	J. H. Winchester	"	100.0	"	10-14-42	5-22-42	8-2-42	8-31-42
"	"	"	10	240	Joel Chandler Harris	J. H. Winchester	"	100.0	"	11-24-42	5-31-42	8-12-42	9-12-42
"	"	"	11	241	Nathaniel Bacon	Inter. Frt. Corp.	"	100.0	"	1-4-43	7-1-42	9-3-42	9-30-42
"	"	"	12	242	Israel Putman	No. Atl. & Gulf	"	100.0	"	2-12-43	7-12-42	9-13-42	10-19-42
"	"	"	13	243	Joseph Wheeler	So. Atl. SS Co.	"	100.0	"	3-19-43	8-2-42	10-11-42	10-31-42
EC2-S-C1	R	MCc-7797	14	2001	Patrick Henry	Lykes SS Co.	Bethlehem-	100.0	3-14-41	1-17-42	4-30-41	9-27-41	12-30-41
"	"	"	15	2002	Charles Carroll	Am. Export L.	Fairfield	100.0	"	1-22-42	5-15-41	10-25-41	1-19-42
"	"	"	16	2003	Francis Scott Key	Lykes SS Co.	Shipyards, Inc.,	100.0	"	1-27-42	6-21-41	11-15-41	1-29-42
"	"	"	17	2004	Roger B. Taney	Waterman Line	Baltimore, Md.	100.0	"	2-1-42	6-21-41	12-6-41	2-9-42
"	"	"	18	2005	Richard Henry Lee	Calmar S. S.	"	100.0	"	2-6-42	7-15-41	12-6-41	2-20-42
"	"	"	19	2006	John Randolph	Union Sulphur	"	100.0	"	2-11-42	7-15-41	12-30-41	2-27-42
"	"	"	20	2007	American Mariner	War Shpg. Adm.	"	*	"	2-17-42	8-15-41	12-30-41	*2-12-42
"	"	"	21	2008	Christopher Newport	Calmar S. S.	"	100.0	"	2-26-42	8-25-41	2-15-42	3-30-42
"	"	"	22	2009	Carter Braxton	Union Sulphur	"	100.0	"	3-7-42	9-3-41	1-24-42	3-18-42
"	"	"	23	2010	Samuel Chase	Am. Hawaiian	"	100.0	"	3-17-42	9-12-41	2-22-42	4-11-42
"	"	"	24	2011	George Wythe	Agwi Lines	"	100.0	"	3-27-42	9-22-41	3-28-42	5-9-42
"	"	"	25	2012	Benjamin Harrison	Calmar S. S.	"	100.0	"	4-6-42	9-27-41	1-24-42	3-13-42
"	"	"	26	2013	Francis L. Lee	Seas Ship. Co.	"	100.0	"	4-16-42	10-13-41	3-14-42	4-27-42
"	"	"	27	2014	Thomas Stone	Am. W. African	"	100.0	"	4-26-42	10-20-41	4-12-42	5-16-42
"	"	"	28	2015	Richard Bland	Am. S. African	"	100.0	"	5-6-42	10-29-41	2-28-42	4-17-42
"	"	"	29	2016	George Calvert	Bull Line	"	100.0	"	5-16-42	11-19-41	3-14-42	4-30-42
"	"	"	30	2017	Thomas Nelson	Calmar S. S.	"	100.0	"	5-26-42	12-10-41	4-4-42	5-12-42
"	"	"	31	2018	John Witherspoon	Seas Ship. Co.	"	100.0	"	6-5-42	12-10-41	3-4-42	4-23-42
"	"	"	32	2019	Robert Treat Paine	Agwi Lines	"	100.0	"	6-15-42	1-6-42	3-28-42	5-5-42

* Delivered Incomplete at 65.4% for Conversion to Training Ship. (Z-3) Contract No. MCc 7824, 2-1-42. Delivered Complete 3-10-43.

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7797	33	2020	St. Olaf	Union Sulphur	Bethlehem	100.0	3-14-41	6-25-42	1- 6-42	4-12-42	5-20-42
"	"	"	34	2021	Esek Hopkins	Moore-McCormack	Fairfield S.Y.	100.0	"	7- 5-42	1-28-42	4-27-42	5-23-42
"	"	"	35	2022	Peter Minuit	Grace Line	Baltimore, Md.	100.0	"	7-15-42	1-28-42	4-23-42	5-27-42
"	"	"	36	2023	Alexander Macomb	Bull Line	"	100.0	"	7-25-42	2-18-42	5- 6-42	6- 2-42
"	"	"	37	2024	Henry St.G. Tucker	Am. S. African	"	100.0	"	8- 4-42	2-25-42	5-14-42	6- 8-42
"	"	"	38	2025	Eleazor Wheelock	Calmar S. S.	"	100.0	"	8-14-42	3- 4-42	5-11-42	6- 5-42
"	"	"	39	2026	Thomas Ruffin	Bull Line	"	100.0	"	8-24-42	3- 9-42	5-18-42	6-10-42
"	"	"	40	2027	William Johnson	Bull Line	"	100.0	"	9- 3-42	3-18-42	5-22-42	6-16-42
"	"	"	41	2028	Richard Bassett	Bull Line	"	100.0	"	9-13-42	3-18-42	5-22-42	6-13-42
"	"	"	42	2029	Oliver Ellsworth	Agwi Lines	"	100.0	"	9-23-42	3-31-42	6- 4-42	6-22-42
"	"	"	43	2030	Theodore Foster	Shepard SS Co.	"	100.0	"	10- 3-42	3-31-42	6-14-42	6-29-42
"	"	"	44	2031	James Gunn	Seas Ship. Co.	"	100.0	"	10-13-42	4- 6-42	6- 8-42	6-26-42
"	"	"	45	2032	John Henry	Eastern S. S.	"	100.0	"	10-23-42	4-14-42	6-18-42	7- 6-42
"	"	"	46	2033	Samuel Johnston	Eastern S. S.	"	100.0	"	11- 1-42	4-14-42	6-14-42	6-30-42
"	"	"	47	2034	William MacLay	Bull Line	"	100.0	"	11-10-42	4-25-42	6-22-42	7- 7-42
"	"	"	48	2035	William Patterson	Bull Line	"	100.0	"	11-19-42	4-29-42	6-26-42	7-13-42
"	"	"	49	2036	Luther Martin	Agwi Lines	"	100.0	"	11-28-42	5- 8-42	7- 4-42	7-21-42
"	"	"	50	2037	William Wirt	Alcoa S. S.	"	100.0	"	12- 7-42	5-13-42	7- 4-42	7-24-42
"	"	"	51	2038	Reverdy Johnson	Am. Export L.	"	100.0	"	12-16-42	5-15-42	7-10-42	7-25-42
"	"	"	52	2039	John H.B. Latrobe	Calmar S. S.	"	100.0	"	12-24-42	5-19-42	7-13-42	7-28-42
"	"	"	53	2040	Richard H. Alvey	Bull Line	"	100.0	"	1- 1-43	5-24-42	7-15-42	7-29-42
"	"	"	54	2041	John P. Poe	Bull Line	"	100.0	"	1- 9-43	5-24-42	7-25-42	7-31-42
"	"	"	55	2042	Bernard Carter	Am. S. African	"	100.0	"	1-17-43	6- 6-42	7-29-42	8- 8-42
"	"	"	56	2043	John Carter Rose	Am. W. African	"	100.0	"	1-25-43	6-10-42	7-31-42	8-10-42
"	"	"	57	2044	Andrew Hamilton	Int'l Freight	"	100.0	"	2- 2-43	6-15-42	8- 6-42	8-17-42
"	"	"	58	2045	Benjamin Chew	Calmar S. S.	"	100.0	"	2-10-43	6-15-42	8-10-42	8-21-42
"	"	"	59	2046	William Tilghman	Bull Line	"	100.0	"	2-18-43	6-20-42	8- 7-42	8-18-42
"	"	"	60	2047	Jared Ingersoll	Am. W. African	"	100.0	"	2-25-43	6-24-42	8-15-42	8-25-42
"	"	"	61	2048	William Rawle	Bull Line	"	100.0	"	3- 4-43	6-28-42	8-19-42	8-29-42
"	"	"	62	2049	Horace Binney	Am. Export L.	"	100.0	"	3-11-43	7- 5-42	8-25-42	8-31-42
"	"	"	63	2050	John Sergeant	Marine Transpt.	"	100.0	"	3-18-43	7- 6-42	8-21-42	9- 5-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7785	64	1	John C. Fremont	Am. President Lines	Calif. SB Corp.	100.0	3-14-41	2-1-42	5-24-41	9-27-41	2-21-42
"	"	"	65	2	Thomas Paine	Lykes Bros. SS	"	100.0	"	2-12-42	5-24-41	10-26-41	3-7-42
"	"	"	66	3	Benjamin Franklin	Isthmian SS	"	100.0	"	2-25-42	6-21-41	11-16-41	3-21-42
"	"	"	67	4	John Paul Jones	Pac-Atlantic SS	"	100.0	"	3-9-42	6-27-41	12-3-41	3-30-42
"	"	"	68	5	Paul Revere	Am.-Hawaiian SS	"	100.0	"	3-21-42	7-10-41	12-21-41	4-8-42
"	"	"	69	6	Daniel Boone	Am.-Hawaiian SS	"	100.0	"	4-2-42	7-17-41	1-14-42	4-15-42
"	"	"	70	7	Robert Morris	Luckenbach SS	"	100.0	"	4-6-42	7-23-41	1-28-42	4-24-42
"	"	"	71	8	Samuel Adams	Luckenbach SS	"	100.0	"	4-12-42	7-31-41	1-31-42	4-28-42
"	"	"	72	10	Nathan Hale	Coastwise SS	"	100.0	"	4-26-42	9-29-41	2-4-42	5-7-42
"	"	"	73	13	Zebulon Pike	Am.-Hawaiian SS	"	100.0	"	5-18-42	10-27-41	2-24-42	5-9-42
"	"	"	74	17	Henry Knox	Matson Nav.	"	100.0	"	6-19-42	11-17-41	3-6-42	5-13-42
"	"	"	75	18	Abraham Clark	Grace Line	"	100.0	"	6-30-42	12-3-41	4-2-42	6-10-42
"	"	"	76	19	William Floyd	Luckenbach SS	"	100.0	"	7-10-42	12-22-41	4-8-42	5-23-42
"	"	"	77	20	John Langdon	Mormack Lines	"	100.0	"	7-15-42	1-14-42	4-14-42	6-20-42
"	"	"	78	21	Caleb Strong	Am.-Hawaiian SS	"	100.0	"	7-23-42	1-28-42	4-16-42	5-27-42
"	"	"	79	22	Paine Wingate	Luckenbach SS	"	100.0	"	8-2-42	1-31-42	4-21-42	5-29-42
"	"	"	80	23	James Monroe	Matson Nav.	"	100.0	"	8-10-42	2-4-42	4-27-42	6-3-42
"	"	"	81	27	F.A.C. Muhlenberg	Luckenbach SS	"	100.0	"	9-11-42	2-24-42	5-13-42	6-13-42
"	"	"	82	31	John B. Ashe	Am.-Hawaiian SS	"	100.0	"	10-1-42	3-6-42	5-16-42	6-16-42
"	"	"	83	32	Egbert Benson	Luckenbach SS	"	100.0	"	10-6-42	4-2-42	6-3-42	6-24-42
"	"	"	84	33	Isaac Coles	Am. President Lines	"	100.0	"	10-11-42	4-8-42	6-7-42	6-26-42
"	"	"	85	34	Stephen Johnson Field	Am.-Hawaiian SS	"	100.0	"	10-18-42	4-14-42	6-9-42	6-28-42
"	"	"	86	35	Joseph McKenna	Grace Line	"	100.0	"	10-23-42	4-16-42	6-12-42	6-30-42
"	"	"	87	36	William M. Stewart	Matson Nav.	"	100.0	"	10-29-42	4-21-42	6-14-42	7-6-42
"	"	"	88	37	Willis Van Devanter	Mormack Lines	"	100.0	"	11-4-42	4-27-42	6-19-42	7-10-42
"	"	"	89	41	Francis Parkman	Pope & Talbot	"	100.0	"	11-30-42	5-13-42	6-29-42	7-21-42
"	"	"	90	42	John Fiske	Am. President Lines	"	100.0	"	1-13-43	5-16-42	7-3-42	7-25-42
"	"	"	91	46	George Bancroft	Hammond Shpg.	"	100.0	"	1-20-43	6-3-42	7-15-42	8-4-42
"	"	"	92	47	James Ford Rhodes	Oliver J. Olson	"	100.0	"	1-28-43	6-7-42	7-19-42	8-6-42
"	"	"	93	48	William H. Prescott	Am. President Lines	"	100.0	"	2-2-43	6-9-42	7-21-42	8-10-42
"	"	"	94	49	Hinton R. Helper	Matson Nav.	"	100.0	"	2-9-43	6-12-42	7-24-42	8-13-42
EC2-S-C1	R	MCc-ESP	95	1	Sam Houston	Waterman Line	Houston SB Corp.	100.0	3-14-41	2-1-42	7-18-41	3-29-42	5-27-42
"	"	-12	96	2	Davy Crockett	Lykes Bros.	"	100.0	"	2-13-42	7-18-41	4-19-42	6-2-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-ESP	97	3	Matthew Maury	Lykes Bros.	Houston SB Corp.	100.0	3-14-41	2-25-42	7-25-41	4-29-42	6-17-42
"	"	-12	98	4	Winfield Scott	Bull Lines	"	100.0	"	3-9-42	7-25-41	5-12-42	6-22-42
"	"	"	99	5	Michael J. Stone	Lykes Bros.	"	100.0	"	3-21-42	10-23-41	5-22-42	6-30-42
"	"	"	100	6	David S. Terry	United Fruit Co.	"	100.0	"	3-28-42	10-23-41	5-29-42	7-16-42
"	"	"	101	7	Benjamin Bourn	Miss. Shipping Co.	"	100.0	"	4-28-42	4-3-42	7-3-42	8-4-42
"	"	"	102	8	Daniel Carroll	J. H. Winchester Co	"	100.0	"	5-13-42	4-24-42	7-11-42	8-11-42
"	"	"	103	9	Nicholas Gilman	Am. S. African Line	"	100.0	"	6-2-42	5-4-42	7-25-42	8-19-42
"	"	"	104	10	Samuel Griffin	Seas Shipping	"	100.0	"	6-17-42	5-18-42	8-2-42	8-26-42
"	"	"	105	11	Thomas Hartley	Merchant & Miners	"	100.0	"	7-4-42	5-26-42	8-12-42	8-31-42
"	"	"	106	12	Daniel Hiester	United Fruit Co.	"	100.0	"	7-23-42	6-9-42	8-22-42	9-15-42
"	"	"	107	13	Benj. Huntington	Lykes Bros.	"	100.0	"	8-16-42	7-4-42	9-11-42	9-30-42
"	"	"	108	14	John Laurance	Lykes Bros.	"	100.0	"	9-3-42	7-13-42	9-18-42	10-8-42
"	"	"	109	15	Samuel Livermore	Stockard SS Corp.	"	100.0	"	9-20-42	7-27-42	9-22-42	10-20-42
"	"	"	110	16	Houston Volunteers	Lykes Bros.	"	100.0	"	10-7-42	8-4-42	10-6-42	10-28-42
"	"	"	111	17	A. P. Hill	Marine Transport	"	100.0	"	10-24-42	8-13-42	10-15-42	10-31-42
"	"	"	112	18	James Longstreet	Inter. Frt. Corp.	"	100.0	"	11-12-42	8-24-42	10-31-42	11-20-42
"	"	"	113	19	Jos. E. Johnston	United Fruit Co.	"	100.0	"	12-4-42	9-15-42	11-16-42	11-30-42
"	"	"	114	20	J. E. B. Stuart	Merchant & Miners	"	100.0	"	12-21-42	9-22-42	11-20-42	12-8-42
"	"	"	115	21	John B. Hood	United Fruit Co.	"	100.0	"	1-9-43	10-5-42	12-2-42	12-19-42
"	"	"	116	22	Big Foot Wallace	Stand. Fruit SS Co.	"	100.0	"	1-27-43	10-12-42	12-12-42	12-30-42
"	"	"	117	23	Amelia Earhart	Merchant & Miners	"	100.0	"	2-15-43	10-19-42	12-18-42	12-31-42
"	"	"	118	24	Champ Clark	United Fruit Co.	"	100.0	"	3-3-43	11-2-42	12-30-42	1-14-43
"	"	"	119	25	Joseph T. Robinson	Lykes Bros.	"	100.0	"	3-19-43	11-17-42	1-6-43	1-16-43
EC2-S-C1	R	DA-MCC	120	1	William C.C. Claiborne	Miss Shipping Co.	Delta SB Co.,	100.0	3-14-41	4-11-42	10-1-41	3-28-42	5-31-42
"	"	734	121	2	T. J. Jackson	Miss. Shipping Co.	Inc.	100.0	"	4-29-42	10-16-41	4-23-42	6-25-42
"	"	"	122	3	Thomas B. Robertson	Miss. Shipping Co.	"	100.0	"	5-29-42	11-6-41	5-9-42	7-7-42
"	"	"	123	4	Abraham Baldwin	Miss. Shipping Co.	"	100.0	"	6-13-42	12-22-41	5-16-42	7-21-42
"	"	"	124	5	Theodoric Bland	United Fruit Co.	"	100.0	"	7-1-42	1-19-42	5-30-42	7-29-42
"	"	"	125	6	Benjamin Contee	Miss. Shipping Co.	"	100.0	"	7-21-42	2-2-42	6-15-42	8-7-42
"	"	"	126	7	George Gale	Miss. Shipping Co.	"	100.0	"	8-7-42	4-1-42	7-15-42	8-19-42
"	"	"	127	8	Wm. B. Giles	Miss. Shipping Co.	"	100.0	"	8-25-42	4-25-42	7-30-42	8-29-42
"	"	"	128	9	Jonathan Grout	Miss. Shipping Co.	"	100.0	"	9-17-42	5-11-42	8-8-42	9-5-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	DA-MCc-	129	10	Daniel Huger	Miss. Shipping Co.	Delta SB Co., Inc.	100.0	3-14-41	10-10-42	5-17-42	8- 9-42	9-12-42
"	"	734	130	11	George Leonard	United Fruit Co.	"	100.0	"	10-27-42	5-31-42	8-20-42	9-19-42
"	"	"	131	12	Andrew Moore	No. Atl. & Gulf	"	100.0	"	11-18-42	6-16-42	9- 7-42	10-11-42
"	"	"	132	13	Josiah Parker	Miss. Shipping Co.	"	100.0	"	12- 7-42	7-16-42	9-26-42	10-21-42
"	"	"	133	14	Thomas Scott	Waterman SS Co.	"	100.0	"	12-21-42	8- 1-42	10-10-42	10-31-42
"	"	"	134	15	Joshua Senney	Black Diamond SS	"	100.0	"	1- 5-43	8- 9-42	10- 9-42	10-29-42
"	"	"	135	16	Thos. Sinnickson	Stockard SS Co.	"	100.0	"	1-20-43	8-10-42	10-14-42	11- 5-42
"	"	"	136	17	Jonathan Sturges	Miss. Shipping Co.	"	100.0	"	2- 3-43	8-20-42	10-20-42	11-10-42
"	"	"	137	18	Jonathan Trumbull	United Fruit Co.	"	100.0	"	2-18-43	9- 8-42	11- 7-42	11-28-42
"	"	"	138	19	John Vining	Standard Fruit Co.	"	100.0	"	3- 8-43	9-27-42	11-23-42	12- 7-42
"	"	"	139	20	Alexander White	Am. S. Afr. Line	"	100.0	"	3-23-43	10-11-42	12- 7-42	12-24-42
"	"	"	140	21	Henry Wynkoop	United Fruit Co.	"	100.0	"	4- 4-43	10-10-42	11-26-42	12-11-42
"	"	"	141	22	Samuel Jordon	Bull Line	"	100.0	"	4-26-43	10-15-42	12- 3-42	12-18-42
"	"	"			Kirkwood								
"	"	"	142	23	Abraham Lincoln	United Fruit Co.	"	100.0	"	5- 6-43	10-21-42	12-12-42	12-30-42
"	"	"	143	24	Pat Harrison	Standard Fruit Co.	"	100.0	"	5-16-43	11- 8-42	12-24-42	1-15-43
"	"	"	144	25	Leonidas Polk	Miss. Shipping Co.	"	100.0	"	5-27-43	11-24-42	1- 7-43	1-21-43
EC2-S-C1	R	MCc-7815	145	1	Zebulon B. Vance	Am. Export L.	North Carolina	100.0	3-14-41	12-30-41	5-22-41	12- 6-41	2-17-42
"	"	"	146	2	Nathanael Greene	U. S. Lines	S/B Co.,	100.0	"	1-15-42	5-22-41	1-17-42	3-12-42
"	"	"	147	3	Virginia Dare	S. Atlantic	Wilmington, N. C.	100.0	"	2- 4-42	5-28-41	2- 3-42	3-27-42
"	"	"	148	4	William Hooper	Am. S. African	"	100.0	"	2-21-42	8-22-41	2-21-42	4- 7-42
"	"	"	149	5	Daniel Morgan	Am. S. African	"	100.0	"	3-11-42	9- 3-41	3- 8-42	4-16-42
"	"	"	150	6	Francis Marion	Seas Shippg.	"	100.0	"	3-29-42	9- 4-41	3-22-42	4-27-42
"	"	"	151	7	Charles C. Pinckney	Am. S. African	"	100.0	"	4-17-42	12-11-41	5-10-42	5-28-42
"	"	"	152	8	John Cropper	AGWI Lines	"	100.0	"	5- 6-42	1-22-42	5-17-42	6- 4-42
"	"	"	153	9	William Moultrie	Seas Shippg.	"	100.0	"	5-25-42	2- 5-42	5-22-42	6-11-42
"	"	"	154	10	Thomas Sumter	AGWI Lines	"	100.0	"	6-13-42	2-25-42	5-31-42	6-17-42
"	"	"	155	11	Jeremiah Van Kensselaer	AGWI Lines	"	100.0	"	7- 2-42	3-10-42	6- 7-42	6-24-42
"	"	"	156	12	Artemas Ward	Am. Export L.	"	100.0	"	7-20-42	3-24-42	6-14-42	6-30-42
"	"	"	157	13	Hugh Williamson	Am. S. African	"	100.0	"	8- 7-42	5-11-42	7- 7-42	7-24-42
"	"	"	158	14	William R. Davie	S. Atlantic	"	100.0	"	8-26-42	5-18-42	7-12-42	7-29-42
"	"	"	159	15	William Gaston	Am. W. African	"	100.0	"	9- 4-42	5-23-42	7-19-42	8- 5-42
"	"	"	160	16	William A. Graham	J. H. Winchester	"	100.0	"	10- 3-42	6- 1-42	7-26-42	8-15-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-G1	R	MCo-7815	161	17	James K. Polk	Am. S. African	North Carolina	100.0	3-14-41	10-22-42	6-8-42	8-2-42	8-21-42
"	"	"	162	18	Alexander Martin	Am. S. African	S/B Co.	100.0	"	11-11-42	6-15-42	8-16-42	8-28-42
"	"	"	163	19	Richard D. Spaight	Am. W. African	"	100.0	"	11-28-42	7-8-42	9-11-42	9-23-42
"	"	"	164	20	Samuel Ashe	Am. S. African	"	100.0	"	12-16-42	7-12-42	9-17-42	9-29-42
"	"	"	165	21	Benjamin Williams	Calmar S.S.	"	100.0	"	1-4-43	7-19-42	9-23-42	10-4-42
"	"	"	166	22	James Turner	Int'l Freight	"	100.0	"	1-21-43	7-26-42	9-29-42	10-10-42
"	"	"	167	23	Nathaniel Alexander	Merch. & Miners	"	100.0	"	2-8-43	8-2-42	10-4-42	10-15-42
"	"	"	168	24	David Stone	Amer. Foreign	"	100.0	"	2-26-43	8-16-42	10-10-42	10-21-42
"	"	"	169	25	Benjamin Smith	S. Atlantic	"	100.0	"	3-19-43	9-11-42	10-28-42	11-7-42
EC2-S-G1	R	MCo-ESP-11	170	170	Meriwether Lewis	Am. Mail Line	Oregon	100.0	3-14-41	2-1-42	5-19-41	10-19-41	1-27-42
"	"	"	171	171	Star of Oregon	States SS	Shipbuilding Corporation	100.0	"	2-13-42	5-19-41	9-27-41	12-31-41
"	"	"	172	172	William Clark	Isthmian SS	"	100.0	"	2-25-42	5-31-41	10-26-41	2-3-42
"	"	"	173	173	Robert Gray	Waterman SS	"	100.0	"	3-9-42	5-31-41	11-16-41	2-11-42
"	"	"	174	174	John Barry	Lykes Bros. SS	"	100.0	"	3-21-42	7-11-41	11-23-41	2-17-42
"	"	"	175	175	Thomas Jefferson	Waterman SS	"	100.0	"	4-2-42	7-18-41	12-7-41	2-24-42
"	"	"	176	176	John Hancock	Lykes Bros. SS	"	100.0	"	4-14-42	7-18-41	12-14-41	2-28-42
"	"	"	177	177	Philip Livingston	Am.-Hawaiian SS	"	100.0	"	4-26-42	7-18-41	12-21-41	3-7-42
"	"	"	178	181	John Jay	Sudden & Chris.	"	100.0	"	5-12-42	9-30-41	2-4-42	3-28-42
"	"	"	179	182	Thomas MacDonough	Matson Nav.	"	100.0	"	5-25-42	10-21-41	1-28-42	3-24-42
"	"	"	180	183	William Dawes	Weyerhaeuser SS	"	100.0	"	6-7-42	10-26-41	2-7-42	4-1-42
"	"	"	181	184	Philip Schuyler	Am. Mail Line	"	100.0	"	6-20-42	11-19-41	2-15-42	4-4-42
"	"	"	182	185	George Clymer	Am. Mail Line	"	100.0	"	6-30-42	11-26-41	2-19-42	4-8-42
"	"	"	183	186	James Wilson	U. S. Navy	"	100.0	"	7-10-42	12-9-41	2-22-42	4-11-42
"	"	"	184	187	John Hart	Pope & Talbot	"	100.0	"	7-23-42	12-16-41	2-25-42	4-15-42
"	"	"	185	188	Henry W. Longfellow	Coastwise SS	"	100.0	"	8-2-42	12-22-41	3-5-42	4-18-42
"	"	"	186	192	Edgar Allen Poe	Weyerhaeuser SS	"	100.0	"	9-11-42	1-29-42	3-26-42	4-28-42
"	"	"	187	193	Nathaniel Hawthorne	States SS	"	100.0	"	9-23-42	2-5-42	3-31-42	5-2-42
"	"	"	188	194	John G. Whittier	Am. Mail Line	"	100.0	"	10-6-42	2-8-42	4-5-42	5-4-42
"	"	"	189	195	William Cullen Bryant	James Griffiths	"	100.0	"	10-18-42	2-16-42	4-7-42	5-7-42
"	"	"	190	196	James Russell Lowell	Pope & Talbot	"	100.0	"	10-29-42	2-19-42	4-12-42	5-9-42
"	"	"	191	197	Henry D. Thoreau	Luckenbach SS	"	100.0	"	11-8-42	2-23-42	4-16-42	5-13-42
"	"	"	192	198	Ralph Waldo Emerson	Am. Pres. Lines	"	100.0	"	11-18-42	2-26-42	4-19-42	5-15-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-ESP-11	193	199	James Whitcomb Riley	James Griffiths	Oregon	100.0	3-14-41	11-30-42	3-5-42	4-23-42	5-17-42
"	"	"	194	231	Oliver Wendell Holmes	Pac.-Atlantic SS	Shipbuilding	100.0	"	12-28-42	3-26-42	5-7-42	5-25-42
"	"	"	195	232	Walt Whitman	Weyerhaeuser SS	Corporation	100.0	"	1-14-43	3-31-42	5-11-42	5-28-42
"	"	"	196	233	Mark Twain	Am. Mail Line	"	100.0	"	1-28-43	4-5-42	5-16-42	5-31-42
"	"	"	197	234	Washington Irving	Luckenbach SS	"	100.0	"	2-9-43	4-7-42	5-22-42	6-5-42
"	"	"	198	235	James Fenimore Cooper	Am. Pres. Lines	"	100.0	"	2-20-43	4-12-42	5-22-42	6-8-42
"	"	"	199	236	Thomas Bailey Aldrich	Luckenbach SS	"	100.0	"	3-6-43	4-16-42	5-22-42	6-1-42
"	"	"	200	237	Bret Harte	Weyhaeuser SS	"	100.0	"	3-19-43	4-19-42	5-29-42	6-12-42
"	"	DA-MCc-19	201	201	John Davenport	Eastern SS	New England	100.0	4-28-41	3-1-42	9-24-41	5-15-42	6-30-42
"	"	"	202	202	John Winthrop	United Fruit	Shipbuilding	100.0	"	3-16-42	9-24-41	6-7-42	7-28-42
"	"	"	203	203	Thomas Hooker	Am. W. African	Corporation,	100.0	"	3-31-42	10-14-41	7-13-42	8-11-42
"	"	"	204	204	Ethan Allen	U. S. Lines	So. Portland, Me.	100.0	"	4-15-42	1-7-42	8-16-42	8-31-42
"	"	"	205	205	Josiah Bartlett	Eastern SS	"	100.0	"	7-1-42	5-18-42	9-27-42	10-8-42
"	"	"	206	206	William King	Marine Transp.	"	100.0	"	7-15-42	6-9-42	10-21-42	10-31-42
"	"	"	207	207	John Carver	U. S. Lines	"	100.0	"	7-30-42	7-14-42	10-31-42	11-21-42
"	"	"	208	208	William Bradford	Am. S. African	"	100.0	"	8-15-42	8-17-42	11-14-42	12-8-42
"	"	"	209	209	William Brewster	Alcoa S.S. Co.	"	100.0	"	10-15-42	9-27-42	12-8-42	12-31-42
"	"	"	210	210	Lou Gehrig	Eastern SS	"	100.0	"	10-28-42	10-21-42	1-17-43	1-30-43
"	"	"	211	211	Daniel Webster	Coastwise Transp.	"	100.0	"	11-10-42	11-1-42	1-28-43	2-10-43
"	"	"	212	212	William Pierce Frye	Mystic SS	"	100.0	"	11-22-42	11-15-42	2-11-43	2-23-43
"	"	"	213	213	Hannibal Hamlin	Mystic SS	"	100.0	"	1-20-43	12-8-42	3-5-43	3-20-43
"	"	"	214	214	John Sullivan	Shepard SS	"	100.0	"	2-12-43	1-17-43	3-28-43	4-12-43
"	"	"	215	215	John Chandler	Am. Export L.	"	100.0	"	2-28-43	1-29-43	4-8-43	4-20-43
"	"	"	216	216	John Holmes	A. L. Burbank	"	100.0	"	3-15-43	2-12-43	4-18-43	4-28-43
"	"	MCc-7816	217	26	Joseph Hewes	Bull Line	North Carolina	100.0	5-1-41	4-2-42	9-22-41	3-29-42	5-7-42
"	"	"	218	27	John Penn	Lykes SS Co.	S/B Co.,	100.0	"	4-22-42	9-23-41	4-12-42	5-11-42
"	"	"	219	28	John C. Calhoun	Calmar SS	Wilmington, N.C.	100.0	5-1-41	5-22-42	10-1-41	4-26-42	5-21-42
"	"	"	220	29	Edward Rutledge	Agwi Lines	"	100.0	"	7-31-42	3-30-42	6-21-42	7-8-42
"	"	"	221	30	Abel Parker Upshur	Int'l. Freight	"	100.0	"	8-20-42	4-13-42	6-28-42	7-14-42
"	"	"	222	31	William Hawkins	Am. W. African	"	100.0	"	8-30-42	4-27-42	7-3-42	7-20-42
"	"	"	223	32	Thomas Pinckney	Am. W. African	"	100.0	"	10-29-42	6-22-42	8-23-42	9-7-42
"	"	"	224	33	Roger Williams	Int'l. Freight	"	100.0	"	11-28-42	6-29-42	8-30-42	9-12-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-7816	225	34	John Drayton	Bull Line	North Carolina	100.0	5- 1-41	12-18-42	7- 4-42	9- 5-42	9-17-42
"	"	"	226	35	James B. Richardson	N. Atl. & Gulf SS	SB Company	100.0	"	2- 2-43	8-23-42	10-15-42	10-24-42
"	"	"	227	36	Paul Hamilton	Black Diamond	"	100.0	"	2-20-43	8-30-42	10-20-42	10-29-42
"	"	"	228	37	Henry Middleton	Merch. & Miners	"	100.0	"	3- 1-43	9- 5-42	10-25-42	11- 4-42
EC2-S-C1	R	MCC-ESP	229	180	Alexander Hamilton	Sudden & Chris.	Oregon	100.0	5- 1-41	4- 2-42	9-20-41	12-28-41	3-10-42
"	"	-595	230	179	Robert Fulton	McCormick SS	Shipbuilding Corporation	100.0	"	4-22-42	9-20-41	1-10-42	3-15-42
"	"	"	231	178	Stephen A. Douglas	Matson Nav.	"	100.0	"	5-22-42	9-18-41	1-21-42	3-20-42
"	"	"	232	189	John Dickinson	McCormick SS	"	100.0	"	7-31-42	12-29-41	3-11-42	4-21-42
"	"	"	233	190	Fisher Ames	Am. Mail Line	"	100.0	"	8-20-42	1-12-42	3-17-42	4-24-42
"	"	"	234	191	Robert G. Harper	Pac.-Atlantic SS	"	100.0	"	8-29-42	1-22-42	3-22-42	4-27-42
"	"	"	235	200	Samuel Moody	Pac.-Atlantic SS	"	100.0	"	10-29-42	3-12-42	4-27-42	5-22-42
"	"	"	236	229	John Sevier	Pac.-Atlantic SS	"	100.0	"	11-28-42	3-18-42	4-30-42	5-22-42
"	"	"	237	230	Jonathan Edwards	James Griffiths	"	100.0	"	12-18-42	3-23-42	5- 5-42	5-22-42
"	"	"	238	238	Anne Hutchinson	Sudden & Chris.	"	100.0	"	2- 2-43	4-23-42	5-31-42	6-16-42
"	"	"	239	239	John Harvard	Am. Hawaiian SS	"	100.0	"	3-20-43	4-27-42	6- 4-42	6-20-42
"	"	"	240	240	Elihu Yale	Pope & Talbot	"	100.0	"	3- 1-43	4-30-42	6- 7-42	6-24-42
EC2-S-C1	R	MCC-7787	241	41	James Otis	Pac.-Atlantic SS	Permanente	100.0	5- 1-41	3-15-42	9-17-41	12-31-41	2-23-42
"	"	"	242	42	John Adams	Sudden & Chris.	Richmond	100.0	"	3-27-42	9-17-41	1-18-42	3-16-42
"	"	"	243	43	Kit Carson	Weyerhaeuser SS	No. 2	100.0	"	4- 8-42	9-17-41	2- 6-42	3-31-42
"	"	"	244	44	Zachary Taylor	Pac.-Atlantic SS	"	100.0	"	4-20-42	10- 6-41	2-28-42	4-13-42
"	"	"	245	45	Anthony Wayne	Matson Nav.	"	100.0	"	5- 2-42	10- 6-41	3-15-42	4-23-42
"	"	"	246	46	Timothy Pickering	Am. Pres. Lines	"	100.0	"	5-14-42	10- 8-41	3-28-42	4-30-42
"	"	"	247	47	Stephen Hopkins	Luckenbach SS	"	100.0	"	7- 3-42	1- 2-42	4-14-42	5-11-42
"	"	"	248	48	Samuel Huntington	Oliver J. Olson	"	100.0	"	7-15-42	1-20-42	4-26-42	5-18-42
"	"	"	249	49	William Ellery	McCormick SS	"	100.0	"	7-27-42	2- 9-42	5- 9-42	5-28-42
"	"	"	250	50	Lewis Morris	Am. Pres. Lines	"	100.0	"	8- 8-42	3- 2-42	5-22-42	6-19-42
"	"	"	251	51	John Wise	Grace Line	"	100.0	"	8-20-42	3-16-42	6-14-42	6-30-42
"	"	"	252	52	George Ross	Am. Pres. Lines	"	100.0	"	9- 1-42	3-30-42	6-29-42	7-14-42
"	"	"	253	53	James Smith	Matson Nav.	"	100.0	"	9-22-42	4-15-42	7- 4-42	7-22-42
"	"	"	254	54	George Taylor	Matson Nav.	"	100.0	"	10- 7-42	4-27-42	7- 9-42	7-28-42
"	"	"	255	55	William Whipple	Isthmian SS	"	100.0	"	10-13-42	5- 9-42	7-14-42	8- 7-42
"	"	"	256	56	Oliver Wolcott	Am. Pres. Lines	"	100.0	"	10-21-42	5-22-42	8- 7-42	8-26-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7787	257	57	Francis Lewis	Sudden & Chris.	Permanente	100.0	5- 1-41	10-22-42	5-22-42	7-24-42	8-13-42
"	"	"	258	58	John Morton	Luckenbach SS	Richmond	100.0	"	10-24-42	5-22-42	7-21-42	8- 3-42
"	"	"	259	59	George Read	Isthmian SS	No. 2	100.0	"	11- 2-42	6- 7-42	7-30-42	8-19-42
"	"	"	260	60	Roger Sherman	Pope & Talbot	"	100.0	"	11- 2-42	6-15-42	8- 3-42	8-24-42
"	"	"	261	61	Richard Stockton	Isthmian SS	"	100.0	"	11- 4-42	6-21-42	8-17-42	8-31-42
"	"	"	262	62	Matthew Thornton	Hammond Shpg.	"	100.0	"	11- 7-42	6-30-42	8-12-42	8-29-42
"	"	"	263	63	William Williams	Isthmian SS	"	100.0	"	11-12-42	7- 5-42	8-21-42	9- 8-42
"	"	"	264	64	Eli Whitney	Grace Line	"	100.0	"	11-15-42	7-10-42	8-26-42	9-12-42
EC2-S-C1	R	MCc-ESP-602	265	26	Stephen F. Austin	Lykes Bros.	Houston SB	100.0	5- 1-41	4- 2-42	10-23-41	5-22-42	7-13-42
"	"	"	266	27	William B. Travis	Lykes Bros.	Corp.	100.0	"	4-22-42	12-30-41	6-12-42	7-22-42
"	"	"	267	28	Mirabeau B. Lamar	Waterman Line	"	100.0	"	5-22-42	12-30-41	6-19-42	7-28-42
"	"	"	268	29	Theo. Sedgwick	Parry Shipping	"	100.0	"	7-31-42	6- 2-42	8-19-42	9- 9-42
"	"	"	269	30	Thomas T. Tucker	Merchant & Miners	"	100.0	"	8-20-42	6-16-42	8-31-42	9-21-42
"	"	"	270	31	Jeremiah Wadsworth	Marine Transport	"	100.0	"	8-30-42	6-23-42	9- 7-42	9-24-42
"	"	"	271	32	James Bowie	United Fruit Co.	"	100.0	"	10-29-42	8-19-42	10-27-42	11-16-42
"	"	"	272	33	Thomas J. Rusk	United Fruit Co.	"	100.0	"	11-28-42	9- 3-42	11-11-42	11-26-42
"	"	"	273	34	Lambert Cadwalader	Merchant & Miners	"	100.0	"	12-18-42	9- 8-42	11-16-42	11-28-42
"	"	"	274	35	James Madison	Lykes Bros.	"	100.0	"	12- 3-42	10-28-42	12-21-42	1- 6-43
"	"	"	275	36	William L. Smith	United Fruit Co.	"	100.0	"	2-20-43	11-12-42	1- 6-43	1-20-43
"	"	"	276	37	Stephen C. Foster	Stand. Fruit SS Co.	"	100.0	"	3- 1-43	11-17-42	1-12-43	1-28-43
EC2-S-C1	R	MCc-7786	277	9	Albert Gallatin	Am.-Hawaiian SS	California SB	100.0	5- 1-41	4-14-42	9-11-41	2-12-42	4-30-42
"	"	"	278	11	Oliver Hazard Perry	Luckenbach SS	Corporation	100.0	"	5- 4-42	9-15-41	2-18-42	5- 9-42
"	"	"	279	12	Elbridge Gerry	Coastwise SS	"	100.0	"	5-12-42	9-22-41	2-28-42	5-20-42
"	"	"	280	14	Rufus King	Coastwise SS	"	100.0	"	5-25-42	10- 6-41	3-11-42	5-29-42
"	"	"	281	15	Abiel Foster	Matson Nav.	"	100.0	"	6- 7-42	10-13-41	3-22-42	5-16-42
"	"	"	282	16	Benjamin Goodhue	Am.-Hawaiian SS	"	100.0	"	6-12-42	10-20-41	3-31-42	5-20-42
"	"	"	283	24	John Hathorn	Hammond Shpg.	"	100.0	"	8-18-42	2-12-42	4-30-42	6- 6-42
"	"	"	284	25	Edwin Markham	Matson Nav.	"	100.0	"	8-27-42	2-18-42	5- 5-42	6- 9-42
"	"	"	285	26	George Matthews	Grace Line	"	100.0	"	9- 3-42	2-28-42	5- 9-42	6-11-42
"	"	"	286	28	John Page	Matson Nav.	"	100.0	"	9-15-42	3-11-42	5-19-42	6-18-42
"	"	"	287	29	James Schureman	Luckenbach SS	"	100.0	"	9-20-42	3-22-42	5-23-42	6-20-42
"	"	"	288	30	Peter Silvester	Coastwise SS	"	100.0	"	9-23-42	3-31-42	5-27-42	6-22-42

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7786	289	38	John Steele	Am.-Hawaiian SS	California SB	100.0	5- 1-41	11- 7-42	4-30-42	6-21-42	7-14-42
"	"	"	290	39	George Thacher	Mormack Lines	Corporation	100.0	"	11-18-42	5- 5-42	6-23-42	7-16-42
"	"	"	291	40	Juan Cabrillo	Am.-Hawaiian SS	"	100.0	"	11-23-42	5- 9-42	6-27-42	7-19-42
"	"	"	292	43	Junipero Serra	Sudden & Chris.	"	100.0	"	12- 8-42	5-20-42	6-30-42	7-23-42
"	"	"	293	44	John A. Sutter	Sudden & Chris.	"	100.0	"	12-21-42	5-23-42	7-10-42	7-27-42
"	"	"	294	45	Richard Henry Dana	Am. Mail Line	"	100.0	"	1- 1-43	5-27-42	7-12-42	7-31-42
"	"	"	295	50	William F. Cody	Am. Pres. Lines	"	100.0	"	2-14-43	6-14-42	7-26-42	8-15-42
"	"	"	296	51	Robert F. Stockton	Matson Nav.	"	100.0	"	2-20-43	6-19-42	7-29-42	8-18-42
"	"	"	297	52	Starr King	Pope & Talbot	"	100.0	"	2-25-43	6-21-42	7-31-42	8-20-42
"	"	"	298	53	Leland Stanford	Coastwise SS	"	100.0	"	3- 6-43	6-23-42	8- 4-42	8-25-42
"	"	"	299	54	Francis Drake	Isthmian SS	"	100.0	"	3- 9-43	6-27-42	8- 8-42	8-27-42
"	"	"	300	55	Peter H. Burnett	Am. Pres. Lines	"	100.0	"	3-19-43	6-29-42	8-10-42	8-29-42
EC2-S-C1	R	MCc-7798	301	2051	Thomas McKean	Calmar S.S.	Bethlehem-	100.0	5- 1-41	4-22-42	11- 5-41	4-30-42	5-29-42
"	"	"	302	2052	William Paca	Calmar S.S.	Fairfield	100.0	"	5-16-42	12-13-41	5-30-42	6-19-42
"	"	"	303	2053	Benjamin Rush	United Fruit	Shipyard, Inc.,	100.0	"	6-18-42	12-13-41	6-25-42	7-11-42
"	"	"	304	2054	Joseph Stanton	AGWI Lines	Baltimore, Md.	100.0	"	8-26-42	5- 2-42	7- 4-42	7-18-42
"	"	"	305	2055	John Walker	United Fruit	"	100.0	"	9-14-42	6- 1-42	7-22-42	7-30-42
"	"	"	306	2056	Pierce Butler	Calmar S.S.	"	100.0	"	10-15-42	6-27-42	8-18-42	8-27-42
"	"	"	307	2057	Tristram Dalton	Bull Line	"	100.0	"	12-28-42	7- 6-42	8-27-42	9-28-42
"	"	"	308	2058	Jonathan Elmer	Marine Transp.	"	100.0	"	1-28-43	7-11-42	8-31-42	9-14-42
"	"	"	309	2059	William Few	Merch. & Miners	"	100.0	"	2- 2-43	7-14-42	8-28-42	9-10-42
"	"	"	310	2060	William Grayson	Black Diamond	"	100.0	"	3-20-43	7-16-42	8-31-42	9-14-42
"	"	"	311	2061	John Mitchell	Black Diamond	"	100.0	"	4- 1-43	7-23-42	9- 7-42	9-16-42
"	"	"	312	2062	John W. Brown	States Marine	"	100.0	"	4- 5-43	7-28-42	9- 7-42	9-19-42
EC2-S-C1	R	DA-MCc 735	313	26	Charles Brantley Aycock	Miss. Shipping Co.	Delta SB Co.	100.0	10- 9-41	11-14-42	5- 9-42	9- 7-42	9-30-42
"	"	"	314	27	William Blount	Parry Shipping	"	100.0	"	12- 1-42	5-14-42	8-30-42	9-26-42
"	"	"	315	28	Wade Hampton	Miss. Shipping Co.	"	100.0	"	2-20-43	9- 8-42	11- 6-42	11-24-42
"	"	"	316	29	Richmond Mumford Pearson	Miss. Shipping Co.	"	100.0	"	2-27-43	8-31-42	10-27-42	11-18-42
"	"	"	317	30	David G. Farragut	United Fruit Co.	"	100.0	"	5-17-43	11- 7-42	12-23-42	1-11-43
"	"	"	318	31	Mayo Brothers	Waterman SS Co.	"	100.0	"	5-25-43	10-28-42	12-14-42	12-31-42
"	"	"	319	32	William Harper	Waterman SS Co.	"	100.0	"	8-24-43	12-29-42	2-10-43	2-24-43
"	"	"	320	33	Pierre Soule'	Moore-McCormack	"	100.0	"	8-30-43	12-15-42	1-30-43	2-17-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-1795	321	65	Irvin MacDowell	Pope & Talbot	Permanente	100.0	10-15-41	11-16-42	1-24-42	5-22-42	6-10-42
"	"	"	322	66	George B. McClellan	Mormack Lines	Richmond	100.0	"	11-21-42	2-16-42	6-6-42	6-27-42
"	"	"	323	67	Joseph Hooker	Mormack Lines	No. 2	100.0	"	11-26-42	3-2-42	6-20-42	7-8-42
"	"	"	324	68	Ambrose E. Burnside	Coastwise SS	"	100.0	"	12-1-42	7-15-42	9-4-42	9-16-42
"	"	"	325	69	Peter J. McGuire	Am. Pres. Lines	"	100.0	"	12-7-42	7-22-42	9-7-42	9-21-42
"	"	"	326	70	Philip H. Sheridan	Shepard SS	"	100.0	"	12-9-42	7-24-42	9-9-42	9-29-42
"	"	"	327	71	David Bushnell	Luckenbach SS	"	100.0	"	12-15-42	7-31-42	9-15-42	9-28-42
"	"	"	328	72	John Fitch	Weyerhaeuser SS	"	100.0	"	12-22-42	8-4-42	8-28-42	9-2-42
"	"	"	329	73	James Rumsey	Am. Mail Line	"	100.0	"	12-22-42	8-8-42	9-19-42	9-30-42
"	"	"	330	74	John Stevens	Waterman SS	"	100.0	"	12-26-42	8-13-42	9-22-42	10-8-42
"	"	"	331	75	Samuel F. B. Morse	U. S. Army	"	100.0	"	12-31-42	8-18-42	9-28-42	10-9-42
"	"	"	332	76	Cyrus H. McCormick	W. R. Chamberlin	"	100.0	"	1-10-43	8-22-42	10-2-42	10-13-42
EC2-S-C1	R	DA-MCc	333	217	James G. Blaine	Eastern S.S.	New England	100.0	10-28-41	7-6-42	3-7-42	9-7-42	9-21-42
"	"	-738	334	218	Herman Melville	Eastern S.S.	Shipbuilding	100.0	"	7-21-42	3-7-42	10-6-42	10-20-42
"	"	"	335	219	Julia Ward Howe	Am. W. African	So. Portland, Me.	100.0	"	11-3-42	9-8-42	11-26-42	12-23-42
"	"	"	336	220	Anne Bradstreet	AGWI Lines	"	100.0	"	11-18-42	10-6-42	12-27-42	1-18-43
"	"	"	337	221	John Trumbull	Coastwise Trs.	"	100.0	"	2-24-43	11-26-42	2-25-43	3-13-43
"	"	"	338	222	Richard Hovey	Coastwise Trs.	"	100.0	"	3-12-43	12-27-42	3-14-43	3-31-43
"	"	"	339	223	Emily Dickinson	Mystic S.S.	"	100.0	"	6-15-43	2-26-43	4-26-43	5-7-43
"	"	"	340	224	Eugene Field	Am. Export L.	"	100.0	"	7-1-43	3-15-43	5-13-43	5-22-43
EC2-S-C1	R	MCc-2162	341	1	James Oglethorpe	S. Atlantic	Southeastern	100.0	2-4-42	12-20-42	5-22-42	11-20-42	2-13-43
"	"	"	342	2	George Handley	Marine Transp.	S/B Corp., Savannah, Ga.	100.0	"	12-27-42	5-22-42	12-7-42	3-4-43
"	"	"	343	3	James Jackson	S. Atlantic	"	100.0	"	1-7-43	6-4-42	12-27-42	3-18-43
"	"	"	344	4	George Walton	Merch. & Miners	"	100.0	"	1-18-43	6-18-42	1-21-43	3-30-43
"	"	"	345	5	Lyman Hall	S. Atlantic	"	100.0	"	1-29-43	6-23-42	2-6-43	4-9-43
"	"	"	346	6	John Milledge	"	"	100.0	"	2-9-43	6-27-42	2-21-43	4-19-43
"	"	"	347	7	Robert Toombs	"	"	100.0	"	2-20-43	11-24-42	3-19-43	4-30-43
"	"	"	348	8	Robert M.T. Hunter	"	"	100.0	"	3-2-43	12-11-42	3-28-43	5-11-43
"	"	"	349	9	Crawford W. Long	Int'l Freight.	"	100.0	"	3-13-43	12-31-42	4-10-43	5-22-43
"	"	"	350	10	John C. Breckinridge	J.H. Winchester	"	100.0	"	3-24-43	1-27-43	4-22-43	5-22-43
"	"	"	351	11	Button Gwinnett	S. Atlantic	"	100.0	"	4-4-43	2-10-43	5-2-43	5-31-43
"	"	"	352	12	Felix Grundy	"	"	100.0	"	4-15-43	2-22-43	5-15-43	6-14-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCE-2047	353	1	George Vancouver	Am. Pres. Lines	Kaiser Co. Inc.	100.0	1- 9-42	9-15-42	4-15-42	7- 4-42	7-22-42
"	"	"	#354	2	Elias Howe	Pac.-Atlantic SS	Vancouver	100.0	"	9-22-42	4-22-42	7-19-42	8- 8-42

*Balance of MCE2047 involving construction of MCE Hulls Nos. 355-417 and all of MCE2047 (Addenda No. 1 & No. 2) involving MCE Hulls Nos. 1075-1098 and 1123-1152 being held in abeyance.

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-2115	418	418	James B. Francis	Grace Line	Permanente	100.0	1-17-42	1-12-43	8-27-42	10- 7-42	10-16-42
"	"	"	419	419	Richard Jordan Gatling	Luckenbach SS	Metals Corp.	100.0	"	1-15-43	8-28-42	10-14-42	10-23-42
"	"	"	420	420	John James Audubon	U. S. Navy	Richmond, Yard #2	100.0	"	1-19-43	8-28-42	10- 8-42	10-19-42
"	"	"	421	421	John F. Appleby	Mormack Lines	"	100.0	"	1-19-43	9- 1-42	10-18-42	10-30-42
"	"	"	422	422	Charles M. Hall	Isthmian SS	"	100.0	"	1-22-43	9- 5-42	10-16-42	10-26-42
"	"	"	423	423	George Westinghouse	Seas Shipping	"	100.0	"	1-27-43	9- 8-42	10-20-42	10-31-42
"	"	"	424	424	John Bartram	A. H. Bull SS	"	100.0	"	1-29-43	9-10-42	10-23-42	10-31-42
"	"	"	425	425	G. H. Corliss	U. S. Navy	"	100.0	"	1-30-43	9-16-42	10-27-42	11- 6-42
"	"	"	426	426	Richard March Hoe	Matson Nav.	"	100.0	"	2- 1-43	9-20-42	10-30-42	11- 9-42
"	"	"	427	427	Elihu Thomson	De La Rama	"	100.0	"	2- 4-43	9-23-42	11- 2-42	11-12-42
"	"	"	428	428	George B. Seldon	Matson Nav.	"	100.0	"	2-10-43	9-29-42	11- 4-42	11-16-42
"	"	"	429	429	Nathaniel Bowditch	Coastwise SS	"	100.0	"	2-15-43	10- 3-42	11-10-42	11-23-42
"	"	"	430	430	Charles M. Conrad	Seas Shipping	"	100.0	"	2-15-43	10- 7-42	11-14-42	11-27-42
"	"	"	431	431	John B. Floyd	De La Rama	"	100.0	"	2-15-43	10- 9-42	11- 7-42	11-20-42
"	"	"	432	432	Joseph Holt	Prudential SS	"	100.0	"	2-21-43	10-15-42	11-20-42	11-28-42
"	"	"	433	433	John M. Schofield	Sudden & Chris.	"	100.0	"	2-22-43	10-17-42	11-23-42	11-30-42
"	"	"	434	434	John A. Rawlins	Matson Nav.	"	100.0	"	2-24-43	10-19-42	11-27-42	12- 3-42
"	"	"	435	435	George W. McCrary	Alaska Packers	"	100.0	"	2-27-43	10-20-42	11-28-42	12- 7-42
"	"	"	436	436	Alexander Ramsey	U. S. Lines	"	100.0	"	3- 4-43	10-24-42	12- 1-42	12-10-42
"	"	"	437	437	Robert T. Lincoln	U. S. Navy	"	100.0	"	3- 6-43	10-28-42	12- 7-42	12-14-42
"	"	"	438	438	William C. Endicott	Oliver J. Olson	"	100.0	"	3-12-43	10-31-42	12- 9-42	12-17-42
"	"	"	439	439	Redfield Proctor	U. S. Navy	"	100.0	"	3-14-43	11- 3-42	12-12-42	12-19-42
"	"	"	440	440	Robert E. Peary	Weyerhaeuser SS	"	100.0	"	3-16-43	11- 8-42	11-12-42	11-15-42
"	"	"	441	441	David Gaillard	Sudden & Chris.	"	100.0	"	3-20-43	11- 5-42	12-14-42	12-26-42
"	"	"	442	442	Henry J. Raymond	Am. Pres. Lines	"	100.0	"	3-24-43	11-11-42	12-17-42	12-26-42
"	"	"	443	443	William G. McAdoe	Am. Pres. Lines	"	100.0	"	4- 2-43	11-12-42	12-20-42	12-30-42
"	"	"	444	444	Leslie M. Shaw	Luckenbach SS	"	100.0	"	4- 6-43	11-15-42	12-22-42	12-31-42
"	"	"	445	445	George B. Cortelyou	U. S. Navy	"	100.0	"	4-15-43	11-21-42	12-26-42	1- 4-43
"	"	"	446	446	Frederick Jackson Turner	Isthmian SS	"	100.0	"	4-15-43	11-24-42	12-28-42	1- 6-43
"	"	"	447	447	Joseph G. Cannon	Weyerhaeuser SS	"	100.0	"	4-22-43	11-28-42	12-31-42	1-10-43
"	"	"	448	448	George Rogers Clark	De La Rama	"	100.0	"	4-24-43	11-29-42	1- 2-43	1-13-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-2115	449	449	Louis Joliet	Seas Shipping	Permanente	100.0	1-17-42	4-30-43	12- 2-42	1- 6-43	1-16-43
"	"	"	450	450	Samuel De Champlain	U. S. Lines	Metals Corp.	100.0	"	5- 7-43	12- 8-42	1-10-43	1-20-43
"	"	"	451	451	John A. Logan	U. S. Lines	Richmond Yd.	100.0	"	5-11-43	12-10-42	1-14-43	1-27-43
"	"	"	452	452	Pere Marquette	Isthmian SS	No. 2	100.0	"	5-12-43	12-12-42	1-14-43	1-25-43
"	"	"	453	453	John M. Palmer	U. S. Navy	"	100.0	"	5-17-43	12-15-42	1-19-43	1-31-43
"	"	"	454	454	Richard Yates	W. R. Chamberlin	"	100.0	"	5-22-43	12-18-42	1-22-43	1-31-43
"	"	"	455	455	Nancy Hanks	Oliver J. Olson	"	100.0	"	5-26-43	12-21-42	1-24-43	2- 8-43
"	"	"	456	456	Edward P. Costigan	Am. Pres. Lines	"	100.0	"	5-26-43	12-23-42	1-28-43	2-11-43
"	"	"	457	457	Sieur Duluth	War. Shpg. Admin.	"	100.0	"	5-31-43	12-27-42	2- 4-43	2-18-43
"	"	"	458	458	Richard Henderson	U. S. Lines	"	100.0	"	6- 4-43	12-29-42	1-31-43	2-15-43
"	"	"	459	459	Benjamin Bonneville	Coastwise SS	"	100.0	"	6-10-43	12-31-42	1-30-43	2-12-43
"	"	"	460	460	Charles Wilkes	War Shpg. Admin.	"	100.0	"	6-14-43	1- 2-43	2- 7-43	2-20-43
"	"	"	461	461	Justin S. Morrill	U. S. Lines	"	100.0	"	6-15-43	1- 7-43	2-13-43	2-26-43
"	"	"	462	462	Thomas Kearns	Isthmian SS	"	100.0	"	6-22-43	1-11-43	2-12-43	2-23-43
"	"	"	463	463	Vitus Bering	General SS	"	100.0	"	6-24-43	1-14-43	2-17-43	2-28-43
"	"	"	464	464	Dan Beard	Stockard SS	"	100.0	"	6-30-43	1-15-43	3- 6-43	3-17-43
"	"	"	465	465	Jane A. Delano	General SS	"	100.0	"	7- 6-43	1-19-43	3- 9-43	3-20-43
"	"	"	466	466	John R. Park	Luckenbach SS	"	100.0	"	7-13-43	1-22-43	2-20-43	3- 4-43
"	"	"	467	467	James B. Hickok	Polarus SS	"	100.0	"	7-17-43	1-24-43	2-26-43	3- 8-43
"	"	"	468	468	Hiram S. Maxim	Coastwise (PFE)L	"	100.0	"	7-21-43	1-28-43	2-24-43	3- 6-43
"	"	"	469	469	William B. Ogden	Isthmian SS	"	100.0	"	7-24-43	1-30-43	3- 2-43	3-12-43
"	"	"	470	470	David Dudley Field	Isthmian SS	"	100.0	"	7-30-43	2- 1-43	3-24-43	4- 5-43
"	"	"	471	471	Charles P. Steinmetz	U. S. Army	"	100.0	"	8- 3-43	2- 4-43	3- 4-43	3-15-43
"	"	"	472	472	David Starr Jordan	General SS	"	100.0	"	8-15-43	2- 7-43	3-25-43	4- 7-43
"	"	"	473	473	Jacques Laramie	McCormick SS	"	100.0	"	8-16-43	2-12-43	3-12-43	3-23-43
"	"	"	474	474	Lucy Stone	Miss. Shipping	"	100.0	"	8-23-43	2-13-43	3-13-43	3-26-43
"	"	"	475	475	Frances E. Willard	Bulk Carriers	"	100.0	"	8-24-43	2-17-43	3-16-43	3-29-43
"	"	"	476	476	Betsy Ross	U. S. Navy	"	100.0	"	8-31-43	2-20-43	3-19-43	3-31-43
"	"	"	477	477	Abigail Adams	De La Rama	"	100.0	"	9- 6-43	2-24-43	3-21-43	4- 1-43
"	"	"	478	478	Elizabeth Blackwell	Coastwise (PFE)L	"	100.0	"	9- 7-43	2-26-43	3-28-43	4-10-43
"	"	"	479	479	S. Hall Young	Am.-Hawaiian SS	"	100.0	"	9-14-43	3- 2-43	3-31-43	4-12-43
"	"	"	480	480	J. H. Kinkaid	Coastwise (PFE)L	"	100.0	"	9-18-43	3- 5-43	4- 2-43	4-14-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-2115	481	481	Alexander Baranoff	War Shpg. Admin.	Richmond	100.0	1-17-42	9-20-43	3- 6-43	4- 4-43	4-17-43
"	"	"	482	482	Sheldon Jackson	Am. Pres. Lines	Yard No. 2	100.0	"	9-21-43	3- 9-43	4- 7-43	4-18-43
EC2-S-C1	R	MCc-2115	483	483	Edward Rowland Gill	Luckenbach SS	Permanente	100.0	1-17-42	8-25-42	5-15-42	7-14-42	8-20-42
"	"	"	484	484	Joaquin Miller	Isthmian SS	Metals Corp.	100.0	"	9- 2-42	5-23-42	7-22-42	8-29-42
EC2-S-C1	R	MCc-2115	485	485	Lew Wallace	Alaska SS	Richmond Yd.	100.0	1-17-42	9- 7-42	6- 4-42	7-29-42	9- 5-42
"	"	"	486	486	O. Henry	Mormack Lines	No. 1	100.0	"	9-15-42	6- 8-42	8- 8-42	9-12-42
"	"	"	487	487	F. Marion Crawford	McCormick SS	"	100.0	"	9-21-42	6-14-42	8-14-42	9-19-42
"	"	"	488	488	Joseph Rodman Drake	Sudden & Chris.	"	100.0	"	10-12-42	6-20-42	8-21-42	9-25-42
"	"	"	489	489	William Dean Howells	Sudden & Chris.	"	100.0	"	10-19-42	6-28-42	8-29-42	9-29-42
"	"	"	490	490	John Howard Payne	Am. Pres. Lines	"	100.0	"	10-24-42	7-15-42	8-31-42	9-30-42
"	"	"	491	491	Andrew Furuseth	Matson Nav.	"	100.0	"	10-31-42	7-22-42	9- 7-42	10- 8-42
"	"	"	492	492	Moses Rogers	Luckenbach SS	"	100.0	"	11- 6-42	7-30-42	9-13-42	10-10-42
"	"	"	493	493	William K. Vanderbilt	Isthmian SS	"	100.0	"	11-16-42	8- 9-42	9-19-42	10-15-42
"	"	"	494	494	James J. Hill	Sudden & Chris.	"	100.0	"	11-21-42	8-15-42	9-25-42	10-19-42
"	"	"	495	495	John Rutledge	Luckenbach SS	"	100.0	"	12-12-42	8-22-42	9-29-42	10-23-42
"	"	"	496	496	William Cushing	Am. Mail Line	"	100.0	"	12-18-42	8-30-42	10- 7-42	10-27-42
"	"	"	497	497	John Blair	Calmar SS	"	100.0	"	12-24-42	9- 1-42	10-12-42	10-31-42
"	"	"	498	498	Robert H. Harrison	Alaska SS	"	100.0	"	1- 4-43	9- 7-42	10-17-42	11- 4-42
"	"	"	499	499	John McLean	Prudential SS	"	100.0	"	1- 8-43	9-14-42	10-23-42	11- 7-42
"	"	"	500	500	Noah H. Swain	U. S. Navy	"	100.0	"	1-16-43	9-20-42	10-28-42	11-12-42
"	"	"	501	501	Sammel F. Miller	Waterman SS	"	100.0	"	1-21-43	9-26-42	10-31-42	11-14-42
"	"	"	502	502	David Davis	U. S. Navy	"	100.0	"	2-15-43	9-30-42	11- 6-42	11-20-42
"	"	"	503	503	Morrison R. Waite	Coastwise SS	"	100.0	"	2-18-43	10- 8-42	11-10-42	11-23-42
"	"	"	504	504	Melville W. Fuller	U. S. Navy	"	100.0	"	2-24-43	10-13-42	11-15-42	11-27-42
"	"	"	505	505	Stanley Matthews	W. R. Chamberlin	"	100.0	"	3- 2-43	10-18-42	11-20-42	11-30-42
"	"	"	506	506	David J. Brewer	U. S. Lines	"	100.0	"	3- 6-43	10-24-42	11-26-42	12- 5-42
"	"	"	507	507	Pierre Laclède	Grace Line	"	100.0	"	3-15-43	10-29-42	11-29-42	12-10-42
"	"	"	508	508	Frederic Remington	Grace Line	"	100.0	"	3-22-43	11- 1-42	12- 6-42	12-15-42
"	"	"	509	509	Walter Colton	Seas Shipping	"	100.0	"	4-12-43	11- 7-42	12-10-42	12-19-42
"	"	"	510	510	J. Sterling Morton	Isthmian SS	"	100.0	"	4-19-43	11-11-42	12-15-42	12-24-42
"	"	"	511	511	George H. Dern	Seas Shipping	"	100.0	"	4-24-43	11-16-42	12-19-42	12-28-42
"	"	"	512	512	Key Pittman	Coastwise SS	"	100.0	"	5- 1-43	11-21-42	12-22-42	12-31-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-2115	513	513	Chief Ouray	U. S. Navy	Permanente	100.0	1-17-42	5-7-43	11-27-42	12-28-42	1-12-43
"	"	"	514	514	George S. Boutwell	Alaska Packers	Metals Corp.	100.0	"	5-14-43	11-30-42	12-31-42	1-11-43
EC2-S-C1	R	MCc-2115	515	515	Benjamin H. Bristow	Am. W. African L.	Richmond	100.0	1-17-42	5-21-43	12-7-42	1-4-43	1-15-43
"	"	"	516	516	William Windom	Alaska Packers	Yard No. 1	100.0	"	6-14-43	12-11-42	1-8-43	1-19-43
"	"	"	517	517	Charles J. Folger	U. S. Lines	"	100.0	"	6-19-43	12-15-42	1-12-43	1-24-43
"	"	"	518	518	Charles S. Fairchild	War Shpg. Admih.	"	100.0	"	6-24-43	12-19-42	1-17-43	1-28-43
"	"	"	519	519	John G. Carlisle	De La Rama	"	100.0	"	6-30-43	12-23-42	1-23-43	1-31-43
"	"	"	520	520	Lyman J. Gage	Waterman SS	"	100.0	"	7-6-43	12-29-42	1-29-43	2-6-43
"	"	"	521	521	William H. Aspinwall	Isbrandtsen-M.	"	100.0	"	7-15-43	12-31-42	2-4-43	2-13-43
"	"	"	522	522	Grenville M. Dodge	Grace Line	"	100.0	"	7-21-43	1-5-43	2-9-43	2-20-43
"	"	"	523	523	Julien Dubuque	Alaska Packers	"	100.0	"	8-13-43	1-9-43	2-16-43	2-26-43
"	"	"	524	524	Adoniram Judson	W.R. Chamberlin	"	100.0	"	8-18-43	1-13-43	2-19-43	3-3-43
"	"	"	525	525	John G. Nicolay	U. S. Navy	"	100.0	"	8-24-43	1-17-43	2-25-43	3-9-43
"	"	"	526	526	Edward Bates	Hammond Shpg.	"	100.0	"	8-30-43	1-24-43	2-28-43	3-13-43
"	"	"	527	527	Josiah B. Grinnell	A. H. Bul' SS	"	100.0	"	9-6-43	1-29-43	3-4-43	3-17-43
"	"	"	528	528	Henry H. Richardson	Mormack Lines	"	100.0	"	9-15-43	2-4-43	3-13-43	3-27-43
"	"	"	529	529	Nathaniel Currier	R. A. Nicol & Co.	"	100.0	"	9-25-43	2-10-43	3-11-43	3-24-43
"	"	"	530	530	James Ives	Isthmian SS	"	100.0	"	9-30-43	2-16-43	3-18-43	3-31-43
"	"	"	531	531	Thomas Corwin	U. S. Army	"	100.0	"	10-5-43	2-19-43	3-21-43	4-5-43
"	"	"	532	532	James Guthrie	Agwilines	"	100.0	"	10-8-43	2-26-43	3-26-43	4-9-43
"	"	"	533	533	Howell Cobb	U. S. Army	"	100.0	"	10-9-43	2-28-43	3-30-43	4-12-43
"	"	"	534	534	Hugh McCulloch	McCormick SS	"	100.0	"	10-12-43	3-12-43	4-5-43	4-16-43
"	"	"	535	535	Matthew Lyon	Dichmann W. & P.	"	100.0	"	10-15-43	3-18-43	4-11-43	4-26-43
"	"	"	536	536	George D. Prentice	Coastwise (PFE) L	"	100.0	"	10-16-43	3-4-43	4-7-43	4-21-43
"	"	"	537	537	William A. Jones	Norton Lilly Co.	"	100.0	"	10-17-43	3-13-43	4-18-43	5-5-43
"	"	"	538	538	Homer Lea	Alaska Packers	"	100.0	"	10-18-43	3-21-43	4-17-43	4-30-43
"	"	"	539	539	Anson Burlingame	Seas Shipping	"	100.0	"	10-23-43	3-27-43	4-24-43	5-9-43
"	"	"	540	540	Louis Hennepin	U. S. Lines	"	100.0	"	10-25-43	3-30-43	4-29-43	5-14-43
"	"	"	541	541	Josiah Snelling	Sudden & Chris.	"	100.0	"	10-26-43	4-6-43	4-30-43	5-19-43
"	"	"	542	542	George Washington Carver	Am. S. African L	"	100.0	"	10-30-43	4-12-43	5-7-43	5-24-43
EC2-S-C1	R	MCc-ESP-	543	543	Cornelius Gilliam	Pac.-Atlantic SS	Oregon S/B Corp.	100.0	1-17-42	9-18-42	5-5-42	6-16-42	6-28-42
"	"	" 596	544	544	George H. Williams	Am. Mail Line	"	100.0	"	9-21-42	5-7-42	6-20-42	6-30-42

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCe-ESP-	545	545	Matthew P. Deady	Am.-Hawaiian SS	Oregon Ship-	100.0	1-17-42	9-28-42	5-11-42	6-23-42	7- 6-42
"	"	596	546	546	Jason Lee	Pope & Talbot	building	100.0	"	10- 6-42	5-16-42	6-27-42	7- 9-42
"	"	"	547	547	Marcus Whitman	Matson Nav.	Corporation	100.0	"	10-12-42	5-22-42	6-30-42	7-14-42
"	"	"	548	548	John McLoughlin	Pac.-Atlantic SS	"	100.0	"	10-19-42	5-22-42	7- 4-42	7-17-42
"	"	"	549	549	Jesse Applegate	Am. Pres. Lines	"	100.0	"	10-27-42	5-22-42	7- 7-42	7-20-42
"	"	"	550	550	George Abernathy	Grace Lines	"	100.0	"	11- 3-42	5-29-42	7-11-42	7-25-42
"	"	"	551	551	Joseph Lane	Matson Nav.	"	100.0	"	11- 6-42	5-31-42	7-14-42	7-27-42
"	"	"	552	552	Harvey W. Scott	Grace Line	"	100.0	"	11-12-42	6- 4-42	7-19-42	7-30-42
"	"	"	553	553	James W. Nesmith	Pope & Talbot	"	100.0	"	11-14-42	6- 8-42	7-21-42	7-31-42
"	"	"	554	554	John C. Ainsworth	Am. Mail Line	"	100.0	"	11-20-42	6-16-42	7-24-42	8- 5-42
"	"	"	555	555	William P. McArthur	Grace Line	"	100.0	"	11-23-42	6-20-42	7-27-42	8-11-42
"	"	"	556	556	Eugene Skinner	Am. Mail Line	"	100.0	"	11-27-42	6-23-42	7-31-42	8-13-42
"	"	"	557	557	Daniel H. Lownsdale	Luckenbach SS	"	100.0	"	12- 7-42	6-27-42	8- 5-42	8-17-42
"	"	"	558	558	Elijah White	Am. Mail Line	"	100.0	"	12-12-42	6-30-42	8- 7-42	8-20-42
"	"	"	559	559	Harry Lane	Am. Mail Line	"	100.0	"	12-19-42	7- 4-42	8-11-42	8-23-42
"	"	"	560	560	George Chamberlin	Luckenbach SS	"	100.0	"	12-28-42	7- 7-42	8-14-42	8-26-42
"	"	"	561	561	Jonathan Harrington	Matson Nav.	"	100.0	"	1- 4-43	7-11-42	8-17-42	8-29-42
"	"	"	562	562	William H. Seward	Oliver J. Olson	"	100.0	"	1- 6-43	7-14-42	8-20-42	8-31-42
"	"	"	563	563	Gideon Welles	Pope & Talbot	"	100.0	"	1-12-43	7-19-42	8-23-42	9- 7-42
"	"	"	564	564	Edwin M. Stanton	Matson Nav.	"	100.0	"	1-15-43	7-21-42	8-26-42	9- 9-42
"	"	"	565	565	Cleveland Abbe	Am. Pres. Lines	"	100.0	"	1-18-43	7-24-42	8-31-42	9-12-42
"	"	"	566	566	Andrew Carnegie	Am. Pres. Lines	"	100.0	"	1-21-43	7-27-42	9- 3-42	9-15-42
"	"	"	567	567	Pierre S. Dupont	Grace Line	"	100.0	"	1-27-43	8- 1-42	8-27-42	9- 1-42
"	"	"	568	568	James Duncan	W.R. Chamberlin	"	100.0	"	2- 1-43	8- 5-42	9- 7-42	9-18-42
"	"	"	569	569	George H. Thomas	Grace Line	"	100.0	"	2-15-43	8- 7-42	9- 9-42	9-21-42
"	"	"	570	570	William S. Rosecrans	Am. Pres. Lines	"	100.0	"	2-22-43	8-11-42	9-11-42	9-23-42
"	"	"	571	571	Henry Villard	Coastwise SS	"	100.0	"	2-27-43	8-14-42	9-14-42	9-25-42
"	"	"	572	572	Samuel Seabury	Am.-Hawaiians SS	"	100.0	"	3- 9-43	8-17-42	9-17-42	9-30-42
"	"	"	573	573	Mark Hanna	Mormack Lines	"	100.0	"	3-12-43	8-20-42	9-20-42	10- 3-42
"	"	"	574	574	Henry George	Am.-Hawaiians SS	"	100.0	"	3-15-43	8-23-42	9-25-42	10- 5-42
"	"	"	575	575	Edward Everett	Lykes Bros. SS	"	100.0	"	3-18-43	8-26-42	9-26-42	10- 8-42
"	"	"	576	576	James McNeil Whistler	Am. Pres. Lines	"	100.0	"	3-22-43	8-31-42	9-30-42	10-11-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-ESP-596	577	577	Salmon B. Chase	Pac-Atlantic SS	Oregon Ship-building Corporation	100.0	1-17-42	3-24-43	9- 3-42	10- 2-42	10-13-42
"	"	"	578	578	Stephen Girard	Isthmian SS	"	100.0	"	4- 3-43	9- 4-42	10- 5-42	10-16-42
"	"	"	579	579	Henry Dearborn	Am.-Hawaiian SS	"	100.0	"	4- 9-43	9- 7-42	10- 8-42	10-18-42
"	"	"	580	580	James B. Stephens	U. S. Lines	"	100.0	"	4-14-43	9-11-42	10-11-42	10-21-42
"	"	"	581	581	Joseph N. Teal	Hammond Shpg.	"	100.0	"	4-21-43	9-13-42	9-23-42	9-26-42
"	"	"	582	582	Tabitha Brown	Pac-Atlantic SS	"	100.0	"	5- 1-43	9-15-42	10-16-42	10-24-42
"	"	"	583	583	Alexander Graham Bell	Weyerhaeuser SS	"	100.0	"	5-10-43	9-17-42	10-18-42	10-27-42
"	"	"	584	584	Thomas A. Edison	Grace Line	"	100.0	"	5-12-43	9-20-42	10-20-42	10-29-42
"	"	"	585	585	Samuel Colt	Union Sulphur	"	100.0	"	5-15-43	9-23-42	10-14-42	11- 2-42
"	"	"	586	586	John Deere	Pac-Atlantic SS	"	100.0	"	5-18-43	9-25-42	10-23-42	10-31-42
"	"	"	587	587	Charles Goodyear	Marine Transpt.	"	100.0	"	5-21-43	9-26-42	10-25-42	11- 5-42
"	"	"	588	588	Elmer A. Sperry	Shepard SS	"	100.0	"	5-24-43	9-30-42	10-27-42	11- 7-42
"	"	"	589	589	John P. Holland	Lykes Bros. SS	"	100.0	"	6- 2-43	10- 2-42	10-29-42	11-10-42
"	"	"	590	590	S. M. Babcock	A. H. Bull SS	"	100.0	"	6- 9-43	10- 5-42	11- 1-42	11-12-42
"	"	"	591	591	Charles Gordon Curtis	Seas Shipping	"	100.0	"	6-15-43	10- 8-42	11- 4-42	11-15-42
"	"	"	592	592	James B. Eads	Shepard SS	"	100.0	"	6-24-43	10-12-42	11- 9-42	11-19-42
"	"	"	593	593	Samuel Parker	Am. Mail Line	"	100.0	"	6-30-43	10-14-42	11- 7-42	11-17-42
"	"	"	594	594	Joseph Gale	Weyerhaeuser SS	"	100.0	"	7- 9-43	10-16-42	11-11-42	11-21-42
"	"	"	595	595	Peter Skene Ogden	W. R. Chamberlin	"	100.0	"	7-12-43	10-18-42	11-14-42	11-24-42
"	"	"	596	596	Joseph L. Meek	Alaska SS	"	100.0	"	7-15-43	10-20-42	11-16-42	11-26-42
"	"	"	597	597	Samuel J. Tilden	A. H. Bull SS	"	100.0	"	7-19-43	10-23-42	11-18-42	11-28-42
"	"	"	598	598	Abner Doubleday	Marine Transpt.	"	100.0	"	7-21-43	10-25-42	11-20-42	11-30-42
"	"	"	599	599	George W. Goethals	Weyerhaeuser SS	"	100.0	"	7-24-43	10-27-42	11-22-42	12- 2-42
"	"	"	600	600	William T. Sherman	Alaska SS	"	100.0	"	7-30-43	10-29-42	11-25-42	12- 5-42
"	"	"	601	601	Frank B. Kellogg	Pac-Atlantic SS	"	100.0	"	8- 9-43	11- 1-42	11-28-42	12- 7-42
"	"	"	602	602	Carl Schurz	Am. Mail Line	"	100.0	"	8-16-43	11- 4-42	11-30-42	12- 9-42
"	"	"	603	603	Henry Barnard	Sword SS Line	"	100.0	"	8-24-43	11- 7-42	12- 2-42	12-11-42
"	"	"	604	604	John S. Copley	Am. Mail Line	"	100.0	"	8-31-43	11- 9-42	12- 5-42	12-13-42
"	"	"	605	605	Charles Willson Peale	Pac-Atlantic SS	"	100.0	"	9- 9-43	11-11-42	12- 7-42	12-15-42
"	"	"	606	606	Edwin Booth	Am. Mail Line	"	100.0	"	9-13-43	11-14-42	12- 9-42	12-17-42
"	"	"	607	607	Joseph Jefferson	Weyerhaeuser SS	"	100.0	"	9-15-43	11-16-42	12-11-42	12-19-42
"	"	"	608	608	Richard Mansfield	Alaska SS	"	100.0	"	9-18-43	11-18-42	12-13-42	12-21-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-ESP-596	609	609	John Burke	Northland Trnsp.	Oregon SB Corp.	100.0	1-17-42	9-21-43	11-20-42	12-15-42	12-23-42
"	"	"	610	610	Jim Bridger	James Griffiths	"	100.0	"	9-24-43	11-22-42	12-17-42	12-25-42
"	"	"	611	611	Esra Meeker	Pac-Atlantic SS	"	100.0	"	9-30-43	11-25-42	12-19-42	12-27-42
"	"	"	612	612	Sacajawea	Alaska Transp.	"	100.0	"	10-9-43	11-28-42	12-22-42	12-29-42
"	"	"	613	613	Chief Washakie	Northland Trnsp.	"	100.0	"	10-15-43	11-30-42	12-24-42	12-31-42
"	"	"	614	614	William E. Borah	Am. Mail Line	"	100.0	"	10-25-43	12-2-42	12-27-42	1-3-43
"	"	"	615	615	M. M. Guhin	McCormick SS	"	100.0	"	10-30-43	12-5-42	12-28-42	1-5-43
"	"	"	616	616	Lindley M. Garrison	Alaska Transp.	"	100.0	"	11-9-43	12-7-42	12-31-42	1-7-43
"	"	"	617	617	John W. Weeks	Northland Trnsp.	"	100.0	"	11-12-43	12-9-42	1-2-43	1-9-43
"	"	"	618	618	Stephen B. Elkins	James Griffiths	"	100.0	"	11-15-43	12-11-42	1-5-43	1-12-43
"	"	"	619	619	Daniel S. Lamont	Alaska Transp.	"	100.0	"	11-18-43	12-13-42	1-7-43	1-14-43
"	"	"	620	620	Alexander J. Dallas	Pac-Atlantic SS	"	100.0	"	11-22-43	12-15-42	1-9-43	1-16-43
"	"	"	621	621	Richard Rush	Seas Snipping	"	100.0	"	11-24-43	12-17-42	1-11-43	1-18-43
"	"	"	622	622	Samuel D. Ingham	Alaska Transp.	"	100.0	"	11-29-43	12-19-42	1-13-43	1-22-43
"	"	"	623	623	George W. Campbell	Weyerhaeuser SS	"	100.0	"	12-9-43	12-22-42	1-15-43	1-24-43
"	"	"	624	624	William J. Duane	Pac-Atlantic SS	"	100.0	"	12-12-43	12-24-42	1-17-43	1-27-43
"	"	"	625	625	Thomas Ewing	J. H. Winchester	"	100.0	"	12-15-43	12-27-42	1-19-43	1-31-43
"	"	"	626	626	Walter Forward	Pac-Atlantic SS	"	100.0	"	12-18-43	12-28-42	1-22-43	2-2-43
"	"	"	627	627	Franklin MacVeagh	Alaska SS	"	100.0	"	12-22-43	12-31-42	1-29-43	2-6-43
"	"	"	628	628	George M. Bibb	Isthmian SS	"	100.0	"	12-24-43	1-2-43	1-31-43	2-8-43
"	"	"	629	629	Robert J. Walker	McCormick SS	"	100.0	"	12-26-43	1-5-43	2-2-43	2-12-43
"	"	"	630	630	William M. Meredith	Weyerhaeuser SS	"	100.0	"	12-30-43	1-7-43	2-5-43	2-14-43
EC2-S-C1	R	MCc-2128	631	56	Ewing Young	Pac.-Atlantic SS	California	100.0	1-17-42	10-12-42	6-30-42	8-13-42	8-30-42
"	"	"	632	57	Peter Cartwright	Am. Pres. Lines	Shipbuilding Corporation	100.0	"	10-21-42	7-3-42	8-15-42	9-3-42
"	"	"	633	58	Brigham Young	U. S. Navy	"	100.0	"	11-2-42	7-10-42	8-17-42	9-5-42
"	"	"	634	59	Horace Mann	Isthmian SS	"	100.0	"	11-7-42	7-12-42	8-19-42	9-18-42
"	"	"	635	60	Jane Addams	Am. Pres. Lines	"	100.0	"	11-6-42	7-15-42	8-22-42	9-10-42
"	"	"	636	61	Clara Barton	Coastwise SS	"	100.0	"	11-9-42	7-19-42	8-25-42	9-12-42
"	"	"	637	62	William Ellery Channing	Am.-Hawaiian SS	"	100.0	"	11-12-42	7-21-42	8-27-42	9-15-42
"	"	"	638	63	Wendell Phillips	Weyerhaeuser SS	"	100.0	"	11-16-42	7-24-42	8-31-42	9-17-42
"	"	"	639	64	Felipe De Neve	Agwilines	"	100.0	"	11-21-42	7-26-42	9-4-42	9-19-42
"	"	"	640	65	Samuel Compers	Weyerhaeuser SS	"	100.0	"	11-23-42	7-29-42	9-7-42	9-22-42

Type	Propulsion	Contract Number	HCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
B22-S-C1	B	MCo-2128	641	66	Horace Greeley	Oliver J. Olson	California	100.0	1-17-42	11-27-42	7-31-42	9-9-42	9-24-42
"	"	"	642	67	Henry Kard Beecher	Union Sulphur	Shipbuilding	100.0	"	12-1-42	8-4-42	9-11-42	9-26-42
"	"	"	643	68	James Gordon Bennett	Matson Nav.	Corporation	100.0	"	12-9-42	8-8-42	9-13-42	9-29-42
"	"	"	644	69	Joseph Pulitzer	Am. Pres. Lines	"	100.0	"	12-11-42	8-10-42	9-18-42	10-6-42
"	"	"	645	70	Malcolm M. Stewart	Normack Lines	"	100.0	"	12-15-42	8-13-42	9-21-42	10-8-42
"	"	"	646	71	George A. Custer	Am.S.African L.	"	100.0	"	12-18-42	8-15-42	9-23-42	10-10-42
"	"	"	647	72	George G. Meade	Keyerhaeuser SS	"	100.0	"	12-22-42	8-17-42	9-25-42	10-13-42
"	"	"	648	73	Booker T. Lachington	Luckenbach SS	"	100.0	"	12-23-42	8-19-42	9-29-42	10-17-42
"	"	"	649	74	Fitz-John Porter	McCormick SS	"	100.0	"	12-30-42	8-22-42	9-27-42	10-15-42
"	"	"	650	75	James B. Mepheron	Am.-Hawaiian SS	"	100.0	"	12-31-42	8-25-42	10-4-42	10-22-42
"	"	"	651	76	Samuel Reintselman	Coastwise SS	"	100.0	"	1-9-43	8-27-42	9-30-42	10-20-42
"	"	"	652	77	John Sedwick	McCormick SS	"	100.0	"	1-15-43	8-31-42	10-7-42	10-24-42
"	"	"	653	78	William Lloyd Garrison	Shepard SS	"	100.0	"	1-16-43	9-4-42	10-9-42	10-27-42
"	"	"	654	79	Smith Thompson	Normack Lines	"	100.0	"	1-18-43	9-7-42	10-13-42	10-29-42
"	"	"	655	80	Joseph Story	Am.-Hawaiian SS	"	100.0	"	1-20-43	9-9-42	10-15-42	11-3-42
"	"	"	656	81	Gabriel Duval	Lykes Bros. SS	"	100.0	"	2-1-43	9-11-42	10-13-42	10-31-42
"	"	"	657	82	Henry Baldwin	U. S. Lines	"	100.0	"	2-8-43	9-13-42	10-18-42	11-5-42
"	"	"	658	83	Brockholst Livingston	A. H. Bull SS	"	100.0	"	2-15-43	9-18-42	10-21-42	11-7-42
"	"	"	659	84	Thomas Johnson	Union Sulphur	"	100.0	"	2-17-43	9-21-42	10-24-42	11-10-42
"	"	"	660	85	Philip B. Barbour	Grace Line	"	100.0	"	2-20-43	9-23-42	10-26-42	11-12-42
"	"	"	661	86	Peter V. Daniel	Isthmian SS	"	100.0	"	2-22-43	9-25-42	10-28-42	11-14-42
"	"	"	662	87	Samuel Nelson	Lykes Bros. SS	"	100.0	"	2-27-43	9-27-42	10-30-42	11-17-42
"	"	"	663	88	Robert C. Grier	Isthmian SS	"	100.0	"	2-27-43	9-29-42	10-31-42	11-19-42
"	"	"	664	89	Benjamin R. Curtis	U. S. Lines	"	100.0	"	3-1-43	9-30-42	11-3-42	11-21-42
"	"	"	665	90	Marion McKinley Eoward	Am.-Hawaiian SS	"	100.0	"	3-6-43	10-4-42	11-5-42	11-24-42
"	"	"	666	91	Stephen M. White	U. S. Lines	"	100.0	"	3-11-43	10-7-42	11-9-42	11-28-42
"	"	"	667	92	William Eaton	Isthmian SS	"	100.0	"	3-13-43	10-9-42	11-7-42	11-26-42
"	"	"	668	93	Lincoln Stoffens	Parry Shpg.	"	100.0	"	3-15-43	10-11-42	11-14-42	12-3-42
"	"	"	669	94	Hubert Howe Bancroft	Isthmian SS	"	100.0	"	3-19-43	10-13-42	11-11-42	11-30-42
"	"	"	670	95	James W. Marshall	McCormick SS	"	100.0	"	3-26-43	10-15-42	11-16-42	12-5-42
"	"	"	671	96	George Chaffey	J. H. Winchester	"	100.0	"	4-5-43	10-18-42	11-18-42	12-8-42
"	"	"	672	97	Frank Joseph Irwin	Ramond Shpg.	"	100.0	"	4-10-43	10-21-42	11-21-42	12-10-42

Type	Pro- pul- sion	Contract Number	KCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	KCo-2123	673	98	Helen Hunt Jackson	Parry Shpg.	California SB	100.0	1-17-42	4-12-43	10-24-42	11-23-42	12-12-42
"	"	"	674	99	Abel Stearns	A. H. Bull SS	Corporation	100.0	"	4-15-43	10-26-42	11-25-42	12-15-42
"	"	"	675	100	Benjamin Ide Wheeler	Am.-Hawaiian SS	"	100.0	"	4-17-43	10-28-42	11-27-42	12-17-42
"	"	"	676	101	Amos G. Throop	U. S. Lines	"	100.0	"	4-24-43	10-30-42	11-28-42	12-19-42
"	"	"	677	102	William Mulholland	Am. W. African L.	"	100.0	"	4-24-43	10-31-42	12- 1-42	12-21-42
"	"	"	678	103	Gaspar de Portola	Lykes Bros. SS	"	100.0	"	4-29-43	11- 3-42	12- 4-42	12-22-42
"	"	"	679	104	Luis Arguello	U. S. Lines	"	100.0	"	5- 3-43	11- 5-42	12- 9-42	12-27-42
"	"	"	680	105	Sebastian Vizcaino	Am. W. African L.	"	100.0	"	5- 6-43	11- 7-42	12- 7-42	12-23-42
"	"	"	681	106	King S. Coolsey	A. H. Bull SS	"	100.0	"	5- 8-43	11- 9-42	12-13-42	12-29-42
"	"	"	682	107	Archbishop Lamy	McCormick SS	"	100.0	"	5-10-43	11-11-42	12-12-42	12-28-42
"	"	"	683	108	John Bidwell	Grace Line	"	100.0	"	5-15-43	11-14-42	12-19-42	12-31-42
"	"	"	684	109	Louis McLane	Am.-Hawaiian SS	"	100.0	"	5-24-43	11-16-42	12-17-42	12-31-42
"	"	"	685	110	Hugh S. LeGare	Lykes Bros. SS	"	100.0	"	5-31-43	11-18-42	12-22-42	1- 6-43
"	"	"	686	111	James Buchanan	Matson Nav.	"	100.0	"	6- 5-43	11-21-42	12-23-42	1- 8-43
"	"	"	687	112	John M. Clayton	Am.-Hawaiian SS	"	100.0	"	6- 7-43	11-23-42	12-27-42	1- 8-43
"	"	"	688	113	William L. Marcy	Am.-Hawaiian SS	"	100.0	"	6-12-43	11-25-42	12-28-42	1-10-43
"	"	"	689	114	Lewis Cass	Waterman SS	"	100.0	"	6-14-43	11-27-42	12-29-42	1-12-43
"	"	"	690	115	Jeremiah S. Black	Isthmian SS	"	100.0	"	6-18-43	11-28-42	12-30-42	1-13-43
"	"	"	691	116	Elihu B. Washburne	Matson Nav.	"	100.0	"	6-19-43	12- 1-42	12-31-42	1-16-43
"	"	"	692	117	Harrison Gray Otis	Am.-Hawaiian SS	"	100.0	"	6-23-43	12- 4-42	1- 3-43	1-17-43
"	"	"	693	118	Joseph H. Hollister	U. S. Lines	"	100.0	"	6-26-43	12- 7-42	1- 5-43	1-20-43
"	"	"	694	119	Phoebe A. Hearst	Am. Pres. Lines	"	100.0	"	7- 3-43	12- 9-42	1- 7-43	1-22-43
"	"	"	695	120	Zane Grey	Isthmian SS	"	100.0	"	7- 6-43	12-12-42	1- 9-43	1-25-43
"	"	"	696	121	Pio Pico	Marine Transpt.	"	100.0	"	7- 7-43	12-13-42	1-11-43	1-26-43
"	"	"	697	122	John Drake Sloat	Am.-Hawaiian SS	"	100.0	"	7-12-43	12-17-42	1-12-43	1-28-43
"	"	"	698	123	Carlos Carrillo	Am. Pres. Lines	"	100.0	"	7-20-43	12-19-42	1-15-43	1-31-43
"	"	"	699	124	William S. Young	A. H. Bull SS	"	100.0	"	7-27-43	12-22-42	1-18-43	2- 2-43
"	"	"	700	125	George E. Hale	Waterman SS	"	100.0	"	8- 2-43	12-23-42	1-19-43	2- 6-43
"	"	"	701	126	Thomas East	War Shpg. Admin.	"	100.0	"	8- 3-43	12-27-42	1-21-43	2- 7-43
"	"	"	702	127	Samuel P. Langley	War Shpg. Admin.	"	100.0	"	8- 7-43	12-28-42	1-24-43	2- 9-43
"	"	"	703	128	James Robertson	Am. Pres. Lines	"	100.0	"	8- 9-43	12-29-42	1-26-43	2-11-43
"	"	"	704	129	William J. Worth	Am.-Hawaiian SS	"	100.0	"	8-14-43	12-30-42	1-28-43	2-12-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-2128	705	130	Howard Stansbury	De La Rama	California	100.0	1-17-42	8-16-43	12-31-42	1-30-43	2-15-43
"	"	"	706	131	Robert Stuart	Am. S. African L.	Shipbuilding	100.0	"	8-18-43	1-3-43	1-31-43	2-17-43
"	"	"	707	132	William Dunbar	So. Atlantic SS	Corporation	100.0	"	8-23-43	1-5-43	2-2-43	2-19-43
"	"	"	708	133	George C. Yount	Am. Pres. Lines	"	100.0	"	8-30-43	1-7-43	2-4-43	2-21-43
"	"	"	709	134	Solomon Juneau	Weyerhaeuser SS	"	100.0	"	9-1-43	1-9-43	2-6-43	2-23-43
"	"	"	710	135	Edmund Fanning	Isthmian SS	"	100.0	"	9-2-43	1-11-43	2-8-43	2-25-43
"	"	"	711	136	Phineas Banning	Waterman SS	"	100.0	"	9-7-43	1-12-43	2-9-43	2-27-43
"	"	"	712	137	Edmund Randolph	Agwilines	"	100.0	"	9-15-43	1-15-43	2-12-43	2-28-43
"	"	"	713	138	Edward Livingston	Am. W. African L.	"	100.0	"	9-21-43	1-19-43	2-13-43	3-3-43
"	"	"	714	139	Josiah Royce	Isbrandtsen-SS	"	100.0	"	9-27-43	1-20-43	2-16-43	3-5-43
"	"	"	715	140	Daniel Drake	U.S. Lines	"	100.0	"	9-28-43	1-21-43	2-18-43	3-7-43
"	"	"	716	141	Benjamin Lundy	Am.-Hawaiian SS	"	100.0	"	10-5-43	1-24-43	2-20-43	3-9-43
"	"	"	717	142	Theodore Dwight Wald	Seas Shipping	"	100.0	"	10-6-43	1-26-43	2-23-43	3-11-43
"	"	"	718	143	Theodore Parker	Agwilines	"	100.0	"	10-9-43	1-28-43	2-24-43	3-13-43
"	"	"	719	144	James G. Birney	Am. W. African L.	"	100.0	"	10-11-43	1-30-43	2-27-43	3-15-43
"	"	"	720	145	Lydia M. Child	McCormick SS	"	100.0	"	10-13-43	1-31-43	2-28-43	3-17-43
"	"	"	721	146	Rachel Jackson	Black Diamond L.	"	100.0	"	10-18-43	2-2-43	3-2-43	3-19-43
"	"	"	722	147	Maria Mitchell	A. L. Burbank	"	100.0	"	10-25-43	2-4-43	3-4-43	3-21-43
"	"	"	723	148	Margaret Fuller	Agwilines	"	100.0	"	10-27-43	2-6-43	3-6-43	3-23-43
"	"	"	724	149	William B. Allison	Waterman SS	"	100.0	"	10-28-43	2-8-43	3-8-43	3-24-43
"	"	"	725	150	Ansel Briggs	U.S. Navy	"	100.0	"	11-2-43	2-9-43	3-10-43	3-26-43
"	"	"	726	151	Alice F. Palmer	Am. Pres. Lines	"	100.0	"	11-10-43	2-12-43	3-12-43	3-28-43
"	"	"	727	152	James M. Goodhue	Am. W. African L.	"	100.0	"	11-18-43	2-15-43	3-15-43	3-30-43
"	"	"	728	153	Henry H. Sibley	Am.-Foreign SS	"	100.0	"	11-22-43	2-17-43	3-16-43	3-31-43
"	"	"	729	154	Henry M. Rice	Alcoa SS	"	100.0	"	11-24-43	2-18-43	3-17-43	3-31-43
"	"	"	730	155	John S. Pillsbury	Grace Line	"	100.0	"	11-29-43	2-20-43	3-19-43	4-4-43
"	"	"	731	156	Knute Nelson	Seas Shipping	"	100.0	"	12-1-43	2-24-43	3-22-43	4-6-43
"	"	"	732	157	James B. Weaver	Intl. Freighting	"	100.0	"	12-6-43	2-24-43	3-23-43	4-7-43
"	"	"	733	158	Simon Newcomb	McCormick SS	"	100.0	"	12-7-43	2-27-43	3-26-43	4-9-43
"	"	"	734	159	Amy Lowell	Seas Shipping	"	100.0	"	12-10-43	2-28-43	3-27-43	4-10-43
"	"	"	735	160	William G. Gargo	General SS	"	100.0	"	12-15-43	3-2-43	3-29-43	4-12-43
"	"	"	736	161	William James	Am.-Hawaiian SS	"	100.0	"	12-20-43	3-4-43	3-31-43	4-14-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCo-2128	737	162	Jacques Cartier	Agwilines	California	100.0	1-17-42	12-23-43	3- 6-43	4- 2-43	4-16-43
"	"	"	738	163	Stanford White	U. S. Lines	Ship Bldg.	100.0	"	12-24-43	3- 9-43	4- 5-43	4-17-43
"	"	"	739	164	Benjamin N. Cardozo	U. S. Navy	Corporation	100.0	"	12-27-43	3-10-43	4- 5-43	4-19-43
EC2-S-C1	R	MCo-2141	740	281	James Hoban	Waterman SS Co.	Alabama Dry	100.0	1-17-42	11- 3-42	8-12-42	10-21-42	11-21-42
"	"	"	741	282	Clark Mills	Waterman SS Co.	Dock & Ship-	100.0	"	11-18-42	9- 5-42	11-10-42	11-30-42
"	"	"	742	283	Benjamin H. Latrobe	Am. Export Lines	building Co.	100.0	"	12- 3-42	9-15-42	11-17-42	12-15-42
"	"	"	743	284	Simon Willard	Waterman SS Co.	"	100.0	"	1- 3-43	10-12-42	12- 7-42	12-31-42
"	"	"	744	285	Colin P. Kelly, Jr.	Waterman SS Co.	"	100.0	"	1- 9-43	10-22-42	12-13-42	12-31-42
"	"	"	745	286	William C. Gorgas	Waterman SS Co.	"	100.0	"	1-21-43	11-11-42	1- 3-43	1-27-43
"	"	"	*746	287	Lawton B. Evans	Waterman SS Co.	"	100.0	"	1-30-43	11-18-42	1-13-43	1-31-43
EC2-S-C1	R	LCo-2602	768	252	William P. Fessenden	Am. Export L.	New England		1-17-42	11-16-42	9- 8-42	11-11-42	12-15-42

*Remainder of Contract (MCE 747-767) cancelled in order to permit Additional Tanker Construction

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-3-C1	R	MCo-2602	769	253	Winslow Homer	AGWI Lines	New England	100.0	1-17-42	11-16-42	9- 8-42	11-11-42	12-27-42
"	"	"	770	254	John Murray Forbes	Black Diamond	Shipbuilding	100.0	"	12-31-42	9-29-42	11-26-42	1-16-43
"	"	"	771	255	Augustine Heard	Coastwise Trs.	Corporation,	100.0	"	12-31-42	9-29-42	11-26-42	1-20-43
"	"	"	772	256	Edward Preble	Eastern S.S.	So. Portland,	100.0	"	12-31-42	10-19-42	1- 2-43	1-30-43
"	"	"	773	257	Calvin Coolidge	Coastwise Trs.	Me.	100.0	"	12-31-42	10-19-42	1- 2-43	2- 4-43
"	"	"	774	258	John A. Dix	Shepard S.S.	"	100.0	"	1- 2-43	10-19-42	1- 2-43	2-12-43
"	"	"	775	259	Walter E. Ranger	Eastern S.S.	"	100.0	"	2-15-43	11-12-42	1-31-43	2-19-43
"	"	"	776	260	Noah Webster	Coastwise	"	100.0	"	2-15-43	11-12-42	1-31-43	2-27-43
"	"	"	777	261	Eliphalet Nott	Eastern S.S.	"	100.0	"	4- 1-43	11-28-42	2-14-43	3- 5-43
"	"	"	778	262	Isaac Sharpless	Mystic S.S.	"	100.0	"	4- 1-43	11-28-42	2-14-43	3- 5-43
"	"	"	779	263	Timoth Dwight	Coastwise Trs.	"	100.0	"	4- 1-43	1- 4-43	3- 7-43	3-20-43
"	"	"	780	264	Ezra Cornell	R.A. Nicol & Co.	"	100.0	"	4- 1-43	1- 4-43	3- 7-43	3-27-43
"	"	"	781	265	Francis Amasa Walker	Eastern S.S.	"	100.0	"	4- 3-43	1- 4-43	3- 7-43	4- 4-43
"	"	"	782	266	Joseph Warren	Wessel Duval Co.	"	100.0	"	5-15-43	2- 1-43	4- 5-43	4-17-43
"	"	"	783	267	Emma Willard	Mystic S.S.	"	100.0	"	5-15-43	2- 1-43	4- 5-43	4-22-43
"	"	"	784	268	William Phips	Eastern S.S.	"	100.0	"	7- 1-43	2-15-43	4-15-43	4-28-43
"	"	"	785	269	Charles Sumner	Coastwise Trs.	"	100.0	"	7- 1-43	2-15-43	4-15-43	4-30-43
"	"	"	786	270	Asa Gray	Coastwise Trs.	"	100.0	"	7- 1-43	3- 8-43	5- 3-43	5-17-43
"	"	"	787	271	Mary Lyon	Cosmopolitan S	"	100.0	"	7- 1-43	3- 8-43	5- 3-43	5-21-43
"	"	"	788	272	Henry Wilson	Am. Export L.	"	100.0	"	7- 3-43	3- 8-43	5- 3-43	5-26-43
"	"	"	789	273	Charles W. Eliot	Coastwise Trs.	"	100.0	"	8-16-43	4- 6-43	5-24-43	5-31-43
"	"	"	790	274	Harriet Beecher Stowe	Mystic S. S.	"	100.0	"	8-16-43	4- 6-43	5-24-43	6- 7-43
"	"	"	791	275	Eugene Hale	Am. Export L.	"	100.0	"	10- 1-43	4-15-43	6- 7-43	6-17-43
"	"	"	792	276	Robert Treat	Eastern S.S.	"	100.0	"	10- 1-43	4-15-43	6- 7-43	6-21-43
"	"	"	793	277	George Cleeve	Am. Export L.	"	100.0	"	10- 1-43	5- 4-43	6-23-43	6-30-43
"	"	"	794	278	Jacob H. Gallinger	Coastwise Trs.	"	100.0	"	10- 1-43	5- 4-43	6-23-43	7- 9-43
"	"	"	795	279	Sylvester Gardiner	Am. Export L.	"	100.0	"	10- 4-43	5- 4-43	6-23-43	7-13-43
"	"	"	796	280	Robert Jordan	Am. Export L.	"	100.0	"	11-15-43	5-25-43	7-18-43	7-27-43
"	"	"	797	281	Robert Rogers	Moore-McCormack	"	100.0	"	11-15-43	5-25-43	7-18-43	7-31-43
"	"	"	798	282	Ezra Weston	Int'l Freight	"	100.0	"	12-31-43	6- 8-43	7-28-43	8-11-43
"	"	"	799	283	Josiah Quincy	Black Diamond	"	100.0	"	12-31-43	6- 8-43	7-28-43	8-16-43
"	"	"	800	284	William Sturgis	Calmar S.S.	"	100.0	"	12-31-43	6-24-43	8-12-43	8-23-43

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	DA-MCc- 739	801	225	Thomas W. Hyde	Calmar S. S.	New England	100.0	1-17-42	12-15-42	3- 6-43	5- 5-43	5-14-43
"	"	"	802	226	George F. Patten	Int'l Freight	Shipbuilding	100.0	"	12-15-42	3-29-43	5-22-43	5-31-43
"	"	"	803	227	William Pepperell	Calmar S. S.	Corporation,	100.0	"	12-31-42	4- 9-43	6- 3-43	6-12-43
"	"	"	804	228	Thomas B. Reed	Calmar S. S.	South Portland	100.0	"	1-30-43	4-19-43	6- 9-43	6-19-43
"	"	"	805	229	Joshua L. Chamberlain	Mystic S. S.	Maine	100.0	"	2-22-43	4-27-43	6-14-43	6-27-43
"	"	"	806	230	Jeremiah O'Brien	Grace Line	"	100.0	"	2-27-43	5- 6-43	6-19-43	6-30-43
"	"	"	807	231	John A. Poor	Int'l Freight	"	100.0	"	3-15-43	5-14-43	6-23-43	7- 7-43
"	"	"	808	232	Harry A. Garfield	Mystic S. S.	"	100.0	"	3-15-43	5-24-43	7-23-43	7-31-43
"	"	"	809	233	Arthur L. Perry	Calmar S. S.	"	100.0	"	4- 1-43	6- 4-43	8- 8-43	8-21-43
"	"	"	810	234	Nelson Dingley	States Marine	"	100.0	"	5- 1-43	6-10-43	7-20-43	7-29-43
"	"	"	811	235	James Bowdoin	Mystic S. S.	"	100.0	"	5-21-43	6-15-43	8- 1-43	8-14-43
"	"	"	812	236	Henry Jocelyn	Calmar S. S.	"	100.0	"	5-29-43	6-20-43	8-15-43	8-28-43
"	"	"	813	237	Bartholomew Gosnold	Marine Transp.	"	100.0	"	6-15-43	6-24-43	8-22-43	9- 2-43
"	"	"	814	238	Ferdinando George	Moore-McCormack	"	100.0	"	6-15-43	6-24-43	8-12-43	8-27-43
"	"	"	815	239	John Mason	Coastwise Trs.	"	100.0	"	6-30-43	6-24-43	8-12-43	8-31-43
"	"	"	816	240	Anna Howard Shaw	Am. S. African	"	100.0	"	7-30-43	7-21-43	8-31-43	9-14-43
"	"	"	817	241	Tobias Lear	War Shippg. Adm.	"	100.0	"	8-21-43	7-24-43	9-11-43	9-22-43
"	"	"	818	242	William H. Todd	War Shippg. Adm.	"	100.0	"	8-30-43	8- 2-43	9-19-43	9-30-43
"	"	"	819	243	John N. Robins	Am. Export L.	"	100.0	"	9-15-43	8- 9-43	9-30-43	10-11-43
"	"	"	820	244	Cyrus H.K. Curtis	Am. Export L.	"	100.0	"	9-15-43	7-19-43	8-31-43	9-10-43
"	"	"	821	245	William DeWitt Hyde	War Shippg. Adm.	"	100.0	"	9-30-43	7-19-43	8-31-43	9-17-43
"	"	"	822	246	Thomas Clyde	Moore-McCormack	"	100.0	"	10-30-43	8-16-43	10- 5-43	10-15-43
"	"	"	823	247	Park Holland	Wm.J. Rountree	"	100.0	"	11-22-43	7-30-43	9-14-43	9-28-43
"	"	"	824	248	Peregrine White	Black Diamond	"	100.0	"	11-30-43	7-30-43	9-14-43	9-28-43
"	"	"	825	249	Enoch Train	Boland & Cornelius	"	100.0	"	12-15-43	8-23-43	10-12-43	10-23-43
"	"	"	826	250	William Blackstone	Brit. Min. of War	"	100.0	"	12-15-43	9- 1-43	10-19-43	10-30-43
"	"	"	827	251	John Fairfield	Am. Export L.	"	100.0	"	12-31-43	8-13-43	10-10-43	10-15-43
EC2-S-C1	R	MCc-ESP -603	828	38	William Eustis	United Fruit Co.	Houston S/B	100.0	1-17-42	4-12-43	11-23-42	1-21-43	1-31-43
"	"	"	829	39	John Armstrong	Grace Line	Corp.	100.0	"	4-24-43	12- 3-42	1-28-43	2-12-43
"	"	"	830	40	William H. Crawford	Lykes Bros.	"	100.0	"	5-12-43	12-14-42	2- 5-43	2-20-43
"	"	"	831	41	James Barbour	Lykes Bros.	"	100.0	"	5-24-43	12-19-42	2-10-43	2-25-43
"	"	"	832	42	John H. Eaton	Parry Navigation	"	100.0	"	6- 9-43	12-22-42	2-15-43	2-28-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-ESP	833	43	Joel R. Poinsett	Standard Fruit	Houston Sblg.	100.0	1-17-42	6-21-43	12-31-42	2-19-43	2-28-43
"	"	-603	834	44	John Bell	J.H. Winchester Co.	Corp.	100.0	"	6-22-43	1-7-43	2-24-43	3-11-43
"	"	"	835	45	John C. Spencer	Amer. So. Afr. Line	"	100.0	"	7-3-43	1-13-43	3-5-43	3-17-43
"	"	"	836	46	James M. Porter	Smith & Johnson	"	100.0	"	7-6-43	1-8-43	2-28-43	3-14-43
"	"	"	837	47	William Wilkins	Amer. So. Afr. Line	"	100.0	"	7-15-43	1-22-43	3-6-43	3-22-43
"	"	"	838	48	Fitzhugh Lee	Smith & Johnson	"	100.0	"	7-19-43	1-29-43	3-16-43	3-31-43
"	"	"	839	49	Jubal A. Early	Lykes Bros.	"	100.0	"	8-6-43	2-6-43	3-19-43	4-8-43
"	"	"	840	50	Richard S. Ewell	Amer. So. Afr. Line	"	100.0	"	8-18-43	2-11-43	3-29-43	4-16-43
"	"	"	841	51	George E. Pickett	Waterman SS Co.	"	100.0	"	9-3-43	2-16-43	3-31-43	4-19-43
"	"	"	842	52	William N. Pendleton	Lykes Bros.	"	100.0	"	9-15-43	2-20-43	4-5-43	4-23-43
"	"	"	843	53	Moses Austin	Amer. So. Afr. Line	"	100.0	"	9-18-43	2-25-43	4-10-43	4-25-43
"	"	"	844	54	Benito Jaurez	United Fruit Co.	"	100.0	"	9-27-43	3-1-43	4-14-43	4-30-43
"	"	"	845	55	David G. Burnet	Waterman SS Co.	"	100.0	"	10-4-43	3-6-43	4-17-43	5-8-43
"	"	"	846	56	James S. Hogg	Parry Navigation	"	100.0	"	10-9-43	3-8-43	4-23-43	5-12-43
"	"	"	847	57	Jane Long	No. Atlantic & Gulf	"	100.0	"	10-12-43	3-17-43	4-30-43	5-17-43
"	"	"	848	58	James B. Bonham	Lykes Bros.	"	100.0	"	10-30-43	3-20-43	5-4-43	5-21-43
"	"	"	849	59	James W. Fannin	Amer. So. Afr. Line	"	100.0	"	11-12-43	3-30-43	5-12-43	5-27-43
"	"	"	850	60	Anson Jones	Isthmian SS Corp.	"	100.0	"	11-15-43	4-1-43	5-14-43	5-30-43
"	"	"	851	61	Frederick L. Dau	Calmar SS Corp.	"	100.0	"	12-3-43	4-6-43	5-17-43	5-31-43
"	"	"	852	62	James E. Haviland	Luckenbach SS Co.	"	100.0	"	12-9-43	4-12-43	5-24-43	6-8-43
"	"	"	853	63	Edward Burleson	Lykes Bros.	"	100.0	"	12-31-43	4-15-43	5-27-43	6-11-43
"	"	"	854	64	Lorenzo DeZavala	United Fruit Co.	"	100.0	"	12-15-43	4-19-43	5-29-43	6-14-43
"	"	"	855	65	Benjamin R. Milam	Amer. So. Afr. Line	"	100.0	"	12-13-43	4-24-43	6-3-43	6-21-43
"	"	"	856	66	Sidney Sherman	Luckenbach SS Co.	"	100.0	"	12-21-43	5-1-43	6-8-43	6-25-43
"	"	"	857	67	John Mary Odin	United Fruit Co.	"	100.0	"	12-24-43	5-5-43	6-15-43	6-29-43
"	"	"	858	68	Mary Austin	AGWI Lines	"	100.0	"	12-27-43	5-13-43	6-19-43	6-30-43
"	"	"	859	69	E. A. Peden	U. S. Navg. Co.	"	100.0	"	12-31-43	5-15-43	6-24-43	7-10-43
EC2-S-C1	R	MCC-2155	860	38	Collis P. Huntington	Parry Ship. Co.	North Carolina	100.0	1-17-42	1-30-43	9-17-42	11-1-42	11-12-42
"	"	"	861	39	Cornelius Harnett	Black Diamond	S/B Co.,	100.0	"	2-6-43	9-23-42	11-6-42	11-20-42
"	"	"	862	40	Henry Bacon	S. Atlantic	Wilmington, N.C.	100.0	"	2-13-43	9-29-42	11-11-42	11-24-42
"	"	"	863	41	Abner Nash	N. Atl. & Gulf SS	"	100.0	"	2-20-43	10-4-42	11-15-42	11-27-42
"	"	"	864	42	Joseph Alston	Agwi Lines	"	100.0	"	2-27-43	10-10-42	11-20-42	11-30-42

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-01	R	MCo-2155	865	43	Paul Hamilton Hayne	States Marine	North Carolina S/B Co.,	100.0	1-17-42	3- 6-43	10-15-42	11-24-42	12- 4-42
"	"	"	866	44	Marshall Elliott	Merch. & Miners	Wilmington,	100.0	"	3-13-43	10-20-42	11-27-42	12- 9-42
"	"	"	867	45	James Iredell	Agwi Lines	N. C.	100.0	"	3-20-43	10-25-42	11-29-42	12-12-42
"	"	"	868	46	Penelope Barker	N. Atl. & Gulf SS	"	100.0	"	3-27-43	10-28-42	12- 1-42	12-15-42
"	"	"	869	47	Alexander Lillington	S. Atlantic	"	100.0	"	4- 3-43	11- 2-42	12- 6-42	12-20-42
"	"	"	870	48	Richard Caswell	S. Atlantic	"	100.0	"	4-10-43	11- 6-42	12-10-42	12-22-42
"	"	"	871	49	Pocahontas	Marine Transp.	"	100.0	"	4-17-43	11-11-42	12-13-42	12-27-42
"	"	"	872	50	Christopher Gadsden	Agwi Lines	"	100.0	"	4-24-43	11-15-42	12-18-42	12-31-42
"	"	"	873	51	Betty Zane	States Marine	"	100.0	"	5- 1-43	11-20-42	12-22-42	12-31-42
"	"	"	874	52	James J. Pettigrew	Moore-McCormack	"	100.0	"	5- 8-43	11-24-42	12-24-42	1- 7-43
"	"	"	875	53	Daniel H. Hill	Am. Export L.	"	100.0	"	5-15-43	11-27-42	12-27-42	1-10-43
"	"	"	876	54	George Davis	J. H. Winchester	"	100.0	"	5-22-43	11-29-42	12-30-42	1-13-43
"	"	"	877	55	Walter Raleigh	Am. W. African	"	100.0	"	5-29-43	12- 1-42	1- 5-43	1-16-43
"	"	"	878	56	John Harvey	Agwi Lines	"	100.0	"	6- 5-43	12- 6-42	1- 9-43	1-19-43
"	"	"	879	57	Robert Howe	Am. S. African	"	100.0	"	6-12-43	12-10-42	1-13-43	1-23-43
"	"	"	880	58	Nathaniel Macon	Bull Line	"	100.0	"	6-19-43	12-13-42	1-17-43	1-26-43
"	"	"	881	59	John Wright Stanly	War Shipping Adm.	"	100.0	"	6-26-43	12-18-42	1-19-43	1-29-43
"	"	"	882	60	Francis Nash	War Shipping Adm.	"	100.0	"	7- 3-43	12-22-42	1-21-43	1-31-43
"	"	"	883	61	Ephraim Brevard	States Marine	"	100.0	"	7-10-43	12-24-42	1-24-43	2- 3-43
"	"	"	884	62	George E. Badger	Grace Line	"	100.0	"	7-17-43	12-27-42	1-26-43	2- 6-43
"	"	"	885	63	Flora MacDonald	Calmar S. S.	"	100.0	"	7-24-43	12-30-42	1-30-43	2- 9-43
"	"	"	886	64	James Sprunt	Black Diamond	"	100.0	"	7-31-43	1- 5-43	2- 3-43	2-13-43
"	"	"	887	65	Matt. W. Ransom	Smith & Johnson	"	100.0	"	8- 7-43	1- 9-43	2- 6-43	2-16-43
"	"	"	888	66	Furnifold M. Simmons	R. A. Nicol & Co.	"	100.0	"	8-14-43	1-13-43	2-10-43	2-18-43
"	"	"	889	67	Edward B. Dudley	Bulk Carriers	"	100.0	"	8-21-43	1-17-43	2-13-43	2-21-43
"	"	"	890	68	Willie Jones	A. L. Burbank	"	100.0	"	8-28-43	1-19-43	2-16-43	2-24-43
"	"	"	891	69	James Moore	Dichman W. & Pugh	"	100.0	"	9- 4-43	1-21-43	2-19-43	2-27-43
"	"	"	892	70	Alfred Moore	Prudential SS	"	100.0	"	9-11-43	1-24-43	2-22-43	3- 2-43
"	"	"	893	71	Woodrow Wilson	Am. Export L.	"	100.0	"	9-18-43	1-26-43	2-25-43	3- 6-43
"	"	"	894	72	William D. Pender	Am. S. African	"	100.0	"	9-25-43	1-30-43	2-28-43	3- 9-43
"	"	"	895	73	William D. Moseley	Polaris S. S.	"	100.0	"	10- 2-43	2- 3-43	3- 5-43	3-12-43
"	"	"	896	74	David L. Swain	Moore-McCormack	"	100.0	"	10- 9-43	2- 6-43	3- 9-43	3-16-43

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-G1	R	MCc-2155	897	75	Jonathan Worth	Agwi Lines	North Carolina	100.0	1-17-42	10-16-43	2-11-43	3-12-43	3-19-43
"	"	"	898	76	Matthew T. Goldsboro	S. Atlantic SS	S/B Co., Wilmington, N.C.	100.0	"	10-23-43	2-13-43	3-15-43	3-22-43
"	"	"	899	77	Elisha Mitchell	Am. Export L.	"	100.0	"	10-30-43	2-16-43	3-18-43	3-25-43
"	"	"	900	78	Christopher Gale	Luckenbach SS	"	100.0	"	11- 6-43	2-19-43	3-21-43	3-28-43
"	"	"	901	79	William L. Davidson	Polarus S. S.	"	100.0	"	11-13-43	2-22-43	3-24-43	3-31-43
"	"	"	902	80	Walker Taylor	Bull Line	"	100.0	"	11-20-43	2-25-43	3-28-43	4- 5-43
"	"	"	903	81	Roger Moore	Merch. & Miners	"	100.0	"	11-27-43	2-28-43	3-31-43	4- 8-43
"	"	"	904	82	Robert Rowan	Isthmian SS	"	100.0	"	12- 4-43	3- 5-43	4- 6-43	4-13-43
"	"	"	905	83	Thomas W. Bickett	Bulk Carriers	"	100.0	"	12-11-43	3- 9-43	4- 9-43	4-15-43
"	"	"	906	84	Horace Williams	Prudential SS	"	100.0	"	12-18-43	3-12-43	4-12-43	4-19-43
"	"	"	907	85	Jose Bonifacio	States Marine	"	100.0	"	12-25-43	3-16-43	4-14-43	4-21-43
"	"	"	908	86	Thomas L. Clingman	Cosmopolitan SS	"	100.0	"	12-31-43	3-18-43	4-17-43	4-24-43
"	"	"	909	87	David Caldwell	Isbrandtsen SS	"	100.0	"	1- 8-44	3-22-43	4-19-43	4-26-43
"	"	"	910	88	Waigstill Avery	Polarus SS	"	100.0	"	1-15-44	3-24-43	4-22-43	4-28-43
"	"	"	911	89	Cornelia P. Spencer	A. L. Burbank	"	100.0	"	1-22-44	3-29-43	4-24-43	4-30-43
"	"	"	912	90	Walter Hines Page	Am. Export Lines	"	100.0	"	1-29-44	4- 1-43	4-27-43	5- 4-43
EC2-S-G1	R	MCc-2181	913	2063	Benjamin Hawkins	States Marine	Bethlehem-	100.0	1-30-42	12-23-42	7-30-42	9- 7-42	9-22-42
"	"	"	914	2064	Ralph Izard	Am. Foreign SS	Fairfield	100.0	Adden-	12-28-42	8- 1-42	9-12-42	9-23-42
"	"	"	915	2065	James Caldwell	Bull Line	Shipyards, Inc.	100.0	dum No.1	1- 6-43	8- 8-42	9-19-42	9-26-42
"	"	"	916	2066	Caesar Rodney	Int'l Freight	Baltimore, Md.	100.0	5-25-42	1-10-43	8- 9-42	9-21-42	9-30-42
"	"	"	917	2067	Nicholas Biddle	Seas Ship. Vo.	"	100.0	"	1-14-43	8-11-42	9-22-42	9-30-42
"	"	"	918	2068	George Weems	Moore-McCormack	"	100.0	"	1-21-43	8-19-42	9-26-42	10- 7-42
"	"	"	919	2069	Grace Abbott	Calmar S.S.	"	100.0	"	1-26-43	8-29-42	10-10-42	10-17-42
"	"	"	920	2070	Cardinal Gibbons	Marine Trans.	"	100.0	"	1-30-43	9- 8-42	10-10-42	10-23-42
"	"	"	921	2071	Thomas Sim Lee	AGWI Lines	"	100.0	"	2- 7-43	9-23-42	10-24-42	10-31-42
"	"	"	922	2072	Cotton Mather	Am. Export L.	"	100.0	"	2-11-43	9-28-42	10-31-42	11-30-42
"	"	"	923	2073	Will Rogers	Merc. & Miners	"	100.0	"	2-25-43	10-11-42	11- 8-42	11-27-42
"	"	"	924	2074	Daniel Chester French	Stockard S. S.	"	100.0	"	3-10-43	10-12-42	11-12-42	11-30-42
"	"	"	925	2075	Daniel Willard	Calmar S. S.	"	100.0	"	3-23-43	10-26-43	11-25-42	12- 8-42
"	"	"	926	2076	Thaddeus Kosciuszko	Grace Line	"	100.0	"	6-17-43	11- 2-42	11-28-42	12-15-42
"	"	"	927	2077	Pearl Harbor	AGWI Lines	"	100.0	"	6-22-43	11-10-42	12- 7-42	12-21-42
"	"	"	928	2078	Lord Delaware	Int'l Freight	"	100.0	"	6-29-43	11-14-42	12-19-42	12-30-42

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-G1	R	MCo-2181	929	2079	James Woodrow	Am. S. African	Bethlehem-	100.0	1-30-42	7- 1-43	11-26-42	1- 9-43	1-19-43
"	"	"	930	2080	Willard Hall	Stockard S.S.	Fairfield	100.0	Adden-	7- 5-43	11-29-42	12-28-42	1-11-43
"	"	"	931	2081	Woodbridge N. Ferris	Calmar S. S.	Shipyard, Inc.	100.0	dum No.1	7- 8-43	12- 2-42	12-28-42	1-15-43
"	"	"	932	2082	William McKinley	Am. W. African	Baltimore, Md.	100.0	5-25-42	7-11-43	12- 7-42	1-21-43	2- 6-43
"	"	"	933	2083	Thomas R. Marshall	Am. Foreign SS	"	100.0	"	7-14-43	12- 7-42	1-15-43	1-28-43
"	"	"	934	2084	Andrew G. Curtin	Calmar S. S.	"	100.0	"	7-18-43	12- 9-42	1-18-43	1-31-43
"	"	"	935	2085	Molly Pitcher	Prudential SS	"	100.0	"	7-24-43	12-12-42	1-30-43	2-22-43
"	"	"	936	2086	Horace Gray	Am. Export L.	"	100.0	"	7-26-43	12-14-42	1-25-43	2-11-43
"	"	"	937	2087	Samuel Blatchford	AGWI Lines	"	100.0	"	7-29-43	12-15-42	2- 6-43	2-23-43
"	"	"	938	2088	Henry B. Brown	Black Diamond	"	100.0	"	8- 2-43	12-15-42	1-28-43	2-17-43
"	"	"	939	2089	George Shiras	Prudential SS	"	100.0	"	8- 6-43	12-22-42	2- 5-43	2-15-43
"	"	"	940	2090	Rufus W. Peckham	A. H. Bull & Co.	"	100.0	"	8- 9-43	12-22-42	2-13-43	2-28-43
"	"	"	941	2091	William R. Day	Marine Trans.	"	100.0	"	8-13-43	12-24-42	2-12-43	3- 2-43
"	"	"	942	2092	Mahlon Pitney	Grace Line	"	100.0	"	8-18-43	12-31-42	2-11-43	2-26-43
"	"	"	943	2093	Louis D. Brandeis	Moore-McCormick	"	100.0	"	8-21-43	12-31-42	2-20-43	3- 8-43
"	"	"	944	2094	Nathan Clifford	Am, Foreign SS	"	100.0	"	8-25-43	1- 1-43	2-18-43	3- 3-43
"	"	"	945	2095	George Sharswood	Dickman W. & Pugh	"	100.0	"	8-29-43	1-11-43	2-19-43	3- 6-43
"	"	"	946	2096	Henry L. Benning	Cosmopolitan S	"	100.0	"	9- 3-43	1-12-43	2-22-43	3- 9-43
"	"	"	947	2097	Johns Hopkins	N. Atl. & Gulf SS	"	100.0	"	9- 6-43	1-15-43	2-28-43	3-27-43
"	"	"	948	2098	Thomas Cresap	Isthmian S. S.	"	100.0	"	9- 9-43	1-17-43	3- 1-43	3-16-43
"	"	"	949	2099	James W. Denver	Calmar S. S.	"	100.0	"	9-13-43	1-20-43	2-27-43	3-13-43
"	"	"	950	2100	Henry Gilbert Costin	Cosmopolitan S	"	100.0	"	9-15-43	1-23-43	3- 9-43	3-23-43
"	"	"	951	2101	John Gallup	Smith & Johnson	"	100.0	"	9-19-43	1-27-43	3- 3-43	3-18-43
"	"	"	952	2102	Clifford D. Mallory	Marine Trans.	"	100.0	"	9-23-43	1-30-43	3-11-43	3-26-43
"	"	"	953	2103	William H. Welch	T. J. Stevenson	"	100.0	"	9-26-43	1-31-43	3-10-43	3-31-43
"	"	"	954	2104	William Osler	States Marine	"	100.0	"	9-30-43	2- 6-43	3- 6-43	3-22-43
"	"	"	955	2105	Howard A. Kelly	A. L. Burbank	"	100.0	"	10- 3-43	2- 8-43	3-18-43	3-29-43
"	"	"	956	2106	William S. Halsted	Int'l Freight	"	100.0	"	10- 7-43	2-13-43	3-16-43	3-29-43
"	"	"	957	2107	Franklin P. Mall	Black Diamond	"	100.0	"	10-10-43	2-13-43	3-26-43	4- 7-43
"	"	"	958	2108	John Howland	Am. Pres. Line	"	100.0	"	10-14-43	2-15-43	3-19-43	3-31-43
"	"	"	959	2109	William H. Wilmer	Dickman W & Pugh	"	100.0	"	10-19-43	2-19-43	3-25-43	4- 5-43
"	"	"	960	2110	John J. Able	Calmar S. S.	"	100.0	"	10-23-43	2-20-43	3-24-43	4- 3-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-2181	961	2111	Santiago Iglesias	Grace Line	Bethlehem-Fairfield Shipyard, Inc. Baltimore, Md.	100.0	1-30-42	10-27-43	2-21-43	3-30-43	4-10-43
"	"	"	962	2112	John Banvard	Seas Ship. Co.	"	100.0	Addendum No. 1	11-1-43	2-23-43	3-27-43	4-8-43
"	"	"	963	2113	Edward N. Hurley	Isthmian S. S.	"	100.0	"	11-6-43	2-28-43	3-31-43	4-12-43
"	"	"	964	2114	Charles M. Schwab	Calmar S. S.	"	100.0	5-25-42	11-8-43	3-1-43	4-7-43	4-16-43
"	"	"	965	2115	Charles Piez	Dickman W & Pugh	"	100.0	"	11-12-43	3-2-43	4-10-43	4-22-43
"	"	"	966	2116	Bernard N. Baker	Am. Export L.	"	100.0	"	11-15-43	3-4-43	4-4-43	4-13-43
"	"	"	967	2117	Winfred L. Smith	Am. Export L.	"	100.0	"	11-19-43	3-8-43	4-7-43	4-17-43
"	"	"	968	2118	Bushrod Washington	Am. S. African	"	100.0	"	11-23-43	3-10-43	4-13-43	4-22-43
"	"	"	969	2119	Levi Woodbury	J.H. Winchester	"	100.0	"	11-27-43	3-11-43	4-15-43	4-26-43
"	"	"	970	2120	William Strong	War Shipping Adm.	"	100.0	"	12-2-43	3-12-43	4-13-43	4-24-43
"	"	"	971	2121	Joseph P. Bradley	Grace Line	"	100.0	"	12-5-43	3-17-43	4-17-43	4-27-43
"	"	"	972	2122	Ward Hunt	Bull Line	"	100.0	"	12-9-43	3-19-43	4-23-43	4-30-43
"	"	"	973	2123	John Koolman	Am. W. African	"	100.0	"	12-13-43	3-20-43	4-22-43	4-30-43
"	"	"	974	2124	William Pepper	Calmar S. S.	"	100.0	"	12-17-43	3-25-43	4-24-43	5-1-43
"	"	"	975	2125	Silas Weir Mitchell	Black Diamond	"	100.0	"	12-22-43	2-26-43	4-29-43	5-8-43
"	"	"	976	2126	Joseph Leidy	Stockard S.S.	"	100.0	"	12-26-43	3-27-43	4-30-43	5-10-43
"	"	"	977	2127	William W. Gerhard	Am. S. African	"	100.0	"	1-1-44	3-28-43	4-26-43	5-6-43
"	"	"	978	2128	John Morgan	Wessel Duval Co.	"	100.0	"	1-4-44	3-31-43	5-4-43	5-12-43
"	"	"	979	2129	James R. Randall	Int'l Freight	"	100.0	"	1-8-44	4-1-43	5-2-43	5-26-43
"	"	"	980	2130	William H. Webb	States Marine	"	100.0	"	1-12-44	4-5-43	5-7-43	5-15-43
"	"	"	981	2131	Samuel Bowles	Navy	"	* 86.3	"	1-16-44	4-8-43	5-14-43	5-24-43
"	"	"	982	2132	Stevenson Taylor	Calmar S.S.	"	100.0	"	1-19-44	4-8-43	5-11-43	5-20-43
"	"	"	983	2133	Elbert Hubbard	Navy	"	* 86.2	"	1-23-44	4-11-43	5-13-43	5-20-43
"	"	"	984	2134	John E. Schmeltzer	Prudential SS	"	100.0	"	1-28-44	4-13-43	5-16-43	5-26-43
"	"	"	985	2135	Charles A. McAllister	U.S. Navig. Co.	"	100.0	"	1-30-44	4-14-43	5-12-43	5-21-43
"	"	"	986	2136	John L. Motley	Am. Export L.	"	100.0	"	2-3-44	4-16-43	5-18-43	5-27-43
"	"	"	987	2137	Hayn Salomon	Luckenbach SS	"	100.0	"	2-7-44	4-18-43	5-17-43	5-27-43
"	"	"	988	2138	Fredrick Douglass	Luckenbach SS	"	100.0	"	2-11-44	4-23-43	5-22-43	5-31-43
"	"	"	989	2139	Thomas F. Bayard	War Shipping Adm.	"	100.0	"	2-15-44	4-24-43	5-24-43	5-31-43
"	"	"	990	2140	Conrad Weiser	Dickman W. & Pugh	"	100.0	"	2-18-44	4-25-43	5-21-43	5-29-43
"	"	"	991	2141	John M.T. Finney	War Shipping Adm.	"	100.0	"	2-23-44	4-27-43	5-21-43	5-31-43
"	"	"	992	2142	Louisa M. Alcott	Stockard S.S.	"	100.0	"	2-26-44	4-30-43	5-28-43	6-9-43

14-4134

* Delivered Incomplete to Navy

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-2181	993	2143	William Tyler Page	Polarus S.S.	Bethlehem-Fairfield	100.0	1-30-42	3-3-44	5-1-43	5-31-43	6-22-43
"	"	"	994	2144	Joseph H. Nicholson	Wessel Duval Co.	"	100.0	Addendum	3-7-44	5-3-43	5-30-43	6-10-43
"	"	"	995	2145	Thomas Nelson Page	Grace Line	Shipyards, Inc.	100.0	No. 1	3-11-44	5-5-43	6-1-43	6-12-43
"	"	"	996	2146	James McCosh	Isthmian S.S.	Baltimore, Md.	100.0	5-25-42	3-14-44	5-8-43	6-2-43	6-15-43
"	"	"	997	2147	Albert C. Ritchie	Merch. & Miners	"	100.0	"	3-18-44	5-12-43	6-6-43	6-16-43
"	"	"	998	2148	George W. Woodward	Prudential SS	"	100.0	"	3-20-44	5-12-43	6-9-43	6-24-43
"	"	"	999	2149	Charles Bulfinch	Luckenbach SS	"	100.0	"	3-24-44	5-14-43	6-10-43	6-22-43
"	"	"	1000	2150	Sammuel McIntyre	Isthmian SS	"	100.0	"	3-27-44	5-15-43	6-18-43	6-29-43
"	"	"	1001	2151	Pierre L'Enfant	Polarus S.S.	"	100.0	"	3-30-44	5-17-43	6-11-43	6-28-43
"	"	"	1002	2152	Edward L. Grant	Am W. African	"	100.0	"	4-2-44	5-18-43	6-12-43	6-25-43
"	"	"	1003	2153	Robert J. Collier	J. H. Winchester	"	100.0	"	4-5-44	5-19-43	6-13-43	6-28-43
"	"	"	1004	2154	Joshua W. Alexander	Am. Export L.	"	100.0	"	4-8-44	5-22-43	6-19-43	6-30-43
"	"	"	1005	2155	John A. Donald	Smith & Johnson	"	100.0	"	4-12-44	5-22-43	6-15-43	6-30-43
"	"	"	1006	2156	William H. Jackson	T.J. Stevenson	"	100.0	"	4-15-44	5-22-43	6-23-43	7-2-43
"	"	"	1007	2157	Janet Lord Roper	Int'l Freight	"	100.0	"	4-19-44	5-25-43	6-26-43	7-6-43
"	"	"	1008	2158	Nathan Towson	U.S. Navig. Co.	"	100.0	"	4-23-44	5-28-43	6-28-43	7-8-43
"	"	"	1009	2159	Robert Erskine	T.J. Stevenson	"	100.0	"	4-27-44	5-31-43	6-29-43	7-12-43
"	"	"	1010	2160	John Wanamaker	Isthmian S.S.	"	100.0	"	5-2-44	5-31-43	7-11-43	7-20-43
"	"	"	1011	2161	John Stevenson	U.S. Lines	"	100.0	"	5-6-44	6-1-43	6-30-43	7-12-43
"	"	"	1012	2162	George M. Cohan	Black Diamond	"	100.0	"	5-9-44	6-2-43	7-4-43	7-14-43
"	"	"	1013	2163	George H. Pendleton	Calmar S.S.	"	100.0	"	5-13-44	6-6-43	7-10-43	7-19-43
"	"	"	1014	2164	George W. Childs	Dickman W. & Pugh	"	100.0	"	5-15-44	6-9-43	7-16-43	7-26-43
"	"	"	1015	2165	Robert Eden	Stockard S.S.	"	100.0	"	5-19-44	6-10-43	7-18-43	7-28-43
"	"	"	1016	2166	James A. Farrell	Am. S. African	"	100.0	"	5-22-44	6-11-43	7-12-43	7-23-43
"	"	"	1017	2167	Jose Marti	Bull Line	"	100.0	"	5-25-44	6-12-43	7-16-43	7-29-43
"	"	"	1018	2168	Crosby S. Noyes	Merch. & Miners	"	100.0	"	5-28-44	6-13-43	7-15-43	7-26-43
"	"	"	1019	2169	Louis Marshall	Wessel Duval Co.	"	100.0	"	5-31-44	6-15-43	7-23-43	7-30-43
"	"	"	1020	2170	Townsend Harris	Marine Trans.	"	100.0	"	6-3-44	6-18-43	7-24-43	7-31-43
"	"	"	1021	2171	George Vickers	T.J. Stevenson	"	100.0	"	6-7-44	6-19-43	7-22-43	7-30-43
"	"	"	1022	2172	John W. Powell	Cosmopolitan S	"	100.0	"	6-10-44	6-23-43	7-28-43	8-6-43
EC2-S-C1	R	DA-15C-736	1023	34	Black Hawk	United Fruit Co.	Delta SB Co.	100.0	2-27-42	5-10-43	12-8-42	1-18-43	2-4-43
"	"	"	1024	35	Robt.M.Lafollette	Miss. Shipping Co.	"	100.0	"	5-21-43	11-27-42	1-10-43	1-29-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	DA-MCc	1025	36	Walter Q. Gresham	Standard Fruit Co.	Delta S/B Co.	100.0	2-27-42	6-7-43	12-4-42	1-16-43	1-30-43
"	"	-736	1026	37	Richard Olney	Marine Transport	"	100.0	"	6-18-43	12-13-42	1-22-43	2-11-43
"	"	"	1027	38	Robert Bacon	R. A. Nicol & Co.	"	100.0	"	6-21-43	1-4-43	2-12-43	2-28-43
"	"	"	1028	39	Philander C. Knox	Wessel Duval & Co.	"	100.0	"	6-28-43	1-9-43	2-24-43	3-31-43
"	"	"	1029	40	Lucius Q.C. Lamar	Waterman SS Co.	"	100.0	"	7-9-43	1-25-43	3-6-43	3-26-43
"	"	"	1030	41	James McHenry	Cosmopolitan S. Co.	"	100.0	"	7-21-43	1-16-43	3-4-43	3-20-43
"	"	"	1031	42	Samuel Dexter	Waterman SS Co.	"	100.0	"	8-3-43	2-16-43	3-29-43	4-15-43
"	"	"	1032	43	Roger Griswold	Waterman SS Co.	"	100.0	"	8-12-43	1-20-43	3-1-43	3-17-43
"	"	"	1033	44	Timothy Bloodworth	Lykes Bros.	"	100.0	"	8-18-43	2-4-43	3-17-43	4-22-43
"	"	"	1034	45	Elias Boudinot	Wessel Duval & Co.	"	100.0	"	8-21-43	1-27-43	3-13-43	3-29-43
"	"	"	1035	46	Aedanus Burke	Miss. Shipping Co.	"	100.0	"	8-24-43	2-17-43	3-27-43	4-10-43
"	"	"	1036	47	Thomas Fitzsimons	Standard Fruit Co.	"	100.0	"	9-15-43	2-26-43	4-6-43	4-24-43
"	"	"	1037	48	Henry Groves Connors	Standard Fruit Co.	"	100.0	"	9-24-43	3-9-43	4-16-43	4-30-43
"	"	"	1038	49	William M. Evarts	Waterman SS Co.	"	100.0	"	10-6-43	3-6-43	4-22-43	5-5-43
"	"	"	1039	50	F. T. Frelinghuysen	Waterman SS Co.	"	100.0	"	10-15-43	3-30-43	5-1-43	5-22-43
"	"	"	1040	51	Tarleton Brown	Miss. Shipping Co.	"	100.0	"	10-23-43	3-3-43	4-10-43	4-24-43
"	"	"	1041	52	Henry S. Foote	Lykes Bros.	"	100.0	"	10-30-43	3-18-43	4-24-43	5-12-43
"	"	"	1042	53	James E. Howard	Waterman SS Co.	"	100.0	"	11-3-43	3-16-43	4-21-43	5-8-43
"	"	"	1043	54	Charles Henderson	Miss. Shipping Co.	"	100.0	"	11-6-43	3-29-43	5-1-43	5-19-43
"	"	"	1044	55	Robert Lowry	Standard Fruit Co.	"	100.0	"	11-27-43	4-7-43	5-10-43	5-25-43
"	"	"	1045	56	George Poindexter	Miss. Shipping Co.	"	100.0	"	12-4-43	4-17-43	5-18-43	5-30-43
"	"	"	1046	57	John A. Quitman	Waterman SS Co.	"	100.0	"	12-10-43	4-23-43	6-2-43	6-18-43
"	"	"	1047	58	John Sharp Williams	Parry Navigation	"	100.0	"	12-14-43	5-3-43	6-8-43	6-28-43
"	"	"	1048	59	Julien Poydras	Waterman SS Co.	"	100.0	"	12-20-43	4-11-43	5-17-43	5-29-43
"	"	"	1049	60	Richard M. Johnson	Miss. Shipping Co.	"	100.0	"	12-25-43	4-25-43	6-5-43	6-23-43
"	"	"	1050	61	Joseph N. Nicollet	Waterman SS Co.	"	100.0	"	12-31-43	4-22-43	5-24-43	6-11-43
EC2-S-C1	"	MCc-2162	1051	13	Langdon Cheves	AGWI Lines	Southeastern	100.0	2-4-42	4-26-43	3-29-43	5-22-43	6-25-43
"	"	"	1052	14	Nicholas Herkimer	"	S/B Corp.	100.0	"	5-7-43	4-8-43	6-8-43	7-5-43
"	"	"	1053	15	Casimir Pulaski	United Fruit	Savannah, Ga.	100.0	"	5-18-43	4-13-43	6-25-43	7-16-43
"	"	"	1054	16	Hamlin Garland	N. Atl. & Gulf SS	"	100.0	"	5-29-43	4-23-43	7-6-43	7-24-43
"	"	"	1055	17	Andrew Pickens	S. Atlantic	"	100.0	"	6-9-43	5-3-43	7-20-43	8-5-43
"	"	"	1056	18	William L. Yancey	J. H. Winchester	"	100.0	"	6-20-43	5-17-43	7-25-43	8-14-43

[illegible]

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			1089 1090 1091 1092 1093 1094 1095 1096 1097 1098										
EC2-S-C1	R	MCc2115 Add. 1	1099 1100 1101 1102 1103 1104 1105 1106 1107 1108 1109 1110 1111 1112 1113 1114 1115 1116 1117 1118 1119 1120	1099 1100 1101 1102 1103 1104 1105 1106 1107 1108 1109 1110 1111 1112 1113 1114 1115 1116 1117 1118 1119 1120	Luther Burbank George M. Pullman Wilbur Wright William Thornton Glenn Curtiss George Eastman Cyrus W. Field Isaac Babbitt Charles E. Duryea Benjamin Holt Oliver Evans Elisha Graves Otis Knut Rockne James J. Corbett Walter Camp Hobart Baker Christy Mathewson George Gipp Matthew B. Brady Edward A. MacDowell Joseph Smith Tecumseh	U. S. Navy Am. Pres. Lines Matson Nav. Am. Pres. Lines U. S. Lines Pac-Atlantic SS Oliver J. Olson U. S. Navy War Shpg. Admin. McCormick SS W. R. Chamberlain Matson Nav. Grace Line Shepard SS Am. Pres. Lines General SS Sudden & Chris. Norton Lilly Co. Smith & Johnson A. L. Burbank Alaska Packers Mormack Lines	Permanente Metals Corp. Shipbuilding Division #2	100.0 100.0	3- 3-42 "	9-24-43 9-30-43 10- 3-43 10- 4-43 10-13-43 10-14-43 10-15-43 10-15-43 10-19-43 10-22-43 10-22-43 10-23-43 10-24-43 10-26-43 10-29-43 10-30-43 11- 1-43 11- 3-43 11- 4-43 11- 4-43 11- 6-43 11- 6-43	3-12-43 3-14-43 3-17-43 3-19-43 3-21-43 3-24-43 3-25-43 3-28-43 3-31-43 4- 2-43 4- 4-43 4- 7-43 4- 9-43 4-12-43 4-14-43 4-16-43 4-18-43 4-21-43 4-23-43 4-25-43 4-28-43 4-30-43	4- 9-43 4-11-43 4-14-43 4-16-43 4-18-43 4-20-43 4-23-43 4-25-43 4-27-43 4-30-43 5- 2-43 5- 5-43 5- 6-43 5- 8-43 5-10-43 5-12-43 5-14-43 5-16-43 5-18-43 5-20-43 5-22-43 5-25-43	4-22-43 4-26-43 4-27-43 4-30-43 5- 5-43 5- 6-43 5- 8-43 5-10-43 5-11-43 5-14-43 5-16-43 5-18-43 5-20-43 5-22-43 5-24-43 5-26-43 5-28-43 5-30-43 5-31-43 6- 4-43 6- 5-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			1185										
			1186										
			1187										
			1188										
			1190										
			1191										
			1192										
EC2-S-C1	R	MCE-2427	1193	1	Ponce de Leon	Waterman S.S.	St. Johns	100.0	3-4-42	12-15-42	8-15-42	3-14-43	4-30-43
"	"	"	1194	2	John Gorrie	War Shipping Adm.	River SB	100.0	"	12-18-42	8-29-42	3-27-43	5-24-43
"	"	"	1195	3	Francis Asbury	A.H. Bull & Co.	Co., Inc.	100.0	"	12-21-42	9-12-42	4-17-43	6-5-43
"	"	"	1196	4	John J. Crittenden	A.H. Bull & Co.	"	100.0	"	12-21-42	10-15-42	5-7-43	6-24-43
"	"	"	1197	5	Sidney Lanier	Seas Shipping Co.	"	100.0	"	12-23-42	10-22-42	5-22-43	7-7-43
"	"	"	1198	6	Robert Y. Hayne	AGFI Lines, Inc.	"	100.0	"	12-30-42	11-2-42	5-30-43	7-20-43
"	"	"	1199	7	Richard Montgomery	AGFI Lines, Inc.	"	100.0	"	4-1-43	3-15-43	6-15-43	7-29-43
"	"	"	1200	8	John Philip Sousa	Kessel Duval Co.	"	100.0	"	4-3-43	3-29-43	7-4-43	8-6-43
"	"	"	1201	9	Henry Watterson	Amer. Exp. Lines	"	100.0	"	4-7-43	4-19-43	7-21-43	8-18-43
"	"	"	1202	10	George Dewey	Amer. Exp. Lines	"	100.0	"	4-12-43	5-8-43	8-5-43	8-27-43
"	"	"	1203	11	William Byrd	United Fruit Co.	"	100.0	"	4-15-43	5-24-43	8-20-43	9-5-43
"	"	"	1204	12	Rufus C. Dawes	Luckenbach	"	100.0	"	4-20-43	5-31-43	9-4-43	9-18-43
"	"	"	1205	13	Thomas Sully	Calmar SS Co.	"	100.0	"	7-9-43	6-16-43	9-11-43	9-27-43
"	"	"	1206	14	Dwight W. Morrow	Sprague SS Co.	"	100.0	"	7-12-43	7-5-43	9-21-43	10-5-43
"	"	"	1207	15	John S. Mosby	Isthmian SS Co.	"	100.0	"	7-15-43	7-22-43	10-3-43	10-16-43
"	"	"	1208	16	Grant Wood	Amer. Exp. Lines	"	100.0	"	7-19-43	8-6-43	10-14-43	10-26-43
"	"	"	1209	17	Edward M. House	A.L. Burbank & Co.	"	100.0	"	7-21-43	8-21-43	10-23-43	11-4-43
"	"	"	1210	18	Harvey Cushing	Marine Transport	"	100.0	"	7-24-43	9-5-43	10-31-43	11-11-43
"	"	"	1211	19	William G. Sumner	Navy <i>Albion (AK-114)</i>	"	100.0	"	10-6-43	9-13-43	11-8-43	11-19-43
"	"	"	1212	20	Peter Stuyvesant	Navy	"	100.0	"	10-9-43	9-27-43	11-16-43	11-27-43
"	"	"	1213	21	James Screven	Navy	"	100.0	"	10-12-43	10-4-43	11-23-43	12-4-43
"	"	"	1214	22	Napoleon B. Broward	Navy	"	100.0	"	10-15-43	10-16-43	11-30-43	12-10-43
"	"	"	1215	23	Arthur M. Riddell	A.H. Bull & Co.	"	100.0	"	10-18-43	10-25-43	12-7-43	12-18-43
"	"	"	1216	24	Oren Wister	Ex. J. Roudree	"	100.0	"	10-21-43	11-2-43	12-14-43	12-24-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-2427	1217	25	Elizabeth C. Bellamy	Navy	St. Johns	100.0	3-4-42	12-18-43	11-10-43	12-21-43	12-31-43
"	"	"	1218	26	John White	Navy	River S.B.	100.0	3-4-42	12-21-43	11-17-43	12-31-43	1-17-44
"	"	"	1219	27	Royal S. Copeland	Parry Navg. Co.	Co., Inc.	100.0	3-4-42	12-24-43	11-24-43	1-11-44	1-22-44
"	"	"	1220	28	John Einig	U.S. Navg. Co.	"	100.0	3-4-42	12-27-43	12-1-43	1-14-44	1-31-44
"	"	"	1221	29	Edwin G. Weed	So. Atl. SS Co.	"	100.0	3-4-42	12-29-43	12-7-43	1-29-44	2-11-44
"	"	"	1222	30	Andrew Trunbull	Wessel Duval Co.	"	100.0	3-4-42	12-31-43	12-15-43	2-8-44	2-19-44
EC2-S-C1	R	MCC-2474	1223	1	William A. Richardson	U.S. Lines	Marinship Corporation	100.0	3-12-42	12-21-42	6-27-42	9-26-42	10-31-42
"	"	"	1224	2	William T. Coleman	J. H. Winchester	Sausalito	100.0	3-12-42	12-26-42	7-4-42	10-16-42	11-30-42
"	"	"	1225	3	William Kent	Am. Pres. Lines	California	100.0	3-12-42	12-31-42	7-20-42	11-11-42	12-21-42
"	"	"	1226	4	John Muir	Alaska Packers	"	100.0	3-12-42	1-30-43	7-31-42	11-22-42	12-31-42
"	"	"	1227	5	Philip Kearny	Am. Hawaiian SS	"	100.0	3-12-42	2-15-43	8-10-42	12-7-42	1-29-43
"	"	"	1228	6	Thomas Hart Benton	Matson Nav.	"	100.0	3-12-42	2-27-43	9-11-42	12-20-42	2-2-43
"	"	"	1229	7	Lyman Beecher	Am. Hawaiian SS	"	100.0	3-12-42	3-15-43	9-27-42	11-26-42	12-31-42
"	"	"	1230	8	Francis Preston Blair	Sudden & Chris.	"	100.0	3-12-42	3-26-43	10-17-42	1-3-43	2-10-43
"	"	"	1231	9	Mark Hopkins	Matson Nav.	"	100.0	3-12-42	4-1-43	11-12-42	1-17-43	2-20-43
"	"	"	1232	10	Andrew D. White	U. S. Army	"	100.0	3-12-42	4-13-43	11-23-42	1-28-43	2-27-43
"	"	"	1233	11	Sebastian Cermeno	Oliver J. Olson	"	100.0	3-12-42	4-26-43	12-7-42	2-6-43	3-10-43
"	"	"	1234	12	Peter Donahue	Matson Nav.	"	100.0	3-12-42	5-10-43	12-21-42	2-12-43	3-17-43
"	"	"	1235	16	Sun Yat-Sen	N. Atl. & Gulf SS	"	100.0	3-12-42	5-19-43	2-13-43	3-26-43	4-17-43
"	"	"	1236	17	Henry Durant	Norton Lilly Co.	"	100.0	3-12-42	5-28-43	5-11-43	6-15-43	7-13-43
"	"	"	1237	*18	Jack London	Pac-Atlantic SS	"	100.0	3-12-42	6-4-43	6-16-43	7-16-43	8-14-43
			1238										
			1239										
			1240										
			1241										
			1242										
			1243										
			1244										
			1245										
			1246										
			1247										
			1248										

*Balance of Contract MCC-2474 involving a total of 34 EC2 vessels suspended.

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MSc- 2530	1457	1	William Coddington	Am. Export Line	Rheem Mfg. Co.	100.0	3-24-42	11-15-42	6-27-42	11-28-42	2-13-43
"	R	MSc 13638	1458	2	John Clarke	Coastwise Trs.	Walsh-Kaiser	100.0	2-27-43	*	7-11-42	2-25-43	4-12-43
"	"	"	1459	3	Sammuel Gorton	Am. Export Line	Company, Inc.	100.0	"	*	7-28-42	4- 6-43	5- 6-43
"	"	"	1460	4	James De Wolf	Am. S. African	Providence,	100.0	"	*	8-15-42	4-29-43	6- 9-43
"	"	"	1461	5	Lyman Abbott	Int'l Freight	Rhode Island	100.0	"	*	11-28-42	4-22-43	5-22-43
"	"	"	1462	6	Moses Brown	Am. S. African	"	100.0	"	*	2-26-43	5-10-43	6-30-43

* Contract on a fixed fee basis.

Type	Propulsion	Contract Number	MCS Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			1473										
			1474										
			1475										
			1476										
			1477										
			1478										
			1479										
			1480										
			1481										
			1482										
			1483										
			1484										
			1485										
			1486										
			1487										
			1488										
EC2-S-C1	R	MCc 2567	1489	105	James M. Wayne	Waterman Line	J.A. Jones	100.0	3-26-42	1- 1-43	7- 6-42	3-13-43	5- 7-43
"	"	"	1490	106	William B. Woods	Bull Line	Construction	100.0	"	1-17-43	7-21-42	4- 7-43	5-31-43
"	"	"	1491	107	Joseph R. Lamar	AGWI Lines	Co., Inc.	100.0	"	1-31-43	8- 1-42	4-29-43	6-17-43
"	"	"	1492	108	Thomas Todd	Std. Fruit SS	Brunswick Yd.	100.0	"	2-14-43	8-14-42	5-19-43	6-30-43
"	"	"	1493	109	Robert Trimble	AGWI Lines	Brunswick, Georgia	100.0	"	2-23-43	8-29-42	6-21-43	7-20-43
"	"	"	1494	110	John Catron	Am. Foreign SS.	"	100.0	"	3- 9-43	9- 3-42	7-11-43	7-31-43
"	"	"	1495	111	John McKinley	Dichman W & Pugh	"	100.0	"	4- 9-43	3-23-43	7-31-43	8-20-43
"	"	"	1496	112	John A. Campbell	Moore-McCormack	"	100.0	"	4-22-43	4-13-43	8-14-43	8-31-43
"	"	"	1497	113	John M. Harlan	Moore-McCormack	"	100.0	"	5- 7-43	5- 5-43	8-29-43	9-16-43
"	"	"	1498	114	Howell E. Jackson	Marine Transp.	"	100.0	"	5-19-43	5-22-43	9- 6-43	9-25-43
"	"	"	1499	115	Edward D. White	Bull Line	"	100.0	"	5-26-43	6-22-43	9-20-43	9-30-43
"	"	"	1500	116	Horace H. Lurton	Cosmopolitan S	"	100.0	"	6- 8-43	7-12-43	10- 7-43	10-19-43
"	"	"	1501	117	Henry W. Grady	Wilmore S.S.	"	100.0	"	7- 9-43	7-31-43	10-22-43	10-30-43
"	"	"	1502	118	James A. Wetmore	Wm. J. Rountree	"	100.0	"	7-21-43	8-14-43	10-30-43	11-11-43
"	"	"	1503	119	Frederick Bartholdi	West India S.S.	"	100.0	"	8- 3-43	8-29-43	11- 9-43	11-20-43
"	"	"	1504	120	John B. Gordon	T. J. Stevenson	"	100.0	"	8-13-43	9- 6-43	11-16-43	11-26-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC 2567	1505	121	Edward P. Alexander	Wilmore S.S.	J.A. Jones	100.0	3-26-42	8-17-43	9-21-43	11-23-43	11-30-43
"	"	"	1506	122	Robert Battey	Cosmopolitan S.	Construction	100.0	"	8-28-43	10- 8-43	11-30-43	12-10-43
"	"	"	1507	123	Patrick H. Morrissey	Brit. Min. of War	Co., Inc.,	100.0	"	9-26-43	10-23-43	12- 9-43	12-17-43
"	"	"	1508	124	Joe C.S. Blackburn	Black Diamond	Brunswick (Yd.)	100.0	"	10- 6-43	10-30-43	12-15-43	12-27-43
"	"	"	1509	125	John B. Lennon	Smith & Johnson	Brunswick,	100.0	"	10-16-43	11-10-43	12-22-43	12-31-43
"	"	"	1510	126	George G. Crawford	Am. Range Lib. L.	Georgia	100.0	"	10-23-43	11-16-43	1- 1-44	1-13-44
"	"	"	1511	127	David B. Johnson	Wilmore S.S.	"	100.0	"	10-24-43	11-23-43	1-13-44	1-24-44
"	"	"	1512	128	Howard E. Coffin	S. Atlantic S.S.	"	100.0	"	11- 1-43	11-30-43	1-21-44	1-31-44
"	"	"	1513	129	R. Ney McNesley	S. Atlantic S.S.	"	100.0	"	11-29-43	12- 9-43	1-29-44	2-10-44
"	"	"	1514	130	Benjamin H. Hill	A.L. Burbank Co.	"	100.0	"	12- 8-43	12-16-43	2- 7-44	2-19-44
"	"	"	1515	131	Joseph M. Terrell	R.A. Nicol & Co.	"	100.0	"	12-17-43	12-23-43	2-14-44	2-26-44
"	"	"	1516	132	Robert R. Livingston	Bull Line	"	100.0	"	12-22-43	1- 3-44	2-21-44	2-29-44
"	"	"	1517	133	Samalness	Brit. Min. of War	"	100.0	"	12-23-43	1-15-44	2-29-44	3-11-44
"	"	"	1518	134	Isaac Shelby	Smith & Johnson	"	100.0	"	12-31-43	1-22-44	3- 6-44	3-18-44
EC2-S-C1	R	McC 2640	1519	1	E. Kirby Smith	Marine Transport	J.A. Jones	100.0	4- 4-42	1-25-43	7- 9-42	12-30-42	3- 3-43
"	"	"	1520	2	Newton D. Baker	Luckenbach S.S.	Const. Co.	100.0	"	2- 2-43	9- 3-42	2-25-43	4- 6-43
"	"	"	1521	3	John Bascom	Moore-McCormack	Wainwright	100.0	"	2-10-43	9- 7-42	3-31-43	4-30-43
"	"	"	1522	4	William J. Bryan	Standard Fruit	Yard	100.0	"	2-19-43	9-21-42	4-22-43	5-20-43
"	"	"	1523	5	Joseph M. Medill	Moore-McCormack	"	100.0	"	2-27-43	9-28-42	5- 3-42	5-31-43
"	"	"	1524	6	Elihu Root	AGWI lines	"	100.0	"	3- 6-43	10- 5-42	5-19-43	6-18-43
"	"	"	1525	7	John Hay	A.H. Bull & Co.	"	100.0	"	4- 9-43	1- 5-43	5-31-43	6-30-43
"	"	"	1526	8	Dwight L. Moody	Lykes Bros. Co.	"	100.0	"	4-16-43	3- 4-43	6-28-43	7-24-43
"	"	"	1527	9	Peter Zenger	A.H. Bull & Co.	"	100.0	"	4-24-43	3-31-43	7- 4-43	7-31-43
"	"	"	1528	10	Harriet Hosmer	(AKS 7) U.S.N.	"	100.0	"	4-30-43	4-23-43	9-30-43	10-25-43
"	"	"	1529	11	Duncan U. Fletcher	Lykes Bros. Co.	"	100.0	"	5- 7-43	5- 3-43	8-10-43	8-27-43
"	"	"	1530	12	Dolly Madison	Merchs. & Miners	"	100.0	"	5-15-43	5-20-43	9-27-43	10-14-43
"	"	"	1531	13	Robert Lansing	Moore-McCormack	"	100.0	"	6- 7-43	6- 3-43	7-17-43	8- 6-43
"	"	"	1532	14	Victor Herbert	Marine Transport	"	100.0	"	6-15-43	6-30-43	8-22-43	9-15-43
"	"	"	1533	15	Julius Rosenwald	B. Rothchild	"	100.0	"	6-21-43	7- 7-43	9-13-43	9-29-43
ZEC2-S-C2	"	"	1534	16	Mary Ball	United Fruit	"	100.0	"	6-30-43	7-20-43	10-17-43	11-23-43
"	"	"	1535	17	John Barton Payne	Isthmian S.S. Co.	"	100.0	"	7- 7-43	8-11-43	10-23-43	11-30-43
"	"	"	1536	18	Frederic C. Howe	United Fruit Co.	"	100.0	"	7-15-43	8-24-43	10-30-43	12- 6-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C2	R	MCc 2640	1537	19	William B. Wilson	Eastern S.S. Co.	J.A. Jones	100.0	4- 4-42	8-12-43	9-14-43	11- 6-43	12-16-43
"	"	"	1538	20	Sarah J. Hale	Int'l Frt. Corp.	Construction	100.0	"	8-20-43	9-29-43	11-24-43	12-31-43
"	"	"	1539	21	Nathan B. Forrest	Amer. Exp. Lines	Co.,	100.0	"	8-27-43	10- 2-43	11-13-43	12-29-43
"	"	"	1540	22	Stephen R. Mollory	Isbrandtsen Co.	Wainwright	100.0	"	9- 4-43	10-19-43	11-27-43	1-20-44
"	"	"	1541	23	Edgar E. Clark	Stockard S.S. Co.	Yard	100.0	"	9-13-43	10-25-43	12-11-43	2- 7-44
EC2-S-C1	"	"	1542	24	Walter L. Fleming	Waterman S.S. Co.	"	100.0	"	9-18-43	10-31-43	12- 7-43	1-30-44
"	"	"	1543	25	Salvador Brau	Wm. J. Rountree	"	100.0	"	10-12-43	11- 8-43	12-15-43	1-31-44
"	"	"	1544	26	Harold T. Andrews	Boland & Cornelius	"	100.0	"	10-18-43	11-15-43	12-28-43	2-19-44
"	"	"	1545	27	Russel Sage	Marine Transport	"	100.0	"	10-30-43	11-25-43	1- 5-44	2-29-44
"	"	"	1546	28	William W. Loring	T.J. Stevenson	"	100.0	"	11- 8-43	11-29-43	1-17-44	3- 7-44
"	"	"	1547	29	Minnie M. Fiske	Amer. So.Afr.Lines	"	100.0	"	11-15-43	12- 8-43	1-29-44	3-15-44
"	"	"	1548	30	John W. Griffiths	B. Rothchild	"	100.0	"	11-24-43	12-13-43	2- 9-44	3-25-44
"	"	"	1549	31	Augustus St.Gaudens	Black Diamond	"	100.0	"	12-15-43	12-20-43	2-17-44	3-30-44
"	"	"	1550	32	John M. Brooke	N. Atl. & Gulf Co.	"	100.0	"	12-24-43	12-30-43	2-24-44	3-31-44
"	"	"	1551	33	Rebecca Lukens	U.S. Army	"	100.0	"	12-30-43	1- 7-44	3- 4-44	4-10-44
EC2-S-C1	R	MCc 2115	1552	1552	James A. Bayard	U. S. Lines	Permanente	100.0	5-12-42	9-30-43	4- 8-43	5-10-43	5-27-43
"	"	Add.	1553	1553	Mary Cassatt	War Shpg. Admin.	Metals Corp.	100.0	"	10- 4-43	4-17-43	5-16-43	5-31-43
"	"	No. 4	1554	1554	Michael Pupin	Isthmian S.S.	S/B Division	100.0	"	10- 5-43	4-18-43	5-19-43	6- 5-43
"	"	"	1555	1555	Cyrus Hamlin	U. S. Navy	Yard 1	100.0	"	10- 8-43	4-25-43	5-24-43	6-10-43
"	"	"	1556	1556	Henry Bergh	Norton Lilly Co.	"	100.0	"	10- 9-43	4-29-43	5-28-43	6-14-43
"	"	"	1557	1557	John Carroll	Am.-Hawaiian S.S.	"	100.0	"	10-11-43	4-30-43	5-31-43	6-18-43
"	"	"	1558	1558	Johathan P. Dolliver	U. S. Lines	"	100.0	"	10-12-43	5- 8-43	6- 3-43	6-22-43
"	"	"	1559	1559	James Harlan	Seas Shipping	"	100.0	"	10-15-43	5-11-43	6- 7-43	6-25-43
"	"	"	1560	1560	Robert Lucas	Mormack Lines	"	100.0	"	10-15-43	5-16-43	6-10-43	6-29-43
"	"	"	1561	1561	Edwin T. Meredith	Smith & Johnson	"	100.0	"	10-16-43	5-19-43	6-15-43	6-30-43
"	"	"	1562	1562	Maria Sanford	Am. Pres. Lines	"	100.0	"	10-17-43	5-24-43	6-20-43	7- 7-43
"	"	"	1563	1563	Christopher C. Andrews	U. S. Navy	"	100.0	"	10-18-43	5-28-43	6-24-43	7-10-43
"	"	"	1564	1564	Leonidas Merritt	U. S. Lines	"	100.0	"	10-18-43	5-31-43	6-30-43	7-17-43
"	"	"	1565	1565	Floyd B. Olson	Oliver J. Olson	"	100.0	"	10-22-43	6- 3-43	6-28-43	7-13-43
EC2-S-C1	R	MCc 2115	1566	1566	Irving M. Scott	McCormick S.S.	Permanente	100.0	"	10-19-43	5- 6-43	5-30-43	6-10-43
"	"	Add.	1567	1567	Joseph S. Emery	Seas Shipping	Metals Corp.	100.0	"	10-20-43	5- 8-43	5-31-43	6-13-43
"	"	No. 4	1568	1568	George Berkeley	Dichmann N. & P.	S/B Div.Yard 2	100.0	"	10-22-43	5-10-43	6- 2-43	6-14-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-2115	1569	1569	Adolph Sutro	Mormack Lines	Permanente	100.0	5-12-43	10-22-43	5-12-43	6-4-43	6-16-43
"	"	Add. 4	1570	1570	John W. Mackay	Grace Line	Metals Corp.	100.0	"	10-23-43	5-14-43	6-6-43	6-17-43
"	"	"	1571	1571	James W. Nye	U. S. Navy	Shipbuilding	100.0	"	10-24-43	5-16-43	6-8-43	6-23-43
"	"	"	1572	1572	William W. Mayo	McCormick SS	Division Yard 2	100.0	"	10-24-43	5-18-43	6-10-43	6-21-43
"	"	"	1573	1573	John Lind	Am. Mail Line	"	100.0	"	10-26-43	5-21-43	6-11-43	6-23-43
"	"	"	1574	1574	Ole E. Rolvaag	McCormick SS	"	100.0	"	10-28-43	5-22-43	6-13-43	6-25-43
"	"	"	1575	1575	John T. McMillan	Matson Nav.	"	100.0	"	10-29-43	5-25-43	6-15-43	6-26-43
"	"	"	1576	1576	Fremont Older	Am. Pres. Lines	"	100.0	"	10-29-43	5-26-43	6-17-43	6-28-43
"	"	"	1577	1577	Conrad Kohrs	So. Atlantic SS	"	100.0	"	10-30-43	5-29-43	6-19-43	6-30-43
"	"	"	1578	1578	Stephen Crane	Isthmian SS	"	100.0	"	10-30-43	5-30-43	6-20-43	6-30-43
"	"	"	1579	1579	William Beaumont	Am. W. African L.	"	100.0	"	10-31-43	5-31-43	6-23-43	7-4-43
"	"	"	1580	1580	John H. Rosseter	De La Rama	"	100.0	"	11-1-43	6-2-43	6-24-43	7-6-43
"	"	"	1581	1581	Henry Dodge	Waterman SS	"	100.0	"	11-3-43	6-4-43	6-25-43	7-7-43
"	"	"	1582	1582	John S. Sargent	Miss. Shipping	"	100.0	"	11-4-43	6-6-43	6-27-43	7-9-43
"	"	"	1583	1583	Charles Robinson	McCormick SS	"	100.0	"	11-4-43	6-8-43	6-28-43	7-12-43
"	"	"	1584	1584	Increase A. Lapham	Alaska Packers	"	100.0	"	11-4-43	6-10-43	6-29-43	7-16-43
"	"	"	1585	1585	Clarence King	Miss. Shipping	"	100.0	"	11-5-43	6-11-43	7-1-43	7-13-43
"	"	"	1586	1586	William Prouse	So. Atlantic SS	"	100.0	"	11-6-43	6-13-43	7-4-43	7-27-43
"	"	"	1587	1587	M. H. de Young	Am. Pres. Lines	"	100.0	"	11-6-43	6-15-43	7-6-43	7-19-43
"	"	"	1588	1588	John E. Wilkie	Br. Min. of War T.	"	100.0	"	11-6-43	6-17-43	7-8-43	7-20-43
"	"	"	1589	1589	John Ross	Seas Shipping	"	100.0	"	11-7-43	6-19-43	7-10-43	7-23-43
EC2-S-C1	R	McC-7950	1590	631	John Whiteaker	Isthmian SS	Oregon	100.0	5-8-42	9-1-43	1-9-43	2-7-43	2-16-43
"	"	"	1591	632	Sam Jackson	Am. Mail Line	Shipbuilding	100.0	"	9-3-43	1-11-43	2-9-43	2-17-43
"	"	"	1592	633	Owen Summers	Weyerhaeuser SS	Corporation	100.0	"	9-6-43	1-13-43	2-11-43	2-19-43
"	"	"	1593	634	Arthur Riggs	Polarus SS	"	100.0	"	9-8-43	1-15-43	2-13-43	2-23-43
"	"	"	1594	635	Lot Whitcomb	Shepard SS	"	100.0	"	9-11-43	1-17-43	2-16-43	2-26-43
"	"	"	1595	636	Morton M. McCarver	James Griffiths	"	100.0	"	9-17-43	1-19-43	2-18-43	2-28-43
"	"	"	1596	637	Hall J. Kelley	Alaska Transp.	"	100.0	"	9-20-43	1-26-43	2-20-43	3-1-43
"	"	"	1597	638	John W. Cullen	Alaska SS	"	100.0	"	9-23-43	1-29-43	2-22-43	3-4-43
"	"	"	1598	639	Nathaniel J. Wyeth	McCormick SS	"	100.0	"	9-27-43	1-31-43	2-24-43	3-6-43
"	"	"	1599	640	Henderson Luelling	Northland Transp.	"	100.0	"	9-28-43	2-2-43	2-25-43	3-8-43
"	"	"	1600	641	E. H. Harriman	War Shipg. Admin.	"	100.0	"	10-1-43	2-5-43	2-27-43	3-10-43

14-4122

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builders	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7950	1601	642	Cushing Eells	Am. Mail Line	Oregon	100.0	5- 8-42	10- 4-43	2- 7-43	3- 1-43	3-12-43
"	"	"	1602	643	James Harrod	Sudden & Chris.	Shipbuilding	100.0	"	10- 5-43	2- 9-43	3- 3-43	3-13-43
"	"	"	1603	644	Christopher Greenup	Alaska SS	Corporation	100.0	"	10- 7-43	2-11-43	3- 5-43	3-15-43
"	"	"	1604	645	Amos Kendall	Weyerhaeuser SS	"	100.0	"	10-11-43	2-13-43	3- 7-43	3-17-43
"	"	"	1605	646	Belva Lockwood	U. S. Lines	"	100.0	"	10-13-43	2-16-43	3- 9-43	3-19-43
"	"	"	1606	647	Kenneth A. J. Mackenzie	Alaska SS	"	100.0	"	10-18-43	2-18-43	3-11-43	3-21-43
"	"	"	1607	648	Lucretia Mott	Pac-Atlantic SS	"	100.0	"	10-20-43	2-20-43	3-13-43	3-22-43
"	"	"	1608	649	Pierre Gibault	Shepard SS	"	100.0	"	10-22-43	2-22-43	3-15-43	3-24-43
"	"	"	1609	650	Benjamin H. Grierson	Pac-Atlantic SS	"	100.0	"	10-27-43	2-24-43	3-17-43	3-25-43
"	"	"	1610	651	Elijah P. Lovejoy	War Shpg. Admin.	"	100.0	"	11- 1-43	2-25-43	3-19-43	3-27-43
"	"	"	1611	652	Graham Taylor	War Shpg. Admin	"	100.0	"	11- 3-43	2-27-43	3-21-43	3-28-43
"	"	"	1612	653	Albert B. Cummins	Alaska SS	"	100.0	"	11- 5-43	3- 1-43	3-23-43	3-30-43
"	"	"	1613	654	James W. Grimes	Union Sulphur	"	100.0	"	11- 8-43	3- 3-43	3-24-43	3-31-43
"	"	"	1614	655	George L. Baker	Weyerhaeuser SS	"	100.0	"	11-11-43	3- 5-43	3-26-43	4- 2-43
"	"	"	1615	656	Chief Joseph	Sudden & Chris.	"	100.0	"	11-13-43	3- 7-43	3-27-43	4- 4-43
"	"	"	1616	657	Henry W. Corbett	War Shpg. Admin.	"	100.0	"	11-20-43	3- 9-43	3-29-43	4- 6-43
"	"	"	1617	658	George Flavel	Alaska SS	"	100.0	"	11-23-43	3-11-43	3-31-43	4- 8-43
"	"	"	1618	659	John H. Couch	Weyerhaeuser SS	"	100.0	"	11-26-43	3-13-43	4- 1-43	4- 9-43
"	"	"	1619	660	George H. Flanders	W. R. Chamberlin	"	100.0	"	11-27-43	3-15-43	4- 3-43	4-11-43
"	"	"	1620	661	Francis W. Pettygrove	Am. Mail Line	"	100.0	"	11-30-43	3-17-43	4- 4-43	4-13-43
"	"	"	1621	662	Henry Failing	Alaska SS	"	100.0	"	12- 1-43	3-19-43	4- 7-43	4-15-43
"	"	"	1622	663	B. F. Shaw	Northland Trnsp.	"	100.0	"	12- 3-43	3-21-43	4- 9-43	4-17-43
"	"	"	1623	664	Simon Bolivar	R. A. Nicol & Co.	"	100.0	"	12- 6-43	3-23-43	4-11-43	4-19-43
"	"	"	1624	665	Louis Agassiz	War Shipping Adm.	"	100.0	"	12- 7-43	3-24-43	4-13-43	4-21-43
"	"	"	1625	666	Edward Bellamy	Pac-Atlantic SS	"	100.0	"	12-11-43	3-26-43	4-14-43	4-22-43
"	"	"	1626	667	Cass Gilbert	War Shipping Adm.	"	100.0	"	12-14-43	3-27-43	4-16-43	4-24-43
"	"	"	1627	668	Gouverneur Morris	Pac-Atlantic SS	"	100.0	"	12-17-43	3-29-43	4-18-43	4-26-43
"	"	"	1628	669	Gilbert Stuart	Am. Mail Line	"	100.0	"	12-20-43	3-31-43	4-20-43	4-27-43
"	"	"	1629	670	De Witt Clinton	Jas. Griffiths & Sons	"	100.0	"	12-23-43	4- 1-43	4-22-43	4-29-43
"	"	"	1630	671	Richard Harding Davis	Weyerhaeuser SS	"	100.0	"	12-28-43	4- 3-43	4-23-43	4-30-43
"	"	"	1631	672	William H. McGuffey	Weyerhaeuser SS	"	100.0	"	12-31-43	4- 4-43	4-25-43	5- 3-43
"	"	MCc-7834	1632	165	William Carson	Grace Line	California SB	100.0	6-16-42	7- 21-43	3-12-43	4- 7-43	4-21-43

Type	Propulsion	Contract Number	MCS Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-7834	1633	166	Charles H. Windham	Am.W.African Line	California	100.0	6-16-42	7-25-43	3-15-43	4-10-43	4-23-43
"	"	"	1634	167	Juan Flaco Brown	De La Rama	Shipbuilding	100.0	"	7-27-43	3-16-43	4-12-43	4-24-43
"	"	"	1635	168	Thaddeus S.C. Lowe	Am.-Hawaiian SS	Corporation	100.0	"	7-30-43	3-17-43	4-13-43	4-26-43
"	"	"	1636	169	Miguel Hidalgo	Am. Pres. Lines	"	100.0	"	8- 1-43	3-19-43	4-14-43	4-27-43
"	"	"	1637	170	Josiah D. Whitney	Matson Nav.	"	100.0	"	8- 5-43	3-22-43	4-16-43	4-28-43
"	"	"	1638	171	William M. Gwin	Am. Pres. Lines	"	100.0	"	8- 7-43	3-24-43	4-17-43	4-29-43
"	"	"	1639	172	Mark Keppel	Hammond Shpg.	"	100.0	"	8-10-43	3-26-43	4-18-43	4-30-43
"	"	"	1640	173	Wiley Post	Mormack Lines	"	100.0	"	8-13-43	3-27-43	4-21-43	4-30-43
"	"	"	1641	174	George Gershwin	Am.-Hawaiian SS	"	100.0	"	8-17-43	3-29-43	4-22-43	5- 4-43
"	"	"	1642	175	General Vallejo	Isthmian SS	"	100.0	"	8-19-43	3-31-43	4-23-43	5- 6-43
"	"	"	1643	176	Andrew Rowan	Waterman SS	"	100.0	"	8-21-43	4- 2-43	4-26-43	5- 8-43
"	"	"	1644	177	Thomas Hill	Agwilines	"	100.0	"	8-24-43	4- 5-43	4-27-43	5-10-43
"	"	"	1645	178	Edward W. Scripps	Alcoa SS	"	100.0	"	8-26-43	4- 6-43	4-28-43	5-11-43
"	"	"	1646	179	Benjamin D. Wilson	Am. W. African L.	"	100.0	"	9- 1-43	4- 7-43	4-30-43	5-13-43
"	"	"	1647	180	Jose Sepulveda	War Shpg. Adm.	"	100.0	"	9- 3-43	4-10-43	5- 2-43	5-15-43
"	"	"	1648	181	Ignace Paderewski	Bulk Carriers	"	100.0	"	9- 7-43	4-12-43	5- 4-43	5-16-43
"	"	"	1649	182	Charles Lummis	States Marine	"	100.0	"	9- 9-43	4-13-43	5- 5-43	5-18-43
"	"	"	1650	183	Jedediah S. Smith	R.A. Nicol & Co.	"	100.0	"	9-12-43	4-14-43	5- 7-43	5-19-43
"	"	"	1651	184	Josiah Nelson	Am.-Hawaiian SS	"	100.0	"	9-14-43	4-16-43	5- 8-43	5-21-43
"	"	"			Cushing								
"	"	"	1652	185	John Burroughs	Matson Nav.	"	100.0	"	9-17-43	4-17-43	5-10-43	5-23-43
"	"	"	1653	186	Charles Crocker	Am. W. African L.	"	100.0	"	9-19-43	4-18-43	5-11-43	5-24-43
"	"	"	1654	187	John S. Casement	Luckenbach SS	"	100.0	"	9-22-43	4-22-43	5-13-43	5-26-43
"	"	"	1655	188	P. T. Barnum	U. S. Lines	"	100.0	"	9-24-43	4-23-43	5-14-43	5-27-43
"	"	"	1656	189	Thomas Oliver Larkin	U. S. Navy	"	100.0	"	9-28-43	4-24-43	5-16-43	5-29-43
"	"	"	1657	190	Juan Bautista De Anza	U. S. Navy	"	100.0	"	9-29-43	4-26-43	5-18-43	5-30-43
"	"	"	1658	191	Lyman Stewart	Coastwise (PFB)L	"	100.0	"	9-30-43	4-27-43	5-20-43	5-31-43
"	"	"	1659	192	John Alden	Sudden & Chris	"	100.0	"	10- 3-43	4-28-43	5-22-43	6- 4-43
"	"	"	1660	193	Clarence Darrow	Matson Nav.	"	100.0	"	10- 6-43	4-30-43	5-23-43	6- 6-43
"	"	"	1661	194	Charles D. Poston	U.S. Lines	"	100.0	"	10- 9-43	5- 2-43	5-25-43	6- 8-43
"	"	"	1662	195	Josiah Earl	Hammond Shpg.	"	100.0	"	10-10-43	5- 4-43	5-27-43	6- 9-43
"	"	"	1663	196	Franklin K. Lane	W.R. Chamberlin	"	100.0	"	10-14-43	5- 6-43	5-28-43	6-11-43
"	"	"	1664	197	James H. McClintock	R. A. Nicol & Co.	"	100.0	"	10-16-43	5- 8-43	5-30-43	6-12-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-7834	1665	198	Jacob S. Mansfield	Am. Pres. Lines	California	100.0	6-16-42	10-19-43	5- 9-43	5-31-43	6-14-43
"	"	"	1666	199	David E. Hughes	States Marine	Shipbuilding	100.0	"	10-21-43	5-10-43	5-31-43	6-15-43
"	"	"	1667	200	Billy Mitchell	Black Diamond L.	Corporation	100.0	"	10-24-43	5-11-43	6- 2-43	6-17-43
"	"	"	1668	201	James Shields	Matson Nav.	"	100.0	"	10-27-43	5-13-43	6- 5-43	6-18-43
"	"	"	1669	202	Eugene B. Daskam	U.S. Navy	"	100.0	"	10-30-43	5-14-43	6- 6-43	6-19-43
"	"	"	1670	203	Andrew T. Huntington	Am. Pres. Lines	"	100.0	"	11- 2-43	5-16-43	6- 8-43	6-20-43
"	"	"	1671	204	D. W. Harrington	U. S. Navy	"	100.0	"	11- 5-43	5-18-43	6-10-43	6-22-43
"	"	"	1672	205	William F. MacLennan	Waterman SS	"	100.0	"	11- 7-43	5-20-43	6-12-43	6-23-43
"	"	"	1673	206	Wilfred Grenfell	Grace Line	"	100.0	"	11-10-43	5-22-43	6-14-43	6-25-43
"	"	"	1674	207	Florence Crittenton	Waterman SS	"	100.0	"	11-12-43	5-24-43	6-15-43	6-26-43
"	"	"	1675	208	Joseph Priestley	Coastwise (PFE) L	"	100.0	"	11-14-43	5-25-43	6-17-43	6-28-43
"	"	"	1676	209	Stephen T. Mather	Luckenbach SS	"	100.0	"	11-16-43	5-27-43	6-18-43	6-29-43
"	"	"	1677	210	Frank Springer	Am. Hawaiian SS	"	100.0	"	11-21-43	5-28-43	6-19-43	6-30-43
"	"	"	1678	211	Finley Peter Dunne	Seas Shipping	"	100.0	"	11-23-43	5-30-43	6-21-43	6-30-43
"	"	"	1679	212	Marina Raskova	Norton, Lilly Co.	"	100.0	"	11-26-43	5-31-43	6-24-43	7- 8-43
"	"	"	1680	213	Charles A. Warfield	Alcoa SS	"	100.0	"	11-28-43	5-31-43	6-25-43	7- 9-43
"	"	"	1681	214	Stephen Vincent Benet	James Griffiths	"	100.0	"	12- 1-43	6- 2-43	6-28-43	7-11-43
"	"	"	1682	215	Stephen H. Long	Luckenbach SS	"	100.0	"	12- 4-43	6- 6-43	6-29-43	7-12-43
"	"	"	1683	216	Anson P.K. Safford	U. S. Lines	"	100.0	"	12- 7-43	6- 7-43	6-30-43	7-14-43
"	"	"	1684	217	William R. Nelson	U. S. Navy	"	100.0	"	12-10-43	6- 8-43	6-30-43	7-15-43
"	"	"	1685	218	Jacob Riis	Br.Min. of War T	"	100.0	"	12-12-43	6-10-43	7- 3-43	7-17-43
"	"	"	1686	219	John J. Ingalls	Br.Min. of War T	"	100.0	"	12-14-43	6-12-43	7- 8-43	7-20-43
"	"	"	1687	220	Billy Sunday	Luckenbach SS	"	100.0	"	12-18-43	6-14-43	7-10-43	7-22-43
"	"	"	1688	221	Granville Stuart	Br.Min. of War T	"	100.0	"	12-21-43	6-15-43	7-11-43	7-23-43
"	"	"	1689	222	Zona Gale	Am.-Hawaiian	"	100.0	"	12-23-43	6-17-43	7-12-43	7-25-43
"	"	"	1690	223	Brand Whitlock	U.S. Lines	"	100.0	"	12-26-43	6-18-43	7-13-43	7-26-43
"	"	"	1691	224	Vernon L. Kellogg	Grace Line	"	100.0	"	12-30-43	6-20-43	7-15-43	7-28-43
EC2-S-C1	R	MCc-8265	1692	1692	Francis G. Newland	Waterman SS	Permanente	100.0	8-13-42	10-23-43	6- 7-43	7- 6-43	7-20-43
"	"	"	1693	1693	Ambrose Bierce	Am. Mail Line	Metals Corp.,	100.0	"	10-23-43	6-10-43	7- 9-43	7-22-43
"	"	"	1694	1694	James Fergus	Moore McCormick	S/B Div. Yard 1	100.0	"	10-25-43	6-15-43	7-13-43	7-26-43
"	"	"	1695	1695	William N. Byers	Isthmian SS	"	100.0	"	10-26-43	6-20-43	7-17-43	7-29-43
"	"	"	1696	1696	Joshua Hendy	Coastwise (PFE) L	"	100.0	"	10-26-43	6-24-43	7-20-43	7-31-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-8265	1697	1697	Marcus Daly	Sudden & Chris	Permanente	100.0	8-13-42	10-30-43	6-28-43	7-24-43	8- 5-43
"	"	"	1698	1698	John Constantine	Isthmian SS	Metals Corp.	100.0	"	10-30-43	7- 1-43	7-28-43	8- 9-43
"	"	"	1699	1699	William F. Vilas	Br.Min. of War T	S/B Div. Yard 1	100.0	"	10-31-43	7- 6-43	7-31-43	8-12-43
"	"	"	1700	1700	Iyron T. Herrick	Am.Pres. Lines	"	100.0	"	11- 1-43	7- 9-43	8- 4-43	8-15-43
"	"	"	1701	1701	Ring Lardner	Prudential SS	"	100.0	"	11- 2-43	7-13-43	8- 7-43	8-18-43
"	"	"	1702	1702	Horace Wells	Isthmian SS	"	100.0	"	11- 6-43	7-17-43	8-12-43	8-22-43
"	"	"	1703	1703	Winfield S.Stratton	Coastwise(PFE) L	"	100.0	"	11- 6-43	7-20-43	8-15-43	8-31-43
"	"	"	1704	1704	James Lick	Matson Nav.	"	100.0	"	11- 8-43	7-24-43	8-19-43	8-29-43
"	"	"	1705	1705	Floyd Bennett	Am.Pres.Lines	"	100.0	"	11-10-43	7-28-43	8-22-43	8-31-43
"	"	"	1706	1706	David Belasco	Smith & Johnson	"	100.0	"	11-11-43	7-31-43	8-26-43	9- 5-43
"	"	"	1707	1707	John S. Bassett	Am. Pres. Lines	"	100.0	"	11-13-43	8- 4-43	8-29-43	9- 9-43
EC2-S-C1	R	MCC-8265	1708	1708	Joseph A. Holmes	Union Sulphur	Permanente	100.0	8-13-42	11- 8-43	6-21-43	7-11-43	7-27-43
"	"	"	1709	1709	Luther S. Kelly	W.R. Chamberlin	Metals Corp.	100.0	"	11-10-43	6-23-43	7-14-43	7-24-43
"	"	"	1710	1710	Charles N. McGroarty	Sudden & Chris.	S/B Div. Yard 2	100.0	"	11-10-43	6-24-43	7-15-43	7-26-43
"	"	"	1711	1711	Thomas M. Cooley	McCormick SS	"	100.0	"	11-10-43	6-26-43	7-17-43	7-29-43
"	"	"	1712	1712	John Evans	General SS	"	100.0	"	11-11-43	6-27-43	7-18-43	7-31-43
"	"	"	1713	1713	Frank D. Phinney	Br.Min. of War T	"	100.0	"	11-13-43	6-28-43	7-21-43	7-30-43
"	"	"	1714	1714	William H. Allen	Isthmian SS	"	100.0	"	11-13-43	6-30-43	7-22-43	8- 3-43
"	"	"	1715	1715	Melville E. Stone	Norton Lilly Co.	"	100.0	"	11-14-43	7- 2-43	7-24-43	8- 5-43
"	"	"	1716	1716	Henry V. Alvarado	United Fruit Co.	"	100.0	"	11-15-43	7- 4-43	7-26-43	8- 7-43
"	"	"	1717	1717	George Inness	Br.Min. of War T	"	100.0	"	11-15-43	7- 6-43	7-28-43	8- 9-43
"	"	"	1718	1718	H. G. Blasdel	Am.Pres. Lines	"	100.0	"	11-16-43	7- 8-43	7-30-43	8-10-43
"	"	"	1719	1719	Thomas C. Power	Miss. Shipping	"	100.0	"	11-16-43	7-10-43	7-31-43	8-11-43
"	"	"	1720	1720	William Matson	Matson Nav.	"	100.0	"	11-17-43	7-11-43	8- 2-43	8-14-43
"	"	"	1721	1721	Brander Matthews	McCormick SS	"	100.0	"	11-19-43	7-14-43	8- 4-43	8-15-43
"	"	"	1722	1722	William Keith	Matson Nav.	"	100.0	"	11-20-43	7-15-43	8- 6-43	8-17-43
"	"	"	1723	1723	Joseph K. Toole	Agwilines	"	100.0	"	11-20-43	7-17-43	8- 8-43	8-19-43
"	"	"	1724	1724	Jeremiah M. Daily	Am. S. African L.	"	100.0	"	11-21-43	7-18-43	8- 9-43	8-22-43
"	"	"	1725	1725	Mary Patten	U.S. Navy	"	100.0	"	11-22-43	7-21-43	8-11-43	8-22-43
"	"	"	1726	1726	Hiram Bingham	Grace Line	"	100.0	"	11-23-43	7-22-43	8-13-43	8-23-43
"	"	"	1727	1727	William D. Burnham	Am.-Hawaiian SS	"	100.0	"	11-24-43	7-24-43	8-14-43	8-26-43
"	"	"	1728	1728	Antoine Saugrain	Agwilines, Inc.	"	100.0	"	11-24-43	7-26-43	8-16-43	8-28-43

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-8265	1729	1729	Stephen W. Kearny	De La Rama	Permanente	100.0	8-13-42	11-25-43	7-28-43	8-19-43	8-29-43
"	"	"	1730	1730	James Rowan	U. S. Navy <i>alish (AK-109)</i>	Metal Corp.	100.0	"	11-25-43	7-30-43	8-20-43	8-31-43
"	"	"	1731	1731	Richard Moczowski	General SS	S/B Div. Yard 2	100.0	"	11-26-43	7-31-43	8-22-43	8-31-43
EC2-S-C1	R	MCc-8384	1732	62	Edward Sparrow	Calmar SS Co.	Delta SB Co.	100.0	9-22-42	10- 2-43	5- 2-43	6- 6-43	6-25-43
"	"	"	1733	63	John McDonogh	Waterman SS Co.	"	100.0	"	10- 8-43	5-11-43	6-16-43	7- 6-43
2-ET1-S-C3	"	"	1734	64	George W. Kendall	Amer. Rep. Corp.	"	100.0	"	10-14-43	5-19-43	7-10-43	9-13-43
"	"	"	1735	65	Mary Ashley Townsend	Intl. Freight	"	100.0	"	10-20-43	6- 3-43	7-25-43	9-22-43
"	"	"	1736	66	Andrew Marshalk	Amer. Rep. Corp.	"	100.0	"	10-26-43	6- 9-43	8- 7-43	10- 6-43
"	"	"	1737	67	John Stagg	Bernuth-Lembcke	"	100.0	"	11- 1-43	5-18-43	7- 7-43	9- 4-43
"	"	"	1738	68	Jacob Thompson	Rep.Oil Ref. Corp.	"	100.0	"	11- 8-43	6- 7-43	8- 5-43	10- 8-43
"	"	"	1739	69	Tobias E. Stansbury	Barber Asphalt	"	100.0	"	11-13-43	5-25-43	7-14-43	9-16-43
"	"	"	1740	70	Lafcadio Hearn	Tankers Company	"	100.0	"	11-19-43	6- 7-43	7-31-43	9-28-43
"	"	"	1741	71	David Holmes	Bernuth-Lembcke	"	100.0	"	11-26-43	6-17-43	8-14-43	10-16-43
"	"	"	1742	72	William E. Pendleton	Barber Asphalt	"	100.0	"	12- 3-43	7-11-43	9- 1-43	10-25-43
"	"	"	1743	73	Irwin Russell	Amer. Rep. Corp.	"	100.0	"	12-10-43	7-26-43	9-16-43	10-30-43
"	"	"	1744	74	Henry L. Ellsworth	Rep.Oil Ref. Corp.	"	100.0	"	12-17-43	7-15-43	9- 2-43	11-12-43
"	"	"	1745	75	Reginald A. Fessenden	Intl. Freight	"	100.0	"	12-24-43	7- 8-43	8-26-43	10-20-43
"	"	"	1746	76	William Crompton	Rep. Oil Ref. Co.	"	100.0	"	12-31-43	8- 6-43	9-27-43	11-17-43
EC2-S-C1	R	MCc-8611	1747	673	Juan De Fuca	Weyerhaeuser SS	Oregon Ship-	100.0	10-15-42	12-24-42	11-15-42	12-27-42	1-11-43
"	"	"	1748	674	Francisco Coronado	Pac.-Atlantic SS	building	100.0	"	12-25-42	11-18-42	1- 5-43	1-20-43
"	"	"	1749	675	John Cabot	Weyerhaeuser SS	Corporation	100.0	"	12-26-42	11-21-42	1-11-43	1-29-43
"	"	"	1750	676	Moses Cleaveland	Union Sulphur	"	100.0	"	12-27-42	11-24-42	1-17-43	2- 4-43
"	"	"	1751	677	Joseph Henry	Northland Transp.	"	100.0	"	12-28-42	11-27-42	1-23-43	2-10-43
"	"	"	1752	678	Laura Keene	Sudden & Chris.	"	100.0	"	12-29-42	11-30-42	2- 1-43	2-21-43
"	"	"	1753	679	Walter Reed	Hammond Shpg.	"	100.0	"	12-30-42	12- 3-42	2- 6-43	2-24-43
"	"	"	1754	680	Russell A. Alger	Union Sulphur	"	100.0	"	12-31-42	12- 7-42	2-11-43	3- 3-43
EC2-S-C1	R	MCc-13096	1755	2203	Edwin L. Drake	Int'l Freight.	Bethlehem-	100.0	12-24-42	7-10-43	6-26-43	7-31-43	8-10-43
"	"	"	1756	2204	Thomas U. Walter	Wm. J. Rountree	Fairfield	"	"	7-12-43	6-28-43	7-25-43	7-31-43
"	"	"	1757	2205	Thorstein Veblen	J.H. Winchester	Shipyard, Inc.,	"	"	7-13-43	6-29-43	7-28-43	8- 9-43
"	"	"	1758	2206	John T. Holt	Calmar SS	Baltimore, Md.	"	"	7-15-43	6-30-43	7-29-43	8- 9-43
"	"	"	1759	2207	Arunah S. Abell	Blidberg-Rthch.	"	"	"	7-16-43	7- 4-43	8- 3-43	8-12-43
"	"	"	1760	2208	Joshua Thomas	Am. Export L.	"	"	"	7-19-43	7-10-43	8- 5-43	8-13-43

* Contract MCc-8611 involving 8 Vessels. Hull Construction Executed at Kaiser-Vancouver. Outfitting and Delivery performed by Oregon Ship,

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-	1761	2209	William S. Thayer	A. L. Burbank	Bethlehem	100.0	12-24-42	7-20-43	7-12-43	8-11-43	8-19-43
"	"	13096	1762	2210	David DeVries	Brit. Min. of War	Fairfield	"	"	7-22-43	7-12-43	8- 9-43	8-16-43
"	"	"	1763	2211	Henry Van Dyke	"	Shipyard, Inc.	"	"	7-23-43	7-15-43	8-13-43	8-23-43
"	"	"	1764	2212	James M. Gillis	Smith & Johnson	Baltimore, Md.	"	"	7-26-43	7-16-43	8-10-43	8-18-43
"	"	"	1765	2213	Lionel Copley	Brit. Min. of War	"	"	"	7-27-43	7-16-43	8-12-43	8-20-43
"	"	"	1766	2214	Mathew Brush	"	"	"	"	7-29-43	7-18-43	8-14-43	8-23-43
"	"	"	1767	2215	Holland Thompson	"	"	"	"	7-30-43	7-22-43	8-18-43	8-26-43
"	"	"	1768	2216	John W. Garrett	Stockard SS	"	"	"	7-31-43	7-23-43	8-19-43	8-27-43
"	"	"	1769	2217	Peter Cooper	Brit. Min. of War	"	"	"	8- 2-43	7-24-43	8-25-43	9- 2-43
"	"	"	1770	2218	Tench Tilghman	"	"	"	"	8- 3-43	7-25-43	8-21-43	8-30-43
"	"	"	1771	2219	James Blair	"	"	"	"	8- 5-43	7-28-43	8-26-43	9- 3-43
"	"	"	1772	2220	Emma Lazarus	"	"	"	"	8- 6-43	7-28-43	8-22-43	8-30-43
"	"	"	1773	2221	Charles C. Long	"	"	"	"	8- 7-43	7-29-43	8-24-43	9- 1-43
"	"	"	1774	2222	William Smallwood	"	"	"	"	8- 9-43	7-31-43	8-28-43	9- 6-43
"	"	"	1775	2223	James T. Earle	"	"	"	"	8-11-43	8- 3-43	8-31-43	9- 8-43
"	"	"	1776	2224	John H. Hatton	"	"	"	"	8-12-43	8- 5-43	8-30-43	9- 7-43
"	"	"	1777	2225	Orville P. Taylor	"	"	"	"	8-14-43	8- 9-43	9- 3-43	9-11-43
"	"	"	1778	2226	Marie M. Meloney	Calmar SS	"	"	"	8-16-43	8-10-43	9- 4-43	9-12-43
"	"	"	1779	2227	Tutuila	Navy	"	80.0	"	8-17-43	8-11-43	9-12-43	9-18-43*
"	"	"	1780	2228	Heywood Broun	Boland & Cornelius	"	100.0	"	8-19-43	8-12-43	9- 6-43	9-15-43
"	"	"	1781	2229	Philip F. Thomas	Calmar SS	"	"	"	8-20-43	8-13-43	9- 7-43	9-16-43
"	"	"	1782	2230	Caleb C. Wheeler	Navy	"	80.0	"	8-23-43	8-14-43	9- 9-43	9-15-43*
"	"	"	1783	2231	Hawkins Fudske	Isthmian SS	"	100.0	"	8-24-43	8-18-43	9-11-43	9-20-43
"	"	"	1784	2232	Henry Lomb	Bull Line	"	"	"	8-26-43	8-19-43	9-13-43	9-20-43
"	"	"	1785	2233	George Uhler	Isthmian SS	"	"	"	8-28-43	8-21-43	9-16-43	9-24-43
"	"	"	1786	2234	Patrick C. Boyle	Boland & Cornelius	"	"	"	8-30-43	8-22-43	9-15-43	9-23-43
"	"	"	1787	2235	Margaret Brent	Luckenbach SS	"	"	"	8-31-43	8-24-43	9-18-43	9-27-43
"	"	"	1788	2236	Ben F. Dixon	United Fruit	"	"	"	9- 2-43	8-25-43	9-21-43	9-29-43
"	"	"	1789	2237	Francis Vigó	Am. S. African	"	"	"	9- 4-43	8-26-43	9-19-43	9-27-43
"	"	"	1790	2238	John J. McGraw	Brit. Min. of War	"	"	"	9- 7-43	8-28-43	9-22-43	10- 1-43
"	"	"	1791	2239	Adolph S. Ochs	"	"	"	"	9- 8-43	8-30-43	9-23-43	10- 2-43
"	"	"	1792	2240	Nikola Tesla	"	"	"	"	9-10-43	8-31-43	9-25-43	10- 4-43

* Delivered Incomplete to Navy

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-	1793	2241	Franz Boas	Brit. Min. of War	Bethlehem	100.0	12-24-42	9-11-43	9- 3-43	9-26-43	10- 5-43
"	"	13096	1794	2242	John Russell Pope	"	Fairfield	"	"	9-13-43	9- 4-43	9-27-43	10- 6-43
"	"	"	1795	2243	Horace Bushnell	R.A. Nicol & Co.	Shipyard, Inc.	"	"	9-14-43	9- 6-43	9-29-43	10- 8-43
"	"	"	1796	2244	Joyce Kilmer	Dichman W. & Pugh	Baltimore, Md.	"	"	9-16-43	9- 7-43	10- 1-43	10- 9-43
"	"	"	1797	2245	W. R. Grace	Grace Line	"	"	"	9-17-43	9- 9-43	10- 4-43	10-11-43
"	"	"	1798	2246	Jesse DeForest	Brit. Min. of War	"	"	"	9-20-43	9-11-43	10- 3-43	10-12-43
"	"	"	1799	2247	Lyon G. Tyler	"	"	"	"	9-21-43	9-12-43	10-10-43	10-18-43
"	"	"	1800	2248	Adolph Lewisohn	"	"	"	"	9-23-43	9-13-43	10- 6-43	10-13-43
"	"	"	1801	2249	Edward Cook	"	"	"	"	9-24-43	9-15-43	10- 8-43	10-15-43
"	"	"	1802	2250	Simon B. Elliott	"	"	"	"	9-25-43	9-16-43	10- 9-43	10-18-43
"	"	"	1803	2251	George M. Shriver	War Shippg. Adm.	"	"	"	9-27-43	9-18-43	10-11-43	10-20-43
"	"	"	1804	2252	Stage Door Canteen	N. Atl. & Gulf SS	"	"	"	9-29-43	9-19-43	10-12-43	10-21-43
"	"	"	1805	2253	Cebu	Navy	"	80.0	"	9-30-43	9-21-43	10-18-43	10-27-43*
"	"	"	1806	2254	Lewis Emery, Jr.	Merch. & Miners	"	100.0	"	10- 2-43	9-22-43	10-15-43	10-25-43
"	"	"	1807	2255	Harold L. Winslow	U. S. Lines	"	"	"	10- 4-43	9-23-43	10-16-43	10-25-43
"	"	"	1808	2256	J. Whitridge Williams	Brit. Min. of War	"	"	"	10- 5-43	9-25-43	10-17-43	10-27-43
"	"	"	1809	2257	Edith Wharton	"	"	"	"	10- 7-43	9-26-43	10-17-43	10-28-43
"	"	"	1810	2258	W. Walter Husband	"	"	"	"	10- 9-43	9-27-43	10-19-43	10-29-43
"	"	"	1811	2259	U. S. O.	Blidberg Rthchd	"	"	"	10-12-43	9-29-43	10-21-43	10-30-43
"	"	"	1812	2260	Jose Artigas	Brit. Min. of War	"	"	"	10-13-43	10- 1-43	10-23-43	11- 3-43
"	"	"	1813	2261	Priscilla Alden	"	"	"	"	10-15-43	10- 3-43	10-25-43	11- 5-43
"	"	"	1814	2262	Theodore Roosevelt	Navy	"	93.2	"	10-18-43	10- 4-43	10-29-43	11- 5-43*
"	"	"	1815	2263	Samuel M. Ralston	Brit. Min. of War	"	100.0	"	10-19-43	10- 6-43	10-31-43	11- 8-43
"	"	"	1816	2264	Edwin A. Robinson	"	"	"	"	10-21-43	10- 8-43	11- 1-43	11- 9-43
"	"	"	1817	2265	Augustine Herman	"	"	"	"	10-23-43	10- 9-43	11- 5-43	11-12-43
"	"	"	1818	2266	Charles Scribner	Wm. J. Rountree	"	"	"	10-25-43	10-10-43	11- 6-43	11-15-43
"	"	"	1819	2267	Edward Bruce	Brit. Min. of War	"	"	"	10-26-43	10-11-43	11- 8-43	11-15-43
"	"	"	1820	2268	Israel J. Merritt	"	"	"	"	10-27-43	10-12-43	11- 9-43	11-17-43
"	"	"	1821	2269	Frank A. Vanderlip	"	"	"	"	10-29-43	10-15-43	11-13-43	11-20-43
"	"	"	1822	2270	John LaFarge	Am. Range Lib. L.	"	"	"	10-30-43	10-16-43	11-12-43	11-19-43
"	"	"	1823	2271	Jacob H. Schiff	Brit. Min. of War	"	"	"	11- 2-43	10-17-43	11-14-43	11-22-43
"	"	"	1824	2272	John T. Clark	"	"	"	"	11- 4-43	10-17-43	11-15-43	11-23-43

* Delivered Incomplete to Navy.

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-13096	1825	2273	Francis C. Harrington	Int'l. Freight.	Bethlehem-	100.0	12-24-42	11- 6-43	10-18-43	11-18-43	11-26-43
"	"		1826	2274	James Carroll	Brit. Min. of War	Fairfield	100.0	"	11- 9-43	10-19-43	11-16-43	11-25-43
"	"		1827	2275	Barbara Frietchie	Dichman W & Pugh	Shipyard, Inc.	100.0	"	11-11-43	10-21-43	11-19-43	11-29-43
"	"		1828	2276	Daniel Appleton	Brit. Min. of War	Baltimore, Md.	100.0	"	11-13-43	10-23-43	11-20-43	11-29-43
"	"		1829	2277	Leo J. Duster	Standard Fruit	"	100.0	"	11-15-43	10-25-43	11-21-43	11-30-43
"	"		1830	2278	Culebra Island	Navy	"	80.0	"	11-16-43	10-29-43	11-23-43	11-29-43*
"	"		1831	2279	James C. Cameron	Isbrandtsen SS	"	100.0	"	11-18-43	10-31-43	11-25-43	12- 3-43
"	"		1832	2280	Willis J. Abbot	Brit. Min. of War	"	100.0	"	11-20-43	11- 1-43	11-24-43	11-30-43
"	"		1833	2281	Hugh M. Smith	Marine Transp.	"	100.0	"	11-22-43	11- 5-43	11-26-43	12- 6-43
"	"		1834	2282	Ross G. Marvin	Brit. Min. of War	"	100.0	"	11-23-43	11- 6-43	11-29-43	12- 7-43
"	"		1835	2283	J. Fred Essary	Navy	"	93.0	"	11-26-43	11- 8-43	11-30-43	12- 8-43*
"	"		1836	2284	A. J. Cermak	Blidberg Rthchld	"	100.0	"	11-27-43	11- 9-43	11-30-43	12- 8-43
"	"		1837	2285	Ammla	Brit. Min. of War	"	100.0	"	11-29-43	11-12-43	12- 3-43	12-13-43
"	"		1838	2286	Louis Kossuth	Bull Line	"	100.0	"	11-30-43	11-13-43	12- 4-43	12-13-43
"	"		1839	2287	Israel Wheelen	Brit. Min. of War	"	100.0	"	12- 2-43	11-14-43	12- 6-43	12-14-43
"	"		1840	2288	Hugh L. Kerwin	"	"	100.0	"	12- 4-43	11-15-43	12- 7-43	12-17-43
"	"		1841	2289	Joshua B. Lippincott	Am. Export L.	"	100.0	"	12- 6-43	11-16-43	12- 5-43	12-15-43
"	"		1842	2290	Robert Wickliffe	Brit. Min. of War	"	100.0	"	12- 7-43	11-18-43	12- 9-43	12-18-43
"	"		1843	2291	Frank R. Stockton	Calmar SS	"	100.0	"	12- 9-43	11-19-43	12-12-43	12-20-43
"	"		1844	2292	Ben H. Miller	Brit. Min. of War	"	100.0	"	12-11-43	11-20-43	12-10-43	12-20-43
"	"		1845	2293	Martha C. Thomas	"	"	100.0	"	12-13-43	11-21-43	12-14-43	12-23-43
"	"		1846	2294	Louis C. Tiffany #				"	12-15-43	11-23-43		
"	"		1847	2295	Carl Thusgard	Brit. Min. of War	"	100.0	"	12-17-43	11-24-43	12-17-43	12-24-43
"	"		1848	2296	Byron Darnton	Boland & Cornelius	"	100.0	"	12-18-43	11-25-43	12-16-43	12-24-43
"	"		1849	2297	Melvil Dewey	Brit. Min. of War	"	100.0	"	12-21-43	11-26-43	12-18-43	12-29-43
"	"		1850	2298	Frederick Banting	Brit. Min. of War	"	100.0	"	12-23-43	11-29-43	12-20-43	12-30-43
"	"		1851	2299	Martin Van Buren	West Indies SS	"	100.0	"	12-27-43	11-30-43	12-21-43	12-31-43
"	"		1852	2300	Samtweed	Brit. Min. of War	"	100.0	"	12-29-43	11-30-43	12-21-43	12-30-43
"	"		1853	2301	Samforth	"	"	100.0	"	12-31-43	12- 3-43	12-23-43	12-31-43
EC2-S-C1	R	MCC-13097	1854	225	Howard T. Ricketts	Luckenbach SS.	California	100.0	12-24-42	9- 6-43	6-21-43	7-17-43	7-30-43
"	"		1855	226	Robert G. Ingersoll	Waterman SS.	Shipbuilding	100.0	"	9- 8-43	6-24-43	7-18-43	7-31-43
"	"		1856	227	Ina Coolbirth	Luckenbach SS.	Corporation	100.0	"	9-11-43	6-25-43	7-19-43	7-31-43

Damaged by fire. Will not be completed. Keel Laying Excluded From Summary

* Delivered Incomplete to Navy.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-	1857	228	Cornelius Cole	War Shpg. Admin.	California	100.0	12-24-42	9-13-43	6-28-43	7-22-43	8- 5-43
"	"	13097	1858	229	Arthur P. Davis	Am.W.African L.	Shipbuilding	100.0	"	9-15-43	6-29-43	7-23-43	8- 6-43
"	"	"	1859	230	Augustus H. Garland	War Shpg.Admin.	Corporation	100.0	"	9-17-43	6-30-43	7-24-43	8- 8-43
"	"	"	1860	231	Wyatt Earp	Navy AK-106	"	100.0	"	9-20-43	6-30-43	7-25-43	8-10-43
"	"	"	1861	232	Edwin Joseph O'Hara	War Shpg.Admin.	"	100.0	"	9-21-43	7- 8-43	7-29-43	8-12-43
"	"	"	1862	233	James H. Robinson	War Shpg.Admin.	"	100.0	"	9-23-43	7-11-43	7-31-43	8-15-43
"	"	"	1863	234	William I. Kip	War Shpg.Admin.	"	100.0	"	9-25-43	7-12-43	8- 4-43	8-17-43
"	"	"	1864	235	Edwin Abbey	Shepard SS	"	100.0	"	9-27-43	7-13-43	8- 5-43	8-19-43
"	"	"	1865	236	Henry M. Robinson	War Shpg. Admin.	"	100.0	"	9-29-43	7-15-43	8- 8-43	8-21-43
"	"	"	1866	237	George Kenny	Am.W.African L.	"	100.0	"	10- 1-43	7-18-43	8- 9-43	8-22-43
"	"	"	1867	238	David R. Francis	Luckenbach SS	"	100.0	"	10- 4-43	7-19-43	8-11-43	8-24-43
"	"	"	1868	239	Thomas G. Masaryk	Seas Shipping	"	100.0	"	10- 5-43	7-19-43	8-12-43	8-26-43
"	"	"	1869	240	Gutzon Borglum	Isthmian SS	"	100.0	"	10- 7-43	7-22-43	8-14-43	8-30-43
"	"	"	1870	241	Joseph Reynolds	Hammond Shpg.	"	100.0	"	10- 9-43	7-23-43	8-16-43	8-31-43
"	"	"	1871	242	Victor F. Lawson	War Shpg. Admin.	"	100.0	"	10-11-43	7-24-43	8-17-43	8-31-43
"	"	"	1872	243	William Kelly	Navy AK-108	"	100.0	"	10-13-43	7-25-43	8-18-43	9- 6-43
"	"	"	1873	244	Frank Wiggins	Isthmian SS	"	100.0	"	10-15-43	7-29-43	8-21-43	9- 9-43
"	"	"	1874	245	Don Marquis	Oliver J. Olson	"	100.0	"	10-18-43	7-31-43	8-23-43	9-11-43
"	"	"	1875	246	Joseph Francis	Miss. Shipping	"	100.0	"	10-19-43	8- 4-43	8-27-43	9-12-43
"	"	"	1876	247	Dwight B. Heard	War Shpg. Admin.	"	100.0	"	10-21-43	8- 5-43	8-28-43	9-14-43
"	"	"	1877	248	Albert P. Ryder	S. Atlantic SS.	"	100.0	"	10-23-43	8- 8-43	8-30-43	9-15-43
"	"	"	1878	249	Samson Occum	War Shpg. Admin.	"	100.0	"	10-25-43	8- 9-43	8-31-43	9-17-43
"	"	"	1879	250	Albino Peres	Am. Pres. Lines	"	100.0	"	10-27-43	8-12-43	9- 4-43	9-19-43
Z-ET1-S-C3	"	"	1880	T-1	John Goode	L.A. Tkr. Oprs.	"	100.0	"	10-29-43	7- 4-43	8-10-43	9- 4-43
"	"	"	1881	T-2	Henry C. Wallace	L.A. Tkr. Oprs.	"	100.0	"	10-30-43	7-10-43	8-15-43	9- 8-43
"	"	"	1882	T-3	Albert J. Berres	Un.O.Co. of Cal.	"	100.0	"	11- 2-43	8-10-43	9-13-43	9-30-43
"	"	"	1883	T-4	Richard J. Cleveland	Spencer Kellogg	"	100.0	"	11- 4-43	8-11-43	9-15-43	10- 4-43
"	"	"	1884	T-5	Josiah G. Holland	Republic Oil Ref.	"	100.0	"	11- 6-43	8-14-43	9-17-43	10- 8-43
"	"	"	1885	T-6	Oscar F. Barrett	Am. Republic Corp.	"	100.0	"	11- 8-43	8-16-43	9-18-43	10-11-43
"	"	"	1886	T-7	James Cook	Pac. Tankers	"	100.0	"	11-11-43	8-18-43	9-21-43	10-14-43
"	"	"	1887	T-8	Christopher L. Sholes	Spencer Kellogg	"	100.0	"	11-13-43	8-27-43	9-27-43	10-17-43
"	"	"	1888	T-9	Orson D. Munn	Un.O.Co. of Cal.	"	100.0	"	11-15-43	8-30-43	9-30-43	10-21-43

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Z-ETL-S-C3	R	MCo- 13097	1889	T-10	Alan Seeger	L. A. Tkr. Oprs.	California	100.0	12-24-42	11-17-43	9-4-43	10-5-43	10-26-43
"	"	"	1890	T-11	Horace See	Pac. Tankers	Shipbuilding	100.0	"	11-19-43	9-8-43	10-9-43	10-27-43
"	"	"	1891	T-12	Carlston Ellis	Barber Asphalt	Corporation	100.0	"	11-22-43	9-10-43	10-11-43	10-29-43
"	"	"	1892	T-13	Charlotte P. Gilman	L. A. Tkr. Oprs.	"	100.0	"	11-23-43	9-13-43	10-13-43	10-31-43
"	"	"	1893	T-14	Morton Prince	Bernuth Lembcke	"	100.0	"	11-25-43	9-13-43	10-14-43	10-31-43
"	"	"	1894	T-15	Harvey W. Wiley	Pac. Tankers	"	100.0	"	11-27-43	9-15-43	10-15-43	10-31-43
"	"	"	1895	T-16	John H. Marion	Pac. Tankers	"	100.0	"	11-29-43	9-16-43	10-17-43	11-7-43
"	"	"	1896	T-17	John P. Altgeld	Pac. Tankers	"	100.0	"	12-1-43	9-17-43	10-18-43	11-8-43
"	"	"	1897	T-18	Paul Dunbar	War Shpg. Admin.	"	100.0	"	12-3-43	9-18-43	10-19-43	11-12-43
"	"	"	1898	T-19	Thomas H. Gallaudet	War Shpg. Admin.	"	100.0	"	12-4-43	9-19-43	10-21-43	11-13-43
"	"	"	1899	T-20	Schuyler Colfax	L. A. Tkr. Oprs.	"	100.0	"	12-6-43	9-21-43	10-24-43	11-16-43
"	"	"	1900	T-21	Sidney Howard	Navy IX-111	"	100.0	"	12-8-43	9-24-43	10-26-43	11-18-43
"	"	"	1901	T-22	David Rittenhouse	Navy IX-112	"	100.0	"	12-9-43	9-27-43	10-29-43	11-20-43
"	"	"	1902	T-23	William H. Carruth	Navy IX-113	"	100.0	"	12-11-43	9-30-43	10-31-43	11-22-43
"	"	"	1903	T-24	Nathaniel B. Palmer	Navy IX-114	"	100.0	"	12-13-43	10-5-43	11-2-43	11-25-43
"	"	"	1904	T-25	William Winter	Navy IX-115	"	100.0	"	12-14-43	10-9-43	11-6-43	11-26-43
"	"	"	1905	T-26	Cyrus K. Holliday	Navy IX-116	"	100.0	"	12-15-43	10-11-43	11-9-43	11-29-43
"	"	"	1906	T-27	Carl R. Gray	Navy IX-117	"	100.0	"	12-17-43	10-13-43	11-9-43	12-3-43
"	"	"	1907	T-28	Sanford B. Dole	Navy IX-118	"	100.0	"	12-18-43	10-14-43	11-11-43	12-12-43
"	"	"	1908	T-29	Nichlos Longworth	Navy IX-119	"	100.0	"	12-20-43	10-16-43	11-15-43	12-13-43
"	"	"	1909	T-30	Charles T. Yerkes	Navy IX-120	"	100.0	"	12-22-43	10-17-43	11-20-43	12-15-43
EC2-S-C1	"	"	1910	257	Ralph A. Cram	Smith & Johnson	"	100.0	"	12-23-43	10-18-43	11-11-43	12-1-43
"	"	"	1911	258	John J. Roebling	Miss. Shipping	"	100.0	"	12-25-43	10-19-43	11-13-43	12-5-43
"	"	"	1912	259	Orland Loomis	Am. W. African. L	"	100.0	"	12-27-43	10-21-43	11-16-43	12-7-43
"	"	"	1913	260	Edward Paine	U. S. Lines	"	100.0	"	12-28-43	10-24-43	11-22-43	12-9-43
"	"	"	1914	261	Sylvester Pattie	Pac. Atlantic. SS.	"	100.0	"	12-30-43	10-26-43	11-23-43	12-12-43
"	"	"	1915	262	Leopold Damrosch	Isthmian SS.	"	100.0	"	12-31-43	10-29-43	11-25-43	12-18-43
Z-ETL-S-C3	R	MCo- 13098	1916	77	Andrew A. Humphreys	Intl. Freightng	Delta SB Co.	100.0	12-24-42	9-24-43	8-8-43	9-25-43	11-15-43
"	"	"	1917	78	Joseph Goldberger	Spencer Kellogg	"	100.0	"	9-28-43	8-1-43	9-14-43	10-31-43
"	"	"	1918	79	Oscar S. Straus	Spencer Kellogg	"	100.0	"	10-6-43	8-16-43	10-4-43	11-22-43
"	"	"	1919	80	Thomas F. Cunningham	Spencer Kellogg	"	100.0	"	10-10-43	9-2-43	10-19-43	12-3-43
"	"	"	1920	81	Jean Baptiste LeMoyne	Spencer Kellogg	"	100.0	"	10-14-43	9-18-43	10-31-43	12-8-43

Type	Pro-pul-sion	Contract Number	MCE Hull No.	Build-er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Z-EF1-S-C3	R	MCc-13098	1921	82	Albert G. Brown	Amer.Trad.&Prod.	Delta SB Co.	100.0	12-24-42	10-20-43	9- 3-43	10-18-43	11-30-43
"	"	"	1922	83	Eliza Jane Nicholson	Rep.Oil Ref. Co.	"	100.0	"	10-26-43	8-27-43	10- 9-43	11-27-43
"	"	"	1923	84	Paul Tulane	USN	"	100.0	"	10-30-43	9-28-43	11- 6-43	12-17-43
"	"	"	1924	85	Horace H. Harvey	Bernuth-Lembcke	"	100.0	"	11- 6-43	9-26-43	11-12-43	12-20-43
"	"	"	1925	86	Charles A.Wickliffe	Barber Asphalt	"	100.0	"	11-12-43	9-15-43	10-30-43	12-13-43
"	"	"	1926	87	William B. Bankhead	USN	"	100.0	"	11-17-43	10- 5-43	11-15-43	12-24-43
"	"	"	1927	88	Judah Touro	USN	"	100.0	"	11-20-43	10-20-43	12- 4-43	12-31-43
"	"	"	1928	89	Mason L. Weems	USN	"	100.0	"	11-25-43	11- 1-43	12-17-43	1-27-44
"	"	"	1929	90	Opie Read	USN	"	100.0	"	11-30-43	10-19-43	12- 3-43	12-31-43
"	"	"	1930	91	Leif Ericson	USN	"	100.0	"	12- 7-43	10-11-43	11-24-43	12-29-43
"	"	"	1931	92	J.C.W.Beckham	USN	"	100.0	"	12-12-43	11- 7-43	12-23-43	1-31-44
"	"	"	1932	93	Norman O.Pedrick	USN	"	100.0	"	12-19-43	11-13-43	1- 7-44	2-16-44
"	"	"	1933	94	Eugene W. Hilgard	USN	"	100.0	"	12-24-43	10-31-43	12-15-43	1-13-44
"	"	"	1934	95	Leon Godchaux	USN	"	100.0	"	12-28-43	11-16-43	1- 7-44	2-16-44
EC2-S-C1	"	"	1935	96	Acubens	USN	"	100.0	"	12-31-43	11-25-43	1- 8-44	2- 9-44
EC2-S-C1	R	MCc-13099	1936	70	Sam Houston II	Grace Lines, Inc.	Houston SB Corp.	100.0	"	7-30-43	5-18-43	6-30-43	7-14-43
"	"	"	1937	71	George C. Childress	Grace Lines, Inc.	"	100.0	"	8- 5-43	5-25-43	7- 5-43	7-17-43
"	"	"	1938	72	J.Pincknew Henderson	United Fruit	"	100.0	"	8-10-43	5-28-43	7- 6-43	7-23-43
"	"	"	1939	73	George P. Garrison	Lykes Bros.	"	100.0	"	8-16-43	5-31-43	7-12-43	7-27-43
"	"	"	1940	74	Oran M. Roberts	United Fruit	"	100.0	"	8-20-43	6- 4-43	7-15-43	8- 5-43
"	"	"	1941	75	Robert T. Hill	Parry Navigation	"	100.0	"	8-25-43	6- 9-43	7-17-43	8- 7-43
"	"	"	1942	76	Frederick H. Newell	Luckenbach Co.	"	100.0	"	8-30-43	6-16-43	7-26-43	8-13-43
"	"	"	1943	77	John H. Reagan	Parry Navigation	"	100.0	"	9- 4-43	6-21-43	8- 6-43	8-20-43
"	"	"	1944	78	R.M. Williamson	Standard Fruit	"	100.0	"	9-10-43	6-25-43	8-10-43	8-24-43
"	"	"	1945	79	Jesse Billingsley	Wm.J.Rountree Co.	"	100.0	"	9-15-43	7- 1-43	8-14-43	8-28-43
"	"	"	1946	80	Edwin W. Moore	Waterman SS Co.	"	100.0	"	9-20-43	7- 6-43	8-19-43	8-31-43
"	"	"	1947	81	George Bellows	R.A.Nicol & Co.	"	100.0	"	9-25-43	7- 7-43	8-21-43	9- 4-43
"	"	"	1948	82	David Wilmot	U.S. Navigation	"	100.0	"	9-30-43	7-13-43	8-26-43	9-14-43
"	"	"	1949	83	Samuel H. Walker	A.H.Bull & Co.	"	100.0	"	10- 5-43	7-16-43	8-31-43	9-16-43
"	"	"	1950	84	Erastus Smith	United Fruit	"	100.0	"	10-10-43	7-19-43	9- 6-43	9-25-43
"	"	"	1951	85	Jose Navarro	Grace Lines, Inc.	"	100.0	"	10-14-43	7-27-43	9-13-43	9-30-43
"	"	"	1952	86	Joshua A. Leach	A.H. Bull & Co.	"	100.0	"	10-20-43	8- 7-43	9-24-43	10- 6-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	13099	1953	87	Harvey C. Miller	J.H. Winchester	Houston SB Corp.	100.0	12-24-42	10-25-43	8-11-43	9-28-43	10-12-43
"	"	"	1954	88	George W. Lively	Standard Fruit	"	100.0	"	10-30-43	8-16-43	10-4-43	10-15-43
"	"	"	1955	89	Thomas W. Gregory	Amer. Range Lines	"	100.0	"	11-5-43	8-20-43	10-6-43	10-19-43
"	"	"	1956	90	Will R. Wood	Amer. Exp. Lines	"	100.0	"	11-10-43	8-23-43	10-11-43	10-25-43
"	"	"	1957	91	William M. Rayburn	West India Co.	"	100.0	"	11-15-43	8-27-43	10-15-43	10-28-43
"	"	"	1958	92	L. H. McNelly	Parry Navigation	"	100.0	"	11-20-43	9-1-43	10-19-43	10-30-43
"	"	"	1959	93	Lucien B. Maxwell	States Marine	"	100.0	"	11-24-43	9-7-43	10-23-43	11-6-43
"	"	"	1960	94	Albert S. Burleson	Amer. Range Lines	"	100.0	"	11-30-43	9-14-43	10-28-43	11-11-43
"	"	"	1961	95	Joseph H. Kibbey	Amer. Exp. Lines	"	100.0	"	12-6-43	9-25-43	11-6-43	11-17-43
"	"	"	1962	96	Oscar Chappell	United Fruit	"	100.0	"	12-10-43	9-29-43	11-10-43	11-20-43
"	"	"	1963	97	J. S. Gullinan	Navy	"	100.0	"	12-15-43	10-5-43	11-13-43	11-25-43
"	"	"	1964	98	Hugh Young	Navy	"	100.0	"	12-20-43	10-7-43	11-18-43	11-27-43
"	"	"	1965	99	Matthew J. O'Brien	Lykes Bros.	"	100.0	"	12-24-43	10-12-43	11-20-43	11-30-43
"	"	"	1966	100	Henry Austin	Standard Fruit	"	100.0	"	12-30-43	10-16-43	11-26-43	12-8-43
EC2-S-C1	R	MCc-13100	1967	151	Joseph A. Brown	Blidberg-Rthch.	North Carolina	100.0	12-24-42	5-16-43	4-7-43	4-30-43	5-7-43
"	"	"	1968	152	Robert F. Hoke	Am. Export L.	S/B Co.,	100.0	"	5-19-43	4-10-43	5-4-43	5-11-43
"	"	"	1969	153	Sallie S. Cotton	War Shipping Adm.	Wilmington, N.C.	100.0	"	5-22-43	4-13-43	5-7-43	5-14-43
"	"	"	1970	154	John Owne	Wm. J. Rountree	"	100.0	"	5-25-43	4-15-43	5-10-43	5-16-43
"	"	"	1971	155	Philip Doddridge	Marine Transp.	"	100.0	"	5-28-43	4-18-43	5-13-43	5-19-43
"	"	"	1972	156	John Grier Hibben	Seas Shippg.	"	100.0	"	5-31-43	4-20-43	5-15-43	5-21-43
"	"	"	1973	157	Kemp P. Battle	Luckenback SS	"	100.0	"	6-3-43	4-23-43	5-18-43	5-24-43
"	"	"	1974	158	Robert Dale Owen	Black Diamond	"	100.0	"	6-6-43	4-26-43	5-21-43	5-27-43
"	"	"	1975	159	John P. Mitchell	Seas Shippg.	"	100.0	"	6-9-43	4-28-43	5-23-43	5-29-43
"	"	"	1976	160	Charles D. McIver	Marine Transp.	"	100.0	"	6-12-43	5-1-43	5-25-43	5-31-43
"	"	"	1977	161	John D. Morehead	Moore-McCormack	"	100.0	"	6-15-43	5-5-43	5-29-43	6-4-43
"	"	"	1978	162	Hannis Taylor	Isbrandtsen SS	"	100.0	"	6-18-43	5-8-43	5-31-43	6-6-43
"	"	"	1979	163	Edward Richardson	U.S. Navig. Co.	"	100.0	"	6-21-43	5-11-43	6-4-43	6-10-43
"	"	"	1980	164	William T. Barry	Am. S. African	"	100.0	"	6-24-43	5-14-43	6-8-43	6-14-43
"	"	"	1981	165	Lee S. Overman	Blidberg-Rthch.	"	100.0	"	6-7-43	5-16-43	6-11-43	6-17-43
"	"	"	1982	166	Thomas J. Jarvis	Wm. J. Rountree	"	100.0	"	6-30-43	5-19-43	6-14-43	6-20-43
"	"	"	1983	167	Joseph LeConte	Moore-McCormack	"	100.0	"	7-3-43	5-22-43	6-17-43	6-23-43
"	"	"	1984	168	Arthur Dobbs	Calmar SS	"	100.0	"	7-6-43	5-24-43	6-20-43	6-27-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCo-13100	1985	169	John Lawson	S. Atlantic	North Carolina	100.0	12-24-42	7- 9-43	5-26-43	6-24-43	6-30-43
"	"	"	1986	170	Hilary A. Herbert	Cosmopolitans	S/B Co.,	100.0	"	7-12-43	5-30-43	6-27-43	7- 5-43
"	"	"	1987	171	Hutchinson I. Cone	Moore-McCormack	Wilmington, N.C.	100.0	"	7-15-43	5-31-43	6-30-43	7- 7-43
"	"	"	1988	172	Lawrence D. Tyson	Polarus S.S.	"	100.0	"	7-18-43	6- 5-43	7- 3-43	7-10-43
"	"	"	1989	173	David F. Houston	Wessel Duval Co.	"	100.0	"	7-21-43	6- 9-43	7- 8-43	7-15-43
"	"	"	1990	174	John Merrick	Calmar S.S.	"	100.0	"	7-24-43	6-12-43	7-11-43	7-18-43
"	"	"	1991	175	Charles A. Dana	R. A. Nichol & Co.	"	100.0	"	7-27-43	6-15-43	7-15-43	7-22-43
"	"	"	1992	176	Clement Clay	Prudential SS	"	100.0	"	7-30-43	6-18-43	7-21-43	7-28-43
"	"	"	1993	177	Thomas W. Owen	Am. W. African	"	100.0	"	8- 2-43	6-21-43	7-24-43	7-31-43
"	"	"	1994	178	Richmond P. Hobson	Isbrandtsen SS	"	100.0	"	8- 5-43	6-25-43	7-17-43	7-25-43
"	"	"	1995	179	Chatham C. Lyon	Am. S. African	"	100.0	"	8- 8-43	6-28-43	7-27-43	8-12-43
"	"	"	1996	180	James I. McKay	U.S. Navig. Co.	"	100.0	"	8-11-43	7- 1-43	7-31-43	8- 8-43
"	"	"	1997	181	John N. Maffitt	Polarus S. S.	"	100.0	"	8-14-43	7- 4-43	8- 4-43	8-12-43
"	"	"	1998	182	George Durant	Stockard S.S.	"	100.0	"	8-17-43	7- 9-43	8- 7-43	8-15-43
"	"	"	1999	183	Augustus S. Merrimon	States Marine	"	100.0	"	8-20-43	7-12-43	8-11-43	8-19-43
"	"	"	2000	184	Montfort Stokes	British Min. of War	"	100.0	"	8-23-43	7-16-43	8-14-43	8-22-43
"	"	"	2001	185	Thomas Pollock	Grace Line	"	100.0	"	8-26-43	7-22-43	8-18-43	8-26-43
"	"	"	2002	186	John Branch	British Min. of War	"	100.0	"	8-29-43	7-25-43	8-21-43	8-27-43
EC2-S-C1	R	13101	2003	681	Cushman K. Davis	Alaska SS	Oregon	100.0	12-24-42	5-23-43	4- 7-43	4-27-43	5- 5-43
"	"	"	2004	682	George L. Shoup	War Shpg. Admin.	Shipbuilding	100.0	"	5-25-43	4- 9-43	4-28-43	5- 6-43
"	"	"	2005	683	Ignatius Donnelly	Alaska Transpn.	Corporation	100.0	"	5-27-43	4-11-43	4-30-43	5- 8-43
"	"	"	2006	684	Robert Newell	Union Sulphur	"	100.0	"	5-29-43	4-13-43	5- 2-43	5-10-43
"	"	"	2007	685	Stanford Newel	Weyerhaeuser SS	"	100.0	"	5-31-43	4-14-43	5- 4-43	5-12-43
"	"	"	2008	686	William G. T'Vault	War Shpg. Admin.	"	100.0	"	6- 3-43	4-16-43	5- 5-43	5-13-43
"	"	"	2009	687	William H. Gray	Pac-Atlantic SS	"	100.0	"	6- 5-43	4-18-43	5- 7-43	5-15-43
"	"	"	2010	688	Edward Eggleston	War Shpg. Admin.	"	100.0	"	6- 7-43	4-20-43	5- 9-43	5-17-43
"	"	"	2011	689	Thomas A. Hendricks	Am. Mail Line	"	100.0	"	6-10-43	4-22-43	5-10-43	5-18-43
"	"	"	2012	690	Jonathan Jennings	U.S. Navy	"	100.0	"	6-12-43	4-23-43	5-12-43	5-20-43
"	"	"	2013	691	George W. Julian	Northland Transp.	"	100.0	"	6-14-43	4-25-43	5-14-43	5-22-43
"	"	"	2014	692	Henry S. Lane	Pac. Atlantic SS	"	100.0	"	6-17-43	4-27-43	5-16-43	5-24-43
"	"	"	2015	693	James Oliver	Alaska Trnspn.	"	100.0	"	6-19-43	4-28-43	5-18-43	5-26-43
"	"	"	2016	694	Eric V. Hauser	James Griffiths	"	100.0	"	6-21-43	4-30-43	5-19-43	5-27-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-13101	2017	695	R. C. Brennan	Weyerhaeuser SS	Oregon Shipbuilding Corporation	100.0	12-24-42	6-24-43	5-2-43	5-21-43	5-29-43
"	"	"	2018	696	Francis E. Warren	Coastwise (PFE)L	"	100.0	"	6-26-43	5-4-43	5-23-43	5-31-43
"	"	"	2019	697	George Davidson	Shepard SS	"	100.0	"	6-28-43	5-5-43	5-25-43	6-2-43
"	"	"	2020	698	Joseph C. Avery	War Shpg. Admin.	"	100.0	"	6-30-43	5-7-43	5-27-43	6-3-43
"	"	"	2021	699	John Minto	War Shpg. Admin.	"	100.0	"	7-3-43	5-9-43	5-28-43	6-5-43
"	"	"	2022	700	Pleasant Armstrong	War Shpg. Admin.	"	100.0	"	7-5-43	5-10-43	5-30-43	6-7-43
"	"	"	2023	701	Wilson P. Hunt	Weyerhaeuser SS	"	100.0	"	7-7-43	5-12-43	6-1-43	6-9-43
"	"	"	2024	702	Ben Holladay	Union Sulphur	"	100.0	"	7-10-43	5-14-43	6-3-43	6-11-43
"	"	"	2025	703	Joel Palmer	Am. Mail Line	"	100.0	"	7-12-43	5-16-43	6-5-43	6-13-43
"	"	"	2026	704	Thomas Nuttall	Am. Foreign SS	"	100.0	"	7-14-43	5-18-43	6-7-43	6-15-43
"	"	"	2027	705	John A. Johnson	Am. Mail Line	"	100.0	"	7-17-43	5-19-43	6-8-43	6-16-43
"	"	"	2028	706	Ephraim W. Baughman	Pac. Atlantic SS	"	100.0	"	7-19-43	5-21-43	6-10-43	6-18-43
"	"	"	2029	707	Edward Canby	Am.-Hawaiian SS	"	100.0	"	7-21-43	5-23-43	6-12-43	6-20-43
"	"	"	2030	708	Samuel A. Worcester	War Shpg. Admin.	"	100.0	"	7-24-43	5-25-43	6-14-43	6-22-43
"	"	"	2031	709	John F. Steffen	Weyerhaeuser SS	"	100.0	"	7-26-43	5-27-43	6-15-43	6-23-43
"	"	"	2032	710	Thomas Condon	Alaska SS	"	100.0	"	7-28-43	5-28-43	6-17-43	6-25-43
"	"	"	2033	711	Simon Benson	Sudden & Chris	"	100.0	"	7-31-43	5-30-43	6-19-43	6-27-43
"	"	"	2034	712	Irving W. Pratt	War Shpg. Admin.	"	100.0	"	8-3-43	6-1-43	6-21-43	6-29-43
"	"	"	2035	713	Nicholas J. Sinnott	James Griffiths	"	100.0	"	8-5-43	6-3-43	6-23-43	6-30-43
"	"	"	2036	714	Henry L. Pittock	War Shpg. Admin.	"	100.0	"	8-7-43	6-5-43	6-24-43	7-2-43
"	"	"	2037	715	Felix Hathaway	Coastwise (PFE)L	"	100.0	"	8-10-43	6-7-43	6-26-43	7-4-43
"	"	"	2038	716	James Withycombe	Sudden & Chris	"	100.0	"	8-12-43	6-8-43	6-28-43	7-6-43
"	"	"	2039	717	Binger Hermann	Weyerhaeuser SS	"	100.0	"	8-14-43	6-10-43	6-30-43	7-8-43
"	"	"	2040	718	Donald Macleay	Am. Mail Line	"	100.0	"	8-17-43	6-12-43	7-1-43	7-9-43
"	"	"	2041	719	Henry L. Hoyt	General SS	"	100.0	"	8-19-43	6-14-43	7-3-43	7-11-43
"	"	"	2042	720	Joseph Watt	War Shpg. Admin.	"	100.0	"	8-21-43	6-15-43	7-5-43	7-13-43
"	"	"	2043	721	Delazon Smith	Alaska SS	"	100.0	"	8-24-43	6-17-43	7-7-43	7-14-43
"	"	"	2044	722	Samuel K. Barlow	Weyerhaeuser SS	"	100.0	"	8-26-43	6-19-43	7-9-43	7-16-43
"	"	"	2045	723	John P. Gaines	Northland Trnsn.	"	100.0	"	8-28-43	6-21-43	7-11-43	7-18-43
"	"	"	2046	724	William C. Lane	Br. Min. of War Tr.	"	100.0	"	8-31-43	6-23-43	7-13-43	7-20-43
"	"	"	2047	725	David Douglas	War Shpg. Admin.	"	100.0	"	9-3-43	6-24-43	7-14-43	7-22-43
"	"	"	2048	726	George H. Himes	Shepard SS	"	100.0	"	9-5-43	6-26-43	7-16-43	7-24-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-13101	2049	727	J. D. Ross	Pac. Atlantic SS	Oregon	100.0	12-24-42	9-7-43	6-28-43	7-18-43	7-25-43
"	"	"	2050	728	James K. Kelly	Alaska SS	Shipbuilding Corporation	100.0	"	9-10-43	6-30-43	7-20-43	7-27-43
"	"	"	2051	729	Thomas W. Symons	Weyerhaeuser SS	"	100.0	"	9-12-43	7-1-43	7-22-43	7-29-43
"	"	"	2052	730	Willis C. Hawley	War Shpg. Admin.	"	100.0	"	9-14-43	7-3-43	7-24-43	7-31-43
"	"	"	2053	731	George L. Curry	R. A. Nicol & Co.	"	100.0	"	9-17-43	7-5-43	7-26-43	8-2-43
"	"	"	2054	732	William Hume	Weyerhaeuser SS	"	100.0	"	9-19-43	7-7-43	7-27-43	8-4-43
"	"	"	2055	733	Anton M. Holter	Br. Min. of War Tr.	"	100.0	"	9-21-43	7-9-43	7-29-43	8-5-43
"	"	"	2056	734	Clinton Kelly	Pac-Atlantic SS	"	100.0	"	9-24-43	7-11-43	7-31-43	8-7-43
"	"	"	2057	735	Edward D. Baker	Matson Nav.	"	100.0	"	9-26-43	7-13-43	8-1-43	8-9-43
"	"	"	2058	736	Samuel Lancaster	Alaska SS	"	100.0	"	9-28-43	7-14-43	8-3-43	8-10-43
"	"	"	2059	737	John Jacob Astor	U. S. Lines	"	100.0	"	9-30-43	7-16-43	8-5-43	8-12-43
"	"	"	2060	738	Charles M. Russell	Coastwise (PFE)L	"	100.0	"	10-3-43	7-18-43	8-7-43	8-14-43
"	"	"	2061	739	Joseph Simon	Weyerhaeuser SS	"	100.0	"	10-5-43	7-20-43	8-8-43	8-16-43
"	"	"	2062	740	R. P. Warner	Am. Mail Line	"	100.0	"	10-7-43	7-22-43	8-10-43	8-17-43
"	"	"	2063	741	Henry L. Abbott	Alaska Transpn.	"	100.0	"	10-10-43	7-24-43	8-12-43	8-19-43
"	"	"	2064	742	C. J. Jones	Br. Min. of WarTr.	"	100.0	"	10-12-43	7-26-43	8-14-43	8-21-43
"	"	"	2065	743	David Thompson	Am. Mail Line	"	100.0	"	10-14-43	7-27-43	8-15-43	8-23-43
"	"	"	2066	744	Dunham Wright	Weyerhaeuser SS	"	100.0	"	10-17-43	7-29-43	8-17-43	8-25-43
"	"	"	2067	745	B. F. Irvine	James Griffiths	"	100.0	"	10-19-43	7-31-43	8-19-43	8-26-43
"	"	"	2068	746	David F. Barry	Alaska Trans.	"	100.0	"	10-21-43	8-1-43	8-21-43	8-28-43
"	"	"	2069	747	Thomas J. Walsh	U. S. Lines	"	100.0	"	10-24-43	8-3-43	8-22-43	8-30-43
"	"	"	2070	748	Peter DeSmet	Alaska SS	"	100.0	"	10-26-43	8-5-43	8-24-43	9-1-43
"	"	"	2071	749	James M. Clements	Am. Mail Line	"	100.0	"	10-28-43	8-7-43	8-26-43	9-2-43
"	"	"	2072	750	Edward N. Westcott	Agwilines	"	100.0	"	10-31-43	8-8-43	8-27-43	9-4-43
"	"	"	2073	751	Charles A. Broadwater	Brit. Min. of War.	"	100.0	"	11-3-43	8-10-43	8-29-43	9-5-43
"	"	"	2074	752	Joseph W. Folk	Grace Line	"	100.0	"	11-5-43	8-12-43	9-1-43	9-7-43
"	"	"	2075	753	James L. Breck	Isthmian SS	"	100.0	"	11-7-43	8-14-43	9-1-43	9-9-43
"	"	"	2076	754	Sidney Edgerton	Am. Mail Line	"	100.0	"	11-10-43	8-15-43	9-2-43	9-9-43
"	"	"	2077	755	Robert S. Bean	U. S. Lines	"	100.0	"	11-12-43	8-17-43	9-4-43	9-11-43
"	"	"	2078	756	Nathaniel Crosby	Waterman SS	"	100.0	"	11-14-43	8-19-43	9-5-43	9-12-43
"	"	"	2079	757	John I. Nolan	Matson Nav.	"	100.0	"	11-17-43	8-21-43	9-6-43	9-13-43
"	"	"	2080	758	Ben T. Osborne	Agwilines	"	100.0	"	11-19-43	8-22-43	9-8-43	9-14-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-13101	2081	759	James S. Lawson	Northland Trnsp.	Oregon	100.0	12-24-42	11-21-43	8-24-43	9- 9-43	9-16-43
"	"	"	2082	760	Midwest Farmer	Pac-Atlantic SS	Shipbuilding	100.0	"	11-24-43	8-26-43	9-10-43	9-18-43
"	"	"	2083	761	Victor C. Vaughn	Brit. Min. of War	Corporation	100.0	"	11-26-43	8-27-43	9-12-43	9-19-43
"	"	"	2084	762	William S. Ladd	Weyerhaeuser SS	"	100.0	"	11-28-43	8-29-43	9-13-43	9-20-43
"	"	"	2085	763	Frederick Billings	Alaska Transpn.	"	100.0	"	11-30-43	9- 1-43	9-15-43	9-22-43
"	"	"	2086	764	Anthony Ravalli	Am. Mail Line	"	100.0	"	12- 3-43	9- 1-43	9-16-43	9-23-43
"	"	"	2087	765	Edmund F. Dickins	Pac-Atlantic SS	"	100.0	"	12- 5-43	9- 2-43	9-17-43	9-24-43
"	"	"	2088	766	John F. Myers	Alcoa SS	"	100.0	"	12- 7-43	9- 4-43	9-19-43	9-25-43
"	"	"	2089	767	David B. Henderson	McCormick SS	"	100.0	"	12-10-43	9- 5-43	9-20-43	9-27-43
"	"	"	2090	768	John M. Bozeman	U. S. Lines	"	100.0	"	12-12-43	9- 6-43	9-21-43	9-28-43
"	"	"	2091	769	Thomas Howell	W. R. Chamberlin	"	100.0	"	12-14-43	9- 8-43	9-22-43	9-29-43
"	"	"	2092	770	James D. Doty	Isbrandtsen SS	"	100.0	"	12-17-43	9- 9-43	9-24-43	9-30-43
"	"	"	2093	771	Prince L. Campbell	Am. W. African L.	"	100.0	"	12-19-43	9-10-43	9-25-43	9-30-43
"	"	"	2094	772	Manasseh Culter	Brit. Min. of War	"	100.0	"	12-21-43	9-12-43	9-27-43	10- 2-43
"	"	"	2095	773	John G. Brady	So. Atlantic SS	"	100.0	"	12-24-43	9-13-43	9-28-43	10- 4-43
"	"	"	2096	774	Jean Nicolet	Oliver J. Olson	"	100.0	"	12-26-43	9-15-43	9-29-43	10- 6-43
"	"	"	2097	775	W. B. Ayer	Matson Nav.	"	100.0	"	12-28-43	9-16-43	9-30-43	10- 8-43
"	"	"	2098	776	Charles Nordhoff	Alcoa SS	"	100.0	"	12-31-43	9-17-43	10- 2-43	10-10-43
EC2-S-C1	R	MCc-13102	2099	2099	John Reed	Br. Min. of War	Permanente	100.0	12-24-42	11-15-43	8- 7-43	8-31-43	9-12-43
"	"	"	2100	2100	Vachel Lindsay	Eastern SS	Metals Corp.	100.0	"	11-16-43	8-12-43	9- 6-43	9-15-43
"	"	"	2101	2101	Michael Casey	Am. Pres. Lines	Richmond	100.0	"	11-17-43	8-15-43	9- 9-43	9-18-43
"	"	"	2102	2102	Murat Halstead	War Shpg. Admin.	Yard No. 1	100.0	"	11-18-43	8-19-43	9-13-43	9-22-43
"	"	"	2103	2103	Henry Wells	Grace Line	"	100.0	"	11-19-43	8-22-43	9-17-43	9-26-43
"	"	"	2104	2104	James J.O. Kelly	Am-Hawaiian SS	"	100.0	"	11-20-43	8-26-43	9-19-43	9-29-43
"	"	"	2105	2105	Reinhold Richter	Seas Shipping	"	100.0	"	11-21-43	8-29-43	9-23-43	10- 2-43
"	"	"	2106	2106	William Sharon	United Fruit Co.	"	100.0	"	11-22-43	8-31-43	9-25-43	10- 5-43
"	"	"	2107	2107	John G. North	Br. Min. of War	"	100.0	"	11-24-43	9- 6-43	9-30-43	10- 8-43
"	"	"	2108	2108	Simon Bamberger	Am-Hawaiian SS	"	100.0	"	11-27-43	9- 9-43	10- 3-43	10-12-43
"	"	"	2109	2109	Cyrus T. Brady	Amer. Pres. Lines	"	100.0	"	11-27-43	9-13-43	10- 5-43	10-15-43
"	"	"	2110	2110	Samuel Brannon	Moore-McCormack	"	100.0	"	11-29-43	9-17-43	10- 9-43	10-19-43
"	"	"	2111	2111	Chief Charlet	United Fruit Co.	"	100.0	"	11-30-43	9-19-43	10-12-43	10-21-43
"	"	"	2112	2112	Casper S. Yost	Am. S. African Lines	"	100.0	"	12- 1-43	9-23-43	10-15-43	10-24-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-13102	2113	2113	William J. Palmer	So. Atlantic SS	Permanente	100.0	12-24-42	12- 6-43	9-25-43	10-18-43	10-26-43
"	"	"	2114	2114	Peter Cooper Hewitt	Matson Nav.	Metals Corp.	100.0	"	12- 7-43	9-30-43	10-22-43	10-29-43
"	"	"	2115	2115	Ethan A. Hitchcock	Isthmian SS	Richmond	100.0	"	12- 7-43	10- 3-43	10-25-43	10-31-43
"	"	"	2116	2116	Mary Bickerdyke	Seas Shipping	Yard No. 1	100.0	"	12- 8-43	10- 5-43	10-27-43	11- 9-43
"	"	"	2117	2117	William W. Campbell	Am. Pres. Lines	"	100.0	"	12-13-43	10- 9-43	10-29-43	11-12-43
"	"	"	2118	2118	Michael C. Kerr	Sudden & Chris.	"	100.0	"	12-13-43	10-13-43	10-30-43	11-15-43
"	"	"	2119	2119	Harry Leon Wilson	Coastwise (PFE) L	"	100.0	"	12-14-43	10-15-43	11-11-43	11-19-43
"	"	"	2120	2120	John W. Meldrum	Sudden & Chris.	"	100.0	"	12-14-43	10-18-43	11-13-43	11-23-43
"	"	"	2121	2121	Clyde L. Seavey	Isthmian SS	"	100.0	"	12-14-43	10-22-43	11-16-43	11-26-43
"	"	"	2122	2122	William A. Coulter	Hammond Shpg.	"	100.0	"	12-16-43	10-25-43	11-19-43	11-29-43
"	"	"	2123	2123	Louis Pasteur	Agwilines	"	100.0	"	12-17-43	10-30-43	11-23-43	12- 4-43
"	"	"	2124	2124	William C. Ralston	Alaska Packers	"	100.0	"	12-18-43	10-31-43	11-26-43	12-10-43
"	"	"	2125	2125	Lawrence Gianella	Matson Nav.	"	100.0	"	12-21-43	11-11-43	11-29-43	12-12-43
"	"	"	2126	2126	George H. Powell	McCormick SS	"	100.0	"	12-23-43	11-16-43	12- 4-43	12-16-43
"	"	"	2127	2127	Jose J. Acosta	Am. Pres. Lines	"	100.0	"	12-23-43	11-19-43	12-10-43	12-19-43
"	"	"	2128	2128	Heber M. Creel	Olympic SS.	"	100.0	"	12-23-43	11-21-43	12-13-43	12-22-43
"	"	"	2129	2129	Millen Griffith	Burns SS.	"	100.0	"	12-24-43	11-26-43	12-18-43	12-28-43
"	"	"	2130	2130	Otis Skinner	Am.-Hawaiian SS.	"	100.0	"	12-27-43	11-29-43	12-19-43	12-31-43
"	"	"	2131	2131	John Sherman	Alcoa SS.	"	100.0	"	12-28-43	12- 1-43	12-23-43	1-29-44
"	"	"	2132	2132	Henry R. Schoolcraft	Seas Shipping	"	100.0	"	12-30-43	12-11-43	12-30-43	2- 4-44
"	"	"	2133	2133	Joseph E. Wing	Alcoa SS.	"	100.0	"	12-30-43	12-13-43	1- 5-44	2-11-44
"	"	"	2134	2134	Harriet Monroe	Miss. Shipping	"	100.0	"	12-30-43	12-15-43	1-11-44	2-19-44
"	"	"	2135	2135	Frank J. Cuhel	Black Diamond L.	"	100.0	"	12-31-43	12-19-43	1-14-44	2-24-44
"	"	"	2136	2136	Daulton Mann	Grace Line	"	100.0	"	12-31-43	12-23-43	1-19-44	2-29-44
EC2-S-C1	R	MCC-13102	2137	2137	John Colter	Morton Lilly	Permanente	100.0	12-24-42	11-26-43	8- 2-43	8-24-43	9- 2-43
"	"	"	2138	2138	Mary M. Dodge	So. Atlantic SS	Metals Corp.	100.0	"	11-26-43	8- 4-43	8-25-43	9- 5-43
"	"	"	2139	2139	Emile Berliner	United Fruit Co.	Richmond	100.0	"	11-27-43	8- 6-43	8-28-43	9- 6-43
"	"	"	2140	2140	Charles G. Coutant	Polarus SS.	Yard No. 2	100.0	"	11-27-43	8- 8-43	8-29-43	9- 7-43
"	"	"	2141	2141	John W. Hoyt	Luckenbach SS	"	100.0	"	11-28-43	8- 9-43	8-31-43	9- 8-43
"	"	"	2142	2142	Wayne MacVeagh	United Fruit Co.	"	100.0	"	11-28-43	8-11-43	9- 2-43	9-11-43
"	"	"	2143	2143	Harmon Judson	Br. Min. of War	"	100.0	"	11-29-43	8-13-43	9- 4-43	9-13-43
"	"	"	2144	2144	Henry M. Teller	War Shpg. Admin.	"	100.0	"	11-30-43	8-15-43	9- 6-43	9-14-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-13102	2145	2145	Jeremiah M. Rusk	Am. Pres. Lines	Permanente	100.0	12-24-42	11-30-43	8-17-43	9- 8-43	9-15-43
"	"	"	2146	2146	Benjamin H. Brewster	Union Sulphur	Metals Corp.	100.0	"	11-30-43	8-19-43	9- 9-43	9-17-43
"	"	"	2147	2147	Charles E. Smith	Matson Nav.	Richmond	100.0	"	11-30-43	8-20-43	9-11-43	9-19-43
"	"	"	2148	2148	Charles Devens	Br. Min. of War	Yard No. 2	100.0	"	12- 1-43	8-22-43	9-13-43	9-21-43
"	"	"	2149	2149	Louis A. Sengteller	Alaska Packers	"	100.0	"	12- 3-43	8-24-43	9-14-43	9-22-43
"	"	"	2150	2150	Donald M. Dickinson	Matson Nav.	"	100.0	"	12- 3-43	8-26-43	9-16-43	9-23-43
"	"	"	2151	2151	Augustus Thomas	Coastwise (PFE) L	"	100.0	"	12- 4-43	8-29-43	9-17-43	9-25-43
"	"	"	2152	2152	George Sterling	Waterman SS.	"	100.0	"	12- 4-43	8-30-43	9-19-43	9-27-43
"	"	"	2153	2153	William H. Moody	Norton Lilly Co.	"	100.0	"	12- 4-43	8-31-43	9-20-43	9-29-43
"	"	"	2154	2154	Henry C. Payne	Am.-Hawaiian SS	"	100.0	"	12- 6-43	9- 2-43	9-22-43	9-30-43
"	"	"	2155	2155	George Von L. Myer	Seas Shipping	"	100.0	"	12- 6-43	9- 4-43	9-23-43	10- 2-43
"	"	"	2156	2156	James D. Phelan	Am. Pres. Lines	"	100.0	"	12- 6-43	9- 6-43	9-25-43	10- 4-43
"	"	"	2157	2157	Otto Mears	Matson Nav.	"	100.0	"	12- 7-43	9- 8-43	9-26-43	10- 7-43
"	"	"	2158	2158	Frank Norris	Burns SS Co.	"	100.0	"	12- 7-43	9- 9-43	9-29-43	10- 7-43
"	"	"	2159	2159	Francis M. Smith	Miss. Shipping	"	100.0	"	12- 9-43	9-11-43	9-30-43	10- 9-43
"	"	"	2160	2160	Frank A. Munsey	James Griffiths	"	100.0	"	12-10-43	9-13-43	10- 2-43	10-11-43
"	"	"	2161	2161	Frederic A. Eilers	U. S. Lines	"	100.0	"	12-10-43	9-15-43	10- 3-43	10-12-43
"	"	"	2162	2162	William S. Clark	Am. Pres. Lines	"	100.0	"	12-10-43	9-16-43	10- 5-43	10-14-43
"	"	"	2163	2163	Samuel W. Williston	Agwilines	"	100.0	"	12-11-43	9-17-43	10- 6-43	10-15-43
"	"	"	2164	2164	Edgar W. Nye	General SS	"	100.0	"	12-12-43	9-19-43	10- 8-43	10-18-43
"	"	"	2165	2165	Frank C. Emerson	Smith & Johnson	"	100.0	"	12-13-43	9-20-43	10- 9-43	10-18-43
"	"	"	2166	2166	John W. Foster	Inter-Ocean SS	"	100.0	"	12-13-43	9-23-43	10-11-43	10-21-43
"	"	"	2167	2167	Norman Hapgood	Sudden & Chris.	"	100.0	"	12-15-43	9-24-43	10-13-43	10-21-43
"	"	"	2168	2168	Bernardo O'Higgins	Am. Pres. Lines	"	100.0	"	12-15-43	9-26-43	10-14-43	10-23-43
"	"	"	2169	2169	Norman E. Mack	Isthmian SS	"	100.0	"	12-15-43	9-26-43	10-16-43	10-24-43
"	"	"	2170	2170	Henry H. Blood	A. L. Burbank	"	100.0	"	12-15-43	9-29-43	10-17-43	10-27-43
"	"	"	2171	2171	John Swett	Burns SS Co.	"	100.0	"	12-16-43	9-30-43	10-19-43	10-28-43
"	"	"	2172	2172	Vernon L. Parrington	Am. S. African L.	"	100.0	"	12-16-43	10- 2-43	10-21-43	10-29-43
"	"	"	2173	2173	George K. Fitch	Am. Hawaiian SS	"	100.0	"	12-16-43	10- 3-43	10-22-43	10-30-43
"	"	"	2174	2174	Francis A. Wardwell	Am. Pres. Lines	"	100.0	"	12-18-43	10- 5-43	10-24-43	10-31-43
"	"	"	2175	2175	Kate Douglas Wiggin	Inter-Ocean SS	"	100.0	"	12-18-43	10- 6-43	10-25-43	10-31-43
"	"	"	2176	2176	David Hewes	Am. S. African L.	"	100.0	"	12-18-43	10- 8-43	10-27-43	11- 5-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-13102	2177	2177	Ferdinand A. Silcox	McCormick SS	Permanente	100.0	12-24-42	12-19-43	10-10-43	10-28-43	11- 6-43
"	"	"	2178	2178	Sara Teasdale	Am. Pres. Lines	Metals Corp.	100.0	"	12-19-43	10-12-43	10-30-43	11- 7-43
"	"	"	2179	2179	James King	Miss. Shipping	Richmond	100.0	"	12-20-43	10-13-43	10-31-43	11- 9-43
"	"	"	2180	2180	R. F. Peckham	U. S. Lines	Yard No. 2	100.0	"	12-20-43	10-14-43	11- 2-43	11-10-43
"	"	"	2181	2181	Peter Trimble Rowe	J. H. Winchester	"	100.0	"	12-21-43	10-16-43	11- 4-43	11-12-43
"	"	"	2182	2182	Keith Vawter	Inter-Ocean SS	"	100.0	"	12-21-43	10-17-43	11- 5-43	11-13-43
"	"	"	2183	2183	James G. Maguire	Burns SS	"	100.0	"	12-21-43	10-19-43	11- 7-43	11-15-43
"	"	"	2184	2184	Robert Louis Stevenson	Am.S. African L.	"	100.0	"	12-21-43	10-21-43	11- 9-43	11-16-43
"	"	"	2185	2185	Francisco N. Quinones	S. Atlantic SS	"	100.0	"	12-22-43	10-22-43	11-10-43	11-18-43
"	"	"	2186	2186	Ferdinand Westdahl	W. R. Chamberlin	"	100.0	"	12-22-43	10-25-43	11-12-43	11-20-43
"	"	"	2187	2187	William F. Empey	Am. Hawaiian SS	"	100.0	"	12-22-43	10-26-43	11-13-43	11-21-43
EC2-S-C1	R	McC-15449	2188	2188	Sumner I. Kimball	Mystic SS	New England	100.0	4- 9-43	10-27-43	8-13-43	10-10-43	10-21-43
"	"	"	2189	2189	Robert L. Vann	United Fruit	Shipbuilding	100.0	"	10-29-43	8-14-43	10-10-43	10-26-43
"	"	"	2190	2190	Jeremiah Chaplin	Brit. Min. of War	Corporation	100.0	"	11- 1-43	9-13-43	10-31-43	11- 9-43
"	"	"	2191	2191	Elias H. Derby	Brit. Min. of War	South	100.0	"	11- 5-43	9-20-43	11- 7-43	11-17-43
"	"	"	2192	2192	Mary Wilkins Freeman	Boland & Cornelius	Portland,	100.0	"	11- 8-43	10- 1-43	11-13-43	11-24-43
"	"	"	2193	2193	Omar E. Chapman	Boland & Cornelius	Maine	100.0	"	11-13-43	9- 1-43	10-21-43	10-31-43
"	"	"	2194	2194	George Popham	Luckenbach SS	"	100.0	"	11-14-43	9- 1-43	10-21-43	11- 8-43
"	"	"	2195	2195	J. Willard Gibbs	Calmar SS	"	100.0	"	11-20-43	10- 6-43	11-21-43	11-30-43
"	"	"	2196	2196	Barrett Wendell	Brit. Min. of War	"	100.0	"	11-23-43	9-15-43	11- 5-43	11-15-43
"	"	"	2197	2197	William Pitt Preble	Brit. Min. of War	"	100.0	"	11-26-43	9-15-43	11- 5-43	11-20-43
"	"	"	2198	2198	James Manning	Am. Export L.	"	100.0	"	12- 2-43	10-13-43	11-28-43	12- 8-43
"	"	"	2199	2199	Percy D. Haughton	Brit. Min. of War	"	100.0	"	12- 5-43	10-11-43	11-24-43	11-30-43
"	"	"	2200	2200	Robert R. Randall	Mystic S.S.	"	100.0	"	12- 8-43	10-11-43	11-24-43	12- 6-43
"	"	"	2201	2201	Mercy Warren	West India SS	"	100.0	"	12-14-43	10-11-43	11-24-43	12-10-43
"	"	"	2202	2202	Charles A. Young	Brit. Min. of War	"	100.0	"	12-15-43	10-20-43	12- 3-43	12-16-43
"	"	"	2203	2203	Peleg Wadsworth	Brit. Min. of War	"	100.0	"	12-20-43	11- 1-43	12-12-43	12-22-43
"	"	"	2204	2204	Bronson Alcott	Brit. Min. of War	"	100.0	"	12-25-43	11- 8-43	12-18-43	12-30-43
"	"	"	2205	2205	Webb Miller	Am. Range Lib. L.	"	100.0	"	12-27-43	10-22-43	12- 7-43	12-16-43
"	"	"	2206	2206	George S. Wasson	R. A. Nichol	"	100.0	"	1- 4-44	10-22-43	12- 7-43	12-23-43
"	"	"	2207	2207	Edward Kavanagh	Parry Nav. Co.	"	100.0	"	1- 9-44	11-14-43	12-24-43	1- 5-44
"	"	"	2208	2208	George T. Angell	Am. Export L.	"	100.0	"	1-10-44	11-22-43	1- 8-44	1-19-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-15449	2209	2209	Eugene E. O'Donnell	Eastern S.S.	New England Shipbuilding Corporation	100.0	4-9-43	1-16-44	11-6-43	12-20-43	12-30-43
"	"	"	2210	2210	Samdon	Brit. Min. of War	"	100.0	"	1-19-44	11-6-43	12-20-43	12-31-43
"	"	"	2211	2211	Edward H. Crockett	Am. Export L.	"	100.0	"	1-25-44	11-29-43	1-25-44	1-31-44
"	"	"	2212	2212	Samythian	Brit. Min. of War	South Portland, Maine	100.0	"	1-26-44	11-24-43	1-13-44	1-21-44
"	"	"	2213	2213	Susan Colby	Moore-McCormack	"	100.0	"	2-2-44	11-24-43	1-13-44	1-26-44
"	"	"	2214	2214	Samearn	Brit. Min. of War	"	100.0	"	2-7-44	11-24-43	1-13-44	1-31-44
"	"	"	2215	2215	Renald Fernald	N. Atl. & Gulf SS	"	100.0	"	2-10-44	12-4-43	1-22-44	2-4-44
"	"	"	2216	2216	Samannan	Brit. Min. of War	"	100.0	"	2-14-44	12-13-43	1-31-44	2-14-44
"	"	"	2217	2217	Washington Allston	Mystic S.S.	"	100.0	"	2-17-44	12-19-43	2-9-44	2-22-44
"	"	"	2218	2218	Samteviot	Brit. Min. of War	"	100.0	"	2-23-44	12-8-43	1-28-44	2-11-44
"	"	"	2219	2219	Sarah Orne Jewett	Prudential SS	"	100.0	"	2-24-44	12-8-43	1-28-44	2-17-44
"	"	"	2220	2220	Frederick W. Taylor	Am. Export L.	"	100.0	"	3-1-44	12-26-43	2-17-44	2-29-44
"	"	"	2221	2221	Samwe	Brit. Min. of War	"	100.0	"	3-5-44	1-10-44	2-26-44	3-8-44
"	"	"	2222	2222	Samtyne	Brit. Min. of War	"	100.0	"	3-6-44	12-21-43	2-16-44	2-25-44
"	"	"	2223	2223	Samstras	Brit. Min. of War	"	100.0	"	3-12-44	12-21-43	2-16-44	2-29-44
"	"	"	2224	2224	Samderwent	Brit. Min. of War	"	100.0	"	3-15-44	1-14-44	3-7-44	3-14-44
EC2-S-C1	R	MCC-13097	2225	251	John Tipton	Brit. Min. of War	California Shipbuilding Corporation	100.0	4-20-43	7-10-43	8-17-43	9-8-43	9-21-43
"	"	"	2226	252	Lorin A. Thurston	Brit. Min. of War	"	100.0	"	7-22-43	8-18-43	9-10-43	9-23-43
"	"	"	2227	253	Annie Oakley	Brit. Min. of War	"	100.0	"	7-24-43	8-21-43	9-12-43	9-25-43
"	"	"	2228	254	Henry M. Stanley	Brit. Min. of War	"	100.0	"	8-12-43	8-23-43	9-14-43	9-27-43
"	"	"	2229	255	E. H. Sothern	Brit. Min. of War	"	100.0	"	8-15-43	8-28-43	9-19-43	9-30-43
"	"	"	2230	256	Paul Chandler	Stockard, SS.	"	100.0	"	8-17-43	8-31-43	9-24-43	10-7-43
"	"	"	2231	277	Jack Singer	Am. W. African L	"	100.0	"	1-26-44	11-27-43	12-23-43	1-9-44
"	"	"	2232	278	Charles Paddock	Seas Shipping	"	100.0	"	2-10-44	12-2-43	12-26-43	1-13-44
"	"	"	2233	279	Edward J. O'Brien	General SS	"	100.0	"	2-12-44	12-4-43	12-28-43	1-15-44
"	"	"	2234	283	Julian W. Mack	Am. Pres. Lines	"	100.0	"	2-14-44	12-12-43	1-7-44	1-24-44
"	"	"	2235	287	Allen C. Balch	Am. Pres. Lines	"	100.0	"	2-21-44	12-21-43	1-17-44	2-2-44
"	"	"	2236	288	Raymond T. Baker	Coastwise (PFE)	"	100.0	"	2-25-44	12-22-43	1-19-44	2-7-44
"	"	"	2237	293	David A. Curry	So. Atlantic SS	"	100.0	"	3-10-44	1-5-44	1-31-44	2-17-44
"	"	"	2238	295	Oscar Underwood	Burns SS Co.	"	100.0	"	3-11-44	1-14-44	2-8-44	2-26-44
"	"	"	2239	298	J. Frank Cooper	De La Rama SS	"	100.0	"	3-14-44	1-21-44	2-17-44	3-6-44
"	"	"	2240	299	Robert L. Hague	Alaska SS	"	100.0	"	3-29-44	1-27-44	2-19-44	3-9-44

Type	Pre-pul-sion	Contract Number	MC Hull No.	Build-er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-13097	2241	303	Joe Fellows	McCormick SS	California Shipbuilding Corporation	100.0	4-20-43	4-10-44	2-12-44	3-10-44	3-29-44
"	"	"	2242	304	C. K. McClatchy	Matson Nav.	"	100.0	"	4-15-44	2-19-44	3-16-44	4-7-44
"	"	Add.2	2243	305	Petter Lassen	W.R. Chamberlin	"	100.0	"	5-10-44	3-11-44	4-7-44	4-28-44
"	"	"	2244	306	Martin Johnson	Shepard SS	"	100.0	"	5-14-44	3-17-44	4-14-44	5-4-44
EC2-S-C1	R	MCc-15750	2245	777	William L. Sublette	Alaska SS	Oregon Shipbuilding Corporation	100.0	4-20-43	10-19-43	9-19-43	10-4-43	10-12-43
"	"	"	2246	778	William H. Ashley	Northland Transp.	"	100.0	"	10-21-43	9-20-43	10-6-43	10-14-43
"	"	"	2247	779	W. W. McCrackin	Isthmian SS	"	100.0	"	10-22-43	9-21-43	10-8-43	10-16-43
"	"	"	2248	780	Francis N. Blanchet	Seas Shipping	"	100.0	"	10-24-43	9-22-43	10-9-43	10-17-43
"	"	"	2249	781	Charles F. Amidon	Grace Line	"	100.0	"	10-26-43	9-24-43	10-11-43	10-19-43
"	"	"	2250	782	Joseph M. Carey	Waterman SS	"	100.0	"	10-28-43	9-25-43	10-13-43	10-21-43
"	"	"	2251	783	Watson C. Squire	Weyerhaeuser SS	"	100.0	"	10-30-43	9-27-43	10-15-43	10-23-43
"	"	"	2252	784	Stephen C. Porter	Eastern SS	"	100.0	"	10-31-43	9-28-43	10-16-43	10-24-43
"	"	"	2253	785	Abbot L. Mills	Coastwise (PFE)L	"	100.0	"	11-2-43	9-29-43	10-18-43	10-26-43
"	"	"	2254	786	Albert A. Michelson	R. A. Nicol & Co.	"	100.0	"	11-4-43	9-30-43	10-20-43	10-28-43
"	"	"	2255	787	Edmund G. Ross	Olympic SS	"	100.0	"	11-6-43	10-2-43	10-22-43	10-29-43
"	"	"	2256	788	Peter White	Seas Shipping	"	100.0	"	11-8-43	10-4-43	10-23-43	10-31-43
"	"	"	2257	789	J. Warren Keifer	Am. W. African L.	"	100.0	"	11-9-43	10-6-43	10-25-43	11-2-43
"	"	"	2258	790	William H. Dall	Am. Mail Lines	"	100.0	"	11-11-43	10-8-43	10-27-43	11-4-43
"	"	"	2259	791	James H. Lane	Pac. Atlantic SS	"	100.0	"	11-13-43	10-9-43	10-29-43	11-6-43
"	"	"	2260	792	William D. Hoard	Isthmian SS	"	100.0	"	11-15-43	10-11-43	10-30-43	11-8-43
"	"	"	2261	793	Francis W. Parker	Alaska Packers	"	100.0	"	11-16-43	10-13-43	11-1-43	11-10-43
EC2-S-C1	R	MCc-15761	2262	2262	Alexander Majora	Isthmian SS	Permanente Metals Corp.	100.0	4-22-43	1-4-44	12-27-43	1-20-44	3-4-44
"	"	"	2263	2263	Jan Pieterszoon Coen	Sudden & Chris.	Richmond One	100.0	"	1-7-44	1-6-44	1-28-44	3-10-44
"	"	"	2264	2264	Augustin Daly	Alaska SS	"	100.0	"	1-10-44	1-17-44	2-17-44	4-8-44
"	"	"	2265	2265	James H. Breasted	Am. Pres. Lines	"	100.0	"	1-14-44	1-19-44	2-10-44	3-19-44
"	"	"	2266	2266	Walter Wyman	Hammond Shpg.	"	100.0	"	1-15-44	1-21-44	2-14-44	3-24-44
"	"	"	2267	2267	John Roach	McCormick SS	"	100.0	"	1-20-44	2-7-44	3-1-44	3-30-44
"	"	"	2268	2268	Henry Adams	Pac-Atlantic SS	"	100.0	"	1-23-44	2-10-44	3-10-44	4-4-44
"	"	"	2269	2269	George Coggeshall	Oliver J. Olsen	"	100.0	"	1-27-44	2-14-44	3-17-44	4-15-44
"	"	"	2270	2270	John Issecson	Sudden & Chris.	"	100.0	"	1-31-44	2-17-44	3-24-44	4-25-44
"	"	"	2271	2271	Silvestre Escalante	Sudden & Chris.	"	100.0	"	2-3-44	2-21-44	3-31-44	4-30-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC	2272	2272	George Clement Perkins	Weyerhaeuser SS	Permanente	100.0	4-22-43	2-7-44	4-1-44	4-20-44	4-28-44
"	"	15761	2273	2273	Gilbert M. Hitchcock	Alaska Transp.	Metals Corp.	100.0	"	2-11-44	4-3-44	4-22-44	4-30-44
"	"	"	2274	2274	Henry White	De La Rama SS	Richmond Two	100.0	"	2-14-44	4-5-44	4-23-44	4-30-44
"	"	"	2275	2275	Emmet D. Boyle	War Shipping Adm.	"	100.0	"	2-17-44	4-6-44	4-25-44	5-3-44
"	"	"	2276	2276	Alexander Woolcott	Alaska SS	"	100.0	"	2-19-44	4-8-44	4-27-44	5-4-44
"	"	"	2277	2277	E. A. Christenson	Sudden & Chris.	"	100.0	"	2-23-44	4-11-44	4-28-44	5-6-44
"	"	"	2278	2278	Henry J. Waters	War Shipping Adm.	"	100.0	"	2-27-44	4-13-44	4-30-44	5-8-44
"	"	"	2279	2279	William E. Ritter	War Shipping Adm.	"	100.0	"	3-2-44	4-14-44	5-3-44	5-11-44
"	"	"	2280	2280	Joe Harris	Pac-Atlantic SS	"	100.0	"	3-7-44	4-16-44	5-5-44	5-12-44
"	"	"	2281	2281	Mello Franco	Interocean SS	"	100.0	"	3-10-44	4-18-44	5-6-44	5-13-44
"	"	"	2282	2282	William Allen White	McCormick SS	"	100.0	"	3-13-44	4-20-44	5-8-44	5-16-44
"	"	"	2283	2283	Stephen Hopkins	Oliver J. Olson	"	100.0	"	3-14-44	4-21-44	5-10-44	5-19-44
"	"	"	2284	2284	Cecil G. Sellers	Alaska SS	"	100.0	"	3-16-44	4-22-44	5-11-44	5-19-44
"	"	"	2285	2285	Norman J. Colman	Am. Mail Line	"	100.0	"	3-20-44	4-23-44	5-13-44	5-25-44
"	"	"	2286	2286	William Sproule	De La Rama SS	"	100.0	"	3-24-44	4-25-44	5-15-44	5-24-44
"	"	"	2287	2287	John L. Stoddard	Burns SS	"	100.0	"	12-23-43	10-27-43	11-15-43	11-23-43
"	"	"	2288	2288	Frank H. Dodd	Matson Nav.	"	100.0	"	12-23-43	10-29-43	11-16-43	11-25-43
"	"	"	2289	2289	Mary Walker	Weyerhaeuser SS	"	100.0	"	12-24-43	10-30-43	11-18-43	11-26-43
"	"	"	2290	2290	J. Maurice Thompson	Am. Pres. Lines	"	100.0	"	12-25-43	10-31-43	11-19-43	11-28-43
"	"	"	2291	2291	Walter Williams	Black Diamond SS	"	100.0	"	12-25-43	11-2-43	11-21-43	11-29-43
"	"	"	2292	2292	Mary A. Livermore	Isthmian SS	"	100.0	"	12-26-43	11-4-43	11-22-43	11-30-43
EC2-S-C1	R	MCC	2293	34	Alanson B. Houghton	Amer. So. Afr. Lines	J. A. Jones	100.0	4-22-43	1-25-44	1-19-44	3-14-44	4-15-44
"	"	15769	2294	35	Samuel G. French	Oliver J. Olson	Const. Co.	100.0	"	1-31-44	1-31-44	3-21-44	4-22-44
"	"	"	2295	36	Thomas LeValley	U. S. Army	Inc.	100.0	"	2-5-44	2-11-44	3-28-44	4-29-44
"	"	"	2296	37	Josephine Shaw Lowell	Luckenbach SS Co.	Wainwright	100.0	"	2-11-44	2-19-44	4-4-44	5-3-44
"	"	"	2297	38	Richard V. Oulahan	Black Diamond	Yard	100.0	"	2-17-44	2-26-44	4-11-44	5-11-44
"	"	"	2298	39	James H. Kimball	Amer. Exp. Lines	"	100.0	"	2-23-44	3-7-44	4-22-44	5-16-44
"	"	"	2299	40	Stephen Furdek	Merchs. & Miners	"	100.0	"	2-28-44	3-16-44	4-28-44	5-23-44
"	"	"	2300	41	Jean Ribaut	A. H. Bull & Co.	"	100.0	"	3-6-44	3-23-44	5-5-44	5-29-44
"	"	"	2301	42	LeBaron Russel Briggs	R. A. Nicol & Co.	"	100.0	"	3-12-44	3-29-44	5-12-44	5-31-44
"	"	"	2302	43	Howard Gray	Black Diamond	"	100.0	"	3-18-44	4-6-44	5-18-44	6-7-44
"	"	"	2303	44	H. H. Raymond	Agvilines, Inc.	"	100.0	"	3-24-44	4-13-44	5-24-44	6-14-44
"	"	"	2304	45R	T. A. Johnston	J. H. Winchester	"	100.0	"	3-30-44	11-14-44	12-13-44	12-27-44

MCE Hull 2304, Builder's Hull 45, was damaged by fire and was dismantled entirely. MCE 2304, Builder's Hull 45-R, was constructed in lieu thereof.

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC	2305	46	M. Michael Edelstein	Smith & Johnson	J. A. Jones	100.0	4-22-43	4- 6-44	4-28-44	6- 5-44	6-22-44
"	"	15769	2306	47	William D. Bloxham	Wm. J. Rountree	Const. Co., Inc.	100.0	"	4-12-44	5- 5-44	6-13-44	6-28-44
"	"	"	2307	48	Nick Stoner	No. Atl. & Gulf	Wainwright	100.0	"	4-18-44	5-12-44	6-17-44	6-30-44
"	"	"	2308	49	William B. Dodd	Marine Transport	Yard	100.0	"	4-24-44	5-19-44	6-22-44	7-15-44
"	"	"	2309	50	J. H. Drummond	Amer. Exp. Lines	"	100.0	"	4-30-44	5-25-44	6-30-44	7-20-44
"	"	"	2310	51	William L. Watson	Black Diamond	"	100.0	"	5- 6-44	6- 6-44	7-13-44	7-26-44
"	"	"	2311	52	John R. McQuigg	Amer. So. Afr. Lines	"	100.0	"	5-12-44	6-14-44	7-19-44	7-31-44
"	"	"	2312	53	Carl E. Ladd	Burns S.S.	"	100.0	"	5-18-44	6-19-44	7-26-44	8-11-44
"	"	"	2313	54	Pedro Menendez	Moore-McCormack	"	100.0	"	5-24-44	6-24-44	7-31-44	8-18-44
"	"	"	2314	55	George Ade	Amer. W.Afr. Lines	"	100.0	"	5-30-44	6-30-44	8- 9-44	8-25-44
"	"	"	2315	56	Edward K. Collins	Smith & Johnson	"	100.0	"	6- 6-44	7-14-44	8-17-44	8-31-44
"	"	"	2316	57	C. Francis Jenkins	Agwilines, Inc.	"	100.0	"	6-12-44	7-20-44	8-26-44	9- 9-44
"	"	"	2317	58	Raymond V. Ingersoll	Polarus SS Co.	"	100.0	"	6-18-44	7-27-44	8-31-44	9-18-44
"	"	"	2318	59	Benjamin F. Coston	Union Sulphur Co.	"	100.0	"	6-24-44	7-31-44	9- 6-44	9-23-44
"	"	"	2319	60	William P. Duval	B. Rothchild	"	100.0	"	6-30-44	8-10-44	9-15-44	9-29-44
"	"	"	2320	61	Stepas Darius	Wm. J. Rountree	"	100.0	"	7- 6-44	8-14-44	9-25-44	10- 9-44
"	"	"	2321	62	Alexander E. Brown	So. Atl. SS Co.	"	100.0	"	7-12-44	8-18-44	9-28-44	10-13-44
"	"	"	2322	63	Chief Osceola	U.S. Navg. Co.	"	100.0	"	7-18-44	8-28-44	10- 4-44	10-19-44
"	"	"	2323	64	Richard Halliburton	Isbrandtsen SS Co.	"	100.0	"	7-24-44	8-31-44	10-10-44	10-25-44
"	"	"	2324	65	Samuel G. Howe	Isbrandtsen SS Co.	"	100.0	"	7-30-44	9- 7-44	10-17-44	10-30-44
"	"	"	2325	66	Granville S. Hall	A.L. Burbank Co.	"	100.0	"	8- 6-44	9-16-44	10-24-44	11- 7-44
"	"	"	2326	67	Stephen Smith	Amer. W.Afr. Lines	"	100.0	"	8-12-44	9-26-44	10-31-44	11-13-44
"	"	"	2327	68	Charles D. Walcott	Amer. Exp. Lines	"	100.0	"	8-18-44	9-29-44	11- 7-44	11-18-44
"	"	"	2328	69	Art Young	A.L. Burbank Co.	"	100.0	"	8-24-44	10- 5-44	11-13-44	11-22-44
"	"	"	2329	70	Charles H. Marshall	Polarus SS Co.	"	100.0	"	8-30-44	10-11-44	11-17-44	11-27-44
"	"	"	2330	71	Ransom A. Moore	J.H. Winchester	"	100.0	"	9- 6-44	10-18-44	11-21-44	11-30-44
"	"	"	2331	72	Soter Ortynsky	Wessel Duval & Co.	"	100.0	"	9-12-44	10-25-44	11-27-44	12- 8-44
"	"	"	2332	73	Bjarne A. Lia	Moore-McCormack	"	100.0	"	9-18-44	10-31-44	11-30-44	12-14-44
"	"	"	2333	74	Wendell L. Willkie	Stockard SS Co.	"	100.0	"	9-24-44	11- 8-44	12- 9-44	12-21-44
ZEC2-S-C5	"	"	2334	75	Frederick E. Williamson	Int'l. Freightng	"	100.0	"	9-30-44	11-18-44	12-23-44	1-12-45
"	"	"	2335	76	Michael James Monohan	Alcoa SS Co.	"	100.0	"	10- 6-44	11-22-44	1- 4-45	1-17-45
"	"	"	2336	77	Charles A. Draper	Polarus SS Co.	"	100.0	"	10-12-44	11-28-44	1- 9-45	1-24-45

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
Z-EC2-S-C5	R	MCC	2337	78	Rafael R. Rivera	States Marine	J.A. Jones	100.0	4-22-43	10-18-44	11-30-44	1-16-45	1-30-45
"	"	15769	2338	79	James W. Wheeler	Calmar SS Co.	Const.Co., Inc.	100.0		10-24-44	12-11-44	1-23-45	2-5-45
"	"	"	2339	80	Raymond Van Brogan	A.H. Bull & Co.	Wainwright	100.0		10-30-44	12-14-44	1-27-45	2-10-45
"	"	"	2340	81	William J. Riddle	Moore-McCormack	Yard	100.0		11-6-44	12-24-44	1-31-45	2-15-45
"	"	"	2341	82	Dudley H. Thomas	Merchs. & Miners	"	100.0		11-12-44	1-5-45	2-8-45	2-21-45
"	"	"	2342	83	John L. McCarley	Alcoa SS Co.	"	100.0		11-18-44	1-10-45	2-14-45	2-27-45
"	"	"	2343	84	Vernon S. Hood	Overlakes Fr't.	"	100.0		11-24-44	1-17-45	2-20-45	3-7-45
"	"	"	2344	85	Edwin D. Howard	Alcoa SS Co.	"	100.0		11-30-44	1-24-45	2-27-45	3-14-45
"	"	"	2345	86	Wesley W. Barrett	Amer.W.Afr.Lines	"	100.0		12-6-44	1-29-45	3-7-45	3-21-45
"	"	"	2346	87	Warren P. Marks	Shepard SS Co.	"	100.0		12-12-44	1-31-45	3-15-45	3-29-45
"	"	"	2347	88	Frank O. Peterson	Int'l. Freight	"	100.0		12-18-44	2-9-45	3-23-45	4-6-45
"	"	"	2348	89	Barney Kirschbaum	Weyerhaeuser Co.	"	100.0		12-24-44	2-15-45	3-30-45	4-13-45
"	"	"	2349	90	Mary Cullom Kimbro	United Fruit Co.	"	100.0		12-30-44	2-21-45	4-6-45	4-24-45
EC2-S-C1	R	MCC	2350	135	Samfairy	Brit. Min. of War	J.A. Jones	100.0	4-22-43	2-3-44	1-31-44	3-16-44	3-28-44
"	"	15770	2351	136	Samfoyle	"	Construction	100.0		2-9-44	2-8-44	3-23-44	3-31-44
"	"	"	2352	137	Samfinn	"	Co., Inc.	100.0		2-15-44	2-14-44	3-31-44	4-13-44
"	"	"	2353	138	Samvigna	"	Brunswick Yard	100.0		2-21-44	2-22-44	4-8-44	4-20-44
"	"	"	2354	139	Samselbu	"	Georgia	100.0		2-27-44	3-1-44	4-16-44	4-26-44
"	"	"	2355	140	Samleyte	"	"	100.0		3-3-44	3-7-44	4-20-44	4-29-44
"	"	"	2356	141	Samaustral	"	"	100.0		3-9-44	3-16-44	4-28-44	5-13-44
"	"	"	2357	142	Samingoy	"	"	100.0		3-15-44	3-24-44	4-30-44	5-13-44
"	"	"	2358	143	Samlorian	"	"	100.0		3-21-44	4-1-44	5-14-44	5-26-44
"	"	"	2359	144	Samoland	"	"	100.0		3-27-44	4-10-44	5-20-44	6-9-44
"	"	"	2360	145	Donald W. Bain	Norton Lilly	"	100.0		4-3-44	4-17-44	5-25-44	6-17-44
"	"	"	2361	146	Augustine B. McCamus	Wm. J. Rountree	"	100.0		4-9-44	4-21-44	6-10-44	6-24-44
"	"	"	2362	147	James B. Duke	Wessel Duval Co.	"	100.0		4-15-44	4-29-44	6-19-44	6-30-44
"	"	"	2363	148	W.P. Few	Isbrandtsen	"	100.0		4-21-44	5-1-44	6-22-44	7-3-44
"	"	"	2364	149	Alexander S. Clay	S. Atlantic	"	100.0		4-27-44	5-15-44	6-30-44	7-15-44
"	"	"	2365	150	F. Southall Farrar	Union Sulphur	"	100.0		5-3-44	5-22-44	7-4-44	7-20-44
"	"	"	2366	151	James W. Cannon	Int'l Freight	"	100.0		5-9-44	5-25-44	7-12-44	7-26-44
"	"	"	2367	152	Frank Park	U.S. Nav. Co.	"	100.0		5-15-44	6-10-44	7-21-44	7-31-44
"	"	"	2368	153	Eugene T. Chamberlain	Isbrandtsen	"	100.0		5-21-44	6-19-44	8-1-44	8-13-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCo	2369	154	Thomas B. King	Wessel Duval	J. A. Jones	100.0	4-22-43	5-27-44	6-23-44	8-7-44	8-19-44
"	"	15770	2370	155	P. Walton Moore	Parry Navig.	Construction	100.0	"	6-3-44	7-1-44	8-14-44	8-26-44
"	"	"	2371	156	Neils Poulson	Dich. Wrigt & Pugh	Co., Inc.	100.0	"	6-9-44	7-6-44	8-18-44	9-5-44
"	"	"	2372	157	Arthur J. Tyrer	Grace Line	Brunswick Yard	100.0	"	6-15-44	7-13-44	8-22-44	8-31-44
"	"	"	2373	158	Cassius Hudson	Alcoa SS Co.	Georgia	100.0	"	6-21-44	7-22-44	8-31-44	9-14-44
"	"	"	2374	159	Lamaford Richardson	Wm. J. Rountree	"	100.0	"	6-27-44	8-2-44	9-9-44	9-22-44
"	"	"	2375	160	Johan Printz	Parry Navig.	"	100.0	"	7-3-44	8-7-44	9-18-44	9-29-44
"	"	"	2376	161	Charles S. Haight	Marine Transp.	"	100.0	"	7-9-44	8-15-44	9-23-44	10-3-44
"	"	"	2377	162	R. J. Reynolds	Black Diamond	"	100.0	"	7-15-44	8-19-44	9-30-44	10-12-44
"	"	"	2378	163	Duncan L. Clinch	Am. Export	"	100.0	"	7-21-44	8-22-44	10-6-44	10-20-44
"	"	"	2379	164	Abigail Gibbons	Am. For. SS	"	100.0	"	7-27-44	9-1-44	10-12-44	10-25-44
"	"	"	2380	165	Charles W. Stiles	Seas Shipping	"	100.0	"	8-3-44	9-9-44	10-18-44	10-31-44
"	"	"	2381	166	Murray M. Blum	Miss. Shipping	"	100.0	"	8-9-44	9-19-44	10-25-44	11-7-44
"	"	"	2382	167	Laura Bridgman	Seas Shipping	"	100.0	"	8-15-44	9-23-44	10-30-44	11-13-44
"	"	"	2383	168	Richard Randall	Isbrandsten	"	100.0	"	8-21-44	10-2-44	11-4-44	11-16-44
"	"	"	2384	169	Edward R. Squibb	West India SS	"	100.0	"	8-27-44	10-6-44	11-9-44	11-21-44
"	"	"	2385	170	John H. Hammond	Wm. J. Rountree	"	100.0	"	9-3-44	10-13-44	11-15-44	11-27-44
"	"	"	2386	171	Albert K. Smiley	Intl. Freight.	"	100.0	"	9-9-44	10-20-44	11-21-44	11-30-44
"	"	"	2387	172	Ira Nelson Morris	Seas Shippg.	"	100.0	"	9-15-44	10-26-44	11-25-44	12-8-44
"	"	"	2388	173	George W. Norris	Prudential SS	"	100.0	"	9-21-44	10-31-44	12-2-44	12-12-44
"	"	"	2389	174	Arthur M. Hulbert	Alcoa SS	"	100.0	"	9-27-44	11-4-44	12-6-44	12-16-44
"	"	"	2390	175	M. E. Comerford	Merch. & Miners	"	100.0	"	10-3-44	11-10-44	12-12-44	12-20-44
"	"	"	2391	176	Felix Riesenber	Am. W. African	"	100.0	"	10-9-44	11-16-44	12-14-44	12-26-44
"	"	"	2392	177	Robert J. Banks	W.S.A.	"	100.0	"	10-15-44	11-21-44	12-20-44	12-30-44
"	"	"	2393	178	William F. Jerman	Black Diamond	"	100.0	"	10-21-44	11-27-44	12-23-44	12-31-44
"	"	"	2394	179	William Cox	Blidberg-Rthch.	"	100.0	"	10-27-44	12-4-44	12-30-44	1-10-45
"	"	"	2395	180	George R. Poole	Stookard SS	"	100.0	"	11-3-44	12-7-44	1-8-45	1-19-45
"	"	"	2396	181	Harold O. Wilson	U.S. Navig. Co.	"	100.0	"	11-9-44	12-12-44	1-12-45	1-24-45
"	"	"	2397	182	James Bennett Moore	A. L. Burbank	"	100.0	"	11-15-44	12-15-44	1-19-45	1-31-45
"	"	"	2398	183	Halton R. Carey	Am. Liberty	"	100.0	"	11-21-44	12-21-44	1-25-45	2-7-45
"	"	"	2399	184	Harold Dossett	Norton Lilly	"	100.0	"	11-27-44	12-26-44	1-30-45	2-15-45
"	"	"	2400	185	Patrick S. Mahony	Black Diamond	"	100.0	"	12-3-44	12-30-44	2-10-45	2-22-45

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc 15770	2401	186	Richard A. Van Pelt	W.S.A.	J. A. Jones	100.0	4-22-43	12- 9-44	1- 9-45	2-17-45	2-28-45
"	"	"	2402	187	Charles C. Randleman	Am. Foreign SS	Construction Co., Inc.	100.0	"	12-15-44	1-15-45	2-25-45	3-13-45
"	"	"	2403	188	Roy James Cole	Blidberg-Rthch.	Brunswick Yard	100.0	"	12-21-44	1-23-45	2-28-45	3-17-45
"	"	"	2404	189	Patrick B. Whalen	Isbrandtsen SS	Georgia	100.0	"	12-27-44	1-29-45	3-15-45	3-30-45
EC2-S-C1	R	MCc 15734	2405	2302	Samclyde	Brit. Min. of War	Bethlehem	100.0	6- 8-43	1- 9-44	12- 4-43	12-24-43	1-10-44
"	"	"	2406	2303	William R. Cox	Navy AKN-3*	Fairfield	*94.5	"	1-10-44	12- 5-43	12-29-43	1- 8-44
"	"	"	2407	2304	Sametrick	Brit. Min. of War	Shipyard, Inc.	100.0	"	1-12-44	12- 6-43	12-31-43	1-12-44
"	"	"	2408	2305	Samcree	Brit. Min. of War	Baltimore, Md.	100.0	"	1-13-44	12- 7-43	12-31-43	1-14-44
"	"	"	2409	2306	Samfeugh	Brit. Min. of War	"	100.0	"	1-15-44	12- 9-43	1- 8-44	1-19-44
"	"	"	2410	2307	Sameveron	Brit. Min. of War	"	100.0	"	1-17-44	12-10-43	1- 7-44	1-17-44
"	"	"	2411	2308	Samtay	Brit. Min. of War	"	100.0	"	1-18-44	12-13-43	1-10-44	1-20-44
"	"	"	2412	2309	Samnid	Brit. Min. of War	"	100.0	"	1-19-44	12-15-43	1-15-44	1-24-44
"	"	"	2413	2310	Samouse	Brit. Min. of War	"	100.0	"	1-21-44	12-17-43	1-17-44	1-26-44
"	"	"	2414	2311	Eloy Alfaro	Smith & Johnson	"	100.0	"	1-23-44	12-18-43	1-19-44	1-28-44
"	"	"	2415	2312	Samchess	Brit. Min. of War	"	100.0	"	1-24-44	12-19-43	1-20-44	1-29-44
"	"	"	2416	2313	Allegan	Navy AK225	"	100.0	"	1-25-44	12-21-43	1-21-44	1-31-44
"	"	"	2417	2314	Samesk	Brit. Min. of War	"	100.0	"	1-27-44	12-22-43	1-22-44	2- 5-44
"	"	"	2418	2315	Benjamin Schlesinger	Moore-McCormick	"	100.0	"	1-29-44	12-22-43	1-24-44	2- 7-44
"	"	"	2419	2316	Morris Hillquit	AGWI Lines	"	100.0	"	1-30-44	12-24-43	1-27-44	2-10-44
EC2-S-C1	R	MCc 15923	2420	101	Charles Morgan	United Fruit Co.	Todd-Houston	100.0	6-17-43	11-27-43	10-20-43	11-30-43	12-11-43
"	"	"	2421	102	John W. Gates	A. H. Bull & Co.	SB Corp.	100.0	"	11-30-43	10-25-43	12- 7-43	12-17-43
"	"	"	2422	103	Zaniah	USN - AG-70	"	100.0	"	12- 7-43	10-29-43	12-12-43	12-22-43
"	"	"	2423	104	Sabik	USN - AK-121	"	100.0	"	12-14-43	11- 8-43	12-17-43	12-29-43
"	"	"	2424	105	Harry Percy	W.S.A.	"	100.0	"	12-16-43	11-11-43	12-18-43	12-31-43
"	"	"	2425	106	Rebecca Boone	No. Atl. & Gulf	"	100.0	"	12-19-43	11-14-43	12-21-43	12-31-43
"	"	"	2426	107	Charles Goodnight	Grace Line, Inc.	"	100.0	"	12-22-43	11-19-43	1- 5-44	1-19-44
"	"	"	2427	108	Andrew Briscoe	Moore-McCormack	"	100.0	"	12-26-43	11-22-43	1- 8-44	1-22-44
"	"	"	2428	109	William M. Eastland	W. India SS Co.	"	100.0	"	12-29-43	11-27-43	1-18-44	1-29-44
"	"	"	2429	115	Jose G. Benitez	Wm. J. Rountree	"	100.0	"	1-23-44	12-22-43	2-17-44	2-29-44
"	"	"	2430	118	Anna H. Branch	Interocean SS	"	100.0	"	1-30-44	1-19-44	3- 2-44	3-15-44
"	"	"	2431	122	Isaac Van Zandt	Olympic S.S.	"	100.0	"	2- 7-44	2-10-44	3-18-44	3-30-44
			2432										

* Delivery incomplete to Navy.

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc	2432	37	Ben Robertson	Bull Line	Southeastern	100.0	6-17-43	1-7-44	11-18-43	1-4-44	1-21-44
"	"	15978	2433	38	Samuel T. Darling	Grace Line	S/B Corp.	100.0	"	1-15-44	11-26-43	1-18-44	1-31-44
"	"	"	2434	39	Isaac S. Hopkins	Isbrandtsen SS	Savannah, Ga.	100.0	"	1-21-44	11-30-43	1-26-44	2-14-44
"	"	"	2435	40	Samhorn	Brit. Min. of War	"	100.0	"	1-28-44	12-8-43	2-5-44	2-25-44
"	"	"	2436	41	A. Mitchell Palmer	Isbrandtsen SS	"	100.0	"	2-5-44	12-17-43	2-12-44	2-29-44
"	"	"	2437	42	Sandart	Brit. Min. of War	"	100.0	"	2-14-44	12-21-43	2-23-44	3-13-44
"	"	"	2438	43	John E. Sweet	Black Diamond	"	100.0	"	2-21-44	1-17-44	3-3-44	3-21-44
"	"	"	2439	44	Clark Howell	Parry Nav. Co.	"	100.0	"	2-28-44	1-21-44	3-14-44	3-29-44
"	"	"	2440	45	Earl Layman	Polarus SS	"	100.0	"	3-4-44	1-31-44	3-17-44	3-31-44
"	"	"	2441	46	John A. Treutlen	S. Atlantic SS	"	100.0	"	3-11-44	2-5-44	4-10-44	4-17-44
"	"	"	2442	47	Ben A. Ruffin	Marine Transp.	"	100.0	"	3-20-44	2-12-44	4-11-44	4-24-44
"	"	"	2443	48	William D. Hoxie	Stockard SS	"	100.0	"	3-27-44	2-23-44	4-14-44	4-29-44
"	"	"	2444	49	Samcebu	Brit. Min. of War.	"	100.0	"	4-4-44	3-4-44	4-23-44	5-10-44
"	"	"	2445	50	Harry L. Glucksman	Merch. & Miners	"	100.0	"	4-12-44	3-18-44	4-29-44	5-20-44
"	"	"	2446	51	Juliette Low	S. Atlantic SS	"	100.0	"	4-18-44	3-15-44	5-12-44	5-29-44
"	"	"	2447	52	Francis S. Bartow	W.S.A.	"	100.0	"	4-25-44	4-11-44	5-22-44	6-9-44
EC2-S-C1	R	MCc-	2448	97	Linn Boyd	Amer. Exp. Lines	Delta SB Co.	100.0	6-17-43	1-8-44	12-5-43	1-26-44	3-2-44
"	"	16494	2449	98	Arkab	USN (AK-130)	New Orleans, Louisiana	100.0	"	1-12-44	12-4-43	1-22-44	2-21-44
"	"	"	2450	99	James B. Aswell	Marine Transport	"	100.0	"	1-21-44	12-18-43	2-10-44	3-18-44
"	"	"	2451	100	Rufus E. Foster	Miss. Shipping	"	100.0	"	1-27-44	12-24-43	2-17-44	3-31-44
"	"	"	2452	101	R. S. Wilson	Amer. Exp. Lines	"	100.0	"	1-23-44	12-16-43	2-4-44	3-4-44
"	"	"	2453	102	Seginus	USN (AK-133)	"	**	"	1-27-44	1-10-44	3-4-44	4-12-44
"	"	"	2454	103	George A. Marr	Overlakes Frt.	"	100.0	"	2-2-44	1-10-44	2-27-44	3-22-44
"	"	"	2455	104	Syrma	USN (AK-134)	"	100.0	"	2-14-44	1-10-44	2-19-44	3-20-44
"	"	"	2456	105	John M. Parker	T. J. Stevenson	"	100.0	"	2-17-44	1-27-44	3-11-44	4-26-44
"	"	"	2457	106	Cecil N. Bean	Amer. Range Lib.	"	100.0	"	2-21-44	1-24-44	3-6-44	4-10-44
"	"	"	2458	107	Burias	USN (AG-69)	"	**	"	3-1-44	2-11-44	3-27-44	4-24-44
"	"	"	2459	108	Kochab	USN (AKS-6)	"	**	"	3-7-44	2-18-44	3-30-44	4-30-44
"	"	"	2460	109	Basilan	USN (AG-68)	"	**	"	3-3-44	2-5-44	3-21-44	4-21-44
"	"	"	2461	110	Charles W. Wooster	Standard Fruit	"	100.0	"	3-7-44	3-6-44	4-20-44	5-31-44
"	"	"	2462	111	W. C. Latta	Int'l Freight	"	100.0	"	3-14-44	2-28-44	4-13-44	5-17-44
"	"	"	2463	112	Andrew Stevenson	Kystic SS Div.	"	100.0	"	3-25-44	2-21-44	4-5-44	5-19-44
"	"	"	2464	113	William Wheelwright	Laid up Fleet	"	100.0	"	3-28-44	3-13-44	4-27-44	6-5-44

** Delivered Incomplete to U. S. Navy

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-16494	2465	114	Edwin A. Stevens	Amer. Exp. Lines	Delta SB Co.	100.0	6-17-43	4-1-44	3-7-44	4-17-44	5-21-44
"	"	"	2466	115	Alexander W. Doniphan	Parry Navg. Co.	"	100.0	"	4-10-44	3-28-44	5-15-44	7-5-44
EC2-S-C1	R	MCc-16555	2467	31	Henry S. Sanford	Cverlakes Frt.	St. Johns	100.0	4-23-43	2-10-44	12-22-43	2-19-44	3-4-44
"	"	"	2468	32	James L. Ackerson	Wessel Duval Co.	River SB	100.0	"	2-20-44	1-1-44	2-29-44	3-16-44
"	"	"	2469	33	Edward W. Bok	Luckenbach SS Co.	Co., Inc.	100.0	"	2-29-44	1-14-44	3-12-44	3-27-44
"	"	"	2470	34	Melucta	USN - AK-131	"	100.0	"	3-9-44	1-21-44	3-20-44	3-31-44
"	"	"	2471	35	Propus	USN - AK-132	"	100.0	"	3-16-44	1-31-44	3-29-44	4-10-44
"	"	"	2472	36	Edward A. Filene	Amer. W. Afr. Line	"	100.0	"	3-23-44	2-9-44	4-6-44	4-20-44
"	"	"	2473	37	Richard K. Call	U. S. Navg. Co.	"	100.0	"	3-30-44	2-21-44	4-15-44	4-28-44
"	"	"	2474	38	August Belmont	So. Atl. SS Co.	"	100.0	"	4-5-44	3-1-44	4-20-44	4-30-44
"	"	"	2475	39	Arthur R. Lewis	Seas Shipping	"	100.0	"	4-11-44	3-13-44	4-27-44	5-12-44
"	"	"	2476	40	George E. Kerrick	U. S. Lines Co.	"	100.0	"	4-17-44	3-20-44	5-4-44	5-21-44
"	"	"	2477	41	James K. Paulding	U. S. Navg. Co.	"	100.0	"	4-23-44	3-30-44	5-12-44	5-30-44
"	"	"	2478	42	Thomas J. Lyons	Smith & Johnson	"	100.0	"	4-29-44	4-7-44	5-18-44	6-2-44
"	"	"	2479	43	Raymond Clapper	T. J. Stevenson	"	100.0	"	5-4-44	4-17-44	5-22-44	6-13-44
"	"	"	2480	44	Hugh J. Kilpatrick	States Marine	"	100.0	"	5-10-44	4-21-44	5-31-44	6-22-44
"	"	"	2481	45	Noah Brown	Seas Shipping	"	100.0	"	5-16-44	4-28-44	6-8-44	6-28-44
"	"	"	2482	46	Hendrik Willem Van Loon	U. S. Lines Co.	"	100.0	"	5-22-44	5-5-44	6-14-44	7-2-44
"	"	"	2483	47	Stephen Beasley	T. J. Stevenson	"	100.0	"	5-28-44	5-13-44	6-24-44	7-13-44
"	"	"	2484	48	Jasper F. Cropsey	U. S. Navg. Co.	"	100.0	"	6-5-44	5-19-44	6-30-44	7-20-44
"	"	"	2485	49	William Crane Gray	Int'l Frtg.	"	100.0	"	6-11-44	5-23-44	7-12-44	7-27-44
"	"	"	2486	50	Ethelbert Nevin	Moore-McCormack	"	100.0	"	6-17-44	6-1-44	7-18-44	7-31-44
"	"	"	2487	51	W. S. Jennings	Stockard SS Co.	"	100.0	"	6-23-44	6-9-44	7-25-44	8-9-44
"	"	"	2488	52	Filipp Mazzei	Sprague SS Co.	"	100.0	"	6-29-44	6-15-44	7-31-44	8-15-44
"	"	"	2489	53	Henry Hadley	T. J. Stevenson	"	100.0	"	7-5-44	6-26-44	8-8-44	8-22-44
"	"	"	2490	54	Alfred I. duPont	Int'l Frtg.	"	100.0	"	7-11-44	7-1-44	8-15-44	8-28-44
"	"	"	2491	55	Irvin S. Cobb	Seas Shipping	"	100.0	"	7-17-44	7-13-44	8-22-44	8-31-44
"	"	"	2492	56	Negley D. Cochran	Smith & Johnson	"	100.0	"	7-23-44	7-19-44	8-29-44	9-10-44
"	"	"	2493	57	Anna Dickinson	Wessel Duval Co.	"	100.0	"	7-29-44	7-26-44	9-4-44	9-16-44
"	"	"	2494	58	John Ringling	Luckenbach SS Co.	"	100.0	"	8-5-44	8-1-44	9-10-44	9-23-44
"	"	"	2495	59	Michael deKovats	Polarus SS Co.	"	100.0	"	8-11-44	8-9-44	9-16-44	9-27-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-16555	2496	60	John H. McIntosh	Stockard SS Corp.	St. Johns	100.0	4-23-43	8-17-44	8-16-44	9-23-44	9-30-44
"	"	"	2497	61	Jerry S. Foley	Amer. So. Afr. Line	River SB	100.0	"	8-23-44	8-23-44	9-29-44	10-11-44
"	"	"	2498	62	Robert Mills	Alcoa SS Co.	Company	100.0	"	8-29-44	8-30-44	10-5-44	10-14-44
"	"	"	2499	63	Morris C. Feinstone	Black Diamond	"	100.0	"	9-5-44	9-5-44	10-10-44	10-22-44
"	"	"	2500	64	David L. Yulee	R.A. Nicol & Co.	"	100.0	"	9-11-44	9-11-44	10-16-44	10-26-44
"	"	"	2501	65	George E. Waldo	Shepard SS Co.	"	100.0	"	9-17-44	9-18-44	10-23-44	10-31-44
"	"	"	2502	66	Harald Torsvik	W.S.A.	"	100.0	"	9-23-44	9-25-44	10-28-44	11-6-44
"	"	"	2503	67	Frederic W. Galbraith	So. Atl. SS Co.	"	100.0	"	9-29-44	9-30-44	11-2-44	11-14-44
"	"	"	2504	68	C. W. Post	U.S. Navg. Co.	"	100.0	"	10-5-44	10-6-44	11-8-44	11-17-44
"	"	"	2505	69	Junius Smith	Cosmopolitan Co.	"	100.0	"	10-11-44	10-11-44	11-14-44	11-22-44
"	"	"	2506	70	Isaac M. Singer	Moore-McCormack	"	100.0	"	10-17-44	10-17-44	11-19-44	11-27-44
"	"	"	2507	71	Telfair Stockton	R.A. Nicol & Co.	"	100.0	"	10-23-44	10-24-44	11-23-44	11-30-44
"	"	"	2508	72	Louis Bamberger	Weyerhaeuser Co.	"	100.0	"	10-29-44	10-28-44	11-29-44	12-8-44
"	"	"	2509	73	Isaac Mayer Wise	N. Atl. Gulf SS Co.	"	100.0	"	11-5-44	11-3-44	12-6-44	12-15-44
"	"	"	2510	74	Henry B. Plant	A.L. Burbank	"	100.0	"	11-11-44	11-9-44	12-11-44	12-19-44
"	"	"	2511	75	Walter M. Christiansen	Amer. Range L.B.L.	"	100.0	"	11-17-44	11-15-44	12-16-44	12-27-44
"	"	"	2512	76	Grover C. Hutcherson	Overlakes Frt.	"	100.0	"	11-23-44	11-21-44	12-22-44	12-31-44
"	"	"	2513	77	Fred C. Stebbins	Union Sulphur Co.	"	100.0	"	11-29-44	11-24-44	12-30-44	1-11-45
"	"	"	2514	78	Harold A. Jordan	Parry Navg. Co.	"	100.0	"	12-5-44	11-30-44	1-6-45	1-17-45
"	"	"	2515	79	John Miller	Isbrandtsen Co.	"	100.0	"	12-11-44	12-7-44	1-15-45	1-24-45
"	"	"	2516	80	James H. Courts	W.S.A.	"	100.0	"	12-17-44	12-12-44	1-21-45	1-31-45
"	"	"	2517	81	Fred Herrling	R.A. Nicol & Co.	"	100.0	"	12-23-44	12-23-44	1-30-45	2-10-45
"	"	"	2518	82	Thomas L. Haley	W.S.A.	"	100.0	"	12-29-44	1-8-45	2-12-45	2-24-45
EC2-S-C1	R	McC-15750	2519	794	Horace V. White	U.S. Lines	Oregon	100.0	4-20-43	11-18-43	10-15-43	11-3-43	11-12-43
"	"	Add. 1	2520	795	Elisha P. Ferry	Waterman SS	Shipbuilding	100.0	"	11-20-43	10-16-43	11-5-43	11-14-43
"	"	"	2521	796	Lucius Fairchild	Wilmore SS	Corporation	100.0	"	11-22-43	10-18-43	11-6-43	11-16-43
"	"	"	2522	797	Jane G. Swisshelm	Isbrandtsen Co.	"	100.0	"	11-23-43	10-20-43	11-8-43	11-18-43
"	"	"	2523	798	Henry T. Rainey	McCormick	"	100.0	"	11-25-43	10-22-43	11-10-43	11-20-43
"	"	"	2524	799	Thomas Crawford	Pac. Atlantic SS	"	100.0	"	11-27-43	10-23-43	11-12-43	11-22-43
"	"	"	2525	800	George P. McKay	Alaska SS	"	100.0	"	11-29-43	10-25-43	11-13-43	11-24-43
"	"	"	2526	801	Richard J. Oglesby	Alaska Transpn.	"	100.0	"	11-30-43	10-27-43	11-15-43	11-24-43
"	"	"	2527	802	John Ball	Union Sulphur	"	100.0	"	12-1-43	10-29-43	11-17-43	11-28-43
"	"	"	2528	803	Segundo Ruiz Belvis	Shepard SS	"	100.0	"	12-3-43	10-30-43	11-19-43	12-1-43

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-	2529	804	Frank B. Linderman	Weyerhaeuser SS	Oregon	100.0	4-20-43	12-5-43	11-1-43	11-20-43	12-3-43
"	"	15750	2530	805	John B. Kendrick	Am. Mail Lines	Shipbuilding	100.0	"	12-7-43	11-3-43	11-22-43	12-5-43
"	"	Add.1	2531	806	Simeon G. Reed	Coastwise (PFE)L	Corporation	100.0	"	12-8-43	11-5-43	11-24-43	12-7-43
"	"	"	2532	807	Lewis L. Dyche	Inter. Ocean SS	"	100.0	"	12-10-43	11-6-43	11-26-43	12-9-43
"	"	"	2533	808	John Straub	Alaska SS	"	100.0	"	12-12-43	11-8-43	11-27-43	12-11-43
"	"	"	2534	809	Wilbur O. Atwater	Northland Trspt.	"	100.0	"	12-14-43	11-10-43	11-29-43	12-13-43
"	"	"	2535	810	Isaac McCoy	Weyerhaeuser SS	"	100.0	"	12-15-43	11-12-43	12-1-43	12-15-43
"	"	"	2536	811	John W. Davis	Alcoa SS Co.	"	100.0	"	12-17-43	11-13-43	12-3-43	12-17-43
"	"	"	2537	812	Enos A. Mills	Alaska Co.	"	100.0	"	12-19-43	11-15-43	12-4-43	12-19-43
EC2-S-C1	R	McC-	2538	263	Henry Miller	Moore-McCormack	California	100.0	4-20-43	1-13-44	10-31-43	11-27-43	12-19-43
"	"	13097	2539	264	John Davey	Am-Hawaiian SS	Shipbuilding	100.0	"	1-15-44	11-2-43	11-28-43	12-21-43
"	"	Add.2	2540	265	John W. Searles	General SS	"	100.0	"	1-19-44	11-6-43	12-2-43	12-22-43
"	"	"	2541	266	Meyer Lissner	Waterman SS	"	100.0	"	1-20-44	11-9-43	12-4-43	12-23-43
"	"	"	2542	267	Franklin H. King	Agwilines	"	100.0	"	1-21-44	11-9-43	12-6-43	12-24-43
"	"	"	2543	268	Ben. B. Lindsey	Interocean SS	"	100.0	"	1-21-44	11-11-43	12-8-43	12-27-43
"	"	"	2544	269	Sherwood Anderson	Moore-McCormack	"	100.0	"	1-24-44	11-12-43	12-10-43	12-28-43
"	"	"	2545	270	Philip C. Shera	Am-Hawaiian SS	"	100.0	"	1-25-44	11-13-43	12-11-43	12-28-43
"	"	"	2546	271	James W. Johnson	Coastwise (PFE)L	"	100.0	"	1-26-44	11-15-43	12-12-43	12-30-43
"	"	"	2547	272	John H. Quick	Agwilines	"	100.0	"	1-27-44	11-16-43	12-13-43	12-31-43
"	"	"	2548	273	Charles Fort	Seas Shipping	"	100.0	"	1-30-44	11-20-43	12-17-43	12-31-43
"	"	"	2549	274	John Drew	Sudden & Chris	"	100.0	"	1-31-44	11-22-43	12-19-43	12-31-43
"	"	"	2550	275	William Wolfskill	Union Sulphur	"	100.0	"	2-7-44	11-23-43	12-21-43	12-31-43
"	"	"	2551	276	Hart Crane	Alcoa SS	"	100.0	"	2-9-44	11-25-43	12-22-43	1-7-44
"	"	"	2552	280	Henry L. Gantt	Am-Hawaiian SS	"	100.0	"	2-13-44	12-8-43	12-31-43	1-18-44
"	"	"	2553	281	William Glackens	Isthmian SS	"	100.0	"	2-14-44	12-10-43	1-2-44	1-19-44
"	"	"	2554	282	Augustin Stahl	Polarus SS	"	100.0	"	2-14-44	12-11-43	1-5-44	1-22-44
"	"	"	2555	284	Clarence H. Matson	Matson Nav.	"	100.0	"	2-15-44	12-13-43	1-8-44	1-26-44
"	"	"	2556	285	James A. Wilder	McCormick SS	"	100.0	"	2-18-44	12-17-43	1-14-44	1-29-44
"	"	"	2557	286	Carole Lombard	Black Diamond SS	"	100.0	"	2-20-44	12-19-43	1-15-44	1-31-44
"	"	"	2558	289	A. B. Hammond	Hammond Shpg.	"	100.0	"	2-26-44	12-23-43	1-21-44	2-8-44
"	"	"	2559	290	Elinor Wylie	McCormick SS	"	100.0	"	3-4-44	12-27-43	1-24-44	2-10-44
"	"	"	2560	291	Henry E. Huntington	U. S. Lines	"	100.0	"	3-6-44	12-28-43	1-27-44	2-12-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-13097	2561	292	John Dockweiler	Interocean SS	California	100.0	4-20-43	3-10-44	12-31-43	1-29-44	2-15-44
"	"	"	2562	294	Sherman O. Houghton	McCormick SS	Shipbuilding	100.0	"	3-11-44	1-7-44	2-4-44	2-21-44
"	"	Add.2	2563	296	Horatio Allen	Burns SS	Corporation	100.0	"	3-12-44	1-15-44	2-10-44	2-26-44
"	"	"	2564	297	Russell H. Chittenden	McCormick SS	"	100.0	"	3-12-44	1-19-44	2-12-44	2-29-44
"	"	"	2565	300	I. N. Van Nuys	Burns SS	"	100.0	"	4-4-44	1-29-44	2-23-44	3-13-44
"	"	"	2566	301	Ida M. Tarbell	Am. Mail Line	"	100.0	"	4-6-44	1-31-44	2-25-44	3-15-44
"	"	"	2567	302	Frederick C. Hicks	Union Sulphur	"	100.0	"	4-8-44	2-9-44	3-4-44	3-23-44
EC2-S-C1	R	MCc-15750	2568	813	Grace R. Hebard	McCormick SS	Oregon	100.0	4-20-43	12-21-43	11-17-43	12-6-43	12-21-43
"	"	"	2569	814	James B. Miller	Alaska Packers	Shipbuilding	100.0	"	12-23-43	11-24-43	12-8-43	12-23-43
"	"	"	2570	815	Ralph Barnes	Am. Mail Line	Corporation	100.0	"	12-24-43	11-26-43	12-10-43	12-27-43
"	"	"	2571	816	Gabriel Franchere	Isthmian	"	100.0	"	12-26-43	11-27-43	12-12-43	12-29-43
"	"	"	2572	817	William A. Henry	Matson Nav.	"	100.0	"	1-3-44	11-29-43	12-14-43	12-31-43
"	"	"	2573	818	Grant P. Marsh	War Shpg. Admin.	"	100.0	"	1-4-44	12-1-43	12-16-43	12-31-43
"	"	"	2574	819	Narciassa Whitman	Oliver J. Olson	"	100.0	"	1-6-44	12-3-43	12-18-43	1-4-44
"	"	"	2575	820	Isaac I. Stevens	Inter-Ocean SS	"	100.0	"	1-8-44	12-4-43	12-20-43	1-6-44
"	"	"	2576	821	William I. Chamberlain	Am. So. African L.	"	100.0	"	1-10-44	12-6-43	12-22-43	1-7-44
"	"	"	2577	822	Mary E. Kinney	Alaska SS	"	100.0	"	1-12-44	12-14-43	12-29-43	1-8-44
"	"	"	2578	823	Harrington Emerson	Coastwise (PEE) L	"	100.0	"	1-13-44	12-16-43	12-31-43	1-12-44
"	"	"	2579	824	Elwood Mead	Inter-Ocean SS	"	100.0	"	1-15-44	12-18-43	1-5-44	1-15-44
"	"	"	2580	825	Samuel V. Stewart	Am. So. African L.	"	100.0	"	1-28-44	12-20-43	1-7-44	1-18-44
"	"	"	2581	826	John W. Troy	Alaska SS	"	100.0	"	1-30-44	12-22-43	1-10-44	1-22-44
"	"	"	2582	827	Abigail S. Duniway	Weyerhaeuser SS	"	100.0	"	2-1-44	1-5-44	1-21-44	1-29-44
"	"	"	2583	828	Edward Lander	Alaska Packers	"	100.0	"	2-2-44	1-7-44	1-25-44	2-2-44
"	"	"	2584	829	Peter Moran	Am. Mail Line	"	100.0	"	2-4-44	1-10-44	1-28-44	2-4-44
EC2-S-C1	R	MCc-15734	2585	2317	Meyer London	T.J. Stevenson	Bethlehem	100.0	6-8-43	2-1-44	12-27-43	1-24-44	2-4-44
"	"	"	2586	2318	Morris Sigman	Am. Export L.	Fairfield	100.0	"	2-2-44	12-30-43	2-2-44	2-19-44
"	"	"	2587	2319	Samleven	Brit.Min. of War	Shipyard, Inc.	100.0	"	2-4-44	1-1-44	1-31-44	2-14-44
"	"	"	2588	2320	William D. Byron	Dich Pugh & Wright	Baltimore, Md.	100.0	"	2-5-44	1-1-44	2-2-44	2-15-44
"	"	"	2589	2321	Samlyth	Brit.Min. of War	"	100.0	"	2-6-44	1-8-44	2-7-44	2-21-44
"	"	"	2590	2322	Samstrule	Brit.Min. of War	"	100.0	"	2-8-44	1-10-44	2-5-44	2-16-44
"	"	"	2591	2323	Saminver	Brit.Min. of War	"	100.0	"	2-10-44	1-10-44	2-8-44	2-22-44
"	"	"	2592	2324	Thomas Donaldson	Am. Export L.	"	100.0	"	2-11-44	1-17-44	2-11-44	2-23-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC-	2593	2325	Samlossie	Brit.Min. of War	Bethlehem	100.0	6-8-43	2-12-44	1-17-44	2-14-44	2-26-44
"	"	15734	2594	2326	John L. Elliott	Stockard SS	Fairfield	100.0	"	2-14-44	1-19-44	2-19-44	2-29-44
"	"	"	2595	2327	Leyte	Navy ARG-8*	Shipyard, Inc.	*79.0	"	2-16-44	1-20-44	2-18-44	2-25-44
"	"	"	2596	2328	Samgaudie	Brit.Min. of War	Baltimore, Md.	100.0	"	2-17-44	1-21-44	2-24-44	3-8-44
"	"	"	2597	2329	Warren Delano	Marine Transp.	"	100.0	"	2-18-44	1-22-44	2-24-44	3-4-44
"	"	"	2598	2330	Samaffric	Brit.Min. of War	"	100.0	"	2-20-44	1-24-44	2-24-44	3-8-44
"	"	"	2599	2331	Samconon	Brit.Min. of War	"	100.0	"	2-22-44	1-25-44	2-21-44	2-29-44
"	"	"	2600	2332	Samethy	Brit.Min. of War	"	100.0	"	2-24-44	1-27-44	2-26-44	3-10-44
"	"	"	2601	2333	Stephen W. Gambrill	Am. Range Lib. L.	"	100.0	"	2-25-44	1-31-44	2-29-44	3-13-44
"	"	"	2602	2334	Sameden	Brit.Min. of War	"	100.0	"	2-27-44	2-2-44	3-3-44	3-14-44
"	"	"	2603	2335	Robert Ellis Lewis	West India SS.	"	100.0	"	2-28-44	2-2-44	3-7-44	3-18-44
"	"	"	2604	2336	Samcolne	Brit.Min. of War	"	100.0	"	2-29-44	2-5-44	3-4-44	3-16-44
"	"	"	2605	2337	Samlea	"	"	100.0	"	3-2-44	2-7-44	3-10-44	3-22-44
"	"	"	2606	2338	Samshee	"	"	100.0	"	3-4-44	2-8-44	3-9-44	3-21-44
"	"	"	2607	2339	Samjack	"	"	100.0	"	3-6-44	2-11-44	3-14-44	3-27-44
"	"	"	2608	2340	Samspelga	"	"	100.0	"	3-7-44	2-15-44	3-16-44	3-25-44
"	"	"	2609	2341	Samdonard	"	"	100.0	"	3-8-44	2-18-44	3-18-44	3-29-44
"	"	"	2610	2342	Samgallion	"	"	100.0	"	3-10-44	2-19-44	3-22-44	3-31-44
"	"	"	2611	2343	Samneagh	"	"	100.0	"	3-11-44	2-24-44	3-27-44	4-6-44
"	"	"	2612	2344	Edward B. Haines	Cosmopolitan S	"	100.0	"	3-13-44	2-24-44	3-22-44	4-4-44
"	"	"	2613	2345	Samhope	Brit.Min. of War	"	100.0	"	3-14-44	2-25-44	3-25-44	4-5-44
"	"	"	2614	2346	John H. Murphy	States Marine	"	100.0	"	3-16-44	2-26-44	3-29-44	4-10-44
"	"	"	2615	2347	Samsturdy	Brit.Min. of War	"	100.0	"	3-17-44	2-29-44	3-31-44	4-12-44
"	"	"	2616	2348	Lawrence J. Brengle	Blidberg Rthchld	"	100.0	"	3-19-44	3-3-44	4-5-44	4-18-44
"	"	"	2617	2349	Samdauntless	Brit.Min. of War	"	100.0	"	3-20-44	3-6-44	4-3-44	4-15-44
"	"	"	2618	2350	Sverre Helmersen	War Shippg. Adm.	"	100.0	"	3-21-44	3-7-44	4-8-44	4-22-44
"	"	"	2619	2351	Samtrusty	Brit.Min. of War	"	100.0	"	3-22-44	3-9-44	4-10-44	4-24-44
"	"	"	2620	2352	Deborah Gannett	T. J. Stevenson	"	100.0	"	3-25-44	3-10-44	4-10-44	4-21-44
"	"	"	2621	2353	Samconstant	Brit.Min. of War	"	100.0	"	3-26-44	3-14-44	4-14-44	4-26-44
"	"	"	2622	2354	Francis D. Culkin	Wessel Duval Co.	"	100.0	"	3-28-44	3-16-44	4-17-44	4-28-44
"	"	"	2623	2355	Samfaithful	Brit.Min. of War	"	100.0	"	3-30-44	3-21-44	4-26-44	5-9-44
"	"	"	2624	2356	Samwinged	"	"	100.0	"	3-31-44	3-22-44	4-22-44	4-30-44

* Delivered Incomplete to Navy.

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-15734	2625	2357	Samloyal	Brit.Min. of War	Bethlehem	100.0	6- 8-43	4- 2-44	3-22-44	4-20-44	4-29-44
"	"	"	2626	2358	Samfleet	"	Fairfield	100.0	"	4- 3-44	3-25-44	4-25-44	5- 6-44
"	"	"	2627	2359	Samglory	"	Shipyard, Inc.	100.0	"	4- 5-44	3-27-44	4-22-44	4-30-44
"	"	"	2628	2360	James Kerney	A. L. Burbank	Baltimore, Md.	100.0	"	4- 8-44	3-30-44	4-29-44	5-19-44
"	"	"	2629	2361	Samsoaring	Brit.Min. of War	"	100.0	"	4- 9-44	3-31-44	5- 2-44	5-29-44
"	"	"	2630	2362	Samorest	"	"	100.0	"	4-10-44	4- 3-44	5- 5-44	5-15-44
"	"	"	2631	2363	James D. Trask	Int'l. Freight	"	100.0	"	4-11-44	4- 5-44	5- 8-44	5-19-44
"	"	"	2632	2364	Samfreedom	Brit.Min. of War	"	100.0	"	4-13-44	4- 8-44	5-10-44	5-23-44
"	"	"	2633	2365	Samtruth	"	"	100.0	"	4-14-44	4-10-44	5-12-44	5-25-44
"	"	"	2634	2366	Mona Island	Navy ARG-9*	"	*79.9	"	4-16-44	4-10-44	5-11-44	5-20-44
"	"	"	2635	2367	Samtorch	Brit.Min. of War	"	100.0	"	4-18-44	4-14-44	5-17-44	5-31-44
"	"	"	2636	2368	Samlistar	"	"	100.0	"	4-19-44	4-17-44	5-19-44	5-31-44
"	"	"	2637	2369	Chourre	Navy ARV-1*	"	*79.9	"	4-20-44	4-20-44	5-22-44	5-31-44
"	"	"	2638	2370	Samspeed	Brit.Min. of War	"	100.0	"	4-21-44	4-22-44	5-22-44	6- 3-44
"	"	"	2639	2371	Samluzon	"	"	100.0	"	4-23-44	4-24-44	5-27-44	6-12-44
"	"	"	2640	2372	Samnegros	"	"	100.0	"	4-25-44	5-11-44	6-10-44	6-22-44
"	"	"	2641	2373	Samindoro	"	"	100.0	"	4-26-44	4-26-44	6- 5-44	6-17-44
"	"	"	2642	2374	Chung Tung	War Shippg. Adm.	"	100.0	"	4-27-44	4-29-44	6- 7-44	6-19-44
"	"	"	2643	2375	Samtana	Brit.Min. of War	"	100.0	"	4-29-44	5- 2-44	5-30-44	6- 9-44
"	"	"	2644	2376	Samskern	"	"	100.0	"	4-30-44	5- 5-44	6- 3-44	6-15-44
"	"	"	2645	2377	Samsylarna	"	"	100.0	"	5- 2-44	5- 8-44	6-10-44	6-24-44
"	"	"	2646	2378	Samlamu	"	"	100.0	"	5- 4-44	5-10-44	6-14-44	6-26-44
"	"	"	2647	2379	Samuel F.B. Morse	Marine Transp.	"	100.0	"	5- 6-44	4-25-44	5-24-44	6-10-44
"	"	"	2648	2380	Dexter W. Fellows	A. L. Burbank	"	100.0	"	5- 7-44	5-12-44	6-16-44	6-29-44
"	"	"	2649	2381	Assistance	Navy AR 17*	"	*79.9	"	5- 8-44	5-17-44	6-20-44	6-28-44
"	"	"	2650	2382	Oakley Wood	Am. W. African	"	100.0	"	5-11-44	5-19-44	6-19-44	6-30-44
"	"	"	2651	2383	William S. Baer	Marine Transp.	"	100.0	"	5-12-44	5-22-44	6-27-44	7- 8-44
"	"	"	2652	2384	Sidney Wright	Dichman & Pugh	"	100.0	"	5-13-44	5-22-44	6-26-44	7- 7-44
"	"	"	2653	2385	William Hodson	R. A. Nicol & Co.	"	100.0	"	5-14-44	5-24-44	6-30-44	7-13-44
"	"	"	2654	2386	Mary Pickersgill	Parry Nav. Co.	"	100.0	"	5-16-44	5-27-44	6-29-44	7-11-44
"	"	"	2655	2387	Joseph B. Eastman	Polarus S.S.	"	100.0	"	5-17-44	5-30-44	7- 1-44	7-15-44
"	"	"	2656	2388	Walter Kidde	Am. Range Lib. L.	"	100.0	"	5-19-44	6- 3-44	7-10-44	7-22-44

* Delivered incomplete to Navy.

Type	Pro- pul- sion	Contract Number	MVR Hall No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
LC2-S-C1	R	15734	2657	2389	George R. Holmes	Sprague SS. Co.	Bethlehem	100.0	6-8-43	5-20-44	6-5-44	7-11-44	7-24-44
"	"	"	2658	2390	Diligence	Navy AR 18*	Fairfield	*79.9	"	5-21-44	6-7-44	7-8-44	7-20-44
"	"	"	2659	2391	Frederic A. Kummer	Blidberg Rthchld	Shipyard, Inc.	100.0	"	5-26-44	6-10-44	7-18-44	7-28-44
"	"	"	2660	2392	Edward A. Savoy	Merch. Miners	Baltimore, Md.	100.0	"	5-27-44	6-15-44	7-19-44	7-29-44
"	"	"	2661	2393	Vincent Harrington	Dich & Pugh	"	100.0	"	5-28-44	6-16-44	7-22-44	7-31-44
"	"	"	2662	2394	Appanoose	Navy AR226	"	100.0	"	5-29-44	6-20-44	7-27-44	8-10-44
"	"	"	2663	2395	S. Wiley Wakeman	T.J. Stevenson	"	100.0	"	6-2-44	6-26-44	7-28-44	8-11-44
"	"	"	2664	2396	Neola	Navy AR 19*	"	*79.9	"	6-6-44	6-27-44	7-31-44	8-16-44
"	"	"	2665	2397	Frederick W. Wood	Cosmopolitan	"	100.0	"	6-8-44	6-30-44	8-7-44	8-23-44
"	"	"	2666	2398	Webster	Navy ARV-2*	"	*79.9	"	6-10-44	7-1-44	8-5-44	8-26-44
"	"	"	2667	2399	S.M. Shoemaker	Marine Transp.	"	100.0	"	6-11-44	7-8-44	8-10-44	8-26-44
"	"	"	2668	2400	Palawan	Navy ARG-10*	"	*79.9	"	6-13-44	7-10-44	8-12-44	8-29-44
"	"	"	2669	2401	Alexander V. Fraser	McCormick SS	"	100.0	"	6-15-44	7-18-44	8-22-44	8-31-44
"	"	"	2670	2402	Frederick H. Baetjer	Dich, W & Pugh	"	100.0	"	6-17-44	7-19-44	8-21-44	8-30-44
"	"	"	2671	2403	Jesse Cottrell	McCormick	"	100.0	"	6-18-44	7-22-44	8-26-44	9-11-44
"	"	"	2672	2404	William Libbey	Amer. For. SS	"	100.0	"	6-19-44	7-28-44	8-30-44	9-13-44
"	"	"	2673	2405	Benjamin Peixotto	Merch. & Miners	"	100.0	"	6-20-44	7-31-44	9-4-44	9-27-44
"	"	"	2674	2406	Dutiful	Navy AR 20*	"	*79.9	"	6-30-44	8-7-44	9-13-44	9-28-44
"	"	"	2675	2407	George M. Verity	U. S. Lines	"	100.0	"	7-3-44	8-10-44	9-12-44	9-29-44
"	"	"	2676	2408	Charles G. Glover	Dichman W & Pugh	"	100.0	"	7-4-44	8-12-44	9-16-44	9-30-44
"	"	"	2677	2409	John Hanson	A. L. Burbank	"	100.0	"	7-6-44	8-21-44	9-21-44	10-7-44
"	"	"	2678	2410	Charles A. McGue	McCormick SS	"	100.0	"	7-12-44	8-22-44	9-22-44	10-11-44
"	"	"	2679	2411	Milan R. Stefanik	Merch. & Miners.	"	100.0	"	7-13-44	8-26-44	9-27-44	10-14-44
"	"	"	2680	2412	Kermit Roosevelt	Navy ARG 16*	"	*79.9	"	7-14-44	8-30-44	10-5-44	10-21-44
"	"	"	2681	2413	Faithful	Navy AR 21*	"	*79.9	"	7-28-44	9-4-44	10-10-44	10-25-44
"	"	"	2682	2414	Hooper Island	Navy ARG-17*	"	*79.9	"	8-1-44	9-16-44	10-18-44	10-30-44
"	"	"	2683	2415	Samar	Navy ARG-11*	"	*79.9	"	8-7-44	9-21-44	10-19-44	10-31-44
EC2-S-C1	R	15761	2684	2684	George Crile	General SS	Permanente	100.0	4-22-43	3-29-44	4-27-44	5-17-44	5-26-44
"	"	"	2685	2685	Ralph T. O'Neil	Hammond Shpg.	Metals Corp.	100.0	"	4-1-44	4-29-44	5-19-44	5-26-44
"	"	"	2686	2686	George B. McFarland	Interocean SS	Richmond Two	100.0	"	4-3-44	5-1-44	5-21-44	5-29-44
"	"	"	2687	2687	William H. Clagett	Alaska SS	"	100.0	"	4-3-44	5-3-44	5-23-44	5-31-44
"	"	"	2688	2688	Jose Pedro Varela	Pac-Atlantic SS	"	100.0	"	4-7-44	5-5-44	5-25-44	5-31-44

* Delivered Incomplete to Navy

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC	2689	2689	Samuel L. Cobb	Olympic SS	Permanente	100.0	4-22-43	4-11-44	5-6-44	5-27-44	6-3-44
"	"	15761	2690	2690	Edward P. Ripley	W. R. Chamberlin	Metals Corp.	100.0	"	4-15-44	5-8-44	5-29-44	6-6-44
"	"	"	2691	2691	Charles J. Colden	Shepard SS	Richmond Two	100.0	"	4-20-44	5-10-44	5-31-44	6-8-44
"	"	"	2692	2692	Henry T. Scott	Oliver J. Olson	"	100.0	"	4-23-44	5-12-44	6-2-44	6-10-44
"	"	"	2693	2693	Ovid Butler	Alaska Packers	"	100.0	"	4-27-44	5-20-44	6-7-44	6-15-44
"	"	"	2694	2694	Jay Cooke	War Shipping Adm.	"	100.0	"	5-3-44	5-21-44	6-9-44	6-17-44
"	"	"	2695	2695	Terry E. Stephenson	Interocean SS	"	100.0	"	5-7-44	5-23-44	6-13-44	6-21-44
"	"	"	2696	2696	Thomas F. Hunt	Union Sulphur	"	100.0	"	5-12-44	5-25-44	6-16-44	6-28-44
"	"	"	2697	2697	George E. Goodfellow	War Shipping Adm.	"	100.0	"	5-15-44	5-27-44	6-17-44	6-30-44
"	"	"	2698	2698	Justo Arosemena	Coastwise(PFE) L	"	100.0	"	5-18-44	6-7-44	6-26-44	7-6-44
"	"	"	2699	2699	Samuel Gompers	Hammond Shpg.	"	100.0	"	6-6-44	6-9-44	6-28-44	7-10-44
"	"	"	2700	2700	Benjamin Warner	Burns SS	"	100.0	"	6-9-44	6-13-44	7-1-44	7-14-44
"	"	"	2701	2701	Seaman A. Knapp	Am. S. African L	"	100.0	"	12-26-43	11-5-43	11-24-43	11-30-43
"	"	"	2702	2702	James Rolph	Agvilines	"	100.0	"	12-27-43	11-7-43	11-26-43	12-4-43
"	"	"	2703	2703	Antonin Dvorak	Seas Shipping	"	100.0	"	12-27-43	11-10-43	11-27-43	12-7-43
"	"	"	2704	2704	Albert A. Robinson	Norton Lilly Co.	"	100.0	"	12-28-43	11-11-43	11-29-43	12-7-43
"	"	"	2705	2705	Richard B. Moore	De La Rama	"	100.0	"	12-28-43	11-12-43	11-30-43	12-10-43
"	"	"	2706	2706	Alexander Wilson	U. S. Lines	"	100.0	"	12-29-43	11-13-43	12-2-43	12-10-43
"	"	"	2707	2707	Jose C. Barbosa	McCormick SS	"	100.0	"	12-29-43	11-15-43	12-5-43	12-12-43
"	"	"	2708	2708	Alexander Mitchell	J. H. Winchester	"	100.0	"	12-30-43	11-16-43	12-6-43	12-14-43
"	"	"	2709	2709	J. C. Osgood	Matson Nav.	"	100.0	"	12-30-43	11-18-43	12-7-43	12-16-43
"	"	"	2710	2710	Frank H. Evers	Am. Pres. Lines	"	100.0	"	12-30-43	11-19-43	12-8-43	12-16-43
"	"	"	2711	2711	James Oliver Curwood	U. S. Lines	"	100.0	"	12-30-43	11-21-43	12-10-43	12-18-43
"	"	"	2712	2712	Edward G. Acheson	Union Sulphur	"	100.0	"	12-31-43	11-22-43	12-11-43	12-19-43
"	"	"	2713	2713	Francis Wilson	Am. S. African L	"	100.0	"	12-31-43	11-24-43	12-14-43	12-21-43
"	"	"	2714	2714	Claus Spreckles	Lykes Bros. SS	"	100.0	"	12-31-43	11-26-43	12-15-43	12-22-43
"	"	"	2715	2715	David Lubin	Wilmore SS	"	100.0	"	12-31-43	11-28-43	12-16-43	12-23-43
"	"	"	2716	2716	Frank J. Sprague	Am. Pres. Lines	"	100.0	"	12-31-43	11-29-43	12-18-43	12-27-43
"	"	"	2717	2717	Jean P. Chouteau	Grace Line	"	100.0	"	12-31-43	11-30-43	12-19-43	12-29-43
"	"	"	2718	2718	Julia L. Dumont	De La Rama	"	100.0	"	12-31-43	12-2-43	12-20-43	12-29-43
"	"	"	2719	2719	Robert G. Cousins	Hammond Shpg.	"	100.0	"	1-2-44	12-5-43	12-23-43	12-31-43
"	"	"	2720	2720	George B. Porter	McCormick SS	"	100.0	"	1-4-44	12-6-43	12-24-43	12-31-43

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCo	2721	2721	WilliamFord Nichols	U. S. Lines	Permanente	100.0	4-22-43	1- 5-44	12- 8-43	12-28-43	1- 5-44
"	"	15761	2722	2722	Lillian Wald	Weyerhaeuser SS	Metals Corp.	100.0	"	1- 7-44	12- 9-43	12-30-43	1- 7-44
"	"	"	2723	2723	George Luka	Am. Pres. Lines	Richmond Two	100.0	"	1- 9-44	12-11-43	12-31-43	1- 8-44
"	"	"	2724	2724	William Vaughn Moody	Alcoa SS	"	100.0	"	1-10-44	12-12-43	1- 2-44	1-10-44
"	"	"	2725	2725	Oliver Kelley	McCormick SS	"	100.0	"	1-12-44	12-14-43	1- 4-44	1-11-44
"	"	"	2726	2726	Abram S. Hewitt	Black Diamond SS	"	100.0	"	1-13-44	12-15-43	1- 5-44	1-13-44
"	"	"	2727	2727	William Peffer	A. L. Burbank	"	100.0	"	1-15-44	12-16-43	1- 7-44	1-14-44
"	"	"	2728	2728	Ada Rehan	McCormick SS	"	100.0	"	1-16-44	12-18-43	1- 8-44	1-17-44
"	"	"	2729	2729	Uriah M. Rose	Am. Pres. Lines	"	100.0	"	1-18-44	12-19-43	1-10-44	1-18-44
"	"	"	2730	2730	John W. Burgess	So. Atlantic SS	"	100.0	"	1-20-44	12-20-43	1-12-44	1-19-44
"	"	"	2731	2731	Moses G. Farmer	Alaska SS	"	100.0	"	1-22-44	12-23-43	1-13-44	1-20-44
"	"	"	2732	2732	Alfred C. True	Interocean SS	"	100.0	"	1-24-44	12-24-43	1-15-44	1-21-44
"	"	"	2733	2733	William B. Leeds	Am-Hawaiian SS	"	100.0	"	1-25-44	12-28-43	1-16-44	1-22-44
"	"	"	2734	2734	Francisco Morazan	Isthmian SS	"	100.0	"	1-27-44	12-30-43	1-18-44	1-25-44
"	"	"	2735	2735	William D. Boyce	Pac-Atlantic SS	"	100.0	"	1-29-44	12-31-43	1-19-44	1-26-44
"	"	"	2736	2736	W. B. Rodgers	U. S. Lines	"	100.0	"	1-30-44	1- 2-44	1-21-44	1-28-44
"	"	"	2737	2737	Carl B. Eielson	Matson Nav.	"	100.0	"	2- 1-44	1- 4-44	1-22-44	1-29-44
"	"	"	2738	2738	Alice H. Rice	Am. W. African	"	100.0	"	2- 2-44	1- 6-44	1-24-44	1-31-44
"	"	"	2739	2739	Elwood Haynes	Am.-Hawaiian SS	"	100.0	"	2- 4-44	1- 7-44	1-26-44	1-31-44
"	"	"	2740	2740	Nathan S. Davis	U. S. Lines	"	100.0	"	2- 5-44	1- 8-44	1-27-44	2- 5-44
"	"	"	2741	2741	Morgan Robertson	General SS	"	100.0	"	2- 7-44	1-10-44	1-28-44	2- 4-44
"	"	"	2742	2742	John Hope	Alaska SS	"	100.0	"	2- 9-44	1-12-44	1-30-44	2- 7-44
"	"	"	2743	2743	Daniel G. Reid	McCormick SS	"	100.0	"	2-11-44	1-13-44	2- 1-44	2- 9-44
"	"	"	2744	2744	Cornelius Vanderbilt	Alaska SS	"	100.0	"	2-13-44	1-15-44	2- 2-44	2-10-44
"	"	"	2745	2745	James Devereux	Pac-Atlantic SS	"	100.0	"	2-14-44	1-17-44	2- 5-44	2-12-44
"	"	"	2746	2746	John H. Thomas	U. S. Lines	"	100.0	"	2-16-44	1-18-44	2- 5-44	2-12-44
"	"	"	2747	2747	Percy E. Foxworth	Alcoa SS	"	100.0	"	2-18-44	1-19-44	2- 8-44	2-15-44
"	"	"	2748	2748	Carl G. Barth	Olympic SS	"	100.0	"	2-19-44	1-21-44	2- 9-44	2-17-44
"	"	"	2749	2749	Edwin C. Musick	Grace Line	"	100.0	"	2-21-44	1-22-44	2-11-44	2-18-44
"	"	"	2750	2750	Sara Bache	Oliver J. Olson	"	100.0	"	2-22-44	1-24-44	2-12-44	2-19-44
"	"	"	2751	2751	Hans Heg	James Griffiths	"	100.0	"	2-24-44	1-26-44	2-14-44	2-22-44
"	"	"	2752	2752	Franz Sigel	Interocean S.S.	"	100.0	"	2-25-44	1-27-44	2-15-44	2-24-44

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-15761	2753	2753	Arthur A. Penn	Alaska SS	Permanente	100.0	4-22-43	2-26-44	1-28-44	2-17-44	2-25-44
"	"	"	2754	2754	Allen Johnson	Alaska Packers	Metals Corp	100.0	"	2-29-44	1-30-44	2-18-44	2-26-44
"	"	"	2755	2755	George A. Pope	McCormick SS	Richmond Two	100.0	"	3-2-44	2-1-44	2-20-44	2-28-44
"	"	"	2756	2756	Joseph J. Kinyoun	Weyerhaeuser SS	"	100.0	"	3-4-44	2-3-44	2-22-44	2-29-44
"	"	"	2757	2757	Juan Pable Duarte	Sudden & Chris.	"	100.0	"	3-5-44	2-5-44	2-23-44	2-29-44
"	"	"	2758	2758	John F. Shafroth	Alaska Packers	"	100.0	"	3-7-44	2-6-44	2-25-44	3-3-44
"	"	"	2759	2759	Cleveland Forbes	Interocean SS	"	100.0	"	3-9-44	2-9-44	2-26-44	3-6-44
"	"	"	2760	2760	Sidney H. Short	Coastwise (PFE) L	"	100.0	"	3-10-44	2-10-44	2-28-44	3-7-44
"	"	"	2761	2761	E. A. Bryan	Oliver J. Olson	"	100.0	"	3-12-44	2-11-44	2-29-44	3-8-44
"	"	"	2762	2762	Henry M. Stephens	Alaska Transp.	"	100.0	"	3-13-44	2-12-44	3-2-44	3-11-44
"	"	"	2763	2763	Willet M. Hays	Hammond SS	"	100.0	"	3-15-44	2-14-44	3-4-44	3-11-44
"	"	"	2764	2764	Edward E. Hale	General SS	"	100.0	"	3-16-44	2-15-44	3-6-44	3-15-44
"	"	"	2765	2765	Charles John Seghers	Weyerhaeuser SS	"	100.0	"	3-18-44	2-17-44	3-7-44	3-15-44
"	"	"	2766	2766	William J. Gray	Interocean SS	"	100.0	"	3-20-44	2-18-44	3-9-44	3-16-44
"	"	"	2767	2767	Amerigo Vespucci	W. R. Chamberlin	"	100.0	"	3-22-44	2-20-44	3-10-44	3-18-44
"	"	"	2768	2768	George Middlemas	Oliver J. Olson	"	100.0	"	3-24-44	2-22-44	3-11-44	3-20-44
"	"	"	2769	2769	Robert D. Carey	Shepard SS	"	100.0	"	3-25-44	2-24-44	3-14-44	3-22-44
"	"	"	2770	2770	H. Weir Cook	Burns SS	"	100.0	"	3-27-44	2-25-44	3-17-44	3-23-44
"	"	"	2771	2771	Louis Weule	Sudden & Chris.	"	100.0	"	3-29-44	2-26-44	3-20-44	3-25-44
"	"	"	2772	2772	Jose M. Morelos	McCormick SS	"	100.0	"	4-4-44	2-28-44	3-21-44	3-28-44
"	"	"	2773	2773	Benjamin Waterhouse	Coastwise (PFE) L	"	100.0	"	4-5-44	2-29-44	3-23-44	3-30-44
"	"	"	2774	2774	William Schirmer	General SS	"	100.0	"	4-7-44	3-2-44	3-25-44	3-31-44
"	"	"	2775	2775	J. S. Hutchinson	Interocean SS	"	100.0	"	4-9-44	3-4-44	3-27-44	3-31-44
"	"	"	2776	2776	Edward S. Hough	Alaska SS	"	100.0	"	4-11-44	3-6-44	3-28-44	4-5-44
"	"	"	2777	2777	E. A. Burnett	Alaska Packers	"	100.0	"	4-13-44	3-8-44	3-30-44	4-6-44
"	"	"	2778	2778	Wallace R. Farrington	Burns SS	"	100.0	"	4-14-44	3-9-44	3-31-44	4-7-44
"	"	"	2779	2779	Louis Sloss	Alaska Packers	"	100.0	"	4-16-44	3-10-44	4-3-44	4-10-44
"	"	"	2780	2780	Toussaint Louverture	De La Rama SS	"	100.0	"	4-18-44	3-12-44	4-4-44	4-12-44
"	"	"	2781	2781	Louis Sullivan	Am. Mail Line	"	100.0	"	4-29-44	3-14-44	4-5-44	4-13-44
"	"	"	2782	2782	Lucien Labaudt	Pac-Atlantic SS	"	100.0	"	5-1-44	3-17-44	4-7-44	4-14-44
"	"	"	2783	2783	James A. Drain	Interocean SS	"	100.0	"	5-3-44	3-20-44	4-8-44	4-17-44
"	"	"	2784	2784	Thomas F. Flaherty	Alaska SS	"	100.0	"	5-4-44	3-22-44	4-11-44	4-18-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	McC-15761	2785	2785	Robert S. Abbott	McCormick SS	Permanente	100.0	4-22-44	5-6-44	3-23-44	4-13-44	4-20-44
"	"	"	2786	2786	Benjamin Carpenter	Sudden & Chris.	Metals Corp.	100.0	"	5-8-44	3-25-44	4-14-44	4-22-44
"	"	"	2787	2787	Charlotte Cushman	Northland Trns.	Richmond Two	100.0	"	5-24-44	3-27-44	4-15-44	4-22-44
"	"	"	2788	2788	Henry Meiggs	Coastwise (PFE) L	"	100.0	"	5-26-44	3-28-44	4-17-44	4-25-44
"	"	"	2789	2789	Mariscal Sucre	James A. Griffiths	"	100.0	"	5-28-44	3-30-44	4-19-44	4-26-44
EC2-S-C1	R	McC-16494	2790	116	Amasa Delano	A. L. Burbank Co.	Delta SB Co.	100.0	6-17-43	4-2-44	3-31-44	5-16-44	7-6-44
"	"	"	2791	117	Frank Adair Monroe	Amer. So. Afr. Lines	New Orleans, Louisiana	100.0	"	3-29-44	3-22-44	5-2-44	6-22-44
"	"	"	2792	118	Cyrus Adler	W. India SS Co.	"	100.0	"	4-2-44	4-21-44	6-19-44	7-26-44
"	"	"	2793	119	George W. Alther	Miss. Shipping Co.	"	100.0	"	4-8-44	4-14-44	5-22-44	7-22-44
"	"	"	2794	120	Robert W. Bingham	U. S. Army	"	100.0	"	4-20-44	4-6-44	5-16-44	7-20-44
"	"	"	2795	121	Collin McKinney	Amer. Exp. Lines	"	100.0	"	4-23-44	4-28-44	6-21-44	8-5-44
"	"	"	2796	122	Walker D. Hines	Amer. Foreign Co.	"	100.0	"	4-27-44	4-18-44	6-2-44	7-17-44
"	"	"	2797	123	Alcee Fortier	A. H. Bull & Co.	"	100.0	"	5-6-44	5-16-44	7-7-44	8-22-44
"	"	"	2798	124	Milton B. Medary	Standard Fruit	"	100.0	"	5-2-44	5-17-44	7-8-44	8-26-44
"	"	"	2799	125	Ferdinand R. Hassler	A. H. Bull & Co.	"	100.0	"	4-28-44	5-3-44	6-22-44	8-1-44
"	"	"	2800	126	O. L. Bodenhamer	Norton Lilly Corp.	"	100.0	"	5-2-44	6-20-44	8-2-44	8-31-44
"	"	"	2801	127	Frederick Von Steuben	Seas Shipping Co.	"	100.0	"	5-8-44	5-23-44	7-12-44	8-28-44
"	"	"	2802	128	Floyd W. Spencer	Stockard SS. Co.	"	100.0	"	5-21-44	5-17-44	7-1-44	8-22-44
"	"	"	2803	129	Milton H. Smith	Miss. Shipping Co.	"	100.0	"	5-23-44	6-22-44	7-31-44	9-12-44
"	"	"	2804	130	E. G. Hall	Alcoa SS Co.	"	100.0	"	5-28-44	6-3-44	7-18-44	9-4-44
"	"	"	2805	131	Robert F. Broussard	Norton Lilly Corp.	"	100.0	"	6-6-44	7-8-44	8-17-44	9-26-44
"	"	"	2806	132	Ancil F. Haines	Wessel Duval Co.	"	100.0	"	6-2-44	7-10-44	8-21-44	10-2-44
"	"	"	2807	133	George Pomutz	Miss. Shipping Co.	"	100.0	"	5-29-44	6-23-44	8-3-44	9-15-44
"	"	"	2808	134	Am-Mer-Mar	Miss. Shipping Co.	"	100.0	"	6-2-44	8-3-44	9-14-44	10-25-44
"	"	"	2809	135	Sieur De LaSalle	A. L. Burbank Co.	"	100.0	"	6-8-44	7-13-44	8-23-44	10-4-44
"	"	"	2810	136	Isaac Delgado	Prudential Corp.	"	100.0	"	6-21-44	7-3-44	8-12-44	9-19-44
"	"	"	2811	137	Christian Bergh	Standard Fruit	"	100.0	"	6-24-44	8-1-44	9-11-44	10-16-44
"	"	"	2812	138	Alfred J. Evans	U. S. Lines Co.	"	100.0	"	6-28-44	7-19-44	8-28-44	10-17-44
"	"	"	2813	139	Katharine B. Sherwood	Prudential Corp.	"	100.0	"	7-7-44	8-18-44	9-26-44	10-31-44
"	"	"	2814	140	J. Rufino Barrios	Parry Navg. Co.	"	100.0	"	7-3-44	8-22-44	10-2-44	11-7-44
"	"	"	2815	141	Thomas P. Leathers	Boland & Cornelius	"	100.0	"	6-29-44	8-4-44	9-13-44	10-19-44
EC2-S-AW1	"	"	2816	142	Jagger Seam	Mystic SS Div.	"	100.0	"	7-3-44	9-15-44	12-18-44	3-12-45

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-	2817	143	Ales Hrdlicka	Alcoa SS Co.	Delta SB Co.	100.0	6-17-43	7-29-44	8-24-44	10-7-44	11-13-44
"	"	16494	2818	144	Benjamin Silliman	West India SS Co.	New Orleans, Louisiana	100.0	"	7-22-44	8-14-44	9-25-44	10-27-44
"	"	"	2819	145	King Hathaway	Standard Fruit	"	100.0	"	7-25-44	9-12-44	10-24-44	11-18-44
"	"	"	2820	146	Cybele	USN (AKS-10)	"	100.0	"	7-29-44	8-29-44	10-9-44	11-14-44
"	"	"	2821	147	Hecuba	USN (AKS-12)	"	100.0	"	8-7-44	9-27-44	11-6-44	11-30-44
"	"	"	2822	148	Joseph Weydemeyer	Standard Fruit	"	100.0	"	8-3-44	10-3-44	11-11-44	11-30-44
"	"	"	2823	149	Gratia <i>Dr. W. Draper</i>	USN (AKS-11)	"	100.0	"	7-30-44	9-14-44	10-21-44	11-20-44
EC2-S-AW1	"	"	2824	150	Sewanee Seam	Kystic SS Div.	"	100.0	"	8-3-44	12-19-44	2-28-45	4-27-45
EC2-S-C1	"	"	2825	151	Hesperia	USN (AKS-13)	"	100.0	"	8-9-44	10-9-44	11-18-44	12-9-44
"	"	"	2826	152	Helena Modjeska	Black Diamond	"	100.0	"	8-22-44	9-25-44	11-6-44	11-25-44
"	"	"	2827	153	Martin Behrman	Isbrandtsen SS Co.	"	100.0	"	8-25-44	10-25-44	12-4-44	12-21-44
"	"	"	2828	154	William H. Kendrick	J. H. Winchester	"	100.0	"	8-29-44	10-10-44	11-19-44	12-12-44
"	"	"	2829	155	Andreas Honcharenko	De La Roma SS Co.	"	100.0	"	9-7-44	11-7-44	12-11-44	12-31-44
"	"	"	2830	156	Nachman Syrkin	Norton Lilly Corp.	"	100.0	"	9-3-44	11-13-44	12-23-44	1-13-45
"	"	"	2831	157	James Eagan Layne	U. S. Navg. Co.	"	100.0	"	8-30-44	10-23-44	12-2-44	12-18-44
EC2-S-AW1	"	"	2832	158	Herrin Seam	Sprague SS Co.	"	100.0	"	9-3-44	3-1-45	4-25-45	6-25-45
EC2-S-C1	"	"	2833	159	Carl Zachary Webb	Standard Fruit	"	100.0	"	9-9-44	11-20-44	12-29-44	1-20-45
"	"	"	2834	160	Benjamin A. Fisher	Alcoa SS Co.	"	100.0	"	9-22-44	11-7-44	12-11-44	12-28-44
"	"	"	2835	161	William W. McKee	Union Sulphur Co.	"	100.0	"	9-25-44	12-5-44	1-13-45	1-31-45
EC2-S-AW1	"	"	2836	162	LaSalle Seam	Boland & Cornelius	"	100.0	"	9-29-44	11-20-44	1-24-45	3-31-45
EC2-S-C1	"	"	2837	163	John C. Preston	W.S.A. (Greek)	"	100.0	"	10-8-44	12-12-44	1-23-45	2-9-45
"	"	"	2838	164	Darel K. Ritter	Amer. Exp. Lines	"	100.0	"	10-4-44	12-26-44	2-5-45	2-22-45
"	"	"	2839	165	Frank E. Spencer	So. Atl. SS Line	"	100.0	"	9-30-44	12-4-44	1-11-45	1-29-45
EC2-S-AW1	"	"	2840	166	Streator Seam	Lykes Bros. SS Co.	"	100.0	"	10-4-44	4-26-45	6-29-45	8-31-45
EC2-S-C1	"	"	2841	167	Roy K. Johnson	Calmar SS Co.	"	100.0	"	10-10-44	12-30-44	2-7-45	2-28-45
EC2-S-AW1	"	"	2842	168	Linton Seam	Sprague SS Co.	"	100.0	"	10-23-44	12-12-44	2-21-45	4-17-45
EC2-S-C1	"	"	2843	169	Donald S. Wright	A. L. Burbank	"	100.0	"	10-26-44	1-15-45	2-22-45	3-13-45
EC2-S-AW1	"	"	2844	170	Redstone Seam	Wilmore SS Co.	"	100.0	"	10-30-44	1-25-45	3-20-45	5-16-45
EC2-S-C1	"	"	2845	171	Laurence J. Gallagher	Norton Lilly Corp.	"	100.0	"	11-8-44	1-24-45	2-28-45	5-4-45
EC2-S-AW1	"	"	2846	172	Jewell Seam	Kystic SS Div.	"	100.0	"	11-4-44	2-6-45	4-3-45	5-24-45
"	"	"	2847	173	Herrimac Seam	Wellhart SS Co.	"	100.0	"	11-1-44	1-12-45	3-13-45	5-8-45
"	"	"	2848	174	Jellico Seam	Boland & Cornelius	"	100.0	"	11-4-45	6-13-45	8-14-45	10-10-45

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-AW1	R	MCc-16494	2849	175	Bon Air Seam	Sprague SS Co.	Delta SB Co.,	100.0	6-17-43	11-10-45	2- 8-45	4- 7-45	5-31-45
"	"	"	2850	176	Glamorgan Seam	Sprague SS Co.	New Orleans,	100.0	"	11-23-44	2-22-45	4-18-45	6- 7-45
"	"	"	2851	177	Sewell Seam	Willmore SS Co.	Louisiana	100.0	"	11-26-44	2-23-45	4-21-45	6-16-45
"	"	"	2852	178	Beckley Seam	Mystic SS Div.	"	100.0	"	11-30-44	3-21-45	5-17-45	7-18-45
"	"	"	2853	179	Pocahontas Seam	Boland & Cornelius	"	100.0	"	12- 9-44	3- 1-45	4-28-45	6-30-45
"	"	"	2854	180	Eagle Seam	Marine Transport	"	100.0	"	12- 5-44	4- 4-45	6- 2-45	7-25-45
"	"	"	2855	181	Powellton Seam	A. H. Bull & Co.	"	100.0	"	12- 1-44	3-14-45	5- 8-45	7- 9-45
"	"	"	2856	182	Chilton Seam	Union Sulphur Co.	"	100.0	"	12- 5-44	4-19-45	6-16-45	8-17-45
"	"	"	2857	183	Banner Seam	Int'l Freighting	"	100.0	"	12-11-44	4- 9-45	6-12-45	7-31-45
"	"	"	2858	184	Roda Seam	T. J. Stevenson	"	100.0	"	12-24-44	6-18-45	8-25-45	10-13-45
"	"	"	2859	185	Imboden Seam	Mystic SS Div.	"	100.0	"	12-27-44	4-23-45	6-28-45	8-25-45
"	"	"	2860	186	Freeport Seam	A. H. Bull & Co.	"	100.0	"	12-31-44	5-18-45	7-30-45	9-29-45
"	"	"	2861	187	Mingo Seam	Amer. Hawaiian Co.	"	100.0	"	12-31-44	5- 9-45	7-17-45	9-24-45
"	"	"	2862	188	Pittsburg Seam	Mystic SS Div.	"	100.0	"	12-31-44	4-30-45	7-11-45	9-12-45
EC2-S-C1	R	MCc-15978	2863	53	Jacob Sloat Fassett	Stockard SS	Southeastern	100.0	6-17-43	5- 3-44	4-12-44	5-31-44	6-21-44
"	"	"	2864	54	Richard Upjohn	T. J. Stevenson	S/B Corp.	100.0	"	5-10-44	4-15-44	6- 8-44	6-28-44
"	"	"	2865	55	William G. Lee	S. Atlantic SS	Savannah, Ga.	100.0	"	5-18-44	4-24-44	6-15-44	6-30-44
"	"	"	2866	56	Ruben Dario	Int'l. Freight	"	100.0	"	5-25-44	5- 1-44	6-22-44	7-13-44
"	"	"	2867	57	Benjamin Brown French	Luckenbach SS	"	100.0	"	5-31-44	5-13-44	6-29-44	7-20-44
"	"	"	2868	58	Stephen Leacock	S. Atlantic SS	"	100.0	"	6- 7-44	5-22-44	7-11-44	7-28-44
"	"	"	2869	59	Charles A. Keffer	S. Atlantic SS	"	100.0	"	6-14-44	6- 1-44	7-15-44	8- 5-44
"	"	"	2870	60	Risden Tyler Bennett	Am. W. African	"	100.0	"	6-22-44	6-12-44	7-22-44	8-11-44
"	"	"	2871	61	Alexander R. Shepard	A. L. Burbank	"	100.0	"	6-30-44	6-16-44	8- 3-44	8-18-44
"	"	"	2872	62	James Swan	S. Atlantic SS	"	100.0	"	7- 7-44	6-23-44	8-12-44	8-24-44
"	"	"	2873	63	Martha Berry	Black Diamond	"	100.0	"	7-13-44	6-30-44	8-19-44	8-30-44
"	"	"	2874	64	Frank P. Walsh	R. A. Nicol	"	100.0	"	7-19-44	7-12-44	8-28-44	9- 8-44
"	"	"	2875	65	Floyd Gibbons	S. Atlantic SS	"	100.0	"	7-27-44	7-17-44	8-31-44	9-15-44
"	"	"	2876	66	Jones Lie	Agwilines Inc.	"	100.0	"	8- 4-44	7-24-44	9- 7-44	9-22-44
"	"	"	2877	67	John P. Harris	Black Diamond	"	100.0	"	8-11-44	8- 3-44	9-13-44	9-28-44
"	"	"	2878	68	Richard Coulter	Overlakes Frtg.	"	100.0	"	8-18-44	8-14-44	9-22-44	10- 3-44
"	"	"	2879	69	Addie Bagley Daniels	States Marine	"	100.0	"	8-24-44	8-21-44	9-28-44	10-12-44
"	"	"	2880	70	William H. Edwards	A. H. Bull	"	100.0	"	8-31-44	8-29-44	10- 5-44	10-20-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc	2881	71	Joseph Murgas	J. H. Winchester	Southeastern	100.0	6-17-43	9-7-44	9-1-44	10-12-44	10-28-44
"	"	15976	2882	72	Milton J. Foreman	Int. Freighting	S/B Corp.	100.0	"	9-14-44	9-8-44	10-21-44	11-4-44
"	"	"	2883	73	Joseph S. McDonagh	Overlakes Frtg.	Savannah, Ga.	100.0	"	9-21-44	9-14-44	10-27-44	11-11-44
"	"	"	2884	74	Josiah Tattnell	Wessel Duval	"	100.0	"	9-28-44	9-23-44	11-3-44	11-18-44
"	"	"	2885	75	Moina Michael	Stockard SS	"	100.0	"	10-4-44	9-29-44	11-9-44	11-25-44
"	"	"	2886	76	Robert Parrot	Dich. W. & Pugh	"	100.0	"	10-10-44	10-6-44	11-16-44	11-30-44
"	"	"	2887	77	Josiah Cohen	Overlakes Frtg.	"	100.0	"	10-18-44	10-13-44	11-23-44	12-8-44
"	"	"	2888	78	Rudolph Kauffmann	T. J. Stevenson	"	100.0	"	10-25-44	10-23-44	11-29-44	12-15-44
"	"	"	2889	79	James H. Price	Dich. W. & Pugh	"	100.0	"	11-1-44	10-28-44	12-5-44	12-21-44
"	"	"	2890	80	William L. McLean	Wm. J. Rountree	"	100.0	"	11-8-44	11-4-44	12-13-44	12-30-44
"	"	"	2891	81	Edward J. Berwind	Wilmore SS	"	100.0	"	11-14-44	11-10-44	12-16-44	1-6-45
"	"	"	2892	82	William W. Seaton	T. J. Stevenson	"	100.0	"	11-20-44	11-17-44	12-22-44	1-12-45
"	"	"	2893	83	Mack Bruton Bryan	Merch & Miners	"	100.0	"	11-28-44	11-24-44	12-30-44	1-18-45
"	"	"	2894	84	William Terry Howell	Int'l Frtg.	"	100.0	"	12-5-44	11-30-44	1-6-45	1-24-45
"	"	"	2895	85	William Leroy Gable	Union Sulphur	"	100.0	"	12-12-44	12-6-44	1-13-45	1-31-45
"	"	"	2896	86	Harry Kirby	Blidberg Rehd	"	100.0	"	12-19-44	12-14-44	1-20-45	2-7-45
"	"	"	2897	87	Archie Clark	Dich. W. & Pugh	"	100.0	"	12-25-44	12-18-44	1-27-45	2-14-45
"	"	"	2898	88	Thomas W. Murray	Cosmopolitan	"	100.0	"	12-31-44	12-23-44	1-31-45	2-24-45
			2899										
			2900										
			2901										
			2902										
			2903										
			2904										
			2905										
			2906										
			2907										
EC2-S-C1	R	MCc	2908	110	John G. Tod	Int'l Frtg. Corp.	Todd-Houston	100.0	6-17-43	1-2-44	12-1-43	1-21-44	1-31-44
"	"	15923	2909	111	Charles J. Finger	Overlakes Fr't.	SB Corp.	100.0	"	1-5-44	12-8-43	1-28-44	2-9-44
"	"	"	2910	112	Morris Sheppard	Amer. Foreign Co.	"	100.0	"	1-10-44	12-13-43	2-3-44	2-15-44
"	"	"	2911	113	Katherine L. Bates	Moore-McCormack	"	100.0	"	1-15-44	12-18-43	2-9-44	2-21-44
"	"	"	2912	114	Jacob Perkins	Isthmian SS Co.	"	100.0	"	1-18-44	12-20-43	2-13-44	2-25-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC	2913	116	Robert Henri	States Marine	Todd-Houston	100.0	6-17-43	1-23-44	1-6-44	2-22-44	3-7-44
"	"	15923	2914	117	Keith Palmer	Marchs. & Miners	SB Corp.	100.0	"	1-27-44	1-10-44	2-23-44	3-9-44
"	"	"	2915	119	George Steers	Wilmore SS Co.	"	100.0	"	1-30-44	1-22-44	3-4-44	3-17-44
"	"	"	2916	120	John Gibbons	Overlakes Fr't.	"	100.0	"	2-2-44	1-29-44	3-10-44	3-22-44
"	"	"	2917	121	Thomas Say	U. S. Navg. Co.	"	100.0	"	2-5-44	2-4-44	3-14-44	3-25-44
"	"	"	2918	123	Daniel E. Garrett	U. S. Army	"	100.0	"	2-8-44	2-14-44	3-22-44	4-5-44
"	"	"	2919	124	Christopher S. Flanagan	Black Diamond	"	100.0	"	2-13-44	2-18-44	3-27-44	4-7-44
"	"	"	2920	125	John Ireland	Stockard SS Co.	"	100.0	"	2-18-44	2-23-44	3-30-44	4-12-44
"	"	"	2921	126	Henry M. Robert	Dich. Wright & Pugh	"	100.0	"	2-21-44	2-24-44	4-4-44	4-15-44
"	"	"	2922	127	Sal Ross	Standard Fruit	"	100.0	"	2-26-44	3-3-44	4-8-44	4-20-44
"	"	"	2923	128	Julius Olsen	A. H. Bull & Co.	"	100.0	"	2-29-44	3-6-44	4-14-44	4-26-44
"	"	"	2924	129	Felipi DeBastrop	Alcoa SS Co.	"	100.0	"	3-4-44	3-11-44	4-19-44	4-29-44
"	"	"	2925	130	Richard O'Brien	U. S. Army	"	100.0	"	3-7-44	3-15-44	4-25-44	5-5-44
"	"	"	2926	131	O. B. Martin	Amer. Foreign Co.	"	100.0	"	3-10-44	3-20-44	4-28-44	5-11-44
"	"	"	2927	132	Henry D. Lindsley	Marine Transport	"	100.0	"	3-13-44	3-23-44	5-3-44	5-15-44
"	"	"	2928	133	Minor C. Keith	United Fruit Co.	"	100.0	"	3-19-44	3-28-44	5-8-44	5-19-44
"	"	"	2929	134	Nicholas D. Labadie	Miss. Shipping	"	100.0	"	3-23-44	3-31-44	5-11-44	5-23-44
"	"	"	2930	135	Arthur St. Clair	Amer.W. Afr. Lines	"	100.0	"	3-26-44	4-5-44	5-15-44	5-26-44
"	"	"	2931	136	Rufus Choate	Overlakes Fr't.	"	100.0	"	3-31-44	4-8-44	5-17-44	5-30-44
"	"	"	2932	137	Gus W. Darnwell	U. S. Army	"	100.0	"	4-4-44	4-14-44	5-22-44	5-31-44
"	"	"	2933	138	Eleazar Lord	Standard Fruit	"	100.0	"	4-7-44	4-19-44	5-26-44	6-7-44
"	"	"	2934	139	Juan N. Seguin	Wilmore SS Co.	"	100.0	"	4-10-44	4-26-44	5-31-44	6-12-44
"	"	"	2935	140	Betram G. Goodhue	Black Diamond	"	100.0	"	4-13-44	4-29-44	6-4-44	6-15-44
"	"	"	2936	141	Oliver Loving	Alcoa SS Co.	"	100.0	"	4-16-44	5-4-44	6-6-44	6-17-44
"	"	"	2937	142	Andrew W. Preston	United Fruit Co.	"	100.0	"	4-22-44	5-9-44	6-12-44	6-23-44
"	"	"	2938	143	Nathaniel Scudder	U. S. Army	"	100.0	"	4-26-44	5-12-44	6-15-44	6-26-44
"	"	"	2939	144	John B. Hamilton	Amer.S. Afr. Lines	"	100.0	"	4-29-44	5-16-44	6-19-44	6-29-44
"	"	"	2940	145	Nathaniel Silsbee	Wessel Duval Co.	"	100.0	"	5-4-44	5-18-44	6-23-44	6-30-44
"	"	"	2941	146	Robert Watchorn	Black Diamond	"	100.0	"	5-8-44	5-23-44	6-27-44	7-8-44
"	"	"	2942	147	Tomas Guardia	B. Rothchild	"	100.0	"	5-11-44	5-27-44	6-30-44	7-12-44
"	"	"	2943	148	Laura Drake Gill	T. J. Stevenson	"	100.0	"	5-14-44	6-1-44	7-8-44	7-19-44
"	"	"	2944	149	Angus McDonald	Amer.W. Afr. Lines	"	100.0	"	5-17-44	6-5-44	7-12-44	7-24-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCo	2945	150	Wynn Seale	J. H. Winchester	Todd-Houston	100.0	6-17-43	5-20-44	6-7-44	7-17-44	7-28-44
"	"	15923	2946	151	T. E. Mitchell	Prudential Corp.	SB Corp.	100.0	"	5-26-44	6-13-44	7-21-44	7-31-44
"	"	"	2947	152	Carlos J. Finlay	Overlakes Fr't.	"	100.0	"	5-30-44	6-16-44	7-25-44	8-7-44
"	"	"	2948	153	Kyle V. Johnson	Waterman SS Corp.	"	100.0	"	6-2-44	6-20-44	7-28-44	8-10-44
"	"	"	2949	154	Jacob A. Westervelt	A. H. Bull & Co.	"	100.0	"	6-7-44	6-24-44	8-2-44	8-15-44
"	"	"	2950	155	Robert S. Lovett	A. Range Lib. Lines	"	100.0	"	6-11-44	6-28-44	8-5-44	8-17-44
"	"	"	2951	156	Ida Straus	Miss. Shipping	"	100.0	"	6-14-44	7-1-44	8-10-44	8-22-44
"	"	"	2952	157	Thomas Bulfinch	N. Atl. & Gulf	"	100.0	"	6-17-44	7-8-44	8-16-44	8-26-44
"	"	"	2953	158	Lorado Taft	Amer. S. Afr. Lines	"	100.0	"	6-20-44	7-13-44	8-19-44	8-30-44
"	"	"	2954	159	Howard L. Gibson	U. S. Navg. Co.	"	100.0	"	6-23-44	7-18-44	8-25-44	9-6-44
"	"	"	2955	160	Thomas Eakins	Amer. Exp. Lines	"	100.0	"	6-29-44	7-22-44	8-29-44	9-9-44
"	"	"	2956	161	Robert E. Clarkson	U. S. Lines	"	100.0	"	7-3-44	7-26-44	9-2-44	9-16-44
"	"	"	2957	162	Irving Babbitt	Amer. S. Afr. Lines	"	100.0	"	7-6-44	7-29-44	9-5-44	9-21-44
"	"	"	2958	163	Michael J. Owens	Amer. Exp. Lines	"	100.0	"	7-11-44	8-3-44	9-9-44	9-23-44
"	"	"	2959	164	Edward G. Janeway	Smith & Johnson	"	100.0	"	7-15-44	8-5-44	9-14-44	9-26-44
"	"	"	2960	165	Herbert D. Croly	Int'l. Frt'g.	"	100.0	"	7-18-44	8-11-44	9-20-44	9-30-44
"	"	"	2961	166	Frederic E. Ives	Overlakes Fr't.	"	100.0	"	7-21-44	8-17-44	9-23-44	10-4-44
"	"	"	2962	167	Walter Wellman	J. H. Winchester	"	100.0	"	7-24-44	8-21-44	9-29-44	10-9-44
"	"	"	2963	168	Richard J. Hopkins	Moore-McCormack	"	100.0	"	7-27-44	8-26-44	10-2-44	10-12-44
"	"	"	2964	169	J. D. Yeager	N. Atl. & Gulf	"	100.0	"	8-2-44	8-30-44	10-6-44	10-16-44
"	"	"	2965	170	Johnny Appleseed	N. Atl. & Gulf	"	100.0	"	8-6-44	9-2-44	10-11-44	10-20-44
"	"	"	2966	171	Paul Bunyan	Dich. Wright & Pugh	"	100.0	"	8-9-44	9-5-44	10-13-44	10-24-44
"	"	"	2967	172	Anson Mills	Polarus SS Co.	"	100.0	"	8-14-44	9-9-44	10-17-44	10-27-44
"	"	"	2968	173	Robert Neighbors	Norton Lilly Corp.	"	100.0	"	8-18-44	9-15-44	10-20-44	10-31-44
"	"	"	2969	174	Francis B. Ogden	Sprague SS Co.	"	100.0	"	8-21-44	9-20-44	10-24-44	11-4-44
"	"	"	2970	175	Edwin S. Nattleton	Wm. J. Rountree	"	100.0	"	8-24-44	9-23-44	10-28-44	11-9-44
"	"	"	2971	176	Pontus H. Ross	Moore-McCormack	"	100.0	"	8-27-44	9-29-44	11-2-44	11-13-44
"	"	"	2972	177	Clarence Roberts	Norton Lilly Corp.	"	100.0	"	9-1-44	10-3-44	11-8-44	11-17-44
"	"	"	2973	178	Otis E. Hall	A. Range Lib. Lines	"	100.0	"	9-5-44	10-7-44	11-13-44	11-21-44
"	"	"	2974	179	Charles L. McNary	Weyerhaeuser Co.	"	100.0	"	9-9-44	10-11-44	11-16-44	11-25-44
"	"	"	2975	180	Cyril G. Hopkins	W.S.A.	"	100.0	"	9-12-44	10-14-44	11-18-44	11-28-44
"	"	"	2976	181	I. B. Perrine	W.S.A.	"	100.0	"	9-17-44	10-18-44	11-22-44	11-30-44

Type	Pro-pul-sion	Contract Number	MCE Hull No.	Build-er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCC	2977	182	Paul David Jones	Black Diamond	Todd-Houston	100.0	6-17-43	9-21-44	10-20-44	11-24-44	12-6-44
"	"	15923	2978	183	Will B. Otwell	Norton Lilly Corp.	SB Corp.	100.0	"	9-24-44	10-25-44	11-29-44	12-11-44
"	"	"	2979	184	Jacob Chandler Harper	U. S. Navg. Co.	"	100.0	"	9-27-44	10-30-44	12-4-44	12-14-44
"	"	"	2980	185	Harold D. Whitehead	Alcoa SS Co.	"	100.0	"	10-1-44	11-3-44	12-7-44	12-16-44
"	"	"	2981	186	Clyde Austin Dunning	Norton Lilly Corp.	"	100.0	"	10-3-44	11-8-44	12-14-44	12-22-44
"	"	"	2982	187	James Kyron Walker	Int'l Frt'g.	"	100.0	"	10-9-44	11-13-44	12-15-44	12-23-44
"	"	"	2983	188	Walter Frederick Kraft	Blindberg Rothchild	"	100.0	"	10-13-44	11-17-44	12-20-44	12-30-44
"	"	"	2984	189	William R. Lewis	Black Diamond	"	100.0	"	10-16-44	11-18-44	12-22-44	12-31-44
"	"	"	2985	190	William Asa Carter	Moore-McCormack	"	100.0	"	10-21-44	11-22-44	12-30-44	1-10-45
"	"	"	2986	191	James Roy Wells	Amer. Foreign	"	100.0	"	10-25-44	11-25-44	1-3-45	1-13-45
"	"	"	2987	192	William K. Kamaka	So. Atl. SS Lines	"	100.0	"	10-28-44	11-29-44	1-6-45	1-17-45
"	"	"	2988	193	Daniel L. Johnston	Wessel Duval Co.	"	100.0	"	11-1-44	12-4-44	1-10-45	1-20-45
"	"	"	2989	194	Lloyd S. Carlson	Amer. Lib. SS Corp.	"	100.0	"	11-3-44	12-7-44	1-13-45	1-23-45
"	"	"	2990	195	Russell R. Jones	Overlakes Fr't.	"	100.0	"	11-6-44	12-15-44	1-18-45	1-27-45
"	"	"	2991	196	John Martin Miller	Weyerhaeuser Co.	"	100.0	"	11-12-44	12-15-44	1-19-45	1-31-45
"	"	"	2992	197	Wallace M. Tyler	Smith & Johnson	"	100.0	"	11-16-44	12-20-44	1-25-45	2-5-45
"	"	"	2993	198	William W. Johnson	Wm. J. Rountree	"	100.0	"	11-19-44	12-23-44	1-31-45	2-9-45
"	"	"	2994	199	Bernard L. Rodman	Overlakes Fr't.	"	100.0	"	11-24-44	12-30-44	2-2-45	2-13-45
"	"	"	2995	200	Leonardo L. Romero	Polarus SS Co.	"	100.0	"	11-28-44	1-4-45	2-4-45	2-16-45
"	"	"	2996	201	Willard R. Johnson	W. India SS Co.	"	100.0	"	12-1-44	1-6-45	2-9-45	2-21-45
"	"	"	2997	202	Samuel L. Jeffery	Luckenbach SS Co.	"	100.0	"	12-4-44	1-14-45	2-13-45	2-24-45
"	"	"	2998	203	Clifford E. Ashby	A. H. Bull & Co.	"	100.0	"	12-7-44	1-13-45	2-17-45	2-28-45
"	"	"	2999	204	Alfred L. Baxley	W. S. A.	"	100.0	"	12-10-44	1-19-45	2-23-45	3-7-45
"	"	"	3000	205	Francis E. Siltz	Wessel Duval Co.	"	100.0	"	12-16-44	1-20-45	2-24-45	3-9-45
"	"	"	3001	206	Charles H. Lanham	Amer. Lib. SS Corp.	"	100.0	"	12-21-44	1-25-45	3-7-45	3-17-45
"	"	"	3002	207	Mark A. Davis	W. S. A.	"	100.0	"	12-23-44	1-31-45	3-12-45	3-24-45
"	"	"	3003	208	Edward N. Hinton	W. S. A.	"	100.0	"	12-28-44	2-2-45	3-15-45	3-28-45
EC2-S-C1	"	17295	3004	3004	Stanton H. King	Boland & Corn.	New England	100.0	"	2-7-44	1-26-44	3-4-44	3-16-44
"	"	"	3005	3005	Samperrin	Brit. Min. of War	Shipbuilding	100.0	"	2-9-44	1-14-44	3-7-44	3-18-44
"	"	"	3006	3006	Arthur Sewall	Eastern S.S.	Corporation	100.0	"	2-14-44	1-14-44	3-7-44	3-24-44
"	"	"	3007	3007	Samdaring	Brit. Min. of War	South Portland	100.0	"	2-15-44	1-24-44	3-11-44	3-23-44
"	"	"	3008	3008	Far Benjamin	N.Atl. & Gulf SS	Maine	100.0	"	2-20-44	1-29-44	3-19-44	3-31-44

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-G1	R	MCc-	3009	3009	Samderry	Brit.Min.of War	New England	100.0	6-17-43	2-24-44	1-29-44	3-19-44	3-31-44
"	"	17295	3010	3010	Lillian Nordica	Black Diamond	Shipbuilding	100.0	"	2-25-44	2-1-44	3-17-44	3-31-44
"	"	"	3011	3011	Belgian Tenacity	War Shipping Admin.	Corporation	100.0	"	2-29-44	2-10-44	3-28-44	4-8-44
"	"	"	3012	3012	Elijah Kellog	Blidberg-Rthcd.	South Portland	100.0	"	3-2-44	2-17-44	4-5-44	4-11-44
"	"	"	3013	3013	Charles Dauray	U.S. Navig. Co.	Maine	100.0	"	3-7-44	2-17-44	4-5-44	4-15-44
"	"	"	3014	3014	Samadre	Brit.Min.of War	"	100.0	"	3-10-44	2-18-44	4-4-44	4-15-44
"	"	"	3015	3015	Sambanka	"	"	100.0	"	3-13-44	2-28-44	4-11-44	4-22-44
"	"	"	3016	3016	Raymond B. Stevens	R. A. Nicol Co.	"	100.0	"	3-14-44	3-8-44	4-19-44	4-25-44
"	"	"	3017	3017	Samwake	Brit.Min.of War	"	100.0	"	3-16-44	3-8-44	4-19-44	4-28-44
"	"	"	3018	3018	Samoresby	"	"	100.0	"	3-19-44	3-8-44	4-19-44	4-30-44
"	"	"	3019	3019	George Eldridge	Wm. J. Rountree	"	100.0	"	3-23-44	3-6-44	4-18-44	4-28-44
"	"	"	3020	3020	Samadang	Brit.Min.of War	"	100.0	"	3-24-44	3-13-44	4-22-44	4-30-44
"	"	"	3021	3021	Samsuva	"	"	100.0	"	3-31-44	3-21-44	5-6-44	5-13-44
"	"	"	3022	3022	Samidway	"	"	100.0	"	4-3-44	3-21-44	5-6-44	5-17-44
"	"	"	3023	3023	Hadley F. Brown	Mystic S.S.	"	100.0	"	4-5-44	3-18-44	4-29-44	5-15-44
"	"	"	3024	3024	Samsmola	Brit.Min.of War	"	100.0	"	4-7-44	4-6-44	5-20-44	5-27-44
"	"	"	3025	3025	George Hawley	Sprague SS Co.	"	100.0	"	4-11-44	4-6-44	5-20-44	5-31-44
"	"	"	3026	3026	John Chester Kendall	Blidberg-Rthcd.	"	100.0	"	4-16-44	3-29-44	5-9-44	5-19-44
"	"	"	3027	3027	Joseph I. Kemp	Am. Range Lib. L.	"	100.0	"	4-19-44	4-5-44	5-16-44	5-26-44
"	"	"	3028	3028	Joseph Squires	Dichman & Pugh	"	100.0	"	4-22-44	4-12-44	5-22-44	5-31-44
"	"	"	3029	3029	Joseph-Augustin Chevalier	Blidberg-Rthcd.	"	100.0	"	4-22-44	4-20-44	6-7-44	6-14-44
"	"	"	3030	3030	William Leavitt	Boland & Cornel.	"	100.0	"	4-23-44	4-20-44	6-7-44	6-19-44
"	"	"	3031	3031	Miaoulis	War Shpg. Adm.	"	100.0	"	4-27-44	4-20-44	6-7-44	6-23-44
"	"	"	3032	3032	Harriet Tubman	Polarus SS	"	100.0	"	4-30-44	4-19-44	6-3-44	6-13-44
"	"	"	3033	3033	Ernest W. Gibson	Int'l. Freight	"	100.0	"	5-3-44	4-24-44	6-10-44	7-2-44
"	"	"	3034	3034	Thomas H. Sumner	A. L. Burbank	"	100.0	"	5-5-44	5-8-44	6-24-44	6-30-44
"	"	"	3035	3035	Joseph C. Lincoln	Mystic S.S.	"	100.0	"	5-10-44	5-8-44	6-24-44	7-8-44
"	"	"	3036	3036	Aram J. Pothier	Blidberg-Rthcd	"	100.0	"	5-12-44	5-1-44	6-16-44	6-28-44
"	"	"	3037	3037	George L. Farley	Boland & Cornel.	"	100.0	"	5-13-44	5-22-44	7-12-44	7-20-44
"	"	"	3038	3038	Andrew J. Newbury	Wilmore SS	"	100.0	"	5-20-44	5-22-44	7-12-44	7-26-44
"	"	"	3039	3039	Augustus P. Loring	Eastern SS	"	100.0	"	5-22-44	5-10-44	6-27-44	7-3-44
"	"	"	3040	3040	B. Charney Vladeck	Merch. & Miners	"	100.0	"	5-25-44	5-17-44	7-7-44	7-17-44

Type	Pro- pul- sion	Contract Number	MCE Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCc-	3041	3041	James Sullivan	West India SS	New England	100.0	6-17-43	5-28-44	5-23-44	7-13-44	7-26-44
"	"	17295	3042	3042	Lot M. Morill	Wessel Duval	Shipbuilding	100.0	"	5-29-44	6- 8-44	7-29-44	8- 5-44
"	"	"	3043	3043	Joseph N. Dinand	Eastern SS	Corporation	100.0	"	6- 2-44	6- 8-44	7-29-44	8-12-44
"	"	"	3044	3044	Harold I. Pratt	Blidberg-Rthch.	So. Portland	100.0	"	6- 5-44	6- 8-44	7-29-44	8-18-44
"	"	"	3045	3045	Edward E. Spafford	U. S. Navig. Co.	Maine	100.0	"	6- 6-44	6- 5-44	7-22-44	7-31-44
"	"	"	3046	3046	Marcus H. Tracy	Wilmore SS	"	100.0	"	6-12-44	6-12-44	7-31-44	8-10-44
"	"	"	3047	3047	Thomas Bradlee	Wilmore SS	"	100.0	"	6-14-44	6-26-44	8-16-44	8-25-44
"	"	"	3048	3048	William Tyler	Sprague SS	"	100.0	"	6-16-44	6-26-44	8-16-44	8-31-44
"	"	"	3049	3049	George N. Seger	R. A. Nicol Co.	"	100.0	"	6-18-44	6-17-44	8- 8-44	8-19-44
"	"	"	3050	3050	Michael Moran	Moore-McCormack	"	100.0	"	6-20-44	6-28-44	8-16-44	8-28-44
"	"	"	3051	3051	Archibald R. Mansfield	Boland & Cornel.	"	100.0	"	6-26-44	7-13-44	8-31-44	9- 9-44
"	"	"	3052	3052	Galen L. Stone	Eastern SS	"	100.0	"	6-30-44	7-13-44	8-31-44	9-15-44
"	"	"	3053	3053	William Lyon Phelps	A. L. Burbank	"	100.0	"	7- 1-44	7- 8-44	8-24-44	8-31-44
"	"	"	3054	3054	C. H. M. Jones	Am. W. African	"	100.0	"	7- 4-44	7-14-44	8-31-44	9- 9-44
"	"	"	3055	3055	Ferdinand Gagnon	Mystic SS	"	100.0	"	7- 4-44	7-24-44	9- 8-44	9-19-44
"	"	"	3056	3056	Robert B. Forbes	Boland & Cornel.	"	100.0	"	7- 8-44	7-31-44	9-18-44	9-25-44
"	"	"	3057	3057	Frank P. Reed	R. A. Nicol	"	100.0	"	7-11-44	7-31-44	9-18-44	9-30-44
"	"	"	3058	3058	Michael Anagnos	W.S.A.	"	100.0	"	7-12-44	7-31-44	9-18-44	10- 6-44
"	"	"	3059	3059	Elijah Cobb	Merch. & Miners	"	100.0	"	7-18-44	8- 1-44	9-16-44	9-26-44
"	"	"	3060	3060	Loammi Baldwin	A. L. Burbank	"	100.0	"	7-18-44	8-17-44	10- 3-44	10-13-44
"	"	"	3061	3061	James T. Fields	West India SS	"	100.0	"	7-22-44	8-17-44	10- 3-44	10-19-44
"	"	"	3062	3062	Robert R. McBurney	Weyerhaeuser	"	100.0	"	7-24-44	8- 9-44	9-22-44	9-30-44
"	"	"	3063	3063	Edward L. Logan	Eastern SS	"	100.0	"	7-25-44	8-17-44	9-29-44	10-10-44
"	"	"	3064	3064	Charles Tufts	Prudential SS	"	100.0	"	8- 5-44	9- 1-44	10-17-44	10-26-44
"	"	"	3065	3065	Kenyon L. Butterfield	R. A. Nicol	"	100.0	"	8- 7-44	9- 1-44	10-17-44	10-31-44
"	"	"	3066	3066	Abraham Rosenberg	Seas Shipping	"	100.0	"	8- 7-44	8-25-44	10- 7-44	10-18-44
"	"	"	3067	3067	Wilson B. Keene	Lykes Bros.	"	100.0	"	8-10-44	9- 1-44	10-14-44	10-26-44
"	"	"	3068	3068	Iolanda	Navy AKS 14	"	*97.1	"	8-10-44	9- 9-44	10-21-44	10-31-44
"	"	"	3069	3069	Winthrop L. Marvin	Isthmian SS	"	100.0	"	8-14-44	9-19-44	11- 3-44	11-11-44
"	"	"	3070	3070	Belle Isle	Navy AG 73	"	*87.9	"	8-18-44	9-19-44	11- 3-44	11-15-44
"	"	"	3071	3071	Liguria	Navy AKS 15	"	*90.0	"	8-19-44	9-19-44	11- 3-44	11-20-44
"	"	"	3072	3072	Belgian Unity	W.S.A.	"	100.0	"	8-23-44	9-18-44	10-30-44	11- 9-44

* Delivered Incomplete to Navy

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
EC2-S-C1	R	MCo-17295	3073	3073	Coasters Harbor	Navy AG 74	New England Shipbuilding Corporation	*87.8	6-17-43	8-25-44	10- 4-44	11-17-44	11-27-44
"	"	"	3074	3074	Edmond Mallet	Marine Transp.	"	100.0	"	8-28-44	10- 4-44	11-17-44	11-30-44
"	"	"	3075	3075	Matthew Sweeney	Blidberg Roth.	"	100.0	"	9- 1-44	9-23-44	11- 4-44	11-16-44
"	"	"	3076	3076	Frederick Bouchard	Int'l. Freight	South Portland Maine	100.0	"	9- 1-44	9-30-44	11-11-44	11-24-44
"	"	"	3077	3077	Thomas F. Meagher	Parry Nav. Co.	"	100.0	"	9-11-44	10-18-44	12- 3-44	12-11-44
"	"	"	3078	3078	Joseph Lee	Smith & Johnson	"	100.0	"	9-13-44	10-18-44	12- 3-44	12-16-44
"	"	"	3079	3079	Bert Williams	Blidberg Rchld.	"	100.0	"	9-13-44	10- 9-44	11-18-44	11-30-44
"	"	"	3080	3080	Cuttyhunk Island	Navy AG-75	"	*88.2	"	9-16-44	10-16-44	11-26-44	12- 7-44
"	"	"	3081	3081	Calvin Austin	Eastern SS	"	100.0	"	9-17-44	10-23-44	12- 4-44	12-14-44
"	"	"	3082	3082	Joshua Slocum	Smith & Johnson	"	100.0	"	9-20-44	11- 4-44	12-17-44	12-23-44
"	"	"	3083	3083	Julia P. Shaw	A. L. Burbank	"	100.0	"	9-23-44	11- 4-44	12-17-44	12-29-44
"	"	"	3084	3084	Paul Buck	Luckenbach SS	"	100.0	"	9-24-44	11- 4-44	12-17-44	12-31-44
"	"	"	3085	3085	Avery Island	Navy AG 76	"	*88.2	"	9-30-44	10-31-44	12-13-44	12-21-44
"	"	"	3086	3086	F.Scott Fitzgerald	R. A. Nicol	"	100.0	"	10- 1-44	11-18-44	1-15-45	1-22-45
"	"	"	3087	3087	Ezra Meech	Dich. Wr. & Pugh	"	100.0	"	10- 5-44	11-18-44	1-15-45	1-27-45
"	"	"	3088	3088	Indian Island	Navy AG 77	"	*88.2	"	10- 6-44	11- 5-44	12-19-44	12-30-44
"	"	"	3089	3089	William A. Dobson	Marine Trans.	"	100.0	"	10- 8-44	11-12-44	12-24-44	12-31-44
"	"	"	3090	3090	Leon S. Merrill	Black Diamond	"	100.0	"	10-17-44	12- 4-44	1-27-45	2- 5-45
"	"	"	3091	3091	Francis A. Retka	Boland & Cornelius	"	100.0	"	10-19-44	12- 4-44	1-27-45	2-12-45
"	"	"	3092	3092	Kent Island	Navy AG 78	"	*88.2	"	10-19-44	11-19-44	1- 9-45	1-19-45
"	"	"	3093	3093	Alfred E. Smith	Moore McCormack	"	100.0	"	10-22-44	11-27-44	1-17-45	1-29-45
"	"	"	3094	3094	T. S. Gold	Wessel Duval	"	100.0	"	10-22-44	12- 5-44	1-23-45	2- 6-45
"	"	"	3095	3095	William Bevan	Eastern SS	"	100.0	"	10-26-44	12-18-44	2-21-45	2-28-45
"	"	"	3096	3096	Charles N. Cole	Stockard SS	"	100.0	"	10-31-44	12-18-44	2-21-45	3- 7-45
"	"	"	3097	3097	George A. Lawson	West India SS	"	100.0	"	11- 1-44	12-18-44	2-21-45	3-13-45
"	"	"	3098	3098	James A. Butts	Calmar SS	"	100.0	"	11- 5-44	12-14-44	2- 3-45	2-17-45
"	"	"	3099	3099	Richard D. Lyons	W.S.A.	"	100.0	"	11- 6-44	1-18-45	3-13-45	3-21-45
"	"	"	3100	3100	George N. Drake	W.S.A.	"	100.0	"	11-10-44	1-18-45	3-13-45	3-28-45
"	"	"	3101	3101	Clarence F. Peck	Shepard SS	"	100.0	"	11-12-44	12-20-44	2-10-45	2-26-45
"	"	"	3102	3102	Lawrence T.Sullivan	W.S.A.	"	100.0	"	11-14-44	1-29-45	3-28-45	4- 7-45
"	"	"	3103	3103	Joseph Carrigan	U.S. Navig. Co.	"	100.0	"	11-23-44	1-29-45	3-28-45	4-14-45
"	"	"	3104	3104	Donald H. Holland	West India SS	"	100.0	"	11-26-44	12-26-44	2-20-45	3- 5-45

[illegible]

Type	Propulsion	Contract Number	MCE Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
REC2-8-C5	R	MCE-34762	3137	97	James G. Squires	Laid Up Fleet	J. A. Jones	100.0	3-22-45	6-21-45	3-20-45	5- 8-45	5-31-45
"	"	"	3138	98	James F. Harrell	Laid Up Fleet	Const. Co., Inc.	100.0	"	6-30-45	3-28-45	5-17-45	6-11-45
"	"	"	3139	99	Claude Kitchin	Laid Up Fleet	Wainwright	100.0	"	7- 8-45	4- 5-45	5-24-45	6-25-45
"	"	"	3140	100	Francis J. O'Gara	Calmar SS Co.	Yard.	100.0	"	7-19-45	4-14-45	6- 8-45	6-30-45
"	"	"	3141	101	Frank Flowers	Laid Up Fleet	"	100.0	"	7-28-45	5- 9-45	6-22-45	7-16-45
"	"	"	3142	102	Edwin H. Duff	Laid Up Fleet	"	100.0	"	8- 8-45	5-18-45	6-29-45	7-27-45
"	"	"	3143	103	Joseph V. Connolly	So. Atl. SS Co.	"	100.0	"	8-20-45	5-25-45	7- 9-45	8- 8-45
"	"	"	3144	104	Walter W. Schwenk	U. S. Lines Co.	"	100.0	"	8-29-45	6- 9-45	7-21-45	8-22-45
"	"	"	3145	105	Charles H. Cugle	Isbrandtsen SS Co.	"	100.0	"	9- 8-45	6-23-45	8-13-45	8-31-45
"	"	"	3146	106	Robert F. Burns	W. S. A.	"	100.0	"	9-19-45	6-30-45	8-28-45	9-19-45
"	"	"	3147	107	Edward W. Burton	W. S. A.	"	100.0	"	9-29-45	7-10-45	9-12-45	9-28-45
"	"	"	3148	108	Ora Ellis	W. S. A.	"	100.0	"	10-10-45	7-23-45	9-26-45	10-16-45

Type	Pro- pul- sion	Contract Number	MGV Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP3	T	MGe 15740	1	1	China Victory	Matson Nav.	California	100.0	4-20-43	3-31-44	11-28-43	1-26-44	4-1-44
"	"	"	2	2	Greece Victory	Grace Line	Shipbuilding	100.0	"	4-7-44	12-7-43	2-3-44	4-14-44
"	"	"	3	3	USSR Victory	Moore-McCormack	Corporation	100.0	"	4-24-44	1-3-44	2-26-44	4-26-44
"	"	"	4	4	United States Victory	Weyerhaeuser SS	"	100.0	"	4-27-44	1-9-44	3-6-44	4-30-44
"	"	"	5	5	Philippines Vic- tory	Alcoa SS	"	100.0	"	4-30-44	1-17-44	3-11-44	5-9-44
"	"	"	6	6	New Zealand Vic- tory	Waterman SS	"	100.0	"	5-10-44	1-25-44	3-20-44	5-13-44
"	"	"	7	7	Mexico Victory	Luckenbach SS	"	100.0	"	5-12-44	1-26-44	3-27-44	5-19-44
"	"	"	8	8	Brazil Victory	Miss. Shipping	"	100.0	"	5-18-44	2-3-44	3-30-44	5-26-44
"	"	"	9	9	Panama Victory	Marine Transp.	"	100.0	"	5-20-44	2-5-44	4-3-44	5-30-44
"	"	"	10	10	Colombia Victory	Grace Line	"	100.0	"	5-24-44	2-11-44	4-10-44	5-31-44
"	"	"	11	11	Atchison Victory	Am. Pres. Lines	"	100.0	"	5-19-44	2-17-44	4-22-44	6-8-44
"	"	"	12	12	Joplin Victory	McCormick SS	"	100.0	"	5-21-44	2-24-44	4-25-44	6-15-44
"	"	"	13	13	Lincoln Victory	Eastern SS Lines	"	100.0	"	5-29-44	2-26-44	4-27-44	6-15-44
"	"	"	14	14	Sapulpa Victory	Alcoa SS	"	100.0	"	6-15-44	2-26-44	4-29-44	6-19-44
"	"	"	15	15	Navajo Victory	Luckenbach SS	"	100.0	"	6-19-44	3-5-44	5-2-44	6-30-44
"	"	"	16	16	Bluefield Victory	Miss. Shipping	"	100.0	"	6-20-44	3-7-44	5-9-44	6-30-44
"	"	"	17	17	Luray Victory	Black Diamond SS	"	100.0	"	6-22-44	3-11-44	5-11-44	6-26-44
"	"	"	18	18	Greenville Victory	Seas Shipping	"	100.0	"	6-22-44	3-21-44	5-24-44	7-8-44
"	"	"	19	19	Durham Victory	Agwilines	"	100.0	"	6-25-44	3-30-44	5-26-44	7-5-44
"	"	"	20	20	Kingsport Victory	Am.-Hawaiian SS	"	100.0	"	6-26-44	4-4-44	5-29-44	7-12-44
"	"	"	21	21	Dalton Victory	Sudden & Chris.	"	100.0	"	6-27-44	4-8-44	6-6-44	7-19-44
"	"	"	22	22	Gainesville Victory	Matson Nav.	"	100.0	"	6-29-44	4-11-44	6-9-44	7-22-44
"	"	"	23	23	Selma Victory	Luckenbach SS	"	100.0	"	7-13-44	4-23-44	6-16-44	7-29-44
"	"	"	24	24	Meridian Victory	Matson Nav.	"	100.0	"	6-30-44	4-26-44	6-20-44	8-5-44
"	"	"	27	25	Carroll Victory	Lykes Bros. SS	"	100.0	"	7-20-44	4-29-44	6-26-44	7-31-44
"	"	"	29	26	Sharon Victory	Grace Line	"	100.0	"	7-23-44	5-3-44	6-28-44	8-7-44
"	"	"	31	27	Pomona Victory	Am.S.African L.	"	100.0	"	7-26-44	5-10-44	7-1-44	9-22-44
"	"	"	32	28	Clovis Victory	Seas Shipping	"	100.0	"	7-28-44	5-25-44	7-13-44	8-18-44
"	"	"	33	29	Grange Victory	Isthmian SS	"	100.0	"	7-31-44	5-27-44	7-17-44	8-25-44
"	"	"	37	30	Waco Victory	Am. Mail Line	"	100.0	"	8-17-44	6-7-44	7-25-44	8-31-44
"	"	"	41	31	Arcadia Victory	Am. Pres. Lines	"	100.0	"	8-25-44	6-10-44	7-27-44	9-3-44
"	"	"	42	32	Alamo Victory	Weyerhaeuser SS	"	100.0	"	8-26-44	6-16-44	8-1-44	9-17-44

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VG2-S-AP5	T	MCe 15740	MCV	TR-									
"	"	"	25	1	Haskell	(APAl17) U.S.N.	California Shipbuilding	100.0	4-20-43	8-31-44	3-28-44	6-13-44	8-31-44
"	"	"	26	2	Hendry	(APAl18) U.S.N.	"	100.0	"	9-18-44	4-15-44	6-24-44	9-28-44
"	"	"	28	3	Highlands	(APAl19) U.S.N.	"	100.0	"	9-30-44	4-28-44	7- 8-44	9-30-44
"	"	"	30	4	Hinsdale	(APAl20) U.S.N.	"	100.0	"	10-14-44	5-12-44	7-22-44	10-14-44
"	"	"	34	5	Hocking	(APAl21) U.S.N.	"	100.0	"	10-21-44	5-30-44	8- 6-44	10-21-44
"	"	"	35	6	Kenton	(APAl22) U.S.N.	"	100.0	"	10-31-44	6-13-44	8-21-44	10-31-44
"	"	"	36	7	Kittson	(APAl23) U.S.N.	"	100.0	"	10-31-44	6-21-44	8-28-44	10-31-44
"	"	"	38	9	Lagrange	(APAl24) U.S.N.	"	100.0	"	11-10-44	6-26-44	9- 1-44	11-10-44
"	"	"	39*	8	Lanier	(APAl25) U.S.N.	"	100.0	"	9- 4-44	6-25-44	8-29-44	12-22-44
"	"	"	40	10	St. Mary's	(APAl26) U.S.N.	"	100.0	"	11-14-44	6-29-44	9- 4-44	11-14-44
"	"	"	43	11	Allendale	(APAl27) U.S.N.	"	100.0	"	11-21-44	7- 1-44	9- 9-44	11-21-44
"	"	"	44*	12	Arenac	(APAl28) U.S.N.	"	100.0	"	9-21-44	7- 9-44	9-14-44	12-28-44
"	"	"	45	13	Marvin H. McIntyre	(APAl29) U.S.N.	"	100.0	"	11-25-44	7-13-44	9-21-44	11-25-44
"	"	"	46	14	Attala	(APAl30) U.S.N.	"	100.0	"	11-30-44	7-18-44	9-27-44	11-30-44
"	"	"	47	15	Bandera	(APAl31) U.S.N.	"	100.0	"	11-30-44	7-23-44	10- 6-44	11-30-44
"	"	"	48*	16	Barnwell	(APAl32) U.S.N.	"	100.0	"	10-11-44	7-25-44	9-30-44	1-19-45
"	"	"	49	17	Beckham	(APAl33) U.S.N.	"	100.0	"	12- 9-44	7-27-44	10-14-44	12- 9-44
"	"	"	50	18	Bland	(APAl34) U.S.N.	"	100.0	"	12-15-44	8- 2-44	10-26-44	12-14-44
"	"	"	51	19	Bosque	(APAl35) U.S.N.	"	100.0	"	12-21-44	8- 7-44	10-28-44	12-17-44
"	"	"	52*	20	Botetourt	(APAl36) U.S.N.	"	100.0	"	12-21-44	8-22-44	10-19-44	1-31-45
"	"	"	53	21	Bowie	(APAl37) U.S.N.	"	100.0	"	12-24-44	8-28-44	10-31-44	12-21-44
"	"	"	54	22	Braxton	(APAl38) U.S.N.	"	100.0	"	12-27-44	8-29-44	11- 3-44	12-27-44
"	"	"	55	23	Broadwater	(APAl39) U.S.N.	"	100.0	"	12-31-44	9- 1-44	11- 5-44	12-31-44
"	"	"	56	24	Brookings	(APAl40) U.S.N.	"	100.0	"	1- 4-45	9- 5-44	11-20-44	12-31-44
"	"	"	57**	25	Buckingham	(APAl41) U.S.N.	"	100.0	"	1- 7-45	9- 9-44	11-13-44	1-23-45
"	"	"	58	26	Clearfield	(APAl42) U.S.N.	"	100.0	"	1-10-45	9-15-44	11-21-44	12-31-44
"	"	"	59**	27	Clermont	(APAl43) U.S.N.	"	100.0	"	1-13-45	9-21-44	11-25-44	1-27-45
"	"	"	60**	28	Glinton	(APAl44) U.S.N.	"	100.0	"	1-16-45	9-27-44	11-29-44	1-31-45
"	"	"	61**	29	Colbert	(APAl45) U.S.N.	"	100.0	"	1-19-45	9-30-44	12- 1-44	2- 6-45
"	"	"	62**	30	Collingsworth	(APAl46) U.S.N.	"	100.0	"	1-22-45	10- 6-44	12- 2-44	2-26-45

* MCV Hulls 39,44,48 and 52 outfitted by Moore Dry Dock; arrival at Moore's September 8, and 24; October 13 and 28.

** MCV Hulls 57 and 59-62 outfitted by Kaiser-Vancouver; arrival at Vancouver Dec. 9,9,11,12 and 14 respectively.

UNITED STATES MARITIME COMMISSION

Page No. 3B

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCo 34764	65		Numbers originally assigned to VC2-S-AP5's at California SB Corp.							
			66									
			67	V 33	Jericho Victory	So. Atl. SS	California Shipbuilding Corporation	3- 1-45	1-15-45	10-15-44	12- 6-44	1-13-45
			68	34	Koloa Victory	Seas Shipping			1-20-45	10-19-44	12-12-44	1-18-45
			69	35	Cody Victory	Alcoa SS			1-24-45	10-26-44	12-15-44	1-22-45
			70	36	Sioux Falls Victory	Am. Hawaiian SS			1-27-45	10-29-44	12-19-44	1-25-45
			71	37	Flagstaff Victory	Seas Shipping			1-29-45	10-31-44	12-22-44	1-29-45
			72	38	Anadarko Victory	Lykes Bros.			1-31-45	11- 3-44	12-27-44	1-31-45
			73	39	Taos Victory	Am. S. Afr. L.			2- 8-45	11- 6-44	12-29-44	1-31-45
			74	40	Douglas Victory	James Griffiths			2-13-45	11-13-44	1- 9-45	2- 7-45
			75	41	Texarkana Victory	Oliver J. Olson			2-16-45	11-20-44	1-11-45	2-10-45
			76	42	Bartlesville Victory	De La Rama SS			2-18-45	11-21-44	1-13-45	2-13-45
			77	43	Cedar Rapids Victory	Am. W. Afr. L.			2-20-45	11-25-44	1-16-45	2-17-45
			78	44	Chamute Victory	Am. Hawaiian SS			2-22-45	11-29-44	1-19-45	2-20-45
			79	45	Monroe Victory	Isthmian SS			2-23-45	12- 1-44	1-24-45	2-23-45
			80	46	Clarksdale Victory	Am. Pres. Lines			2-26-45	12- 2-44	1-27-45	2-26-45
			81	47	Alhambra Victory	Am. Mail L.			2-28-45	12- 6-44	1-31-45	2-28-45
			82	48	Rutgers Victory	Burns SS			3- 7-45	12-12-44	2- 2-45	3- 5-45
			83	49	Dickinson Victory	Seas Shipping			3-10-45	12-15-44	2- 9-45	3- 8-45
			84	50	Colby Victory	U.S. Lines			3-13-45	12-19-44	2-13-45	3-12-45
VC2-S-AP3	T	MCo 15751	85	1001	United Victory	Am. Pres. Lines	Oregon Shipbuilding Corporation	4-20-43	3-15-44	11-19-43	1-12-44	2-29-44
			86	1002	Czechoslovakia Victory	Am. Hawaiian SS			3-21-44	11-25-43	1-20-44	3-11-44
			87	1003	Poland Victory	Isthmian SS			3-26-44	11-30-43	1-27-44	3-19-44
			88	1004	Britain Victory	U. S. Lines			3-31-44	12-12-43	2- 4-44	3-25-44
			89	1005	Norway Victory	Am. Mail Line			4- 4-44	12-17-43	2-12-44	3-31-44
			90	1006	Luxembourg Victory	Lykes Bros. SS			4- 8-44	12-26-43	2-28-44	4- 5-44
			91	1007	Netherlands Victory	McCormick SS			4-11-44	1- 1-44	3- 6-44	4-10-44
			92	1008	Belgium Victory	Sudden & Chris.			4-15-44	1- 6-44	3-13-44	4-14-44
			93	1009	Canada Victory	Alaska SS			4-19-44	1-22-44	3-20-44	4-19-44
			94	1010	Iran Victory	Pac. Atlantic SS			4-22-44	1-25-44	3-25-44	4-23-44
			95	1011	El Salvador Victory	Seas Shipping			4-26-44	1-28-44	4- 1-44	4-27-44
			96	1012	Dominican Victory	Union Sulphur			4-30-44	1-31-44	4- 6-44	5- 9-44

All vessels 100% complete.

Type	Pro- pul- sion	Contract Number	MCV Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP3	T	MCo 15751	97	1013	South Africa Victory	Am. S. African L.	Oregon	100.0	4-20-43	5- 3-44	2- 2-44	4-11-44	5- 4-44
"	"	"	98	1014	Yugoslavia Victory	Coastwise (PES) L.	Shipbuilding	100.0	"	5- 6-44	2- 5-44	4-15-44	5- 7-44
"	"	"	99	1015	Plymouth Victory	Lykes Bros. SS	Corporation	100.0	"	5-10-44	2- 8-44	4-20-44	5-16-44
"	"	"	100	1016	Niantic Victory	Am.-Hawaiian SS	"	100.0	"	5-13-44	2-12-44	4-25-44	5-18-44
"	"	"	101	1017	Rockland Victory	Waterman SS	"	100.0	"	5-16-44	2-28-44	4-29-44	5-19-44
"	"	"	102	1018	Claremont Victory	Isthmain SS	"	100.0	"	5-19-44	3- 6-44	5- 2-44	5-23-44
"	"	"	103	1019	Cranston Victory	So. Atlantic SS	"	100.0	"	5-22-44	3-13-44	5- 5-44	5-25-44
"	"	"	104	1020	Ruthland Victory	U. S. Lines	"	100.0	"	5-25-44	3-20-44	5- 9-44	5-29-44
"	"	"	105	1021	Elmira Victory	Alaska SS	"	100.0	"	5-28-44	3-25-44	5-12-44	5-31-44
"	"	"	106	1022	Marshfield Victory	Am. Mail Line	"	100.0	"	5-31-44	4- 1-44	5-15-44	6- 7-44
"	"	"	107	1023	Nampa Victory	Intl. Freighting	"	100.0	"	6- 3-44	4- 6-44	5-19-44	6-10-44
"	"	"	108	1024	Silverbow Victory	Weyerhaeuser SS	"	100.0	"	6- 6-44	4-11-44	5-23-44	6-15-44
"	"	"	109	1025	Mandan Victory	Isthmian SS	"	100.0	"	6- 9-44	4-15-44	5-26-44	6-19-44
"	"	"	110	1026	Aberdeen Victory	Waterman SS	"	100.0	"	6-11-44	4-20-44	5-30-44	6-22-44
"	"	"	111	1027	Beloit Victory	McCormick SS	"	100.0	"	6-14-44	4-25-44	6- 3-44	7- 7-44
"	"	"	112	1028	Escanaba Victory	Am. S. African L.	"	100.0	"	6-17-44	4-29-44	6- 7-44	6-29-44
"	"	"	113	1029	Hibbing Victory	Pac.-Atlantic SS	"	100.0	"	6-19-44	5- 2-44	6-10-44	6-30-44
"	"	"	114	1030	Joliet Victory	Alaska SS	"	100.0	"	6-22-44	5- 5-44	6-14-44	7- 7-44
"	"	"	115	1031	Quinault Victory	U. S. Lines	"	100.0	"	6-25-44	5- 9-44	6-17-44	7-11-44
"	"	"	116	1032	Skagway Victory	Alcoa SS	"	100.0	"	6-27-44	5-12-44	6-21-44	7-15-44
VC2-S-AP5	T	MCo 15751	117	1101	La Porte	(APA151) U.S.N.	"	100.0	"	8-13-44	5-15-44	6-30-44	8-13-44
"	"	"	118	1102	Latimer	(APA152) U.S.N.	"	100.0	"	8-27-44	5-19-44	7- 4-44	8-27-44
"	"	"	119	1103	Laurens	(APA153) U.S.N.	"	100.0	"	9- 6-44	5-23-44	7-11-44	9- 6-44
"	"	"	120	1104	Lowndes	(APA154) U.S.N.	"	100.0	"	9-13-44	5-26-44	7-18-44	9-13-44
"	"	"	121	1105	Lycoming	(APA155) U.S.N.	"	100.0	"	9-20-44	5-30-44	7-25-44	9-20-44
"	"	"	122	1106	Kellette	(APA156) U.S.N.	"	100.0	"	9-26-44	6- 3-44	8- 4-44	9-26-44
"	"	"	123	1107	Napa	(APA157) U.S.N.	"	100.0	"	9-30-44	6- 7-44	8-12-44	9-30-44
"	"	"	124	1108	Newberry	(APA158) U.S.N.	"	100.0	"	10- 6-44	6-10-44	8-24-44	10- 6-44
"	"	"	125	1109	Darke	(APA159) U.S.N.	"	100.0	"	10- 9-44	6-14-44	8-29-44	10- 9-44
"	"	"	126	1110	Deuel	(APA160) U.S.N.	"	100.0	"	10-12-44	6-17-44	9- 4-44	10-12-44
"	"	"	127	1111	Dickens	(APA161) U.S.N.	"	100.0	"	10-17-44	6-21-44	9- 8-44	10-18-44
"	"	"	128	1112	Draw	(APA162) U.S.N.	"	100.0	"	10-21-44	6-30-44	9-14-44	10-21-44

Type	Propulsion	Contract Number	MOV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP3	T	MCo-15751	129	1113	Eastland	USN (APAL63)	Oregon Shipbuilding Corporation	100	4-20-43	10-25-44	7-4-44	9-19-44	10-25-44
			130	1114	Edgecombe	USN (APAL64)		100		10-29-44	7-11-44	9-24-44	10-29-44
			131	1115	Effingham	USN (APAL65)		100		10-31-44	7-19-44	9-29-44	10-31-44
			132	1116	Fond du Lac	USN (APAL66)		100		11-5-44	7-25-44	10-5-44	11-5-44
			133	1117	Freestone	USN (APAL67)		100		11-8-44	8-4-44	10-9-44	11-8-44
			134	1118	Gage	USN (APAL68)		100		11-11-44	8-13-44	10-14-44	11-11-44
			135	1119	Gallatin	USN (APAL69)		100		11-14-44	8-24-44	10-17-44	11-14-44
			136	1120	Gosper	USN (APAL70)		100		11-17-44	8-29-44	10-20-44	11-17-44
			137	1121	Granville	USN (APAL71)		100		11-20-44	9-4-44	10-23-44	11-20-44
			138	1122	Grimes	USN (APAL72)		100		11-23-44	9-8-44	10-27-44	11-23-44
			139	1123	Hyde	USN (APAL73)		100		11-25-44	9-14-44	10-30-44	11-25-44
			140	1124	Jerauld	USN (APAL74)		100		11-27-44	9-19-44	11-3-44	11-27-44
			141	1125	Karnes	USN (APAL75)		100		11-30-44	9-24-44	11-7-44	11-30-44
			142	1126	Kershaw	USN (APAL76)		100		11-30-44	9-29-44	11-12-44	11-30-44
			143	1127	Kingsbury	USN (APAL77)		100		12-5-44	10-5-44	11-16-44	12-5-44
			144	1128	Lander	USN (APAL78)		100		12-9-44	10-9-44	11-19-44	12-8-44
			145	1129	Lauderdale	USN (APAL79)		100		12-12-44	10-14-44	11-23-44	12-11-44
			146	1130	Lavaca	USN (APAL80)		100		12-15-44	10-17-44	11-27-44	12-14-44
		MCo-34763	147	1201	Longview Victory	Alaska SS		100	3-1-45	1-5-45	10-20-44	11-30-44	1-5-45
			148	1202	Lewiston Victory	Pac.-Atlantic SS		100		1-29-45	10-23-44	12-2-44	1-29-45
			149	1203	Minot Victory	Am. Mail Line		100		2-1-45	10-27-44	12-4-44	2-1-45
			150	1204	Pierre Victory	U.S. Lines		100		2-5-45	10-30-44	12-6-44	2-5-45
			151	1205	Bozeman Victory	Alaska SS		100		2-13-45	11-3-44	12-9-44	2-17-45
			152	1206	Saginaw Victory	Pac.-Atlantic SS		100		2-9-45	11-7-44	12-12-44	2-9-45
			153	1207	Coeur d'Alene Victory	Weyerhaeuser SS		100		1-12-45	11-12-44	12-15-44	1-12-45
			154	1208	Kodiak Victory	Alaska SS		100		1-16-45	11-16-44	12-19-44	1-16-45
			155	1209	West Linn Victory	U.S. Lines		100		1-22-45	11-19-44	12-22-44	1-22-45
			156	1210	Loma Victory	Am. So. African L.		100		1-25-45	11-23-44	12-27-44	1-25-45
			157	1211	Kelso Victory	Isthmian SS		100		2-16-45	11-27-44	12-30-44	2-16-45
			158	1212	St. Cloud Victory	McCormick SS		100		2-20-45	11-30-44	1-5-45	2-19-45
			159	1213	Green Bay Victory	U.S. Lines		100		1-29-45	12-2-44	1-9-45	1-29-45
			160	1214	Rock Springs Victory	Am. So. African L.		100		2-24-45	12-4-44	1-12-45	2-22-45

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP3	T	MCo 34763	161	1215	LaGrande Victory	Shepard SS	Oregon Shipbuilding Corporation	100	3- 1-45	3- 2-45	12- 6-44	1-16-45	2-28-45
			162	1216	Appleton Victory	Am. Mail Line		100		3- 9-45	12- 9-44	1-19-45	3-23-45
			163	1217	Ames Victory	Coastwise(PFE)L		100		2-27-45	12-12-44	1-23-45	2-24-45
			164	1218	Adrian Victory	Northland Trans.		100		3- 6-45	12-15-44	1-26-45	3- 3-45
			165	1219	Jefferson City Victory	Alaska Packers		100		3-13-45	12-19-44	1-30-45	3- 8-45
			166	1220	Terre Haute Victory	Alaska SS		100		3-16-45	12-22-44	2- 2-45	3-10-45
			167	1221	Twin Falls Victory	McCormick SS		100		3-20-45	12-27-44	2- 6-45	4- 4-45
			168	1222	Paducah Victory	Pac-Atlantic SS		100		3-23-45	12-30-44	2- 9-45	3-14-45
			169	1223	Dartmouth Victory	Alaska Trans.		100		3-27-45	1- 5-45	2-15-45	3-17-45
			170	1224	Colgate Victory	Pac-Atlantic SS		100		3-30-45	1- 9-45	2-20-45	3-21-45
			171	1225	Brown Victory	Alaska Packers		100		4- 3-45	1-12-45	2-23-45	3-27-45
			172	1226	Davidson Victory	Pac.-Atlantic SS		100		4- 6-45	1-16-45	2-27-45	3-30-45
			173	1227	Northwestern Victory	Northland Trans.		100		4-10-45	1-19-45	3- 2-45	4- 2-45
			174	1228	Furman Victory	Northland Trans.		100		4-13-45	1-23-45	3- 6-45	4-19-45
			175	1229	Notre Dame Victory	Interocean SS		100		4-17-45	1-26-45	3- 9-45	4- 6-45
			176	1230	Westminster Victory	R. A. Nicol		100		4-20-45	1-30-45	3-13-45	4-11-45
			177	1231	Wellesley Victory	Pac.-Atlantic SS		100		4-24-45	2- 2-45	3-16-45	4-13-45
			178	1232	Creighton Victory	U. S. Lines		100		4-27-45	2- 6-45	3-21-45	4-17-45
			179	1233	Temple Victory	Am. Mail Line		100		4-30-45	2- 9-45	3-27-45	5- 2-45
			180	1234	Willamette Victory	Pac.-Atlantic SS		100		5- 3-45	2-15-45	3-30-45	4-25-45
			181	1235	Reed Victory	Am. Pres. Lines		100		5- 7-45	2-20-45	4- 3-45	4-28-45
			182	1236	Simmons Victory	Coastwise(PFE)L		100		5-10-45	2-23-45	4- 6-45	5- 4-45
			183	1237	Capital Victory	Alaska SS		100		5-14-45	2-27-45	4-10-45	5- 8-45
			184	1238	Knox Victory	Olympic SS		100		5-17-45	3- 2-45	4-13-45	5-11-45
			185	1239	Lawrence Victory	McCormick SS		100		5-21-45	3- 6-45	4-17-45	5-15-45
			186	1240	Western Reserve Victory	Alaska Packers		100		5-24-45	3- 9-45	4-20-45	5-18-45
			187	1241	Whitman Victory	Am. Mail Line		100		5-28-45	3-13-45	4-24-45	5-26-45
			188	1242	Macalester Victory	Northland Trans.		100		5-31-45	3-16-45	4-28-45	5-29-45
			189	1243	Coe Victory	Black Diamond SS		100		6- 4-45	3-21-45	5- 3-45	6- 2-45

UNITED STATES MARITIME COMMISSION

Page No. 17B

COMPLETED CONTRACTS

Type	Pro- pul- sion	Contract Number	MCV Hull No.	Build- er's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			513 514 515 516 517 518 519 520 521 522 523 524		(Numbers originally assigned to VC2-S-AP1's at Delta, later rescinded)							
VC2-S-AP3	T	MCo-15762	525 526 527 528 *529 530 531 532 533 534	525 526 527 528 529 530 531 532 533 534	Australia Victory Ethiopia Victory India Victory Iraq Victory Costa Rica Victory Cuba Victory Honduras Victory Haiti Victory Guatemala Victory Nicaragua Victory	Matson Nav. Agvilines Lykes Bros. SS Am. Pres. Lines Am.-Hawaiian SS Miss. Shipping Calmar SS Waterman SS Am.-Hawaiian SS Isthmian SS	Permanente Metals Corp. (Richmond No.2)	4-22-43	7-20-44 7-28-44 8-12-44 8-14-44 8-20-44 9- 2-44 9- 4-44 9- 7-44 9-15-44 9-18-44	1-17-44 1-20-44 3- 4-44 3-14-44 3-22-44 3-31-44 4- 6-44 4-24-44 5- 1-44 5-16-44	4-29-44 4-20-44 5-15-44 6- 6-44 6-17-44 6-27-44 7- 7-44 7-20-44 7-13-44 8-10-44	6-28-44 7-17-44 7-29-44 8- 8-44 8-21-44 8-19-44 8-26-44 9-18-44 9- 6-44 9-23-44
VC2-S-AP2	T	MCo-36452**	535 536 537 538 539 540 541 542 543 544	535 536 537 538 539 540 541 542 543 544	Legion Victory Boulder Victory Provo Victory Las Vegas Victory Manderson Victory Bedford Victory Mayfield Victory Newcastle Victory Bucyrus Victory Red Oak Victory	Lykes Bros. SS Navy (AK 227) " (AK 228) " (AK 229) " (AK 230) " (AK 231) " (AK 232) " (AK 233) " (AK 234) " (AK 235)	Permanente Metals Corp. (Richmond No. 1)	4- 1-45	9-30-44 10-12-44 10-18-44 10-25-44 10-31-44 11-11-44 11-16-44 11-23-44 11-29-44 12- 5-44	6- 7-44 6-18-44 6-28-44 7- 7-44 7-14-44 7-20-44 8-10-44 8-21-44 9- 1-44 9- 9-44	8-21-44 8-31-44 9- 9-44 9-16-44 9-23-44 9-30-44 10-10-44 10-17-44 10-31-44 11- 9-44	9-30-44 10-12-44 10-18-44 10-25-44 10-31-44 11-11-44 11-16-44 11-23-44 11-29-44 12- 5-44

*MCV Hull 529 outfitted by Kaiser Co., Inc. (Richmond No. 1)

*MCV Hull 529 outfitted by Kaiser Co., Inc. (Richmond No. 3)

**Originally part of MCo-15762

All vessels delivered 100% complete

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCc 36452	545	545	Lakewood Victory	(AK 236) USN	Permanente	100.0	4- 1-45	12-11-44	9-16-44	11-17-44	12-11-44
"	"	"	546	546	Salina Victory	Matson Nav.	Metals Corp.	100.0	"	12-16-44	9-23-44	11-24-44	12-16-44
"	"	"	547	547	Hastings Victory	Grace Line	Richmond One	100.0	"	12-22-44	9-30-44	11-30-44	12-22-44
"	"	"	548	548	Elko Victory	Moore-McCormack	"	100.0	"	12-29-44	10-11-44	12- 8-44	12-29-44
"	"	"	549	549	Durango Victory	Am. Pres. Lines	"	100.0	"	1- 5-45	10-17-44	12-16-44	1- 5-45
"	"	"	550	550	Devils Lake Victory	Moore-McCormack	"	100.0	"	1-13-45	10-31-44	12-22-44	1-13-45
"	"	"	551	551	Berkeley Victory	Moore-McCormack	"	100.0	"	1-18-45	11- 9-44	12-31-44	1-18-45
VC2-S-AP5	T	MCc 15762	552	552	Sarasota	(APA204) U.S.N.	Permanente	100.0	4-22-43	8-16-44	4-11-44	6-14-44	8-16-44
"	"	"	553	553	Sherburne	(APA205) U.S.N.	Metals Corp.	100.0	"	9-18-44	5-18-44	7-10-44	9-18-44
"	"	"	554	554	Sibley	(APA206) U.S.N.	Richmond Two	100.0	"	9-30-44	5-17-44	7-19-44	9-30-44
"	"	"	555	555	Mifflin	(APA207) U.S.N.	"	100.0	"	10-10-44	5-15-44	8- 7-44	10-10-44
"	"	"	556	556	Talladega	(APA208) U.S.N.	"	100.0	"	10-31-44	6- 3-44	8-17-44	10-31-44
"	"	"	*557	557	Tazewell	(APA209) U.S.N.	"	100.0	"	10-25-44	6- 2-44	8-22-44	10-25-44
"	"	"	558	558	Telfair	(APA210) U.S.N.	"	100.0	"	10-31-44	5-30-44	8-30-44	10-31-44
"	"	"	*559	559	Missoula	(APA211) U.S.N.	"	100.0	"	10-27-44	6-20-44	9- 6-44	10-27-44
"	"	"	560	560	Montrose	(APA212) U.S.N.	"	100.0	"	10-31-44	6-17-44	9-13-44	10-31-44
"	"	"	*561	561	Mountrail	(APA213) U.S.N.	"	100.0	"	11-16-44	7- 3-44	9-20-44	11-16-44
"	"	"	562	562	Natrona	(APA214) U.S.N.	"	100.0	"	11- 8-44	6-30-44	9-27-44	11- 8-44
"	"	"	*563	563	Navarro	(APA215) U.S.N.	"	100.0	"	11-15-44	6-27-44	10- 3-44	11-15-44
"	"	"	564	564	Neshoba	(APA216) U.S.N.	"	100.0	"	11-16-44	6-15-44	10- 7-44	11-16-44
"	"	"	565	565	New Kent	(APA217) U.S.N.	"	100.0	"	11-18-44	7-11-44	10-12-44	11-22-44
"	"	"	*566	566	Noble	(APA218) U.S.N.	"	100.0	"	11-25-44	7-20-44	10-18-44	11-27-44
"	"	"	567	567	Okaloosa	(APA219) U.S.N.	"	100.0	"	11-24-44	8- 8-44	10-22-44	11-28-44
"	"	"	*568	568	Okanogan	(APA220) U.S.N.	"	100.0	"	12- 2-44	8-19-44	10-26-44	11-30-44
"	"	"	569	569	Oneida	(APA221) U.S.N.	"	100.0	"	12- 5-44	8-24-44	10-31-44	11-30-44
"	"	"	*570	570	Pickaway	(APA222) U.S.N.	"	100.0	"	12-10-44	9- 1-44	11- 5-44	12-12-44
"	"	"	571	571	Pitt	(APA223) U.S.N.	"	100.0	"	12-12-44	9- 8-44	11-10-44	12-11-44
"	"	"	572	572	Randall	(APA224) U.S.N.	"	100.0	"	12-18-44	9-15-44	11-15-44	12-16-44
VC2-S-AP2	"	"	573	573	Bingham	(APA225) U.S.N.	"	100.0	"	12-24-44	9-22-44	11-20-44	12-22-44
"	"	"	574	574	Anchorage Victory	Coastwise (PFE) L	"	100.0	4- 1-45	1- 6-45	9-28-44	11-28-44	1- 6-45
"	"	"	575	575	Colorado Springs Victory	Moore-McCormack	"	100.0	"	1-10-45	10- 4-44	12- 2-44	1-10-45
"	"	"	576	576	Munice Victory	Sudden & Chris	"	100.0	"	1-14-45	10- 9-44	12- 7-44	1-14-45

* MCV Hulls 557, 559, 561, 563, 566, 568, and 570 outfitted by Kaiser - Richmond Three.

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCC	577	577	Elgin Victory	Am.-Hawaiian SS	Permanente	100.0	4- 1-45	1-18-45	10-13-44	12-12-44	1-18-45
"	"	36452	578	578	Massillon Victory	Am.-Pres. Lines	Metals Corp.	100.0	"	1-23-45	10-19-44	12-16-44	1-23-45
"	"	"	579	579	Hannibal Victory	Am. Pres. Lines	Richmond Two	100.0	"	1-25-45	10-23-44	12-21-44	1-25-45
"	"	"	580	580	Beatrice Victory	Agwilines	"	100.0	"	1-28-45	10-27-44	12-27-44	1-28-45
"	"	"	581	581	Halaula Victory	Matson Nav.	Permanente	100.0	"	1-29-45	11-17-44	1- 9-45	1-29-45
"	"	"	582	582	Logan Victory	Am.-Hawaiian SS	Metals Corp.	100.0	"	2- 6-45	11-25-44	1-16-45	2- 6-45
"	"	"	583	583	Clearwater Victory	Moore-McCormack	Richmond One	100.0	"	2-16-45	12- 1-44	1-20-45	2-16-45
"	"	"	584	584	Anniston Victory	Coastwise (PFE)L	"	100.0	"	2-23-45	12- 8-44	1-26-45	2-21-45
"	"	"	585	585	Moline Victory	W.R. Chamberlin	"	100.0	"	2-28-45	12-16-44	1-31-45	2-28-45
"	"	"	586	586	Medina Victory	Marine Trans. L	"	100.0	"	3- 6-45	12-22-44	2-10-45	3- 7-45
"	"	"	587	587	Princeton Victory	Coastwise (PFE)L	"	100.0	"	3-13-45	12-31-44	2-19-45	3-14-45
"	"	"	588	588	Bowdoin Victory	Interocean SS	"	100.0	"	3-22-45	1- 9-45	2-24-45	3-20-45
"	"	"	589	589	Wesleyan Victory	Sudden & Chris.	"	100.0	"	3-31-45	1-16-45	2-28-45	3-29-45
"	"	"	590	590	Xavier Victory	Oliver J. Olson	"	100.0	"	4-10-45	1-21-45	3- 7-45	3-31-45
"	"	"	591	591	Mercer Victory	States Marine	"	100.0	"	4-20-45	1-26-45	3-14-45	4-11-45
"	"	"	592	592	Oberlin Victory	Matson Nav.	"	100.0	"	4-30-45	1-31-45	3-21-45	4-20-45
"	"	"	593	593	Tulane Victory	Miss. Shipping	"	100.0	"	5-10-45	2-10-45	3-28-45	4-28-45
"	"	"	594	594	WakeForest Victory	Oliver J. Olson	"	100.0	"	5-20-45	2-28-45	3-31-45	5-10-45
"	"	"	595	595	Denison Victory	Interocean SS	"	100.0	"	5-30-45	3- 8-45	4-11-45	5-19-45
"	"	"	596	596	St. John's Victory	Am.-Hawaiian SS	"	100.0	"	6-10-45	3-14-45	4-19-45	5-30-45
"	"	"	*597	597	Virginia City Victory	Am. Pres. Lines	Permanente Metals Corp.	100.0	"	1-31-45	10-31-44	12-31-44	1-31-45
"	"	"	598	598	Brigham Victory	Alcoa SS	Richmond Two	100.0	"	1-31-45	11- 6-44	1- 4-45	1-31-45
"	"	"	599	599	Hobbs Victory	Sudden & Chris.	"	100.0	"	2- 5-45	11-10-44	1- 9-45	2- 5-45
"	"	"	600	600	El Reno Victory	Am. Pres. Lines	"	100.0	"	2- 7-45	11-15-44	1-13-45	2- 7-45
"	"	"	601	601	Lahania Victory	Matson Nav.	"	100.0	"	2-10-45	11-20-44	1-18-45	2-10-45
VC2-S-AP2	T	MCC	602	2416	Frederick Victory	United Fruit	Bethlehem	100.0	6- 8-43	9-16-44	6-22-44	9- 9-44	10- 6-44
"	"	15735	603	2417	Madawaska "	A. H. Bull	Fairfield	100.0	"	9-17-44	6-29-44	9-16-44	10-20-44
"	"	"	604	2418	Woodstock "	Am. Export	Shipyard, Inc.	100.0	"	9-22-44	7-10-44	9-23-44	10-27-44
"	"	"	605	2419	St. Albans "	Am. W. African	Baltimore, Md.	100.0	"	9-23-44	7-20-44	10- 5-44	11- 9-44
"	"	"	606	2420	Pachaug "	Merch. & Miners	"	100.0	"	9-24-44	8- 8-44	10-13-44	11-16-44
"	"	"	607	2421	Malden "	Am. Export	"	100.0	"	9-27-44	8-16-44	10-22-44	11-22-44
"	"	"	608	2422	Westerly "	States Marine	"	100.0	"	9-30-44	9- 9-44	10-31-44	11-28-44

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCo-15735	609	2423	Oneida Victory	United Fruit	Bethlehem	100.0	6-8-43	10-11-44	9-16-44	11-4-44	11-30-44
"	"	"	610	2424	Montclair "	Agwilines	Fairfield	100.0	"	10-12-44	9-22-44	11-16-44	12-13-44
"	"	"	611	2425	Towanda "	Black Diamond	Shipyard, Inc.	100.0	"	10-18-44	9-23-44	11-11-44	12-7-44
"	"	"	612	2426	Claymont "	Eastern S.S.	Baltimore, Md.	100.0	"	10-20-44	9-25-44	11-18-44	12-15-44
"	"	"	613	2427	Blue Ridge "	Calmar S.S.	"	100.0	"	10-21-44	9-30-44	11-20-44	12-21-44
"	"	"	614	2428	Fairmont "	Int'l. Freight	"	100.0	"	10-25-44	10-5-44	11-25-44	12-27-44
"	"	"	615	2429	Chapel Hill "	Marine Trans.	"	100.0	"	10-26-44	10-9-44	12-4-44	12-31-44
"	"	"	616	2430	Aiken "	Miss. Shipping	"	100.0	"	10-27-44	10-13-44	11-30-44	12-30-44
"	"	"	617	2431	Valdosta "	Seas Shipping	"	100.0	"	10-28-44	10-19-44	12-11-44	1-15-45
"	"	"	618	2432	Eufaula "	U.S. Lines	"	100.0	"	11-1-44	10-23-44	12-5-44	12-31-44
"	"	"	619	2433	Ocala "	McCormick	"	100.0	"	11-6-44	10-24-44	12-19-44	1-22-45
"	"	"	620	2434	Kokomo "	Luckenbach	"	100.0	"	11-8-44	10-28-44	12-18-44	1-20-45
"	"	"	621	2435	Blue Island "	Waterman S.S.	"	100.0	"	11-12-44	10-31-44	12-28-44	1-30-45
"	"	"	622	2436	Frostburg "	Alcoa	"	100.0	"	11-13-44	11-3-44	1-20-45	2-19-45
"	"	"	623	2437	La Crosse "	Am. Export	"	100.0	"	11-17-44	11-4-44	12-22-44	1-29-45
"	"	"	624	2438	Albion "	A. H. Bull	"	100.0	"	11-18-44	11-11-44	1-5-45	1-31-45
"	"	"	625	2439	Frontenac "	Agwilines	"	100.0	"	11-19-44	11-16-44	1-18-45	2-14-45
"	"	"	626	2440	Zanesville "	Am. W. African	"	100.0	"	11-20-44	11-18-44	1-15-45	2-12-45
"	"	"	627	2441	Sedalia "	United Fruit	"	100.0	"	11-29-44	11-20-44	1-11-45	2-1-45
"	"	"	628	2442	Pontotoc "	Am. Export	"	100.0	"	12-1-44	11-25-44	1-26-45	2-21-45
"	"	"	629	2443	Clarksville "	"	"	100.0	"	12-4-44	11-30-44	1-30-45	2-26-45
"	"	"	630	2444	Bardstown "	United Fruit	"	100.0	"	12-6-44	12-4-44	2-15-45	3-16-45
"	"	"	631	2445	Lake Charles "	Lykes Bros.	"	100.0	"	12-8-44	12-5-44	2-1-45	2-28-45
"	"	"	632	2446	Morgantown "	States Marine	"	100.0	"	12-9-44	12-12-44	2-5-45	2-28-45
"	"	"	633	2447	Pittston "	Luckenbach	"	100.0	"	12-11-44	12-18-44	2-10-45	3-10-45
"	"	"	634	2448	Hagerstown "	Calmar Steamship	"	100.0	"	12-12-44	12-19-44	2-13-45	3-13-45
"	"	"	635	2449	Milford "	Grace Line	"	100.0	"	12-16-44	12-22-44	2-19-45	3-20-45
"	"	"	636	2450	Coaldale "	Am. Export	"	100.0	"	12-17-44	12-28-44	2-23-45	3-23-45
"	"	"	637	2451	Mahanoy City "	No. Atl. & Gulf	"	100.0	"	12-18-44	1-5-45	2-24-45	3-26-45
"	"	"	638	2452	Kingston "	Std. Fruit	"	100.0	"	12-19-44	1-11-45	3-3-45	3-27-45
"	"	"	639	2453	New Bern "	Prudential S.S.	"	100.0	"	12-20-44	1-15-45	3-8-45	3-31-45
"	"	"	640	2454	Winchester "	J. H. Winchester	"	100.0	"	12-21-44	1-18-45	3-6-45	3-30-45

UNITED STATES MARITIME COMMISSION

Page No. 213.

COMPLETED CONTRACTS

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Original Name	Original Operator	Builder	Contract Dates		Actual Construction Dates		
								Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCo-15735	641	2455	Stamford Victory	Am. Foreign SS	Bethlehem Fairfield Shipyard, Inc.	6- 8-43	12-28-44	1-20-45	3-12-45	4- 7-45
			642	2456	Attleboro Victory	Stockard SS			12-29-44	1-26-45	3-16-45	4-10-45
			643	2457	Laconia Victory	Parry Navigation			1- 3-45	1-30-45	3-19-45	4-13-45
			644	2458	Central Falls Victory	United Fruit			1- 5-45	2- 1-45	3-23-45	4-17-45
			645	2459	East Point Victory	T. J. Stevenson			1- 6-45	2- 5-45	3-26-45	4-20-45
			646	2460	Woodbridge Victory	Isbrandtsen			1- 7-45	2-10-45	3-29-45	4-24-45
			647	2461	Rock Hill Victory	U.S. Navigation			1- 8-45	2-15-45	4- 6-45	5- 2-45
			648	2462	Fayetteville Victory	Polarus SS			1-10-45	2-19-45	4-12-45	5- 8-45
			649	2463	Westbrook Victory	A. L. Burbank			1-11-45	2-23-45	4-17-45	5-12-45
			650	2464	Brandon Victory	Blidberg Rothchild			1-12-45	2-24-45	4-10-45	5- 9-45
			651	2465	Rushville Victory	Dichman, W & P			1-17-45	3- 3-45	4-24-45	5-22-45
			652	2466	William and Mary Victory	Int'l. Frtg.			1-18-45	3- 6-45	4-20-45	5-15-45
			653	2467	Georgetown Victory	Am. Export			1-20-45	3- 8-45	4-28-45	5-22-45
			654	2468	Emory Victory	U.S. Lines			--	2-13-45	4- 3-45	10- 6-45
VC2-N-AP4	D											
VC2-S-AP5	T	MCo-23475	655	401	Oconto	Navy (APA 187)	Kaiser Co. Vancouver Yard	2-11-44	9- 2-44	4- 5-44	6-20-44	9- 2-44
			656	402	Olmsted	Navy (APA 188)			9- 5-44	4-11-44	7- 4-44	9- 5-44
			657	403	Oxford	Navy (APA 189)			9-11-44	4-17-44	7-12-44	9-11-44
			658	404	Pickens	Navy (APA 190)			9-18-44	4-22-44	7-21-44	9-18-44
			659	405	Pondera	Navy (APA 191)			9-24-44	4-28-44	7-27-44	9-24-44
			660	406	Rutland	Navy (APA 192)			9-29-44	5- 4-44	8-10-44	9-29-44
			661	407	Sanborn	Navy (APA 193)			10- 3-44	5-10-44	8-19-44	10- 3-44
			662	408	Sandoval	Navy (APA 194)			10- 6-44	5-16-44	9- 2-44	10- 6-44
			663	409	Lenawee	Navy (APA 195)			10-10-44	5-22-44	9-11-44	10-10-44
			664	410	Logan	Navy (APA 196)			10-13-44	5-27-44	9-19-44	10-13-44
			665	411	Lubbock	Navy (APA 197)			10-17-44	6- 2-44	9-25-44	10-17-44
			666	412	McCracken	Navy (APA 198)			10-20-44	6- 8-44	9-29-44	10-20-44
			667	413	Magoffin	Navy (APA 199)			10-24-44	6-20-44	10- 4-44	10-24-44
			668	414	Marathon	Navy (APA 200)			10-27-44	7- 4-44	10- 7-44	10-27-44
			669	415	Menard	Navy (APA 201)			10-31-44	7-12-44	10-11-44	10-31-44
			670	416	Menifee	Navy (APA 202)			11- 4-44	7-21-44	10-15-44	11- 4-44
			671	417	Merivether	Navy (APA 203)			11- 7-44	7-27-44	10-18-44	11- 7-44
			672	418	Rawlins	Navy (APA 226)			11-10-44	8-10-44	10-21-44	11-10-44

* Transferred to Sum 4-27-45 for installation of Diesel Engine.

All vessels 100% complete.

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP3	T	MCo 23475	673	419	Renville	USN (APA227)	Kaiser Co., Inc. Vancouver	100	2-11-44	11-15-44	8-19-44	10-25-44	11-15-44
			674	420	Rockbridge	USN (APA228)		100		11-18-44	9-2-44	10-28-44	11-18-44
			675	421	Rockingham	USN (APA229)		100		11-21-44	9-11-44	11-1-44	11-21-44
			676	422	Rockwall	USN (APA230)		100		11-30-44	9-19-44	11-5-44	11-30-44
			677	423	Saint Croix	USN (APA231)		100		11-30-44	9-25-44	11-9-44	11-30-44
			678	424	San Saba	USN (APA232)		100		11-30-44	9-29-44	11-12-44	11-30-44
			679	425	Sevier	USN (APA233)		100		12-3-44	10-4-44	11-16-44	12-4-44
			680	426	Bollinger	USN (APA234)		100		12-5-44	10-7-44	11-19-44	12-7-44
			681	427	Bottineau	USN (APA235)		100		12-7-44	10-11-44	11-22-44	12-22-44
VC2-S-AP3	T	34763	682	1244	Tuskegee Victory	Weyerhaeuser SS	Oregon Shipbuilding Corporation	100	3-1-45	6-7-45	3-27-45	5-8-45	6-5-45
			683	1245	Union Victory	Alaska Trans.		100		6-11-45	3-30-45	5-11-45	6-8-45
			684	1246	Clark Victory	McCormick SS		100		6-15-45	4-3-45	5-15-45	6-12-45
			685	1247	Skidmore Victory	Northland Trans.		100		6-18-45	4-6-45	5-19-45	6-18-45
			686	1248	Seton Hall Victory	Olympic SS		100		6-21-45	4-10-45	5-22-45	6-21-45
			687	1249	Oglethorpe Victory	James Griffiths		100		6-25-45	4-13-45	5-29-45	6-23-45
			688	1250	Gonzaga Victory	Alaska SS		100		6-28-45	4-17-45	6-2-45	6-29-45
			689	1251	Linfield Victory	McCormick SS		100		7-2-45	4-20-45	6-7-45	7-3-45
			690	1252	Midland Victory	Northland Trans.		100		7-6-45	4-24-45	6-12-45	7-11-45
			691	1253	Drew Victory	Weyerhaeuser SS		100		7-10-45	4-28-45	6-17-45	7-14-45
			692	1254	Alma Victory	Pac.-Atl.&States SS		100		7-14-45	5-3-45	6-21-45	7-20-45
			693	1255	Middlesex Victory	R.A. Nicol		100		7-18-45	5-8-45	6-26-45	7-24-45
			694	1256	South Bend Victory	Waterman SS		100		7-23-45	5-11-45	6-30-45	7-27-45
			695	1257	Coffeyville Victory	So. Atlantic SS		100		7-28-45	5-15-45	7-5-45	7-31-45
			696	1258	Norwalk Victory	Waterman SS		100		8-4-45	5-19-45	7-10-45	8-7-45
			697	1259	Chelsea Victory	Alaska SS		100		8-8-45	5-29-45	7-19-45	8-14-45
			698	1260	Binghamton Victory	Shepard SS		100		8-11-45	6-7-45	7-28-45	8-27-45
			699	1261	Jackson Victory	Alaska Packers		100		8-25-45	6-12-45	8-2-45	10-15-45
			700	1262	Dothan Victory	Northland Trans.		100		9-5-45	6-21-45	8-11-45	11-7-45
			701	1263	Bellingham Victory	Alaska SS		100		9-10-45	6-26-45	8-18-45	9-24-45
VC2-S-AP2	T	MCo 36452	702	702	MacMurray Victory	Am. Pres. Lines	Permanente Metals Corp. (Richmond One)	100	4-1-45	6-20-45	3-22-45	4-28-45	6-30-45
			*703	703	Northeastern Victory	Am.-Hawaiian SS		100		6-30-45	3-28-45	5-7-45	*6-30-45
			704	704	Fenn Victory	Am.-Hawaiian SS		100		7-10-45	4-11-45	5-15-45	7-13-45

* Outfitted by Richmond Two.

Type	Propulsion	Contract Number	MC Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCC	705	705	Hobart Victory	Black Diamond SS	Permanente	100.0	4-1-45	7-20-45	4-20-45	5-25-45	7-24-45
"	"	36452	*706	706	Catawba Victory	Oliver J. Olson	Metals Corp.	100.0	"	7-30-45	4-30-45	6- 6-45	*7-17-45
"	"	"	*707	707	Hamilton Victory	Am. Pres. Lines	Richmond One	100.0	"	8-10-45	5- 8-45	6-15-45	*8- 6-45
"	"	"	708	708	Hillsdale Victory	De La Rama SS	"	100.0	"	8-20-45	5-16-45	6-23-45	8- 4-45
"	"	"	709	709	Ripon Victory	Moore-McCormack	"	100.0	"	8-30-45	5-25-45	7- 3-45	8-21-45
"	"	"	710	710	Carthage Victory	Mississippi Shpg.	"	100.0	"	9-10-45	6- 7-45	7-14-45	8-30-45
"	"	"	*711	711	Newberry Victory	Parry Nav.	"	100.0	"	9-20-45	6-16-45	7-19-45	*9-13-45
"	"	"	712	712	Enid Victory	General SS	Permanente	100.0	"	8- 4-45	5-17-45	6-27-45	7-28-45
"	"	"	713	713	San Mateo Victory	Am. Pres. Lines	Metals Corp.	100.0	"	8- 8-45	5-19-45	6-30-45	8- 4-45
"	"	"	714	714	Greeley Victory	Seas Shipping	Richmond Two	100.0	"	8-12-45	5-24-45	7- 4-45	8- 8-45
"	"	"	715	715	Berwyn Victory	Agwilines	"	100.0	"	8-16-45	5-27-45	7- 7-45	8-13-45
"	"	"	716	716	Battle Creek Victory	Marine Trans. L	"	100.0	"	8-20-45	5-31-45	7-11-45	8-17-45
"	"	"	717	717	Great Falls Victory	Intl. Freightng	"	100.0	"	8-24-45	6- 4-45	7-14-45	8-20-45
"	"	"	718	718	Lakeland Victory	Am. S. African L	"	100.0	"	8-28-45	6- 8-45	7-18-45	8-25-45
"	"	"	719	719	Owensboro Victory	Coastwise (PFE) L	"	100.0	"	9- 1-45	6-12-45	7-21-45	8-27-45
"	"	"	720	720	Waltham Victory	General SS	"	100.0	"	9- 5-45	6-14-45	7-25-45	8-30-45
"	"	"	721	721	Burbank Victory	Sudden & Chris.	"	100.0	"	9- 9-45	6-18-45	7-28-45	9-15-45
"	"	"	722	722	Gretna Victory	Hammond Shpg.	"	100.0	"	2-14-45	11-28-44	1-20-45	2-14-45
"	"	"	723	723	Laredo Victory	Matson Nav.	"	100.0	"	2-17-45	12- 2-44	1-24-45	2-17-45
"	"	"	724	724	Harvard Victory	Am. W. African L.	"	100.0	"	2-21-45	12- 7-44	1-27-45	2-21-45
"	"	"	725	725	Yale Victory	Olympic SS	"	100.0	"	2-24-45	12-13-44	1-31-45	2-24-45
"	"	"	726	726	Middlebury Victory	General SS	"	100.0	"	3- 1-45	12-16-44	2- 3-45	3- 1-45
"	"	"	727	727	De Pauw Victory	Am.-Hawaiian SS	"	100.0	"	3- 3-45	12-22-44	2- 7-45	3- 3-45
"	"	"	728	728	Bucknell Victory	Agwilines	"	100.0	"	3- 7-45	12-27-44	2-10-45	3- 7-45
"	"	"	729	729	Grinnell Victory	Hammond Shpg.	"	100.0	"	3-11-45	12-31-44	2-14-45	3-10-45
"	"	"	730	730	Mt. Holyoke Victory	Alaska Packers	"	100.0	"	3-15-45	1- 5-45	2-17-45	3-14-45
"	"	"	731	731	Duke Victory	McCormick SS	"	100.0	"	3-19-45	1- 9-45	2-21-45	3-17-45
"	"	"	732	732	Fordham Victory	Weyerhaeuser SS	"	100.0	"	3-23-45	1-13-45	2-24-45	3-21-45
"	"	"	733	733	Citadel Victory	Waterman SS	"	100.0	"	3-27-45	1-18-45	2-28-45	3-24-45
"	"	"	734	734	Berea Victory	Weyerhaeuser SS	"	100.0	"	3-31-45	1-20-45	3- 3-45	3-28-45
"	"	"	735	735	St. Lawrence Victory	Agwilines	"	100.0	"	4- 4-45	1-25-45	3- 7-45	3-31-45
"	"	"	736	736	Central Victory	Am.-Hawaiian SS	"	100.0	"	4- 8-45	1-27-45	3-10-45	4- 4-45

*Outfitted by Richmond Two.

Type	Propulsion	Contract Number	Build- er's		Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
			Hull No.	Hull No.					Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCc 36452	737	737	Swarthmore Victory	U. S. Lines	Permanente Metals Corp.	100.0	4-1-45	4-12-45	1-31-45	3-14-45	4-7-45
"	"	"	738	738	Carleton Victory	Isthmian SS	"	100.0	"	4-16-45	2-3-45	3-17-45	4-11-45
"	"	"	739	739	Loyola Victory	Sudden & Chris.	Richmond Two	100.0	"	4-19-45	2-8-45	3-21-45	4-14-45
"	"	"	740	740	Purdue Victory	Waterman SS	"	100.0	"	4-23-45	2-11-45	3-24-45	4-18-45
"	"	"	741	741	Mills Victory	Am.-Hawaiian SS	"	100.0	"	4-27-45	2-14-45	3-28-45	4-21-45
"	"	"	742	742	Barnard Victory	Am. Pres. Lines	"	100.0	"	4-30-45	2-17-45	3-31-45	4-25-45
"	"	"	743	743	Radcliffe Victory	Am. W. African L.	"	100.0	"	5-4-45	2-22-45	4-4-45	4-28-45
"	"	"	744	744	Drexel Victory	Oliver J. Olson	"	100.0	"	5-8-45	2-25-45	4-7-45	5-2-45
"	"	"	745	745	Alfred Victory	Hammond Shpg.	"	100.0	"	5-12-45	2-28-45	4-11-45	5-7-45
"	"	"	746	746	Pan American Victory	Am. Pres. Lines	"	100.0	"	5-16-45	3-3-45	4-14-45	5-9-45
"	"	"	747	747	Trinity Victory	Marine Trans. L	"	100.0	"	5-20-45	3-8-45	4-18-45	5-12-45
"	"	"	748	748	Park Victory	Seas Shipping	"	100.0	"	5-24-45	3-11-45	4-21-45	5-16-45
"	"	"	749	749	Fisk Victory	Agwilines	"	100.0	"	5-28-45	3-14-45	4-25-45	5-19-45
"	"	"	750	750	Grove City Victory	Alcoa SS	"	100.0	"	5-31-45	3-17-45	4-28-45	5-23-45
"	"	"	751	751	Hope Victory	McCormick SS	"	100.0	"	6-4-45	3-22-45	5-2-45	5-26-45
"	"	"	752	752	Lafayette Victory	Sudden & Chris.	"	100.0	"	6-8-45	3-25-45	5-5-45	5-30-45
"	"	"	753	753	Marquette Victory	Hammond Shpg.	"	100.0	"	6-12-45	3-29-45	5-9-45	6-2-45
"	"	"	754	754	Hunter Victory	Oliver J. Olson	"	100.0	"	6-16-45	3-31-45	5-12-45	6-6-45
"	"	"	755	755	Augustana Victory	Interocean SS	"	100.0	"	6-19-45	4-5-45	5-16-45	6-9-45
"	"	"	756	756	Berry Victory	W. R. Chamberlin	"	100.0	"	6-23-45	4-8-45	5-19-45	6-13-45
"	"	"	757	757	Drake Victory	Black Diamond SS	"	100.0	"	6-27-45	4-12-45	5-23-45	6-16-45
"	"	"	758	758	Phillips Victory	General SS	"	100.0	"	6-30-45	4-14-45	5-26-45	6-20-45
"	"	"	759	759	New World Victory	Sudden & Chris.	"	100.0	"	7-4-45	4-18-45	5-30-45	6-23-45
"	"	"	760	760	Adelphi Victory	Marine Trans. L	"	100.0	"	7-8-45	4-22-45	6-2-45	6-27-45
"	"	"	761	761	Drury Victory	Am. W. African L	"	100.0	"	7-12-45	4-26-45	6-6-45	7-3-45
"	"	"	762	762	Allegheny Victory	Clympic SS	"	100.0	"	7-16-45	4-28-45	6-9-45	7-6-45
"	"	"	763	763	Earlham Victory	Alcoa SS	"	100.0	"	7-19-45	5-3-45	6-13-45	7-10-45
"	"	"	764	764	Asbury Victory	Am. Hawaiian SS	"	100.0	"	7-23-45	5-6-45	6-16-45	7-18-45
"	"	"	765	765	Canton Victory	Sudden & Chris.	"	100.0	"	7-27-45	5-10-45	6-20-45	7-21-45
"	"	"	766	766	Lidenwood Victory	Alcoa SS	"	100.0	"	7-30-45	5-12-45	6-23-45	7-25-45
VC2-S-AP2	T	MCc 34764	767	51	Rensselaer Victory	Matson Nav.	California Shipbuilding Corp.	100.0	3-1-45	3-16-45	12-22-44	2-16-45	3-15-45
"	"	"	768	52	Maryville Victory	McCormick SS	"	100.0	"	3-19-45	12-28-44	2-22-45	3-19-45

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCC	769	53	Norwich Victory	De La Rama SS	California Shipbuilding Corporation	100.0	3- 1-45	3-22-45	12-29-44	2-24-45	3-22-45
"	"	34764	770	54	Amherst Victory	Intl. Freighting	"	100.0	"	3-26-45	1- 9-45	2-28-45	3-26-45
"	"	"	771	55	Tufts Victory	Am. Mail Line	"	100.0	"	3-28-45	1-11-45	3- 2-45	3-28-45
"	"	"	772	56	Baylor Victory	Am.-Hawaiian SS	"	100.0	"	3-31-45	1-13-45	3- 6-45	3-30-45
"	"	"	773	57	Santa Clara Victory	General SS	"	100.0	"	4- 4-45	1-16-45	3- 9-45	4- 3-45
"	"	"	774	58	Beaver Victory	Norton, Lilly	"	100.0	"	4- 9-45	1-19-45	3-14-45	4- 7-45
"	"	"	775	59	Lehigh Victory	Lykes Bros. SS	"	100.0	"	4-12-45	1-24-45	3-17-45	4-12-45
"	"	"	776	60	Wheaton Victory	Marine Trans. L.	"	100.0	"	4-16-45	1-27-45	3-22-45	4-14-45
"	"	"	777	61	Rider Victory	Coastwise (PFE) L.	"	100.0	"	4-20-45	1-31-45	3-26-45	4-18-45
"	"	"	778	62	Cornell Victory	Waterman SS	"	100.0	"	4-24-45	2- 2-45	3-30-45	4-23-45
"	"	"	779	63	Wooster Victory	General SS	"	100.0	"	4-27-45	2- 9-45	4- 2-45	4-25-45
"	"	"	780	64	Calvin Victory	Burns SS	"	100.0	"	4-30-45	2-13-45	4- 5-45	4-28-45
"	"	"	781	65	Vanderbilt Victory	Lykes Bros. SS	"	100.0	"	5- 5-45	2-16-45	4-11-45	5- 4-45
"	"	"	782	66	Pratt Victory	Waterman SS	"	100.0	"	5- 9-45	2-22-45	4-14-45	5- 9-45
"	"	"	783	67	Cooper Union Victory	Seas Shipping	"	100.0	"	5-14-45	2-25-45	4-19-45	5-12-45
"	"	"	784	68	Occidental Victory	So. Atlantic SS	"	100.0	"	5-18-45	2-28-45	4-23-45	5-16-45
"	"	"	785	69	Villanova Victory	Coastwise (PFE) L.	"	100.0	"	5-22-45	3- 2-45	4-27-45	5-19-45
"	"	"	786	70	Southwestern Victory	De La Rama SS	"	100.0	"	5-26-45	3- 6-45	4-30-45	5-23-45
"	"	"	787	71	Bates Victory	General SS	"	100.0	"	5-29-45	3- 9-45	5- 2-45	5-26-45
"	"	"	788	72	Ouachita Victory	Mississippi Shpg.	"	100.0	"	5-31-45	3-14-45	5- 8-45	5-31-45
"	"	"	789	73	Queens Victory	Burns SS	"	100.0	"	6- 7-45	3-17-45	5-12-45	6- 7-45
"	"	"	790	74	Winthrop Victory	Marine Trans. L.	"	100.0	"	6-11-45	3-22-45	5-17-45	6-11-45
"	"	"	791	75	Niagara Victory	General SS	"	100.0	"	6-15-45	3-27-45	5-19-45	6-15-45
"	"	"	792	76	American Victory	Hammond Shpg.	"	100.0	"	6-19-45	3-30-45	5-24-45	6-20-45
"	"	"	793	77	Wayne Victory	Alcoa SS	"	100.0	"	6-23-45	4- 3-45	5-28-45	6-23-45
"	"	"	794	78	Lane Victory	Am. Pres. Lines	"	100.0	"	6-26-45	4- 5-45	5-31-45	6-27-45
"	"	"	795	79	Kenyon Victory	Isthmian SS	"	100.0	"	6-28-45	4-11-45	6- 5-45	6-30-45
"	"	"	796	80	Wabash Victory	Interocean SS	"	100.0	"	6-30-45	4-14-45	6- 9-45	7- 6-45
"	"	"	797	81	Rice Victory	Am. Pres. Lines	"	100.0	"	7- 7-45	4-24-45	6-16-45	7-12-45
"	"	"	798	82	Whittier Victory	Moore-McCormack	"	100.0	"	7-13-45	4-27-45	6-20-45	7-18-45
"	"	"	799	83	Meredith Victory	Am. Pres. Lines	"	100.0	"	7-18-45	5- 1-45	6-23-45	7-24-45
"	"	"	800	84	Pacific "	United Fruit	"	100.0	"	7-21-45	5- 3-45	6-28-45	7-28-45

Type	Pro- pul- sion	Contract Number	MCV Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
VC2-S-AP2	T	MCo 34764	801	85	Amarillo Victory	States Marine	California Shipbuilding Corporation	100	3- 1-45	7-25-45	5- 8-45	7- 1-45	8- 2-45
			802	86	Pine Bluff Victory	Luckenbach SS		100		7-30-45	5-12-45	7- 7-45	8- 8-45
			803	87	Tucson Victory	Am. Pres. Lines		100		8- 5-45	5-17-45	7-13-45	8-17-45
			804	88	Roswell Victory	Burns SS		100		8- 8-45	5-19-45	7-17-45	8-25-45
			805	89	Bloomington Victory	Moore-McCormack		100		8-12-45	5-24-45	7-21-45	8-28-45
			806	90	Bessemer Victory	Hammond Shpg.		100		8-18-45	5-28-45	7-26-45	8-30-45
			807	91	North Platte Victory	Black Diamond SS		100		8-22-45	6- 1-45	8- 3-45	9- 5-45
			808	92	Oshkosh Victory	Mississippi Shpg.		100		8-25-45	6- 6-45	8- 9-45	9-10-45
			809	93	Hattiesburg Victory	Am.-Hawaiian SS		100		8-30-45	6- 9-45	8-14-45	9-15-45
			810	94	Trinidad	Marine Trans.		100		9- 7-45	6-18-45	8-24-45	9-21-45
			811	95	Bowling Green	J. H. Winchester		100		9-15-45	6-21-45	8-28-45	9-27-45
VC2-S-AP5	T	MCo 23475	812	428	Cottle	USN (APAl47)	Kaiser Co.Inc., Vancouver	100	2-11-44	12-12-44	10-15-44	11-25-44	12-14-44
			813	429	Crockett	USN (APAl48)		100		12-15-44	10-18-44	11-28-44	1-17-45
			814	430	Audubon	USN (APAl49)		100		12-18-44	10-21-44	12- 3-44	12-19-44
			815	431	Bergen	USN (APAl50)		100		12-20-44	10-25-44	12- 5-44	12-22-44
VC2-S-AP2	T	MCo 35191	816	2469	Antioch Victory	Wessel Duval	Bethlehem- Fairfield Shipyard, Inc.	*	4- 1-45	5-26-45	3-12-45	5- 2-45	5-25-45
			817	2470	Williams Victory	Smith & Johnson				5-29-45	3-16-45	5- 7-45	5-30-45
			818	2471	Vassar Victory	A. H. Bull				5-31-45	3-19-45	5- 3-45	5-28-45
			819	2472	M.I.T. Victory	T. J. Stevenson				6- 4-45	3-23-45	5-12-45	6- 5-45
			820	2473	N.Y.U. Victory	Shepard SS				6- 9-45	3-26-45	5-16-45	6-12-45
			821	2474	Maritime Victory	Am. So. Af.				6-13-45	4- 7-45	5-22-45	6-18-45
			822	2475	Howard Victory	Wm. J. Rountree				6-18-45	3-29-45	5-14-45	6- 8-45
			823	2476	Marshall Victory	J. H. Winchester				6-21-45	4- 4-45	5-21-45	6-15-45
			824	2477	Smith Victory	Eastern SS				6-23-45	4-11-45	5-24-45	6-22-45
			825	2478	Stevens Victory	Grace Line				6-26-45	4-13-45	5-29-45	6-25-45
			826	2479	Goucher Victory	Union Sulphur				6-28-45	4-18-45	6- 2-45	6-30-45
			827	2480	Kings Point Victory	Am. Export				7- 2-45	4-21-45	5-31-45	6-27-45
			828	2481	Hood Victory	Blidberg & Rohld.				7- 5-45	4-25-45	6- 9-45	7- 5-45
			829	2482	Tusculum Victory	A. L. Burbank				7- 9-45	4-30-45	6-11-45	7-10-45
			830	2483	Stetson Victory	Isbrandtsen				7-13-45	5- 3-45	6-16-45	7-18-45
			831	2484	Sheepshead Bay Victory	Am.-Hawaiian				7-16-45	5- 4-45	6-13-45	7-13-45
			832	2485	Haverford Victory	J. H. Winchester				7-18-45	5- 8-45	6-20-45	7-23-45

* MCV Hulls 816-832 were delivered incomplete (more than 98%) to allow conversion to troop ships.

Type	Propul- sion	Contract Number	MCV Hull No.	Build- er's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates			
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered	
VC2-S-AP2	T	MCo 35191	833	2486	Webster Victory	U.S. Navig. Co.	Bethlehem- Fairfield Shipyard, Inc.	*	4- 1-45	7-23-45	5-14-45	6-26-45	7-30-45	
			834	2487	C.C.N.Y. Victory	Wm. J. Rountree				7-26-45	5-15-45	6-23-45	7-26-45	
			835	2488	Rollins Victory	No. Atl. & Gulf				7-30-45	5-17-45	7- 2-45	7-31-45	
			836	2489	Wilson Victory	Cosmopolitan				8- 4-45	5-22-45	7- 6-45	8- 6-45	
			837	2490	Muhlenberg Victory	Smith & Johnson				8- 7-45	5-23-45	7-12-45	8-15-45	
			838	2491	Gustavus Victory	A. L. Burbank				8-10-45	5-25-45	7- 9-45	8-10-45	
			839	2492	Hampden-Sydney Victory	A. H. Bull				8-13-45	5-30-45	7-14-45	8-22-45	
			840	2493	Waycross Victory	A. H. Bull				8-15-45	6- 1-45	7-20-45	8-25-45	
			841	2494	Altoona Victory	Am. Export				8-20-45	6- 4-45	7-24-45	8-29-45	
			842	2495	Waterbury Victory	No. Atl. & Gulf				8-24-45	6- 9-45	7-26-45	8-31-45	
			843	2496	Nashua Victory	Calmar SS				100	8-28-45	6-12-45	8- 6-45	9-10-45
			844	2497	Barre Victory	Am. Export				100	8-31-45	6-14-45	7-31-45	9- 6-45
			845	2498	Spartanburg Victory	Eastern SS				100	9- 5-45	6-18-45	8- 9-45	9-17-45
			846	2499	Baton Rouge Victory	Am. Export				100	9-10-45	6-21-45	8-22-45	9-24-45
			847	2500	Lynn Victory	Sprague SS				100	9-13-45	6-25-45	8-15-45	9-20-45
			848	2501	Biddeford Victory	Wm. J. Rountree				100	9-15-45	6-27-45	8-23-45	9-25-45
			849	2502	St. Augustine Victory	U.S. Navig. Co.				100	9-19-45	7- 3-45	9- 7-45	9-29-45
			850	2503	New Rochelle Victory	West India SS				100	9-22-45	7- 7-45	9- 5-45	10- 2-45
			851	2504	High Point Victory	Am. Foreign				100	9-26-45	7-10-45	9- 6-45	9-28-45
			852	2505	Waterville Victory	Parry Navig.				100	9-29-45	7-13-45	9-19-45	10-15-45
			853	2506	Lynchburg Victory	U.S. Navig. Co.				100	10- 2-45	7-16-45	9-12-45	10- 8-45
			854	2507	Parkersburg Victory	Polarus SS				100	10- 4-45	7-21-45	9-15-45	10-11-45
			855	2508	Atlantic City Victory	Am. Export				100	10- 6-45	7-25-45	9-19-45	10-18-45
			856	2509	Pass Christian Victory	Lykes Bros. SS				100	10-10-45	7-27-45	9-19-45	10-18-45
			857 858 859	(Numbers originally assigned to VC2-S-AP2's, contract for which was cancelled August 14, 1945)										
VC2-S-AP5		MCo 34763	860	1131	Bronx	USN (APA 236)	Oregon Shipbuilding Corporation	100	3- 1-45	8-20-45	5-22-45	7-14-45	8-27-45	
	861		1132	Bexar	USN (APA 237)	100		8-30-45		6- 2-45	7-25-45	10- 9-45		
	862		1133	Dane	USN (APA 238)	100		9-15-45		6-18-45	8- 9-45	10-29-45		
	863		1134	Glynn	USN (APA 239)	100		9-29-45		6-30-45	8-25-45	10-17-45		

* MCV Hulls 833-848 were delivered incomplete (more than 98%) to allow conversion to troop ships.

Type	Propulsion	Contract Number	MCV Hull No.	Builder's Hull No.	Name	Operator	Builder	Percentage of Completion Total	Contract Dates		Actual Construction Dates		
									Date of Contract	Delivery Date	Keel Laid	Launched	Delivered
			864 865	(Numbers originally assigned to VC2-S-AP5's at Oregon, contract for which was cancelled August 14, 1945.)									
VC2-S1-AP7	T	MCc 34763 Add #3	866	*1137	Alcoa Corsair	Alcoa SS Co.	Oregon S/B Corp.	100	12- 6-45	9-25-46	8-11-45	10- 2-46	4-22-47
			867 868 869 870 871	(Numbers originally assigned to VC2-S-AP5's at Oregon, contract for which was cancelled August 14, 1945.)									
VC2-S-AP3	T	MCc 34763	872 873 874 875	1264 1265 1266 1267	Mankato Victory Billings Victory Boise Victory Brainerd Victory	American Mail L Pac. - Atl. SS & States SS Coastwise (PFE) L Weyerhaeuser SS	Oregon Shipbuilding Corporation	100 100 100 100	3- 1-45	9-20-45 9-25-45 10- 5-45 10-15-45	7- 5-45 7-10-45 7-19-45 7-25-45	8-29-45 9-28-45 10-17-45 10-24-45	11-14-45 11- 1-45 11-19-45 11-23-45
VC2-S1-AP7	T	MCc 34763 Add #3	876 877	**1268 **1269	Alcoa Cavalier Alcoa Clipper	Alcoa SS Co. "	Oregon S/B Corporation	100 100	12- 6-45	9- 5-46 9-15-46	8- 2-45 8- 9-45	9-25-46 9-28-46	3-13-47 4- 8-47
			878 879 880 881 882 883 884	(Numbers originally assigned to VC2-S-AP3's at Oregon, contract for which was cancelled August 14, 1945.)									
VC2-S-AP2	T	MCc 34764	885 886 887 888 889 890	96 97 98 99 100 101	Petersburg Victory Mesa Victory Warwick Victory Clarksburg Victory San Angelo Victory Council Bluffs "	J.H. Winchester Olympic SS McCormick SS Olympic SS Alcoa SS Moore-McCormack	California Shipbuilding Corporation	100 100 100 100 100 100	3- 1-45	9-20-45 9-24-45 9-28-45 10- 5-45 10- 9-45 10-13-45	6-25-45 6-28-45 7- 2-45 7- 9-45 7-13-45 7-18-45	9- 1-45 9- 6-45 9-10-45 9-15-45 9-20-45 9-27-45	10- 3-45 10- 5-45 10- 9-45 10-15-45 10-20-45 10-27-45
			891 892 893 894 895 896	(Numbers originally assigned to VC2-S-AP2's at California contract for which was cancelled August 14, 1945.)									

* All construction suspended 8-14-45. Construction resumed 2-11-46. Type changed from VC2-S-AP5 to VC2-S1-AP7.

** All construction suspended 8-14-45. Construction resumed 2-11-46. Type changed from VC2-S-AP3 to VC2-S1-AP7.

